PUBLIC WORKS, IRELAND.

TWENTY-SECOND REPORT

FROM THE

BOARD OF PUBLIC WORKS, IRELAND:

WITH

APPENDICES.

Presented to both Houses of Parliament by Command of Her Majesty.

DUBLIN:
PRINTED BY ALEX. THOM & SONS, 87, ABBEY-STREET,
FOR HER MAJESTY'S STATIONERY OFFICE.

1854.

Printed image digitised by the University of Southampton Library Digitisation Unit

Printed image digitised by the University of Southampton Library Digitisation Unit

CONTENTS.

REPORT.

	Page
Loans and Grants for Public Works,	6
For Loans,	6
For Grants,	8
Land Improvement,	8
Farm Buildings,	10
Sums Expended, and Progress of the Works during the Year 1853,	12
Of the Drainage,	12
Distribution of the Fund,	12
Northern District,	13
Midland and Eastern District,	15
Western District,	17
South and South-Western District,	20
Public Buildings,	25
New Female Convict Prison,	25
Queen's Colleges,	25
District Lunatic Asylums,	25
Customs and Coast-Guard Buildings,	26
Constabulary Buildings,	26
Roads and Bridges,	26
Roads and Bridges,	26
Grant Roads,	26
Post Roads,	27
Arterial Drainage,	27
Piers and Harbours,	28
Kingstown Harbour,	28
Limerick Floating Dock,	29
Inland Navigations,	29
The Shannon, the Boyne, the Tyrone, and the Maig Navigations,	29

APPENDIX.

Appendix A.—Accounts:—

(A.)—Abstract of the Accounts of Commissioners of Public Works for One Year, ended December 31, 1853, . . . 32

(A. 1.)—Abstract of Loans made by the Commissioners of Public Works, under the provisions of Act 1 & 2 Wm. IV., cap. 33, and subsequent Acts, to the 31st December, 1853, . . . 33

(A. 2.)—Statement of Loans made by the Commissioners of Public Works, under the Act 1 & 2 Wm. IV., cap. 33, for One Year, . . . 34

(A. 3.)—Statement of Loans made by the Commissioners of Public Works, pursuant to Acts 6 & 7 Vic., cap. 44, . . . 36

(A. 4.)—Shannon Navigation—Statement of Loans by the Commissioners acting in execution of the provisions of the Act 2 & 3 Vic., cap. 61, . . . 46

(A. 5.)—Statement of Outstanding Loans made by the "late Commissioners for the Issue of Loans out of the Consolidated Fund," pursuant to the provisions of the 57th Geo. III., cap. 34, and subsequent Acts, . . . 46

(A. 6.)—Grant Loans—Account of the Receipt and Expenditure of the Commissioners of Public Works, in the Year ended 31st Dec., 1853, . . . 46

Printed image digitised by the University of Southampton Library Digitisation Unit

Page

APPENDIX A.—ACCOUNTS:—*continued.*

(A. 7.)—River Drainage—Account showing the Receipts and Expenditure of the Commissioners of Public Works, in the Year ended 31st Dec., 1853, . . 48

(A. 8.)—Piers, Harbours, and Fisheries—Account showing the Receipt and Expenditure of the Commissioners of Public Works, in the Year ended 31st Dec., 1853, . 56

(A. 9.)—Land Improvement—Account showing the Receipt and Expenditure of the Commissioners of Public Works, in the Year ended 31st Dec., 1853, . . 58

(A. 10.)—Shannon Navigation—Account Showing the Receipt and Expenditure of the Commissioners of Public Works, in the Year ended 31st Dec., 1853, . . 58

(A. 11.)—Parliamentary Votes and Grants—Account showing the Receipt and Expenditure of the Commissioners of Public Works, in the Year ended 31st Dec., 1853, 60

(A. 12.)—Maintenance of Roads' Service—Account showing the Receipt and Expenditure of the Commissioners of Public Works, in the Year ended 31st Dec., 1853, . 66

(A. 13.)—Employment of Labouring Poor—Account showing the Receipt and Expenditure of the Commissioners of Public Works, in the Year ended 31st Dec., 1853, . 68

(A. 14.)—Miscellaneous Services—Account showing the Receipt and Expenditure of the Commissioners of Public Works, in the Year ended 31st Dec., 1853, . . 70

APPENDIX B.—LAND IMPROVEMENT:—

Land Improvement Acts—Schedule showing the Proprietors who have applied for and obtained Loans, the Amount applied for, sanctioned, and issued, . . 76

APPENDIX C.—ARTERIAL DRAINAGE:— 111

Schedule No. 1.—Abstract of Awards made final up to the 31st Dec., 1853, and Repayments thereon up to 5th January, 1854, ... 112

" 2.—Return of Districts in hands, with the Expenditure and Employment thereon for Year ended 31st Dec, 1853, ... 116

" 3.—Return of Districts in which Works not yet commenced, . . . 118

Extracts from the Annual Reports for 1853 of the following District Engineers, viz.:—

No. 1.—Barry, Frederick, C.E., counties Mayo and Galway, stationed at Farmhill, Claremorris, ... 119

2.—Battersby, C. J., C.E., counties Meath, Westmeath, Longford, and Cavan, stationed at Balnalack, ... 120

3.—Forsyth, William, C.E., King's County, stationed at Dublin, . . . 121

4.—Gray, Richard A., C.E., counties Meath, Westmeath, Kildare, and King's, stationed at Kinnegad, per C. T. Ginty, in charge, ... 121

5.—Kane, H. J. B., C.E., counties Westmeath and King's, stationed at Kilbeggan, . 122

6.—Kelly, John W., C.E., counties Clare and Galway, stationed at Ennis, . . 122

7.—Lyons, A. O., C.E., county Galway, stationed at Eyrecourt, . . . 123

8.—Manning, Robert, C.E., counties Louth, Meath, Monaghan, and Cavan, stationed at Castlebellingham, ... 124

9.—Mulvany, Thomas J., C.E., counties Cavan, Fermanagh, Leitrim, Longford, Roscommon, and Monaghan, stationed at Belturbet, ... 124

10.—Ottley, Charles S., C.E., counties Antrim, Derry, Down, Tyrone, and Armagh, stationed at Castledawson, ... 131

11.—Roberts, Samuel U., C.E., counties Galway and Mayo, stationed at Galway, . 134

12.—Smith, T., C.E., county Wexford, stationed at Bridgetown, . . . 138

13.—Tarrant, George, C.E., counties Galway and Mayo, stationed at Tuam, . . 139

Printed image digitised by the University of Southampton Library Digitisation Unit

PUBLIC WORKS, IRELAND.

TWENTY-SECOND ANNUAL REPORT

FROM

THE BOARD OF PUBLIC WORKS IN IRELAND.

TO THE LORDS COMMISSIONERS OF HER MAJESTY'S TREASURY.

MAY IT PLEASE YOUR LORDSHIPS,

WE have the honour to submit our Twenty-Second Annual Report, embracing, in the usual manner, the several services intrusted to our management, viz.:—

Accounts:—
- Loans and Grants for Public Works.
- Repayments to Her Majesty's Exchequer.
- Sanctions for Grants.

Landed Property Improvement.

Arterial Drainage.

Public Buildings:—
- Government Buildings in and near Dublin.
- Queen's Colleges.
- Maynooth College.
- Lunatic Asylums.
- Customs Buildings.
- Constabulary Buildings.

Roads and Bridges.

Post Roads Repaired.

Piers and Harbours.

Limerick Docks.

Inland Navigation.

Printed image digitised by the University of Southampton Library Digitisation Unit

LOANS AND GRANTS FOR PUBLIC WORKS.

STATEMENTS of LOANS made for PUBLIC WORKS will be found in the APPENDIX; and the following is an Abstract of the Funds which have from time to time been made applicable thereto, showing the amounts issued on account of each description of Loans, and the Amounts Repaid, to January 5, 1854.

		£	s.	d.	£	s.	d.
	Original Appropriation by Act 1 & 2 Wm. 4, c. 33,	500,000	0	0			
A. 1.	Re-issued pursuant to Act 1 & 2 Wm. 4, cap. 33,	214,650	0	0			
	Additional sum by Act 6 and 7 Wm. 4, cap. 108,	100,000	0	0			
A. 2.	Of £50,000 pursuant to Act 1 and 2 Vic., cap. 88, £4,000 was appropriated to Grants, leaving for Loan, ...	46,000	0	0			
	Total issued in Exchequer Bills, . .				890,650	0	0
	By Act 6 and 7 Vic. cap. 44, £15,000 per quarter commencing 10th October, 1843, when Exchequer Bill Issues ceased, . . .	210,000	0	0			
	By Act 9 and 10 Vic., cap 108, in aid of Relief Works, 9 Vic., cap. 1, . . .	145,000	0	0			
A. 1, A. 3.	By Act 9 & 10 Vic., cap. 85, £15,000 per quarter, for five years, from 5th April, 1847, to 5th January, 1852, inclusive, . . .	300,000	0	0			
	By Act 10 and 11 Vic., cap. 106, for Arterial Drainage, ...	370,000	0	0			
	Re-issued pursuant to Act 11 and 12 Vic., cap. 51, of Repayments under Act 10 and 11 Vic., cap. 87, for the completion of Relief Works and Arterial Drainage, . . .	138,648	15	7			
	By Act 12 Vic., cap 23, for Arterial Drainage,	200,000	0	0			
	By Act 13 and 14 Vic., cap. 31, for Arterial Drainage and other Public Works, . .	800,000	0	0			
	By Act 14 and 15 Vic., cap. 51, £15,000 per quarter for five years, from 5th April, 1852, to 5th January, 1857, ...	300,000	0	0			
	Total Sanctions, per Act 6 and 7 Vic. cap. 44, and subsequent Acts, . .	2,463,648	15	7			
	Deduct portion of Loan advanced in aid of of Relief Works (Act 9 Vic., cap. 1), remitted pursuant to Act 16 and 17 Vic., cap. 75, ...	156,678	1	10			
					2,306,970	13	9
A. 4.	By Act 2 and 3 Vic., cap. 61, for the Improvement of the Navigation of the River Shannon (loan portion), ...	—			294,090	0	0
	Amount issued under Act 9 and 10 Vic., cap. 107, for the Employment of the Labouring Poor, £4,848,235 2*s.* 6*d.* (less £48,785, returned to the Exchequer by this Board), . .	4,799,450	2	6			
	Which has been disposed of as follows, viz:—						
	Advanced to Proprietors for Drainage, . £199,870 9 2						
	Recovered from Counties, per Act 10 and 11 Vic., cap. 87, . . 301,694 16 11						
	Loan recovered, or to be recovered, . .	501,565	6	1			
					501,565	6	1
	Remitted, per Acts 10 and 11 Vic., cap. 87, and 16 and 17 Vic., cap. 75, . . .	4,297,884	16	5			
	By Act 10 Vic., cap. 32, for the Improvement of Land, ...	1,500,000	0	0			
	By Act 12 Vic., cap. 23, Ditto, .	300,000	0	0			
	By Act, 13 and 14 Vic., cap. 31, Ditto, .	200,000	0	0			
					2,000,000	0	0
	Net Funds placed at our disposal for Loans, to 5th January, 1854, ...	—			5,993,275	19	10

Printed image digitised by the University of Southampton Library Digitisation Unit

LOANS AND GRANTS—*continued.*

			£ s. d.	£ s. d.
	Brought forward, ...		—	5,993,275 19 10
	Out of the sums sanctioned as above, issues have been made as follows:—			
A.1, A.2.	By Exchequer Bills, 1 and 2 Wm. 4, cap. 33, .		890,650 0 0	
	By Commissioners for the Reduction of the National Debt, per Act 6 & 7 Vic., c. 44, &c.:—			
A.1, A.3.	For Ordinary Loans, .	£302,387 16 6		
	For Arterial Drainage,	1,387,417 0 3		
	For Relief Works, 9 Vic., c. 1, £226,349 19*s.* 11*d.* less, remitted per 16 and 17 Vic., cap. 75, £156,678 1*s.* 10*d.*, .	69,671 18 1	1,759,476 14 10	
A. 4.	By Act 2 & 3 Vic., cap. 61, Shannon Navigation,		294,090 0 0	
	By Act 9 & 10 Vic., cap. 107, for the Employment of the Labouring Poor, £4,848,235 2*s.* 6*d.* (less £48,785, repaid to Exchequer), . .	4,799,450 2 6		
	Remitted, per Acts 10 and 11 Vic., c. 87, and 16 and 17 Vic., c. 75, as above, .	4,297,884 16 5	501,565 6 1	
	By Paymaster of Civil Services, per Act 10 Vic., cap. 32, &c., for the Improvement of Landed Property, ...		1,846,759 14 7	4,792,541 15 6
	Leaving to be issued, viz.:—			
	For Ordinary Loans and Drainage, .		547,493 18 11	
	For Land Improvement, . . .		653,240 5 5	1,200,734 4 4

TOTAL REPAYMENTS TO HER MAJESTY'S EXCHEQUER, to January 5, 1854.

		Principal.	Interest.	TOTAL.
		£ s. d.	£ s. d.	£ s. d.
A.1, A.2.	By Transfers on account of Act 1 and 2 Wm. 4, cap. 33, .	704,460 18 8	247,305 10 5	951,766 8 8
A.1, A.3.	By Transfers on account of Act 6 and 7 Vic., cap. 44, &c., for Ordinary Loans and Arterial Drainage, ...	176,409 11 8	157,945 17 2	334,355 8 10
	By Transfers for Relief Works, per Act 9 Vic., cap. 1, .	69,671 18 1	18,666 3 2	88,338 1 3
A. 4.	By Transfers on account of Act 2 and 3 Vic., cap. 61, for Shannon Navigation, . .	255,480 16 9	41,473 15 6	296,954 12 3
		1,206,023 4 9	465,391 6 3	1,671,414 11 0
	By Transfers on account of Act 10 & 11 Vic., cap. 87, Employment Labouring Poor, viz.:— From Counties, £301,694 16 11 From Proprietors, 70,094 4 10	Repaid on the principle	of an Annuity, .	371,789 1 9
	By Transfers on account of Act 10 Vic., cap. 32, for Improvement of Landed Property, .	Ditto,	Ditto,	335,085 7 4
	Total, . . .	. .	. .	2,378,289 0 1

Printed image digitised by the University of Southampton Library Digitisation Unit

TOTAL SANCTIONS FOR GRANTS.

	£	s.	d	£	s.	d.
By Act 1 & 2 Wm. 4, cap. 33, for Public Works,	50,000	0	0			
By Act 1 Vic., cap. 21, for Public Works, .	50,000	0	0			
By Act 1 and 2 Vic., cap. 88 (portion of £50,000) appropriated to Grant for Public Works, .	4,000	0	0			
By Act 6 and 7 Vic., cap. 44, for Public Works,	21,000	0	0			
				125,000	0	0
By Act 9 Vic., cap. 1, in aid of Relief Works, .	50,000	0	0			
By Act 9 and 10 Vic., cap. 108, Ditto, .	175,000	0	0			
By portion of £226,349 19*s.* 11*d.* issued under Acts 6 and 7 Vic., cap. 44, and 9 and 10 Vic., cap. 108, as Loans, to be repaid by Baronies, remitted pursuant to Act 16 and 17 Vic. c. 75, (see Statement of Loans), . . .	156,678	1	10			
Total Grants in aid of Relief, 1845–46, .				381,678	1	10
By Act 9 Vic., cap. 3, for Piers and Harbours, .	50,000	0	0			
By Act 10 and 11 Vic. cap. 75, Ditto, .	40,000	0	0			
				90,000	0	0
By Act 2 and 3 Vic., cap. 61, in aid of River Shannon Improvements, . . .	—			290,717	0	0
For Navigation in connexion with Drainage, Act 5 and 6 Vic., cap. 89, . . .	—			141,073	0	0
Of the sum issued under Act 9 and 10 Vic., cap. 107, for the Employment of the Labouring Poor, 1846–47, viz., £4,848,235 2*s.* 6*d.*, there has been made Grant, pursuant to Acts 10 and 11 Vic., cap. 87, and 16 and 17 Vic., cap. 75 (see Statement for Loans), . .	—			4,297,884	16	5
				5,326,352	18	3

LANDED PROPERTY IMPROVEMENT ACTS,

10 *Vic., cap.* 32; 12 *Vic., cap.* 23; 12 & 13 *Vic., cap.* 59; 13 & 14 *Vic., caps.* 31 & 113; *and* 15 & 16 *Vic., cap.* 34.

Land Improvement.

THE works for which loans are authorized to be made under the provisions of the above Acts consist of:—

10 Vic., cap. 32, s. 4.

1st.—The drainage of lands, by any means which may be approved of by the Commissioners.

2nd.—The subsoiling, trenching, or otherwise deepening and improving the lands.

3rd.—The irrigation or warping of lands.

4th.—The embankment of lands from the sea, or tidal waters, or rivers.

5th.—The enclosing, or fencing, or improving the fences, drains, streams, or watercourses of lands.

6th.—The reclamation of waste or other land.

7th.—The making of farm roads.

8th.—The clearing land of rocks or boulder stones.

13 & 14 Vic., cap. 31, s. 8.

9th.—The erection of new and substantial farm-office buildings.

15 & 16 Vic., cap. 34, s. 1.

10th.—The erection of buildings suitable to scutch-mills for flax, and for the formation of watercourses and weirs necessary for providing water power for the same. The machinery, in all cases, to be provided by the proprietors out of their own funds.

Printed image digitised by the University of Southampton Library Digitisation Unit

Land Improvement.

10 Vic., cap. 32, s. 27.

As required by the provisions of the Acts, the loans are issued by instalments, which usually amount to one-fifth of the loan; but, in dealing with those exceeding £2,500, the amount of an instalment is limited to £500.

It is to be observed, that in every case the whole of the works are executed by the proprietors who obtain the loans—the Board of Works being strictly administrative; and, to insure that the inheritor or remainder-man shall derive full value for the sums expended, strict and searching investigations are made by Drainage and Land Improvement Inspectors, appointed by the Board, in regard to the expenditure of the first and every subsequent instalment of the loan which may have been issued; and, in the event of any failure of the works, arising from imperfection in their execution, or deviation from the plans and specifications agreed upon, the issue of a further instalment is declined until the imperfection has been corrected, and the whole of the works are brought into a satisfactory and efficient state.

The adoption of this system, of careful and minute inspection, has operated most beneficially alike on the proprietors, the overseers, and labourers employed to carry out the works—the apprehension of the disgrace, as well as the inconvenience, arising from the condemnation of the works, from any of the causes above mentioned, being so great, that the whole are on the *qui vive;* and when the works have been approved of, and the instalment issued in consequence, each party, in his sphere, feels gratified in the success of the operations, and proceeds in the execution of the remainder with increased confidence and spirit.

As a whole, the result has been very successful; and several proprietors, who from time to time have obtained loans, have approved so highly of the system pursued, that, notwithstanding their having ample private means at their disposal, have preferred borrowing money under the Acts to expending their own—and by this means derive the advantage of the inspections made by the officers of this Board—seeing that similar works executed under the direction of their own overseers or stewards, and not controlled by such inspection, were more costly and less perfect than those executed under the Acts. Such proprietors, on the completion of the works, have, in several instances, repaid the whole of the amount borrowed into the Exchequer.

The beneficial results, in an agricultural view, which have followed the effective drainage works executed through the medium of the Land Improvement Acts have been so fully described and discussed in the Twenty-first and several previous Reports, that it is unnecessary again to enter upon the subject; but we would beg to refer to the extracts from reports received from the Inspectors employed in the several counties in Ireland.

Up to the 31st of December 1853, the number of applications for loans received under the Land Improvement Acts was 3,602, amounting to the sum of £4,194,002, and the number of loans sanctioned by your Lordships, deducting those relinquished, was 2,730, amounting to £1,911,253, leaving an apparent balance on hand of £88,747. But at the above date investigations had been completed, and allocations made, relating to new loans not then recommended for your Lordships' sanction, but which have been, or will be immediately, submitted for approval, amounting to £19,838, leaving an unappropriated balance of £68,909, out of the original fund, amounting to £2,000,000.

The gross amount issued on loans from the commencement up to the 31st of December 1853, is £1,354,855, of which £54,090 was issued during the year 1853.

According to the several Reports of our Inspectors, it appears that the sum of £1,040,650 has been expended in thorough-draining, subsoiling, making farm roads, &c., up to the 31st of December, 1853; and the sum of £314,205, being the amount of instalments last issued to the several proprietors, may be said to be in progress of expenditure.

The number of loans which have been completed, and for which final certificates have been issued, is 1,211, amounting to the sum of £694,300; and the number of loans, the works of which are still in progress of execution, is 1,553, amounting to the sum of £660,555.

Out of the several totals, as above stated, 102 loans, amounting to the sum of £38,350, have been sanctioned to proprietors for the erection of farm buildings, of which 44 cases, amounting to the sum of £17,000, have been completed, and on the remainder, considerable progress has been made.

Printed image digitised by the University of Southampton Library Digitisation Unit

Land Improvement.

The following Table exhibits the number and present state of the farm-building loans up to the 31st of December, 1853.

Farm Buildings.

RETURN showing the AMOUNT applied for and sanctioned, with the AMOUNT of INSTALMENTS issued, to the 31st December, 1853.

No.	County.	Applicant.	Amount applied for.			Amount sanctioned			Amount issued.		
			£	s.	d.	£	s.	d.	£	s.	d.
1	Antrim,	George A. Wray,	250	0	0	200	0	0	200	0	0
2	"	Ditto,	100	0	0	100	0	0	100	0	0
3	"	Arthur Henry,	250	0	0	250	0	0	250	0	0
4	Carlow,	The Knight of Kerry,	579	0	0	200	0	0	200	0	0
5	Cavan,	John C. Jones,	1,000	0	0	400	0	0	400	0	0
6	"	William H. Enery,	150	0	0	150	0	0	150	0	0
7	"	Ditto,	150	0	0	150	0	0	150	0	0
8	Cork,	Arthur H. Lucas,	216	17	0	200	0	0	200	0	0
9	"	Edmond B. Roche,	1,000	0	0	1,000	0	0	800	0	0
10	"	John T. Cramer,	263	7	0	250	0	0	200	0	0
11	"	Thomas Franks,	700	0	0	400	0	0	—		
12	"	Nicholas P. Leader,	1,000	0	0	1,000	0	0	—		
13	Clare,	Samuel Caswell,	642	0	0	600	0	0	120	0	0
14	"	Pierce Creagh,	100	0	0	100	0	0	40	0	0
15	Donegal,	Sir Robert Bateson,	230	0	0	200	0	0	200	0	0
16	Down,	John Keown,	897	0	0	600	0	0	120	0	0
17	Dublin,	James M'Owen,	200	0	0	200	0	0	200	0	0
18	"	Ditto,	100	0	0	100	0	0	100	0	0
19	Fermanagh,	Robert Noble,	100	0	0	100	0	0	100	0	0
20	Galway,	Edward Blaquiere,	500	0	0	350	0	0	210	0	0
21	"	Peter D. Smyth,	200	0	0	200	0	0	200	0	0
22	"	Thomas O'C. Donnellan,	100	0	0	100	0	0	40	0	0
23	"	John Dennis,	341	0	0	300	0	0	60	0	0
24	"	St. George F. Caulfield,	376	0	0	300	0	0	180	0	0
25	"	Robert R. Smyth,	382	0	0	350	0	0	70	0	0
26	"	Cornelius J. O'Kelly,	671	0	0	650	0	0	—		
27	Kerry,	Maurice FitzMaurice,	360	0	0	150	0	0	—		
28	"	Henry A. Herbert,	860	0	0	600	0	0	480	0	0
29	"	Samuel M. Hussey,	200	0	0	200	0	0	160	0	0
30	"	Earl of Listowel,	450	0	0	450	0	0	450	0	0
31	"	John F. FitzGerald,	150	0	0	150	0	0	30	0	0
32	"	Henry A. Herbert,	1,116	0	0	400	0	0	80	0	0
33	Kildare,	John Bonham,	356	9	7	250	0	0	250	0	0
34	"	Thomas C. Wakefield,	312	2	6	250	0	0	50	0	0
35	"	Richard Doyne,	100	0	0	100	0	0	100	0	0
36	"	Lady C. S. Wolfe,	438	0	0	400	0	0	80	0	0
37	Kilkenny,	Sir Henry Marsh,	200	0	0	200	0	0	40	0	0
38	"	Thomas Wright,	250	0	0	250	0	0	150	0	0
39	King's,	Sandford Palmer,	350	0	0	350	0	0	350	0	0
40	Limerick,	William C. Freud,	485	0	0	400	0	0	240	0	0
41	"	John Croker,	300	0	0	200	0	0	200	0	0
42	"	Sir Richard Bourke,	466	12	10	450	0	0	420	0	0
43	"	John Croker,	100	0	0	100	0	0	100	0	0
44	"	William N. Lee,	500	0	0	500	0	0	100	0	0
45	"	Charles L. Tuthill,	500	0	0	500	0	0	100	0	0
46	Longford,	Samuel W. Blackall,	200	0	0	200	0	0	200	0	0
47	"	Thomas Gosselin,	450	0	0	400	0	0	80	0	0
48	Louth,	Antony Garstin,	446	0	0	400	0	0	80	0	0
49	Mayo,	Earl of Lucan,	1,000	0	0	1,000	0	0	1,000	0	0
50	"	Ditto,	700	0	0	700	0	0	700	0	0
51	"	Ditto,	1,000	0	0	1,000	0	0	200	0	0
52	"	Ditto,	360	0	0	300	0	0	300	0	0
53	"	Isidore Bourke,	500	0	0	450	0	0	450	0	0
54	"	Hugh Bourke,	309	15	11	300	0	0	180	0	0
55	"	Viscount Avonmore,	200	0	0	200	0	0	120	0	0
56	"	John C. L. Bucknall,	900	0	0	700	0	0	700	0	0
57	"	William Orme,	400	0	0	400	0	0	80	0	0
58	"	Thomas Strickland,	400	0	0	400	0	0	320	0	0
59	Meath,	John Barlow,	900	0	0	700	0	0	700	0	0
60	"	Ditto,	200	0	0	200	0	0	200	0	0
61	"	James G. Murphy,	150	0	0	150	0	0	—		
62	"	Leonard Cornwall,	500	0	0	500	0	0	—		
63	Queen's,	George Adair,	1,000	0	0	900	0	0	900	0	0
64	"	Ditto,	100	0	0	100	0	0	100	0	0
65	"	Christopher St. George,	268	12	3	200	0	0	120	0	0
66	"	Charles H. Bowen,	547	0	0	500	0	0	400	0	0

Printed image digitised by the University of Southampton Library Digitisation Unit

Farm Buildings—continued.

RETURN showing the AMOUNT applied for and sanctioned, with the AMOUNT of INSTALMENTS issued, to the 31st December, 1853.

No.	County.	Applicant.	Amount applied for.			Amount sanctioned.			Amount issued.		
			£	s.	d.	£	s.	d.	£	s.	d.
67	Roscommon,	Hon. H. Pakenham,	650	0	0	550	0	0	550	0	0
68	"	Lord Crofton,	1,000	0	0	1,000	0	0	1,000	0	0
69	"	Guy Lloyd,	500	0	0	300	0	0	300	0	0
70	"	Ditto,	200	0	0	200	0	0	160	0	0
71	"	James Kirkwood,	553	0	0	500	0	0	100	0	0
72	"	Henry S. P. Mahon,	400	0	0	200	0	0	40	0	0
73	"	Charles A. O'Connor,	300	0	0	250	0	0	50	0	0
74	"	Travers R. Blackley,	630	0	0	600	0	0	360	0	0
75	"	Lord Crofton,	275	0	0	250	0	0	50	0	0
76	"	John L. Hackett,	400	0	0	300	0	0	—		
77	Sligo,	Richard G. Brinkley,	1,000	0	0	1,000	0	0	1,000	0	0
78	"	Hon. Edward Wingfield,	700	0	0	700	0	0	560	0	0
79	"	John W. King,	585	0	0	550	0	0	110	0	0
80	Tipperary,	John Carden,	1,000	0	0	1,000	0	0	1,000	0	0
81	"	John Lanigan,	1,100	0	0	850	0	0	—		
82	"	John Prior,	600	0	0	200	0	0	200	0	0
83	"	William Ryan,	400	0	0	400	0	0	240	0	0
84	"	Richard E. Phillips,	416	19	9	400	0	0	320	0	0
85	"	Arthur H. Read,	411	0	0	400	0	0	400	0	0
86	"	Edward Galwey,	480	0	0	200	0	0	200	0	0
87	"	John Bayly,	200	0	0	150	0	0	150	0	0
88	"	Ditto,	300	0	0	300	0	0	300	0	0
89	"	Henry C. Bowen,	299	0	0	200	0	0	160	0	0
90	" "	Joseph O. Radcliff, and Charles T. Webber,	450	0	0	400	0	0	320	0	0
91	"	Earl of Donoughmore,	500	0	0	500	0	0	100	0	0
92	"	Joshua R. Minnett,	306	0	0	250	0	0	100	0	0
93	"	Henry C. Bowen,	250	0	0	250	0	0	50	0	0
94	"	M. E. Robbins,	350	0	0	350	0	0	—		
95	"	William Pennefather,	200	0	0	200	0	0	—		
96	"	Nicholas Roche,	350	0	0	200	0	0	—		
97	Tyrone,	Hugh Auchinleck,	420	0	0	250	0	0	250	0	0
98	Westmeath,	Arthur S. Upton,	600	0	0	450	0	0	450	0	0
99	"	William Fetherston H.,	257	0	0	150	0	0	30	0	0
100	Wexford,	John C. Pounden,	300	0	0	300	0	0	300	0	0
101	Wicklow,	Charles J. Tottenham,	200	0	0	200	0	0	200	0	0
102	"	Ditto,	525	0	0	300	0	0	300	0	0
		Total, £	45,631	16	10	38,850	0	0	23,850	0	0

Mr. James H. Owen, of the Architects' Department of this Board, who has undertaken the duty of designing, estimating for, and inspecting the progress of the several farm building works, reports as follows:—

"I have to submit the following memoranda of the progress of these measures "during the past year: and first with respect to farm buildings, the number of "loans made during the past year was 35, and during the preceding year 1852, "29. A greater increase in the number of applications for such loans had been "anticipated, but several causes have been, and are, in operation tending to "diminish them, which, when borne in mind, will show the numerical state-"ment to be satisfactory. The causes are the limited supply and excessive "dearness of timber and other building materials, the scarcity and conse-"quent increase in the cost of skilled labour, owing to emigration and the "required value of the farm, namely, the minimum of £100 per annum, which, "under present circumstances in this country, comprehends a comparatively "large extent of land, and to obtain which considerable difficulties are frequently "to be overcome. In consequence, the greater number of loans made for farm "buildings, up to the present time, have been granted either to small proprietors, "who cultivate their own estates, or to tenant-farmers, chiefly strangers from "England or Scotland; in the latter case the farms consist, for the most part, of "new combinations of lands which had previously constituted several small "farms. No novelty has occurred in farm buildings since my last Report; "indeed, I have rather observed a tendency to deviate from the course now "usually adopted in England and Scotland, where large capital is sunk in "permanent building improvements, portions of which, at least, might be post-

Printed image digitised by the University of Southampton Library Digitisation Unit

Land Improvement.

"poned, and the capital required for which, if employed in improving and "cultivating the land, would bring in a much higher rate of interest.

"But as soon as the main permanent works have been effected, and when a "farm has been properly drained, subsoiled, and fenced, and protection supplied "for stock, implements, and the produce of the farm, the overplus of capital "may be devoted to the erection of suitable and substantial farm steadings. "Such is the argument used and acted on by many substantial tenant-farmers, "as well as thoughtful landed proprietors in this country.

"There can be no doubt, in the present comparatively unimproved state of "Ireland, it would be injudicious to push the arrangements of the farm steading "to such an extent as to provide elaborate and costly apparatus for distributing "liquid manure, or to erect cattle sheds at an expense of £8 or £10 per head, "when the object sought for may be attained at an expense of from £2 10*s.* to "£3 per head, in a manner nearly as efficacious.

"In this respect it would appear probable that farmers in this country act "on the safe side, in avoiding, for the present, the expenditure of large sums "in farm steadings, and directing their principal attention to the improvement "and cultivation of the land.

"With respect to scutch-mills, there is little information to offer to the Board; "the applications for loans have been very few, and I do not anticipate they "will be numerous for some time. The growth of flax, as a crop, will spread "very slowly, unless extremely high prices should afford a strong temptation "so as to overcome the losses that generally arise from the first crops, owing to the "ignorance and unskilfulness of those who make the attempt. The most "important loan granted for a flax scutching-mill is that made to Mr. E. B. "Roche, M.P., who has as yet made but little progress in the buildings, but he is "working most extensively an existing scutch-mill at Traholgan, consisting of "twenty-eight stands, and which, gives employment in the various operations "connected with it, to about 300 hands. At Mr. Roche's scutch-mill, at Kildinan, "near Rathcormac, the farm recently held from him by Mr. Dargan, about 150 "hands are also employed. Mr. Roche is at present erecting a large water-wheel "to increase his working power; the flax operations are on a most extensive scale, "and the flax crop, which he is now working up, extended over an area of fully 1,500 "acres. It is satisfactory to observe the improved condition of the numerous "persons employed; they are all neatly clothed, comfortably lodged, and afford a "striking contrast to the average of the peasant population of the South of Ireland."

Progress of the Drainage Works.

The total area that has been thorough-drained under the Land Improvement Acts, up to the date of this Report, 31st December, 1853, amounts to 153,160 acres, which has been effected at an average cost of £4 10*s.* per acre, of which 7,500 acres have been drained during the year 1853, and a considerable portion of the land has been subsoiled.

Distribution of the Fund.

Appendix B.

In addition to our general Schedule given in the Appendix, we herewith submit an Abstract, which shows the proportion of the total amount of the Land Improvement Fund of £2,000,000, which has been apportioned to the different counties and districts in Ireland, arranged in groups, as North, Midland and East, West, and South; and which exhibits the amount applied for, the amount sanctioned, and the amount issued in each county.

If we take the Northern Counties, we find the following sums have been applied for, sanctioned, and issued, viz.:—

Counties.	Total Amount applied for.			Amount sanctioned.			Amount issued.		
	£	s.	d.	£	s.	d.	£	s.	d.
Antrim, . .	231,768	6	3	93,500	0	0	58,630	0	0
Londonderry, .	105,362	6	2	38,710	0	0	33,160	0	0
Donegal, . .	194,065	1	6	110,750	0	0	80,410	0	0
Fermanagh, . .	89,234	12	9	41,640	0	0	19,090	0	0
Tyrone, . .	95,465	17	11	60,770	0	0	36,737	0	0
Armagh, . .	42,472	19	6	26,100	0	0	10,280	0	0
Down, . . .	37,701	14	0	22,950	0	0	15,200	0	0
	796,070	18	1	394,420	0	0	253,507	0	0

Printed image digitised by the University of Southampton Library Digitisation Unit

In the same manner, if reference be made to the Midland and Eastern District, which comprehends 14 counties, we find as follow:— *Land Improvement.*

Counties.	Total Amount applied for.			Amount sanctioned.			Amount issued.		
	£	s.	d.	£	s.	d.	£	s.	d.
Cavan, . . .	55,927	15	8	85,250	0	0	14,200	0	0
Monaghan, . .	72,786	15	2	39,350	0	0	20,670	0	0
Longford, . .	40,918	11	0	32,900	0	0	21,740	0	0
Louth, . . .	59,686	15	7	25,550	0	0	17,100	0	0
Meath, . . .	92,592	6	5	47,750	0	0	33,016	0	0
Westmeath, . .	47,718	11	7	25,150	0	0	16,470	0	0
Dublin, . .	37,896	10	5	20,120	0	0	12,892	0	0
Kildare, . .	44,988	4	8	25,050	0	0	15,170	0	0
King's, . .	48,161	4	7	27,850	0	0	16,920	0	0
Queen's, . .	121,860	10	11	61,300	0	0	39,490	0	0
Wicklow, . .	77,793	16	10	48,573	0	0	35,917	0	0
Carlow, . .	92,588	5	0	53,750	0	0	32,990	0	0
Kilkenny, . .	116,150	10	8	74,760	0	0	37,200	0	0
Wexford, . .	144,163	6	10	76,650	0	0	57,810	0	0
	1,053,183	5	4	594,003	0	0	371,585	0	0

In the Western Districts, which includes 6 counties, we find that for—

Counties.	Total Amount applied for.			Amount sanctioned.			Amount issued.		
	£	s.	d.	£	s.	d.	£	s.	d.
Sligo, . . .	111,669	16	11	53,750	0	0	85,127	0	0
Leitrim, . .	93,416	8	0	50,050	0	0	33,124	0	0
Mayo, . . .	308,062	17	11	179,600	0	0	90,546	0	0
Roscommon, . .	123,827	8	6	74,550	0	0	54,420	0	0
Galway, . .	304,605	12	1	166,200	0	0	86,960	0	0
Clare, . . .	152,733	11	7	79,000	0	0	38,270	0	0
	1,094,315	10	0	603,150	0	0	338,447	0	0

In the Southern District, comprehending 5 counties, we find that for—

Counties.	Total Amount applied for.			Amount sanctioned.			Amount issued.		
	£	s.	d.	£	s.	d.	£	s.	d.
Limerick, . .	267,637	14	1	164,670	0	0	107,599	0	0
Tipperary, . .	147,030	7	9	92,463	0	0	63,263	0	0
Waterford, . .	82,711	0	9	53,130	0	0	29,660	0	0
Cork, . . .	315,483	11	8	164,160	0	0	100,218	0	0
Kerry, . . .	425,137	8	2	177,550	0	0	90,065	0	0
	£1,238,000	2	5	651,973	0	0	390,805	0	0

The grand totals being—

	£	s.	d.
Total Amount applied for, ...	4,181,569	15	10
Gross amount sanctioned, ...	2,243,646	0	0*
Amount issued, ...	1,354,344	0	0

Northern District.

Following the arrangement heretofore adopted, we now proceed to review the drainage works which have been executed under the Land Improvement Acts during the last year, by quoting extracts from the Reports of our several Inspectors of Drainage.

We shall commence with the Northern Division or District, which comprehends the counties of Antrim, Londonderry, Donegal, Fermanagh, Tyrone, Armagh, and Down. *Northern District, comprehending the counties of Antrim, Londonderry, Donegal, Fermanagh, Tyrone, Armagh, and Down.*

In this District the sum of £8,510 has been issued during the year 1853, in the following proportions, viz.:—Antrim, £3,250; Londonderry, £540; Donegal, £1,010; Fermanagh, £1,460; Tyrone, £1,210; Armagh, £920; Down, £120.

* This sum includes the loans or portions of loans which have been transferred to other lands, or relinquished or cancelled from various causes, and which amount to £331,293.

Printed image digitised by the University of Southampton Library Digitisation Unit

Land Improvement.

In making a review of the works executed during the year, we shall commence with the county of Antrim, and beg to refer to the following extracts from the Report of the Inspectors of Drainage employed.

County of Antrim and part of Down. Mr. B. G. Brooke, Inspector of Drainage.

Mr. B. G. Brooke, Inspector of Drainage for the county of Antrim and part of Down, reports :—

"Having in previous Reports described at length the numerous improvements "which have been undertaken and completed in this district, it does not appear "to be necessary to repeat them; and as no new loans had been obtained in the "county of Antrim during the year 1853, I have nothing of novelty to remark "upon. I need only observe that the benefit derived from the works of thorough "drainage effected by means of the several loans is universally admitted, and "numerous examples might be mentioned of similar works which have been "carried out by tenant-farmers for the improvement of their own farms, which "would never have been thought of had they not before their eyes the direct "profit which has followed the execution of the Land Improvement Works."

Counties of Tyrone, Londonderry, and Donegal. Mr. James Sinclair, Inspector of Drainage.

Mr. James Sinclair, Inspector of Drainage for the Northern portion of the county of Tyrone and counties of Londonderry and Donegal, states :—

"Nothing of a novel character, connected with works executed under the Land "Improvement Acts, has occurred in my district during the year 1853. In con-"sequence, I cannot add materially to the facts and description of improvements "contained in my Reports of previous years. In fact no extensive drainage "improvements have been undertaken, and only four new loans have been made "within the year, and these for small sums only, viz. :—To Rev. Henry "Carre, Rev. N. C. Martin, Rev. George Craig, and Mr. Audley Caldwell. The "works completed in the year 1853, and on which final inspections have been "made, are five in number, viz. :—Those of Mr. George C. Wray, the Earl of "Wicklow, Mr. James Todd, Mr. A. F. Knox, and Rev. William Knox. Under "the present circumstances of the country, I do not think it probable that any "extensive improvements, in addition to those already in progress, will be under-"taken in this district. There is no redundancy of labourers, and it was the want "of sufficient employment for the labouring class which heretofore induced landed "proprietors to undertake drainage operations on a large scale, and, although they "have been amply remunerated by the successful result of the operations, they "appear to be satisfied with what has been done; and the small farmers seeing the "advantages to be derived from draining and reclaiming, and finding that they can "themselves execute the works economically, though by slow degrees, are every "year improving small portions of their own holdings. The example set to "these persons by the extensive works which have been carefully and judiciously "executed under the Land Improvement Acts in almost every district, has been "one of the chief benefits which the country has derived from its operation, and "has rendered thorough draining as common and as well understood as any other "routine work of the farm."

Counties of Armagh and Down. Mr. Powell Foxall, Inspector of Drainage.

Mr. Powell Foxall, Inspector of Drainage for the counties of Armagh and Down, states :—

"In forwarding my Annual Report upon the drainage works executed under "the Land Improvement Act, in my district, I have to state that the works have "been invariably well executed—the proprietors see the importance of strictly "adhering to the specifications, and the labourers have now become well "acquainted with the manner of effectually carrying them out. The principal "attention of the proprietor is now directed to the importance of clearing up and "improving the open drains and rivers, which form the outfalls for thorough "drainage, and enables the industrious farmer to drain his land independent of "his neighbours.

"I have lately inspected a work of this description, whereby about 180 acres "will be available for draining and agricultural improvement, which were hereto-"fore waste, and the operation has been effected at a very moderate outlay."

Special Report from Mr. W. F. Irwin, on works executed on the property of the Earl of Leitrim, in the barony of Kilmacrennan, county Donegal :—

"The works now completed consist of 255 miles of fences, 19 miles of farm "roads, 6 miles of open main drains, and about 160 acres of waste land reclaimed. "The fences have been principally made to square farms, and have been planted

Printed image digitised by the University of Southampton Library Digitisation Unit

"with quicks, or sown with furze seed, which are doing well; and it may be "expected that in the course of a few years the aspect of the country will be "much improved, as scarcely a hedge-row was in existence in the district when "these works were commenced. The roads give accommodation to the farmers, "by enabling them to draw turf or manure, and bring the produce of their farms "to market; formerly every thing was carried by back-loads, and chiefly by "men or women.

Land Improvement.

"The open main drainage and reclamation will enable the farmers to witness "the amount of improvement which may be expected from works of this nature, "when carefully and systematically executed; and I have the pleasure to "observe, that several of the most intelligent have already commenced the recla-"mation of portions of their own farms."

Midland and Eastern District.

We shall next refer to the works, consisting chiefly of thorough draining and subsoiling, which have been executed during the past year in the Midland and Eastern District, which comprehends the counties of Cavan, Monaghan, Longford, Louth, Meath, Westmeath, Dublin, Kildare, King's County, Queen's County, Wicklow, Carlow, Kilkenny, and Wexford.

Midland and Eastern District, comprehending the counties of Cavan, Monaghan, Longford, Louth, Meath, Westmeath, Dublin, Kildare, King's County, Queen's County, Wicklow, Carlow, Kilkenny, and Wexford.

In this district, the sum of £17,830 has been issued during the year 1853, in the following proportions, viz.:—Cavan, £620; Monaghan, £300; Longford, £920; Louth, £940; Meath, £3,380; Westmeath, £1,460; Dublin, £1,950; Kildare, £1,730; King's County, £400; Queen's County, £1,160; Wicklow, £1,070; Carlow, £1,750; Kilkenny, £560; Wexford, £1,590.

County of Longford. Mr. Henry M. Bond, Inspector of Drainage.

Mr. Henry M. Bond, Inspector of Drainage for the county of Longford, states:—

"The operations under the Land Improvement Acts in this county have been "very limited during the last twelve months, chiefly on account of the completion "of the works undertaken in previous years, hence I have little to say in addition "to what was mentioned in former Reports, and which I think it unnecessary "to repeat.

"In the year 1853, only three applications were made for loans under the "Acts, in this county, viz.:—by Colonel Palliser, in the barony of Moydow; "Dr. O'Reilly, in the barony of Ratheline; and Mr. John Thompson, in the "barony of Granard. All the above-named proprietors had previously obtained "loans for the improvement of their properties, and being well aware of the "benefits derived from a judicious outlay, again applied to the Board, and in all "cases obtained the sums they required for the further improvement of their "estates.

"Owing to the scarcity of labour, in comparison with former years, and a con-"siderable rise in the price of provisions, wages have been necessarily increased, "and, consequently, it cannot be expected that the works can be completed for "the original estimates; and, as there is every appearance of a further rise in "the labour market, in estimating for future works, increased prices for the "several descriptions must be substituted for those heretofore adopted."

Counties of Louth, Meath, Westmeath, Wicklow, Kildare, and Dublin. Mr. W. F. Irwin, Inspector of Drainage.

Mr. William F. Irwin, Inspector of Drainage for the counties of Louth, Meath, Westmeath, Wicklow, Kildare, and Dublin, reports:—

"Another year's experience of the working of the Land Improvement Act "confirms former Reports as to the benefit derived therefrom. In the past year "(1853) the works have been generally well executed, and, though not to such "an extent as in former years, the quantity actually completed does not fall so "far short as may appear.

"This discrepancy is caused by many persons, who, having witnessed the "benefit derived from works executed under this Act, have undertaken and carried "out works of a similar kind from their own resources—a circumstance formerly "unheard of in this country—caused, perhaps, by a doubt as to the benefit to be "derived, and the difficulty of obtaining labourers competent to the task. I "now rarely see a shallow drain, save where the outlet will not admit of a deep "one; and it is as rare to observe a crooked or ill-cut drain as it was formerly—"that is, previously to the passing of the Land Improvement Act—to see one "straight or well-cut. In the year 1851–2, some sheep drainage was executed

Printed image digitised by the University of Southampton Library Digitisation Unit

Land Improvement.

"on the lands of Kippure, situate within about five miles of Blessington, "in the county of Wicklow, the property of Mr. Armstrong; and the value "of the mountain as a sheep farm has been nearly doubled thereby. I do not "know an example of so great a return for so small an outlay; and it is to be "regretted that works of a similar kind are not more extensively undertaken in "the mountain districts, where they are so much required.

"During the past year, 21 loans have been applied for in the district under "my immediate inspection; and I find that all those lately granted have been "expended without any unnecessary delay."

Queen's County. Mr. Wm. Hamilton, Inspector of Drainage.

Mr. William Hamilton, Inspector of Drainage for the Queen's County, states:—

"The principal works that have come under my inspection since last Report "are those upon the estates of the Rev. C. W. Doyne, Captain Morton, and Mr. "George Adair. Upon this last-mentioned estate, the provisions for building farm "offices have been carried out in connexion with a comprehensive plan of drainage, "the result being an extensive tillage farm of several hundred acres, producing "first-class crops, the full advantage of which is secured by the ample accommo-"dation provided for housing a proportionate number of cattle, &c., and this "upon a tract of land, the greater portion of which, previous to the commencement "of these operations, was nearly unproductive. There is no room for doubting "the success of Mr. Adair's experiment; it has been carried out upon a large "scale, and has proved, that with energy, combined with adequate means, the "extent of such undertakings need not act as a discouragement to the enterprise.

"No new loans have come under my observation during the past year, but "the general progress under former loans, although slow, owing to the compara-"tive scarcity of able-bodied labourers, continues to be satisfactory."

Counties of Carlow and Kilkenny. Mr. J. Fishbourne, Inspector of Drainage.

Mr. Joseph Fishbourne, Inspector of Drainage for the counties of Carlow and Kilkenny, states:—

"Having now had six years' experience of the working of the Land Improve-"ment Acts, I can confidently state, that no law has ever been passed which has "been so popular in Ireland, and which continues to be so highly appreciated "by those who have availed themselves of its provisions. Proprietors freely "express their unqualified approval of the measure, and their satisfaction with "regard to its administration.

"Numerous and permanent improvements have been effected in this district. "Overseers, both competent and diligent, can now be easily procured; conse-"quently the execution of works has been very creditable, and the cost, in "all cases, much less than under the old and imperfect system.

"I shall only refer to one case (on which I have reported within this year, "1853,) to prove what has been effected under the provisions of the Act.

"Mr. John Alexander, M.P., has improved land of which he lately obtained "possession from an insolvent tenant who had paid no rent for three years; the "land was exhausted by over-cropping, dirty, and overgrown with brambles, &c. "He expended a sum of £10 10*s.*, per acre, in thorough-draining, subsoiling, "levelling, and fencing; the first crop repaid the whole cost, leaving a balance "in hands of 15*s.* per acre. The land has been laid down with grass seeds, and its "former value is more than doubled.

"An extensive area has been improved, under this Act, in this district; some "still in progress; and some new loans have been applied for during the past "year. Much improvement is going on, which may be attributed to the "example set, and the proof afforded of the benefit to be derived from such "works, and though not executed under the Act, may be fairly attributed to its "operation; in fact, the general opinion is, that the benefits arising from deep, "thorough-draining, and subsoiling, cannot be overrated.

"The facilities afforded for the erection of farm buildings have not been "taken advantage of in this district, except by a few proprietors."

County of Wexford. Mr. Henry Newton, Inspector of Drainage.

Mr. Henry Newton, Inspector of Drainage for the county of Wexford, states:—

"As I anticipated, when making my report last year, 1852, the deficiency of "labourers has, in a great measure, retarded the completion of works of "improvement under this Act; several proprietors have assured me they

Printed image digitised by the University of Southampton Library Digitisation Unit

"cannot procure hands to expend the advances issued to them; in consequence "the works have been suspended in several cases.

"The improvements I have reported on during the past year, 1853, were those "executed on the properties of Mr. Truell, Mr. Dumville, and the Rev. Wm. "Batt, in the barony of Scarawalsh; Lord Templemore, in the barony of Shel-"bourne; Mr. Stephen Ram, the Rev. Charles J. Grogan, in the barony of "Bantry. The draining and subsoiling executed by Mr. Truell have been very "successful; many acres, not worth the amount of the taxes, have become the "most productive on the farm. Mr. Dumville, an English gentleman, purchased, "in the Encumbered Estates Court, a small property near Enniscorthy, where "he now resides; he has drained the greater portion of it, which is now being "brought into cultivation. The Rev. William Batt's estate has derived much "benefit from the operations executed under the loans obtained for its improve-"ment, both by draining and subsoiling. The last instalment of Lord Temple-"more's loan has been expended in draining and enlarging farms, making "new fences, and levelling those that were useless, by means of which the "country in the neighbourhood of Arthurstown and Duncannon has assumed a "new character; these farms have been let to intelligent Scotchmen who are "cultivating them on an improved system. I observed some very superior "flax growing on the property, owing to the exertions of Mr. M. Knox, the "agent to the estate.

"The small loan obtained by Mr. Stephen Ram, in the barony of Bantry, has "been expended in levelling fences, enlarging and squaring fields, subsoiling "and clearing off stones, and bringing waste land into cultivation with great "success. The operations on the property of the Rev. Charles J. Grogan have "been confined to thorough-drainage, which, with a slight exception, mentioned "in my progress report on his works, have tended to the result anticipated from "the outlay. I also inspected the improvements completed on the property of "Mr. J. K. Aylward, in the barony of Gowran, county Kilkenny. This proprietor "has converted a large tract of wet, waste land, into a well-fenced, dry, sheep-"walk, where, before the improvements, sheep could not live.

"It is with regret I have to remark on the neglected state of the open main "drains, generally, all over the country. I may say, no attention whatever is "paid to keep them clear of obstructions; and in many places, no doubt, the "thorough-drained lands must be injured thereby. I have the pleasure to "state, that all advocacy of shallow drainage has ceased, and pipe tiles are now "universally admitted to be the best conduit for water in drains; but where "ground has to be cleared of stones as well as drained, box sewers may, with "economy, be substituted for pipes, and, unless in a very hard, sound subsoil, "broken stones should not be used.

Western District.

Western District, comprehending the counties of Sligo, Leitrim, Mayo, Roscommon, Galway, and Clare.

We next proceed to consider the various works executed during the past year in six of the western counties, viz.:—Sligo, Leitrim, Mayo, Roscommon, Galway, and Clare, comprehending the province of Connaught, with the addition of Clare.

In this district the sum of £13,730 has been issued during the year 1853, in the following proportions, viz.:—Sligo, £810; Leitrim, £500; Mayo, £2,840; Roscommon, £2,790; Galway, £4,700; and Clare, £2,090.

We commence our review from the north, and beg to refer to the following extracts from the report from Mr. William P. Prendergast, Inspector of Drainage for the counties of Leitrim, Cavan, parts of Sligo, Fermanagh, and Roscommon:—

"A considerable number of works have been satisfactorily concluded in the "above district during the past year, and but few new loans have been applied "for. The remarks made in previous annual Reports have been fully justified "by further experience; and, while each succeeding year proves more completely "the remunerative results of draining, subsoiling, clearing, fencing, reclamation, "and other agricultural improvements, on land in the occupation of owners or "of substantial tenants with sufficient capital to follow up these improvements "by a regular rotation of tillage, and proper treatment of the land, it appears, "also, to show more completely that the want of the requisite conditions for

Printed image digitised by the University of Southampton Library Digitisation Unit

Land Improvement.

"profitable outlay among the ordinary class of Irish tenant farmers has prevented "the application by such persons for loans under the Land Improvement Act. "The deficiency of capital, is, in most parts of Ireland that I am acquainted "with, the great bar to improvement. The greater number of proprietors in "these counties having already improved the land in their own occupation, and "testified to the very satisfactory results, there is nothing new to report on "the details of individual cases.

"In Fermanagh, numerous substantial and respectable tenants of Lord Erne, "Lord Enniskillen, and Sir Arthur Brooke, have made excellent use of the loans "obtained for them by their landlords; and on Lord Erne's and Sir Arthur "Brooke's estates, I am informed that the full charge of 6½ per cent. is regularly "paid up by the tenant-farmers.

"The sheep drainage, for the improvement of mountain pasture, on which "special reports were drawn up last year for Sir Robert Ferguson's estate, has "been followed also on the mountain property of Rev. William Johnston, in "the county Leitrim, let to Mr. F. N. Cullen, of Corry Lodge, and continues to "give much satisfaction. I look on the system of cheap surface drainage as "being one of the most important improvements of recent introduction into "Ireland, and the large profits latterly derived from sheep farming will, no "doubt, cause it to spread throughout the mountain districts of the west and "north-west.

"Loans for farm-buildings and flax scutching-mills have not been often applied "for in this part of Ireland, owing to the absence of the active commercial spirit "that prevails among the Scotch farmers, and the want of capital to follow up "such enterprises; but the large profits made on flax during the last season will "probably induce many to build scutching-mills, and there can be no doubt of a "remunerative return for such outlay. I will now conclude by referring to the "separate Reports furnished for each case as finished—and to the testimony of "the landowners themselves, for proof of the complete success of the Land "Improvement Acts in my district, by increasing the productiveness of the soil "far beyond the amount of the instalments required for the repayment of the "loans—improving the skill and habits of the labourers, by the introduction of "trained overseers, task-work, and regular cash payments—spreading the general "knowledge of agricultural improvements through districts where they were "formerly quite unknown, and exhibiting examples of work fully equal to the "very best to be found in the east of Scotland, where I was formerly a pupil, "and which I visited last autumn, for the purpose of comparison."

County of Mayo. Mr. Thomas Elwood, Inspector of Drainage.

Mr. Thomas Elwood, Inspector of Drainage for the county of Mayo, reports:—

"In this district the works executed under the Land Improvement Acts have "been fewer in number, as well as of less extent, than during previous years; "the loans, however, granted in former years have been, generally speaking, "expended, and such works, as were recently sanctioned, are in progress. It is "unnecessary, on the present occasion, to do more than refer to my former "reports, as to the manner in which the various improvements have been com-"pleted, and the beneficial results arising from them. I regret to say, that little "or no pains have been taken to keep the open main drains in order; and, in "consequence, I find them choked up with silt, weeds, &c.

"The introduction of mountain improvements, by means of a system of open "surface drains, so universally adopted in Scotland, has been successfully tried "in some cases in my district.

"I believe every farm which has been operated on under the provisions of this "Act, is occupied, and many have been let at remunerating rents. There have "been no applications for loans for the erection of flax scutching-mills, but this is, "no doubt, owing to the drainage works on lakes Corrib and Mask not being yet "completed.

"The improvement in the general appearance and cultivated character of this "district is not only visible but striking, and the increase in agricultural "exertion and progress, beyond what the most sanguine could have anticipated."

County of Roscommon. Mr. Richard Irwin, Inspector of Drainage.

Mr. Richard Irwin, Inspector of Drainage for the county of Roscommon, states:—

"Although a further decrease has taken place in the number of labourers "employed under the Land Improvement Acts, a considerable amount of

Printed image digitised by the University of Southampton Library Digitisation Unit

"valuable work has been completed within the year; and besides the sums which "have been expended under the direction of the Board, private funds are also "in many parts of the district now employed in carrying out improvements, "which, although individually of small extent, form in the aggregate a very "respectable amount of permanently profitable investment.

"Having already, in previous reports, referred to the leading particulars of "the operation of the Land Improvement Acts in this district, I shall only "repeat what I have already frequently stated, namely, that the value and "importance of the works executed under the Board's inspection are better un-"derstood, and, consequently, more fully appreciated in each succeeding year. "A more convincing proof of this fact could not be adduced than the evidently "increasing disposition to embark private funds in improvements, similar to those "which have been effected through the medium of loans obtained under the Land "Improvement Acts, more particularly in thorough drainage, and the reclama-"tion of bog and moor. The latter is now considered to yield a larger and more "speedy return than any other description of improvement, as it is found that "tracts of wet spongy bog, which, while unreclaimed, were of merely nominal "value, can now be let for a *single crop* at a rent exceeding the whole cost of "reclamation; and that by a very moderate additional application, from time to "time, of clayey and calcareous material, they can be profitably continued in "tillage for any length of time, being, as already stated, easily and cheaply cul-"tivated; and being also the only lands in which the portable fertilizers can be "permanently substituted for farm-yard manure. An excellent example of this "important property of peat-soil may be seen in the demesne of Mr. O'Connor, "of Milton, whose green crops, grown on reclaimed bog, without any manure, "except a moderate application of either guano, or superphosphate of lime, now "rank among the very best in the whole district; and I am informed that on the "estate of Lord De Freyne, the use of guano on an inferior description of "reclaimed bog, has been followed by equally favourable results.

"Among the more recent works executed under the Acts, are the excellent "agricultural buildings erected on the properties of Lord Crofton, the Honour-"able and Very Rev. H. Packenham, Mr. St. George Caulfield, Mr. H. S. R. "Mahon, and Mr. Travers Blackley. The improved steadings are regarded with "great and increasing interest by all the intelligent landholders of the dis-"trict; and, I think, it may be reasonably hoped that suitable and convenient "farm offices—the want of which is one of the causes which have rendered our "tillage farming generally unsuccessful—will soon become more numerous.

"In referring to the condition and prospects of the labourers of the district, I "have but little to add to the statement forwarded at the close of the year 1852. "It may, however, be proper to remark, that among the numbers provided with "employment during the first three years of the working of the Acts, there was "a considerable proportion of small farmers, who, in consequence of the destruc-"tion of their principal crop, the potato, in 1846, had become, in a great measure, "dependent for subsistence on the employment afforded by the works. These "have now returned to their own farms, with increased prospects of success, in "consequence of the industrious habits, knowledge, and skill in the use of imple-"ments, which they acquired while engaged in land improvement operations; but "the remaining, and more numerous class of labourers, who merely occupy a "cottage, (with or without a small plot of land), are not so fortunate, as the "majority of them find it impossible, during the greater part of the year, to "obtain employment, even at the lowest rates of wages.

"Emigration, consequently, being still looked to as the only resource, is even "now in active progress; although it is certain that throughout the greater part "of the district, but more particularly in the Eastern portion of it, the number "of labourers is *altogether inadequate* to the performance of the ordinary work of "the ensuing spring."

Counties of Galway and Clare. Mr. Charles S. Cooper, Inspector of Drainage.

Mr. Charles S. Cooper, Inspector of Drainage for the counties of Galway and Clare, reports:—

"In this district, viz., the Eastern division of the county of Galway and "county of Clare, the operations of the Land Improvement Acts continue to be "carried out in the same beneficial and satisfactory manner as in previous years; "and there is not one case in which the works have been completed that the "beneficial effects arising from the system of deep drainage now adopted have

Printed image digitised by the University of Southampton Library Digitisation Unit

Land Improvement.

"not been acknowledged. The depths most suitable for the drains in this dis-
"trict have been found by experience to be as follow: main drains 5 feet, and
"thorough drains 4 feet—the latter being 40 feet apart.

"In many instances loans have been obtained by proprietors, who had
"witnessed the results above referred to, but who had not previously intended to
"execute any drainage, or other works under the Act.

"The greater part of the works carried out in this district are upon lands
"lately in the occupation of numerous small tenants; and it is generally
"acknowledged that the increased value is fully equal to expectation, and
"that the proprietors have been enabled to let their lands, so improved, at rents
"more than equal to the outlay.

"The most important works at present in progress in this district, are situate
"on the estates of Colonel Henry White, county Clare, Mr. William Cotter Kyle,
"county Roscommon, Mr. John Digby, Mr. Stephen Roche, Mr. John Dennis,
"and Mr. Charles D. O'Rorke, in the county of Galway.

"On the improvements on these properties the works generally consist of main
"and thorough drainage, fencing, and clearing land of rocks and large boulder
"stones, and removing useless fences, and large tracts of land, hitherto subject to
"floods, periodically, or much subdivided by crooked, badly constructed fences,
"have been rendered fit for the occupation of a better class of tenantry. It
"must, however, be stated, that owing to the difficulty of procuring labourers,
"and the high rates of wages demanded, the same progress has not been made in
"the works during the present, as in the two previous years. The increase in
"the cost of labour has caused proprietors to apply to the Board for a revision
"of the estimates made when labour was more abundant; and it has been found
"necessary to increase many of them from 20 to 30 per cent., and some works of
"minor importance to be abandoned, to enable such addition to be made in the
"estimates of the remainder. Five loans for farm buildings have been made in
"this district during the last year, viz.:—on the estates of Mr. Cornelius J.
"O'Kelly, Mr. John Dennis, Mr. Ralph R. Smyth, Mr. Thomas O'C. Donnellan,
"and Mr. St. George F. Caulfield. These works are now in progress, and will
"probably be completed during the ensuing summer; and several applications
"for loans for a like purpose, are about being made to the Board. The labourers
"employed on the Land Improvement works, are generally employed by task;
"and many of them have become so expert, from the experience they obtained
"in these works, and also when engaged on the arterial drainage operations, that
"they are enabled to execute works with considerable skill, and, in consequence,
"with additional profit to themselves."

South and South-western District.

South and South-western District, comprehending the counties of Limerick, Tipperary, Waterford, Cork, and Kerry.

We have, lastly, to refer to the Southern and South-western District, which comprehends the counties of Limerick, Tipperary, Waterford, Cork, and Kerry.

In this district the sum of £14,020 has been issued during the year 1853, in the following proportions, viz.:—Limerick, £4,180; Tipperary, £2,150; Waterford, £1,360; Cork, £3,570; Kerry, 2,760.

We commence with the county of Limerick, and beg to refer to the following extracts from the report of Mr. John Cox, Inspector for that county.

County of Limerick. Mr. John Cox, Inspector of Drainage.

Mr. John Cox, Inspector of Drainage for the county of Limerick, reports:—

"In furnishing an account of operations under, and results derived from, the
"Land Improvement Act in this county, I regret to state that in the past, as
"compared with the four previous years, there has been a considerable diminu-
"tion in the number and amount of loans applied for; and I understand that
"this falling off is general throughout the country, and may be accounted for
"from the fact, that at the commencement the greater portion of the loans
"were applied for more for the purposes of introducing and stimulating indus-
"trial employment, and aiding in the reduction of a heavy poor's rate taxation,
"than for the direct benefit expected to be obtained from the works themselves.
"There are, however, numerous examples in which such were not the actuating
"causes, the object and the legitimate one being the permanent improvement
"of the lands to be operated on; and the result in every such case has been
"very satisfactory, as is proved by the increased rents obtained for the lands
"operated on under the Land Improvement Act, and the importunate anxiety

Printed image digitised by the University of Southampton Library Digitisation Unit

"evinced by the tenantry throughout the country that their farms might be "also drained, the occupiers undertaking to repay the expenditure by instalments, "as required by the provisions of the Act.

Land Improvement.

"I have frequently expressed my conviction that the most remunerative results "are obtained from the drainage and improvement of lands of the best "quality; yet where capital combined with skill has been prudently applied to "the reclamation of the hitherto waste, moory, or mountain soils, the results have "proved satisfactory. Several examples illustrative of this fact have occurred "in my district, amongst which I may select those of Mr. Wyndham Goold, "M.P., whose improvements at Dromadda, situate in the west of this county "(Limerick), are really worthy of, and are attracting much notice and approval. "In the same neighbourhood Captain Dickson has undertaken extensive opera-"tions under the Land Improvement Act, which have been so successful, that "this hitherto bleak and neglected district has already assumed an improved "and cheerful character. Captain Dickson has also established extensive brick "and draining tile works, the pipe tiles from which have aided him, individually, "in his own operations of land draining, and will also confer an important "advantage on the surrounding country. The crops of mangels, carrots, turnips, "potatoes, barley, oats, and artificial grasses which have been produced on lands "subjected to thorough-draining and reclamation on the above estates, are such "as might, and, no doubt, will be imitated by other proprietors in the same "district.

"On the Devon estate a large sum has been expended with considerable "advantage, leaving, still, much in progress, as also on the estates of Captain "Bateson, M.P., and his brothers.

"Lord Monteagle has also executed extensive works of a similar character, "the effect of which is particularly striking in the elevated portions of the "demesne, and the adjoining portions of his Lordship's Mount Trenchard "estate. It is unnecessary to recapitulate the list of parties who have obtained "loans, and executed land improvement works, under the Act, in this county, "as they have been already mentioned in the Appendix to the last Annual "Report. Those who, within the year 1853, have obtained loans are com-"paratively few. The aggregate amount of my Preliminary and Progress "Reports during the year being within £11,000; but I have reason to expect "that the number of new applications will increase during the year 1854. The "diminution in the number of the labouring class, contingent on emigration, has "increased, and is still increasing, the current rate of wages. This circum-"stance will affect some of the estimates which were made previously to such "increase, and it has, in some cases, retarded the continuous outlay of loans, "the parties concerned being constrained to discontinue their works from time "to time, as the season or the demand for labour may have rendered it necessary: "hence it would appear to be desirable that future estimates should be framed in "accordance to those altered circumstances of the labour market.

"The farm building projects within this district have been few, being con-"fined to the cases of Mr. John Croker, Mr. Charles L. Tuthill, Mr. W. N. Lee, "and Mr. William C. Frend, the aggregate amount for such purposes being but "£2,000. This branch of the land improvement system will, no doubt, increase "in proportion to the increase of the area of the new lettings consequent on the "consolidation of farms; and the present high prices of agricultural produce "naturally suggest a desire for superior farm steadings than have hitherto been "enjoyed by the tenant farmers of the south of Ireland."

County of Tipperary and King's County. Mr. James J. Poe, Inspector of Drainage.

Mr. James J. Poe, Inspector of Drainage for the county of Tipperary and King's County, states:—

"In submitting my Report on the operations of the Land Improvement Acts "within my district for the past year (1853), I have to observe that few new "works have to be noticed, and, in consequence, the expenditure has been less "than in any previous year since the Act came into operation. This, I presume, "must generally be the case throughout the country, and that in future Annual "Reports the results of the outlay already made will be the subject for considera-"tion and remark. During the past year, with the exception of seven or eight "new loans, my inspections have been very much confined to the final examina-"tion of works, with the execution of which, and the state of repair in which "they had been maintained, I have had to express, in almost every instance, my

Printed image digitised by the University of Southampton Library Digitisation Unit

Land Improvement.

"approval; and judging as well from my own observation as from inquiries "made both from owners and tenants, I can state, with confidence, that both "classes express themselves perfectly satisfied with the benefits conferred by the "works executed under the Act. The best proof I can give for this assertion is "found in supplemental loans for additional improvements having been fre-"quently made to the owners, and the readiness with which (where requested "to do so) the tenants repay the interest to their landlords for the sums "expended on their respective farms; this, I am happy to state, has been done "without much difficulty on their part, or any intervention on mine.

"During the past summer several useful works partaking of the nature of "arterial drainge, on a small scale, have been in progress in the district. From "these the very best results may be expected; and I have no doubt that thorough "drainage will follow these works.

"On the estates of Mr. Smith Barry, Mr. La Touche, the Cooper Estate, near "Templetuohy, and that of Mr. Reed, near Toomavara, I have been much gra-"tified with the improvements of this character which have been made. The want "of arterial drainage has been much felt in different parts of the district, and "much improvement might be effected at a moderate expense by a zealous "co-operation of the parties interested. The example of thorough-drainage "which has been so generally afforded throughout the country, under the "direction of the Board's Inspectors, has been followed within the last year "or two to a considerable extent; holders of small farms as well as large have "profited by the experience of the last five years; and a number of the "persons who had been employed as superintendents of drainage operations "having thereby obtained a sound, practical knowledge of thorough-drainage, "are now scattered through the country, and, I have no doubt, have contributed "to induce the farmers to follow the example set them by the landed proprietors "who executed works under the Act.

"Some few loans for farm buildings have been made in my district, which "have, generally speaking, been well executed. I did not anticipate that the "applications would have been as numerous in this locality, the western pro-"vince, as compared with other more favourably circumstanced districts in this "country. There are few localities in which farms of sufficiently large extent "could be obtained, the lands according as they became untenanted, having "been relet, in most instances to the occupiers of the adjacent small farms. "However, within the last year, some English and Scotch tenant farmers have "taken lands in the northern division of this county, who, I presume, will "require farm steadings to be erected thereon.

"I am not aware of any instance in which an application has been made for "loans for flax scutch-mills. The cultivation of this crop appeared in 1850 and "1851 likely to have succeeded, for the produce I had seen raised on ground "which had previously been drained was such as afforded encouragement to the "growers. I apprehend the difficulty of finding a market for the disposal of "the flax in straw has prevented many from sowing it; and the breadth of "ground under this crop in 1853 was not, I should say, half what it had been "in 1850 or 1851 in the district with which I am acquainted.

"From the scarcity of farm labourers I have been obliged to increase the "estimated cost of nearly all descriptions of works for the past year; and I appre-"hend that the rate of wages for field labour, generally, must be considerably "increased during the ensuing season."

County of Waterford. Mr. Arthur U. Roberts, Inspector of Drainage.

Mr. Arthur U. Roberts, Inspector of Drainage for the county of Waterford, states:—

"In this county (Waterford) no new loans under the Land Improvement "Acts have been obtained during the year 1853, and the only works in pro-"gress are those of the Earl of Huntingdon and Mr. Simon Bagge. The result "of the works which have been completed has been satisfactory, and on such "of the drained lands as have been tilled there have been excellent crops.

"I am quite sure, if we have a continuance of fair prices for produce—I do "not mean the present enormous prices—that the tenant farmers will seek of "their landlords to obtain additional loans to improve their farms by draining, "and will be willing and ready to pay an additional rent in proportion to the "expenditure. The greater part of the land which has been drained is now "either in tillage or has been laid down in grass; the works have been univer-

Printed image digitised by the University of Southampton Library Digitisation Unit

"sally successful; and as a proof of the public advantage derived from the system "of drainage adopted by the Commissioners, I may remark, that the old and "injudicious system of land draining hitherto followed throughout this district "has been abandoned, and that carried out under this Act, namely, parallel "drains, at least four feet in depth, has been universally adopted."

Land Improvement.

Mr. Charles W. Welland, Inspector of Drainage for the Eastern Division of the county of Cork, states:—

County of Cork, Eastern Division. Mr. Charles W. Welland, Inspector of Drainage.

"In reviewing the operations which have been carried out under the pro-"visions of the Land Improvement Acts, during the year 1853, and reflecting "on the results of similar operations, completed in previous years within the "East Riding of the county of Cork, I have much pleasure in stating that the "whole has been satisfactory and successful. No complaints, either in regard "to the manner in which the provisions of the Act have been carried out, or a "want of efficiency in the works themselves, have reached me; on the contrary, "all parties who have undertaken works of land improvement, under the Act, "have expressed satisfaction at the results obtained. I may here state one case, "among many, as an example of the rapid return for the money invested in "the improvements:—Mr. Woodley, of Monkstown, has lately completed the "thorough-drainage of his farm, called Shanagraigue, and the sum expended "has not exceeded that of the estimate approved of by the Commissioners. "Previous to the commencement of the works the lands were of little value, "yielding only coarse sour pasture during the summer months; this year they "produced excellent crops of Swedish turnips and oats, the latter having been "sold for £7 14s. per acre, for the grain alone, exclusive of straw.

"Four new loans, only, have been obtained in my district during the past "year, namely, Mr. Hanning, Mr. Litchfield, Mr. Jones, and Mr. Gibbings; but "the works on many of the loans, sanctioned in former years, have been con-"tinued, and some have been completed in a satisfactory manner. Among "those on which progress inspections have been made, I may mention the works "of Mr. Longfield, £1,000; the Marquis of Thomond, £1,000; Mrs. Creed, "£300; Lord Viscount Doneraile, £300; Mr. Woodley, £250."

Mr. Samuel M. Hussey, Inspector of Drainage for the Middle District of the county of Cork, states:—

County of Cork, Middle District. Mr. Samuel M. Hussey, Inspector of Drainage.

"I beg to say, that during the year 1853 I have been called on to make but "few progress inspections, the whole of the works in the district being nearly "completed; and many of the estates, heretofore encumbered, having fallen into "the hands of men of capital, no applications have been made for new loans "throughout the past year. I have, therefore, merely to remark, that while the "advantages of improvement of land, so as to render the farmer independent of "manual labour (now getting scarce), are becoming daily evident; yet, from "the facility of obtaining capital at a low rate of interest, the aid of Govern-"ment loans has become less necessary than during the previous years."

Mr. Henry Longfield, Inspector of Drainage for the Northern Division of the county of Cork, states:—

County of Cork, Northern Division. Mr. Henry Longfield, Inspector of Drainage.

"The land improvement works in my district are drawing to a close, in con-"sequence little has been done during the past year. In all cases that I am "acquainted with, the owners and occupiers of lands improved are well satisfied "with the result of the operations, and this day a tenant farmer, whose lands "were recently drained by aid of a loan, told me he would have been obliged to "surrender his farm in consequence of the late year's agricultural distress, were "it not for the improvement effected by thorough-draining under the Act. This "is one among many instances in this neighbourhood of the great advantages "which the successful expenditure of loans has produced."

Mr. Adam N. Meade, Inspector of Drainage for the South and South-western District of the county of Cork, states:—

County of Cork, South and South-western District. Mr. Adam N. Meade, Inspector of Drainage.

"I have very little to remark on the working of the Land Improvement Acts "in the West Riding of the county of Cork, for the year 1853, nearly all the "works having been completed prior to that year; whatever works were executed "this year were effected in a satisfactory manner. In consequence of the scarcity "of labourers, and the great rise in the wages, some of the works have not been

Printed image digitised by the University of Southampton Library Digitisation Unit

Land Improvement.

"proceeded with; and with regard to those that have, an increased price has "been paid for task-work. I regret again to remark the very general neglect of "the open main drains, which have rarely been kept clear, and in consequence "the thorough-drainage is much injured.

"Only one loan for farm buildings has been applied for in this district, and in "that case the work has been well executed."

County of Kerry. Mr. Robert Bell, Inspector of Drainage.

Mr. Robert Bell, Inspector of Drainage for the county of Kerry, reports:—

"Little employment has been given under the Land Improvement Act in "1853, as compared with past years. There are a great number of loans, the "works connected with which have not been completed; yet, in many places, a "fair amount of employment has been afforded, though on a reduced scale, "chiefly on the smaller loans of from £200 to £500, and generally on land the "outlay on which would prove directly reproductive.

"In the commencement many proprietors expended large sums under the "provisions of the Act, more with a view to give employment, and keep down "the poor's rates, than for the direct purpose of improving their estates; and a "considerable area of pasture land was drained, which would have made an "ample return had the surface been subsequently cultivated under a regular "rotation of crops.

"The Act has decidedly worked most beneficially, and especially in the smaller "cases of loans of from £1,000 downwards; and the smaller loans will still be "required and applied for. Such applications have been made within the past "year, and an additional number will be forwarded during the present, all for "the *bona fide* purpose of direct improvement, resulting from the observation of "the success which has attended the judicious expenditure of similar loans "formerly obtained. For example, on the farm of Oak Park, near Tralee, "purchased in the Incumbered Estates Court by Mr. Maurice Fitzgerald "Sandes, the result of the expenditure is such as not only to repay the whole "outlay by the first crop, but to leave a considerable profit; and, as a proof "of what can be done by good management, I may mention, as an example in "connexion with the Oak Park improvements, which are ably conducted under "the superintendence of Mr. Kerr, formerly agriculturist to the Earl of Roden. "In the summer of 1852, thirteen statute acres were sown with turnips, the land "being naturally poor, wet, clayey loam, on a substratum of shale, at its junction "with the limestone in the valley of Tralee. The following is a detail of the "expenditure and its result:—

	£ s. d.	Per Acre. £ s. d.	Total £ s. d.
Thorough-draining and subsoiling with the spade thirteen statute acres, . . .	–	5 8 0	70 4 0
Two ploughings, harrowings, &c., . . .	0 13 0	–	–
Dung, equal to 100 loads, at 10*d*., . .	4 3 4	–	–
Opening drills, spreading manure, closing, seeding, &c., ...	0 16 0	5 12 4	73 0 4
		11 0 4	143 4 4
To which may be added, for rent and taxes,	–	1 7 4	17 15 4
		12 7 8	160 19 8
The crop on the ground was valued at 25 tons per acre, and could have been sold at 13*s*. per ton, but was consumed on the farm, .	–	16 5 0	211 5 0
Profit, ...	–	3 17 4	50 5 4

"To show that the estimated weight of 25 tons per acre was rather under "than over the mark, I may state, that in the same field, treated in a similar "manner, 1A. 3R. 30P. of mangels, sold to a provision merchant in Tralee, "at 14*s*. per ton; and the produce, when topt and weighed, was found to be "62 tons, for which the sum of £43 8*s*. was received. These facts were extracted "from the superintendent's books.

"In the improvement of the country, in an agricultural point of view, the "benefits of the Act are apparent in many localities, and quite in proportion in the "different districts to the amount expended. In the northern baronies of Iragh-"ticonnor and Clanmaurice, where more money has been applied for and allocated "than in any other part of Ireland of the same extent, and chiefly in small loans, "the progress made in the cultivation of the land, and the improvement in the

Printed image digitised by the University of Southampton Library Digitisation Unit

"breed of cattle, and in farming pursuits, generally, are far in advance of other "parts of the county, where the outlay on land improvement has been much "smaller. In these two baronies an agricultural society has been established, "and is supported by the working farmers of the district with complete success. *Land Improvement.*

"A few years ago turnips were rarely cultivated by the tenant farmer, except "at the pressing instigation of his landlord; now the extent of this crop (the "mainspring of the farm of mixed husbandry) varies from 10 to 50 acres, on "the best managed farms; and finer crops could rarely be found in Ireland, than "those raised from land which has been thorough-drained and subsoiled, and "the greater portion of which had previously been of little value.

"We had a late harvest, but the cereal crops on the thorough-drained land "were abundant every where, and the first to ripen, which enabled the pro-"duce to be carried in good condition; while in the wet, undrained districts much "loss was experienced in consequence of the late ripening of the crop.

"I have not found that any of the works in operation during the past year "have been retarded by a scarcity of labourers; on the contrary, labour is "plentiful in every locality in which fair remuneration is offered.

PUBLIC BUILDINGS.

Public Buildings.

The usual works of maintenance have been executed to the different public buildings in and about Dublin, which are in a fair state of repair.

Convict Prisons, Dublin.

Plans were prepared for this new Prison, to accommodate 360 female prisoners, for which the Parliamentary vote was taken in 1853; but the works have not been commenced, and a stop has been put on further proceedings, until the Commissioners of Inquiry have reported on the convict system in this country. In the meantime plans have been prepared to meet the view of the Commissioners, for extending the accommodation beyond what was first required, and altering the arrangement so as to allow of the association of a certain portion of the convicts, while the remainder are subject to the separate system. Plans have also been prepared for increasing the accommodation at Mountjoy Prison, and also for a Prison for juvenile offenders, for the consideration of the Commissioners of Inquiry.

Queen's Colleges :—8 & 9 Vict., cap. 66.

The additional works and fitments provided for in last year's estimates have been, to a great extent, executed at the Cork, Belfast, and Galway Colleges, as well as the ordinary repairs required for the maintenance of the buildings.

District Lunatic Asylums.

Since our last Report the new Asylum at Omagh has been completed, and handed over by the Board to the local Governors, and is now occupied by patients. After allowing for the inconvenience always attendant on the occupation of new buildings, we have no reason to suppose that the new asylums are other than well built, and suitably fitted up for the purposes required. Of the remaining new asylums ordered to be erected, it is expected that Sligo and Mullingar, and the additional Richmond Asylum, will be occupied in the course of this next summer. In former Reports we have remarked on the deviations made from the usual course of building lunatic hospitals, with respect to their height; those built under this Board having three stories above the basement, thereby lessening the cost. It is satisfactory to be able to state that there appears to be no inconvenience resulting from this arrangement; and no objections have been raised to the system by the resident officers, the Inspectors of Lunatic Asylums having approved of the arrangement, in all cases, before the plans were directed to be acted on.

We have endeavoured to ascertain the value of various improvements introduced into modern Asylums, in connexion with their economical working, and have adopted such as we considered suitable for those in our charge.

Printed image digitised by the University of Southampton Library Digitisation Unit

Public Buildings.

On making a calculation of the expenditure on the six Lunatic Asylums completed under this Board, including the Government Asylum at Dundrum, we find, by comparison with the Parliamentary Returns of the cost of the district asylums erected in this country between the years 1822 and 1835, that the average cost, per patient, of the new asylums has been £74 less than the average of the old asylums, the former being £148 per patient, and the latter £222. There appears to be no Parliamentary Return showing the cost of County or District Asylums in England; but from a statement prepared in the office of the Commissioners in Lunacy, of the cost of fifteen of these Asylums, erected in England since the passing of the Act 8 and 9 Vict., cap. 126, the average cost, per patient, has been £201.*

New Building for the Department of Customs, Excise, Post Office, &c., Belfast.

The purchase of the site of this building has been completed at a cost of about £15,000; and proposals have been called for by public advertisement for the execution of the works, according to the designs of Mr. Lanyon, architect, which have been approved of by your Lordships.

Coast Guard and Constabulary Buildings.

Works of building and repair have been executed, during the past year, at three Custom Houses, and eight Coast Guard Stations, at an expenditure of £443 2*s.* 2½*d.*

Repairs have also been effected at the Constabulary Barracks of Lisclogher, Longwood, and the Curragh of Kildare.

A new Barrack is being erected at Farnaght, in the County of Leitrim, at the estimated cost of £485.

Roads & Bridges.

ROADS AND BRIDGES.

Acts 6 Geo. IV. cap. 101, and 1 & 2 Wm. IV. cap. 33.

The roads placed under the management of the Board by the above Acts have been maintained throughout the past year in a most efficient state of repair; and under the head of expenditure, it will be seen, by reference to the subjoined table, that the work has been executed with the same strict regard to economy that has uniformly characterized the roads maintained by the Board.

The average cost is rather under 9*d.* per perch, or £11 16*s.* 6*d.* per mile, which is only a shade higher (*i. e.* 10*s.* 6*d.* per mile) than the expenditure for the year 1852, which can be accounted for by the advance in the price of all descriptions of materials.

County.	Length in Perches.	Total Cost of 1853.	Average Cost per Perch per Annum.	Length in Miles.	Cost per Mile per Annum.
		£ s. d.	s. d.		£ s. d.
Clare,	27,827	1,853 13 2	1 4	87	21 6 1½
Cork,	37,365	1,555 15 8	0 10	116¾	13 6 0
Galway,	47,145	1,363 6 11	0 6⅞	147¼	9 5 2
Kerry,	21,060	724 5 6	0 8¼	65¾	11 0 3¾
Limerick,	10,160	513 1 11	1 0¼	31¾	16 3 8¾
Mayo,	43,929	952 9 5	0 5¼	137¼	6 8 9½
Roscommon,	4,140	269 0 2	1 3½	13	20 13 10
Tipperary,	13,180	583 3 8	0 10⅝	41¼	14 2 9
Grant Roads:—1 & 2 William IV., cap. 33.					
Antrim,	8,006	1,078 1 7	2 8¼	25	43 2 5½
Clare,	21,116	799 6 9	0 9	66	12 2 2¾
Cork,	2,908	36 12 3	0 3	9	4 1 4½
Fermanagh,	1,785	90 0 5	1 0	5½	16 2 8
Galway,	32,463	791 14 0	0 5⅞	101½	7 16 0
Kerry,	48,358	1,208 14 7	0 6	151	8 0 1
Limerick,	2,500	89 4 0	0 8½	7⅝	11 14 0
Tipperary,	441	8 6 4	4½	1⅜	6 1 0

* This statement does not include the cost of Hanwell, the Exeter, Maidstone, and Surrey Asylums.

Printed image digitised by the University of Southampton Library Digitisation Unit

Roads & Bridges.

By the Act 16 & 17 Vict., cap. 136, passed in the last Session of Parliament, these roads are to he handed over to the management of the Grand Juries of the several counties in which they are situate.

Post Roads:—Act 6 & 7 Wm. IV., cap. 116.

On the application of the Postmaster-General, under the 61st section of the above Act, repairs have heen executed during the past year on 22 roads, situated in the following counties, viz.:—

Carlow.	Louth.
Clare.	Queen's County.
Donegal.	Tipperary.
Down.	Tyrone.
Galway.	Waterford.
Kerry.	Westmeath.
Kilkenny	Wexford.
Limerick.	

These repairs have beeu executed under the superintendence of the respective County Surveyors, at a cost of £1,687 7*s.* 10*d.*, repayable hy Grand Jury presentments at suhsequent Assizes.

ARTERIAL DRAINAGE.

Arterial Drainage.

With Improvemeut of Navigation and Water-Power, under the Acts 5 & 6 Vict., cap. 89; 8 & 9 Vict., eap. 69; 9 Vict., cap. 4; 10 & 11 Vict., cap. 79; and 16 & 17 Vict., cap. 130.

In our last Report we stated, with reference to the Arterial Drainage Works in progress under the authority of this Board, that, in "continuing their history, it is our duty to record that the administratiou of the drainage code of laws has, during the last session, (that of 1852) heen suhjected to a parliamentary inquiry in a Committee of the House of Lords;" and in another part of the same Report, that the parties interested in the districts of which the works were suspeuded for the second assents of the proprietors, had generally expressed their determination to await the Report of the Commission which had heen appointed to make inquiries, and to report upon those districts.

The Commissiou herein referred to was appointed by your Lordships in July, 1852, and instructed to report on the circumstances of twelve districts, of which the operations were at that time suspended, for the second assents of the proprietors. The Commissioners reported on eleveu of these districts in June last—a report on the twelfth being rendered unnecessary by the completion of an award. They have recommended certain alteratious and omissions with respect to the eleven districts reported upou, hy which they consider that their ultimate cost will he less, hy £51,874 9*s.*, than if fully carried out to the extent which bad been proposed; and they have, at the same time, recommended that a part of their cost, amountiug to £106,616 8*s.* 10*d.*, shall be defrayed by the public, and not be charged to the proprietors. But as the estimates from which this sum is deduced do not allow for interest, and as interest to the amount of £40,000 is already charged against these works, and more will have accrued before they are completed, it is evident that in all returns relating to the cost to the puhlic of these eleven districts, this sum must he considerahly exceeded.

Ou receiving this report of the Commissioners of Inquiry, your Lordships took the necessary steps to obtain from the Legislature the power required to give effect to the recommendations which it contained, as well as to any similar recommendations in their further reports, which might meet your approval. And in the Act of Parliament obtained during the last session, for this purpose, 16th and 17th Vic., c. 130, provisions have also been introduced to facilitate the working of the Drainage Acts in cases in which difficulties had been experienced; thus, the reconstruction of the county hridges, removed in the course of drainage operations, has heen transferred to the counties, and differences with the counties with respect to the repayment of their cost are thereby ohviated; questions of damage, occasioned by the works, can now be settled by arbitration; and a Com-

Pnnted image digitised by the University of Southampton Library Digitisation Unit

Arterial Drainage.

mittee of proprietors has, under this Act, been appointed in each district to represent the proprietors in any cases of arbitration, or in any trials that may arise; by which provision the Board of Works is, in a great measure, relieved from the anomalous position in which it was previously placed with respect to the drainage works, as exercising a judicial authority in all questions arising during their progress, and being, at the same time, liable to be called upon to defend in the law courts, every claim for loss or damage which it might not think proper to admit, as a legitimate charge against a district.

Your Lordships have directed the Commissioners of Inquiry to continue their labours, until they have reported on the remaining cases of arterial drainage, and have also decided that, in the mean time, no new responsibilities are to be undertaken.

It was too late in the year when the Report of the Commission of Inquiry on the eleven suspended districts was approved, and the Act referred to obtained, for much progress to be made before the winter, but arrangements were immediately adopted for proceeding with them, and we are endeavouring to urge forward their completion to the extent directed. We are also urging forward, as far as the difficulty of obtaining labourers will permit, such parts of the remaining works as we feel sure must be recommended to be completed, and restraining the operations wherever it appears to be doubtful whether it is for the public interest to complete them, until those cases have been reported upon by the Commissioners of Inquiry, and the decision of your Lordships communicated to us.

Appendix C., p. 112.

The returns attached to this Report will show that during the last year the works of two districts were transferred to the proprietors, and the awards made final; and that final awards have now been made for seventy-six districts; that forty-five districts, of which the works have been commenced, remain to be completed, upon which, during the last year, £149,831 19*s.* 6*d.* has been expended, inclusive of £50,612 13*s.* 9*d.*, charged for interest on the money borrowed for these works, and that the total expenditure at the end of 1853 on these forty-five districts amounted to £1,509,977 3*s.* 5*d.*, of which £201,299 18*s.* is due to the interest which has accrued.

Appendix C., p. 119.

The usual extracts from the reports of the engineers of the several districts will be found in the Appendix.

Piers and Harbours.

PIERS AND HARBOURS.

In accordance with the provisions of the Act passed in last Session, 16th & 17th Vic., cap. 136, authorizing the transfer of the Piers and Harbours erected by this Board to the several Counties in which they are situate, repairs of many of such works are in progress, under the sanction of the Lords Commissioners of Her Majesty's Treasury, and, when completed, the Piers will be handed over to the Counties for future maintenance.

Kingstown Harbour.

The works of the new packet wharf are progressing, and it is expected, now that the diving bells can be worked to advantage, that the operations will be expedited. The storms of the last year have had but little effect on the outer slopes of the east pier. The traders' wharf at the west side of the harbour has been completed, and affords great accommodation to the colliers, and vessels trading to Kingstown, which can now lie afloat when discharging or taking in cargo. We append the usual return:—

RETURN OF VESSELS WHICH ENTERED THE HARBOUR DURING THE YEAR 1853.

	Number of Ships.	Tonnage.
To and from the port of Dublin, waiting wind and tide, sailing vessels,	860	108,843
To and from the port of Dublin, waiting wind and tide, steamers,	77	23,900
From English, Irish, Scotch, and Foreign ports to Irish ports,	268	19,964
From English, Scotch, and Foreign ports to English and Scotch ports,	222	24,553
From Irish ports to English, Scotch, and Foreign ports,	240	16,324
From English and Scotch ports to Foreign ports,	66	12,034
For orders,	16	2,141
To Kingstown,	279	18,969
Men-of-war and cruisers,	13	—
	2,041	226,728

Printed image digitised by the University of Southampton Library Digitisation Unit

Piers and Harbours.

When compared with the return for last year, it exhibits an increase in the number of vessels and tonnage; the numbers being respectively as follows, viz.:

	Numbers.	Tonnage.
1852,	1,881	219,849
1853,	2,041	226,728

Limerick Floating Dock.

In our last Report we stated that this dock was advancing favourably towards completion. We have now the pleasure to state that the iron floating-gates and the whole of the masonry, excepting a portion of the outer wing-walls, having been completed, the dock was opened to the trade on the 28th September last, and has since continued without interruption to receive large screw steamers and sharp built trading vessels.

From a return supplied to us by the Harbour Master of the port, it appears that in the interval between the opening and the end of December, 1853, namely, three months, 43 ships entered the dock, the gross tonnage (register) of which amounted to 11,193 tons, and, we have no doubt, that the facility and safety afforded to large and sharp built vessels entering the harbour, will tend materially to the improvement of the general traffic of the port.

INLAND NAVIGATIONS.

Inland Navigations.

The Shannon, the Tyrone, the Maig, and the Boyne Navigations.

These lines of navigation have been maintained during the past year in fair working order.

The returns of revenue exhibit the traffic on each, respectively, as in a satisfactory condition. With your Lordships' sanction an alteration was made in the rate of tolls on the Shannon navigation, which took effect from the 1st July, 1853, thereby considerably reducing the tolls on corn and other articles. From the accounts subsequent to that period, the receipts (when compared with those of a corresponding period before the reduction) show that the loss of revenue has been small, while the trade has been benefited. Owing to the additional body of water sent down to the Shannon by the operation of the arterial and other drainages, since the works of the Shannon improvement were undertaken, it becomes necessary to increase the width and depth of cuttings through some of the important shoals, which will be attended to from time to time as the funds derivable from tolls and rents will admit.

We have the honour to be,

Your Lordships' obedient servants,

RICHARD GRIFFITH.
J. RADCLIFF.
H. D. HARNESS.

E. HORNSBY, *Secretary*,

Office of Public Works, Dublin,
June 30, 1854.

Printed image digitised by the University of Southampton Library Digitisation Unit

Printed image digitised by the University of Southampton Library Digitisation Unit

APPENDIX A.

LOANS AND GRANTS.

ACCOUNTS.

Printed image digitised by the University of Southampton Library Digitisation Unit

ABSTRACT of the ACCOUNTS of the COMMISSIONERS of PUBLIC WORKS in IRELAND, showing the Total of Sums intrusted to their Management for Collection or Disbursement for One Year, ended 31st December, 1853

Reference to Accounts.	Page.	Heads of Accounts.	Balances on the 31st December, 1852.	Loans from Consolidated Fund on Loan.	Expenditure on Account of Loans through the Paymaster of Civil Services.	Received.	Balances Overdrawn on the 31st December, 1853.	Totals.	Overdrawn Balances in Accounts of 1852.	Repaid on Loan by Board in Deficiencies on the Paymaster of Civil Services.	Payments to the Consolidated Fund through the Paymaster of Civil Services.	Disbursements on Account of Public Works on Services.	Balances on the 31st December, 1853.	Totals.
			£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.
		LOAN ACCOUNTS.												
A 1	30	Abstract of Total Issues and Repayments, under Acts 1 & 2 Wm. IV., c. 13, and 1 & 2 Vic., c. 11 etc., Cap. 66 ol.	—	—	—	—	—	—	—	—	—	—	—	—
A 2	34	Public Works Loans (Exchequer Bills), 1 & 2 Wm. IV. c. 65	—	—	10,755 0 3	—	—	10,755 0 3	—	—	—	—	—	10 755 0 3
A 3	38	Public Works and Arterial Drainage Loans (Consolidated Fund), 6 & 7 Vic., c. 11 &c.	—	111 783 18 3	12,000 15 11	—	—	146,226 14 9	—	114,250 18 1	22,931 18 11	—	—	146,226 14 9
A 4	42	Stamping Loans (Exchequer Bills), 7 & 8 Vic., c. 81.	—	—	13,326 0 3	—	—	13,326 0 3	—	—	13,326 0 3	—	—	13,111 0 3
	46	Public Works Loans (Consolidated Fund) 8 & 9 Vic., c. 71 & 1	—	—	3,866 11 10	—	—	3,866 11 10	—	—	3,866 11 10	—	—	3,866 10 10
	—	Labour Rate (Consolidated Fund), 1 & 11 Vic., c. 107 and 10 & 11 Vic., c. 7	—	—	110 0 7	—	—	300 0 7	—	—	300 0 7	—	—	600 0 7
	—	Land Improvement Loans (Ditto), 10 Vic., c. 32	—	—	12,941 11 7	—	—	1,1,941 11 7	—	—	11,111 11 7	—	—	33,291 14 3
A 5	41	Loans by Inn Commissioners (Ditto), 17 Geo. III., c. 19, Service Accounts.	—	13,454 1 13	11 063 11 0	—	—	140 187 0 1	—	10,404 0 11	11,631 14 1	—	—	11,137 0 0
A 6	48	Grant Loans, 1 & 2 Wm. IV., c. 33, and 5 & 6 Vic., c. 71 & 1	—	—	6,953 0 0	—	—	6,953 0 0	—	—	1,953 0 0	—	—	6,975 0 0
A 7	49	River Purchase, 3 & 4 Vic., c. 88; 9 Vic., c. 1; and 8 & 9 Vic., c. 19, &c., viz.:—	1,341 15 11	—	—	79 0 11	—	9,420 16 11	—	—	—	7 970 19 9	2,350 0 2	9,420 20 10
		1 Works Accounts,												
		2 Preliminary Expenses,												
		3. Liability Accounts (Recoveries)	—	—	—	127,364 4 11	72,826 16 3	200,114 11 2	26,135 1 1	—	—	1 6,761 11 1	For Contra	213,916 13 0
A 8	56	Fisheries, Harbours and Fisheries, 1 Vic., c. 3, and 7 & 11 Vic., c. 16 & 2 Vic., c. 91:—												
		1 Works Accounts (Piers and Harbours),												
		2 Liability Accounts (Recoveries)	—	—	—	1 752 10 11	—	4,150 10 11	2,016 15 1	—	—	1 828 17 10	126 0 8	4,252 10 11
A 9	58	Land Improvement Performances 11 Vic., c. 32	682 10 8	—	—	1,906 11 10	—	3 691 1 6	—	—	—	1,617 0 4	162 1 1	3 691 0 6
A 10	58	Shannon Navigation, Rents and Tolls, 2 & 3 Vic., c. 61, &c.	6,150 13 0	—	—	5,6[illegible]7 17 8	—	12,284 0 8	—	—	—	6 122 11 0	6 171 21 5	12,284 0 8
A 11	11	Parliamentary Votes and Grants, viz.:—												
		1 Fisheries and Residents of Office and Fisheries,												
		2 Law Buildings,												
		3 Inland Navigation, Tyrone and Antrim												
		4 Mitigation of Bowen Damages and Donoghadee												
		5 Insolvent Court												
		6 Marshalsea,												
		7 Rhandown Harbour												
		8. Convict Depot and Constabulary Barracks,												
		9. Central Criminal Lunatic Asylum Building,	7 395 1 10	—	—	86,921 10 10	—	86,716 10 0	—	—	—	70,375 18 7	84,296 1 1	86,111 10 1
		10. Ditto, ditto, Maintenance.												
		11 Monaghan Prison Building												
		12 Maynooth College, Enlargement												
		13. Provincial Colleges												
		14. Female Convict Prison,												
		15. Belfast Custom-House,												
		16 Expenses of Queen's Visit, August 18-3.												
		17 Salaries and Incidents of Extraordinary Staff												
A 12	30	Maintenance of Roads, 1 & 2 Wm. IV., c. 46 & 7 & 8 Vic., c. 116 and 1 Geo. IV., c. 101 viz.:—												
		1. Repairs of Grant Roads												
		2. Ditto Post Roads,	1,441 2 6	—	—	10,011 12 4	—	15,457 10 0	—	—	—	10,604 4 1	1,852 11 11	15,457 10 0
		3 Ditto Roads and Bridges,												
A 13	10	Employment of Laborers, Vic. 9 & 11 Vic., c. 107	10,211 7 1	—	—	2,121 10 3	—	12,421 0 1	—	—	—	1 111 17 7	10,612 0 11	10,454 5 0
A 14	76	Miscellaneous Services, viz.:—												
		1. Boyne Navigation												
		2. Maintenances of certain Turnpike Roads,												
		3 Portumna Bridge												
		4. Limerick Floating Dock	4,772 14 1	—	—	87 866 11 5	—	92,571 1 1	—	—	—	64,097 11 1	1 170 11 7	92,571 0 1
		5 Receivers' Accounts for Loans,												
		6. District Lunatic Asylums,												
		7 Sundry Accounts,												
			46,091 1 3	107 745 1 0	11,118 10 0	320,911 1 8	72,8-8 17 3	566,816 18 11	28 104 0 1	107,-98 8 3	122,418 18 8	876,-98 18 8	18,906 7 7	766,111 18 11

Office of Public Works, Dublin, April 4, 1854.

JOHN TRAVERS, *Assistant Accountant.*

Printed image digitised by the University of Southampton Library Digitisation Unit

(A 1.)—ABSTRACT of LOANS made by the COMMISSIONERS of PUBLIC WORKS, under the Provisions of Act 1 & 2 Will. IV., cap. 33, and subsequent Acts, classified under Counties and other general heads, and showing the Total Issues and Repayments to the 31st December, 1853.

COUNTY, &c.	PURPOSE OF LOAN.	Amount of Exchequer Bills issued.	Issued under 6 & 7 Vict., c. 44.	REPAYMENTS. Principal.	REPAYMENTS. Interest.
		£ s. d.	£ s. d.	£ s. d.	£ s. d.
Antrim County,	For making and improving roads, court-houses, &c.	64,450 0 0	71,941 1 2	122,744 1 8	15,545 14 6
Armagh County,	Ditto,	—	2,507 10 9	1,538 16 6	463 1 7
Carlow County,	Ditto,	5,050 0 0	—	5,050 0 0	592 5 6
Carrickfergus (County of the Town)	Ditto,	1,450 0 0	2,993 10 0	4,406 15 9	687 10 11
Cavan County,	Ditto,	29,500 0 0	6,426 8 0	35,325 1 0	5,853 12 11
Clare County,	Ditto,	17,250 0 0	529 11 8	17,391 14 10	1,845 8 2
Cork County,	Ditto,	3,200 0 0	1,251 15 10	3,910 18 4	286 4 3
Cork, County of the City,	Ditto,	—	1,500 0 0	1,418 6 5	269 3 7
Donegal County,	Ditto,	14,150 0 0	3,137 5 0	16,696 13 0	1,808 18 8
Down County,	Ditto,	5,950 0 0	—	5,950 0 0	288 16 4
Dublin City,	Ditto,	—	1,211 6 8	1,211 6 8	42 11 11
Dublin County,	Ditto,	2,450 0 0	3,088 11 1	5,223 8 9	638 5 8
Fermanagh County,	Ditto,	4,950 0 0	100 0 0	4,950 0 0	871 1 7
Galway County,	Ditto,	23,850 0 0	6,953 18 4	29,342 4 8	1,421 0 7
Galway Town,	Ditto,	600 0 0	279 14 2	659 6 4	127 4 2
Kerry County,	Ditto,	57,950 0 0	18,144 9 6	75,626 9 6	8,941 10 5
Kildare County,	Ditto,	4,850 0 0	1,752 10 0	6,367 2 4	1,396 19 3
Kilkenny County,	Ditto,	29,350 0 0	—	29,350 0 0	3,238 9 4
King's County,	Ditto,	1,550 0 0	4,888 17 3	4,271 5 0	755 2 0
Leitrim County,	Ditto,	7,650 0 0	—	7,650 0 0	1,233 2 4
Limerick City,	Ditto,	1,150 0 0	2,781 8 8	2,547 8 1	622 1 0
Limerick County,	Ditto,	2,700 0 0	8,295 18 9	5,451 1 4	1,241 2 3
Londonderry County,	Ditto,	1,250 0 0	—	1,250 0 0	304 10 9
Longford County,	Ditto,	—	4,387 1 4	2,597 1 11	610 14 11
Louth County,	Ditto,	6,250 0 0	3,300 0 0	8,979 13 3	1,318 10 0
Mayo County,	Ditto,	9,150 0 0	3,288 0 0	11,898 17 5	1,389 11 2
Meath County,	Ditto,	—	2,347 18 2	649 8 0	182 4 3
Queen's County,	Ditto,	3,700 0 0	3,963 0 0	6,980 3 4	507 12 5
Roscommon County,	Ditto,	18,350 0 0	1,434 0 0	19,784 0 0	1,316 11 9
Sligo County,	Ditto,	2,100 0 0	5,470 6 9	6,142 17 10	931 7 0
Tipperary County,	Ditto,	7,250 0 0	2,709 5 11	9,616 17 9	728 9 5
Tyrone County,	Ditto,	2,300 0 0	—	2,300 0 0	370 4 3
Waterford County,	Ditto,	1,850 0 0	398 14 0	2,248 14 0	122 10 0
Waterford City,	Ditto,	1,550 0 0	—	1,550 0 0	75 7 5
Wexford County,	Ditto,	35,550 0 0	14,056 0 0	41,533 5 10	5,058 5 10
Wicklow County,	Ditto,	—	6,779 1 10	3,055 12 10	730 0 3
Westmeath County,	Ditto,	—	1,065 1 8	380 13 7	84 7 0
Roads and Bridges,	For Roads and Bridges, &c.	40,700 0 0	3,000 0 0	30,091 1 0	12,954 14 5
Sundry Harbours, Docks, &c.,	In aid of construction,	143,850 0 0	58,000 0 0	45,686 13 11	66,769 2 2
Inland Navigation,	Improving Works, &c.	34,750 0 0	20,000 0 0	8,379 4 8	18,519 14 6
Public Buildings,	Erection and completion of Works, &c.	128,250 0 0	5,050 0 0	128,753 3 6	49,795 0 4
Railways,	In aid of construction,	157,200 0 0	—	110,490 15 6	66,472 7 8
Miscellaneous,	In aid of Sundry Works,	14,250 0 0	300 0 0	13,750 0 0	2,362 13 8
Piers and Harbours,	Act 9 Vic. c. 3, and 10 & 11 Vic. c. 75,	—	29,055 10 0	465 0 0	1,097 9 0
River Drainage,	Act 5 & 6 Vic. c. 89, &c.	—	1,387,417 0 3	32,905 5 5	125,012 12 1
Exchequer Bills issued	And afterwards redodged,	3,700 0 0	—	3,700 0 0	345 9 7
		890,650 0 0	1,689,804 10 9	880,870 9 11	405,235 2 9
		£2,580,454 16s. 9d.		£1,286,105 12s. 8d.	

Office of Public Works, Dublin,
April 4, 1854.

JOHN TRIMMER, *Assistant Accountant.*

Pnnted image digitised by the University of Southampton Library Digitisation Unit

(A. 2.)—A Statement of Loans made by the Commissioners of Public Works in Ireland, pursuant to the January 1, 1853, the Repayments within the Year,

No. of Loan	NAME OF PARTY.	PURPOSE OF LOAN.	BALANCE outstanding, January 1, 1853. Principal. £ s. d.	Interest. £ s. d.
3	Ardglass Harbour Commissioners,	Completing Works of the Harbour,	6,650 0 0	5,409 12 11
5	Limerick Navigation Company,	To improve Works,	5,400 0 0	383 19 9
14	Galway Town,	Continuing Claddagh Quay Walls,	—	0 2 5
15	Limerick Bridge Commissioners,	Completing Wellesley Bridge and Docks,	19,277 6 5	2,704 1 2
18	Athlunkard Bridge Commissioners,	Completing the Works of the Bridge, &c.	9,850 0 0	3,210 4 8
20	Galway Dock Commissioners,	Constructing a Floating Dock,	12,402 14 10	—
28	Newry Navigation Company,	Improving Works,	5,878 3 9	236 15 2
30	Dublin and Blessington Road Trustees,	For improvements,	1,137 10 0	275 1 11
31	Dublin and Kingstown Railway Company,	In aid of making Railway,	15,701 13 10	407 16 5
101	Ditto,	Extension to Forty-foot Road,	37,200 0 0	966 3 7
57	Boyne Navigation Company,	For improvements,	131 7 3	—
113	Ditto,	Further improvements,	361 4 4	—
70	Limerick Navigation Company,	Improving Quays, &c.,	4,268 15 0	341 19 9
80	Limerick Bridge Commissioners,	Purchasing Quayage and constructing new Quays,	40,000 0 0	5,610 19 2
108	Ditto,	Further extension of Quays,	5,000 0 0	876 14 3
126	Galway Dock Commissioners,	Second Loan in further aid of Works,	3,920 0 0	29 2 9
157	Ditto,	Completing Works of the Harbour,	3,000 0 0	60 9 10
143	Coleraine and Antrim Road Trustees,	. . . . .	62 10 10	1 14 6
212	Ulster Canal Company,	Completion of Works,	10,000 0 0	6,030 19 1
255	Newry Navigation Company,	For extension of Canal,	10,000 0 0	901 1 11
109	Robert Bowie,	For embankment on Shannon,	800 0 0	581 12 7
142	Rev. Theobald Mathew,	Roman Catholic Chapel at Cork,	866 6 0	525 18 4
237	Rev. T. O'Shaughnessy,	Completion of R.C. Chapel at Ennis,	380 2 8	19 5 2
205	Dublin County,	Road, Grangs to Murphystown,	126 18 7	7 9 3
248	Kerry County,	" Killarney to Castlemaine,	5 12 3	0 4 3
251	Ditto,	" Kenmare to Castletown,	47 14 4	1 13 8
185	Mayo County,	" Ballaghadereen and Swineford,	54 6 4	28 4 10
244	Ditto,	" Westport to Glinsk,	73 10 7	5 7 5
181	Sligo County,	" Tubbercurry to Ballina,	109 1 6	2 11 5
		£	192,704 18 6	28,618 6 2
	Deduct small balances of interest, written off to close accounts,			
	Nett amount of repayments,			

Dr. The Account of the Commissioners of Public Works for Loans under 1 & 2 Wm. IV.,

	£ s. d.	£ s. d.
To Balance outstanding as per foregoing Account, Principal,	192,704 18 6	
Ditto, ditto, Interest,	28,618 6 2	
To Interest accrued within the Year,		221,323 4 8
		7,792 0 6
		229,115 5 2

Office of Public Works, Dublin,
April 4, 1854.

Printed image digitised by the University of Southampton Library Digitisation Unit

Provisions of the Act 1 & 2 Wm. IV., cap. 33, for One Year; showing the Balance of each Loan on and the Balance outstanding on December 31, 1853.

Interest accrued within the Year.	Total.	Repayments.		Balance outstanding, December 31, 1853.	
		Principal.	Interest.	Principal.	Interest.
£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.
266 0 0	12,325 12 11	—	—	6,650 0 0	5,675 12 11
210 0 0	5,999 10 9	—	—	5,400 0 0	599 19 9
—	0 2 5	—	0 2 5	—	—
771 1 7	22,752 9 2	—	—	19,277 6 5	3,475 2 9
394 0 0	13,454 4 8	—	250 0 0	9,850 0 0	3,354 4 8
496 2 4	12,898 17 2	—	—	12,402 14 10	496 2 4
235 2 5	6,349 1 4	—	235 15 2	5,878 3 9	235 2 5
45 10 5	1,458 2 4	—	—	1,137 10 0	320 12 4
544 8 9	16,653 19 0	6,192 9 4	830 6 8	9,509 4 6	121 18 6
1,488 0 0	39,654 3 7	—	1,977 4 0	37,200 0 0	476 19 7
5 4 10	136 12 1	—	5 4 10	131 7 3	—
18 1 0	379 5 4	—	18 1 0	361 4 4	—
170 15 3	4,781 10 0	—	—	4,268 15 0	512 15 0
1,600 0 0	47,210 19 2	—	—	40,000 0 0	7,210 19 2
250 0 0	6,126 14 3	—	—	5,000 0 0	1,126 14 3
156 16 0	4,105 18 9	—	—	3,920 0 0	185 18 9
120 0 0	3,180 9 10	—	—	3,000 0 0	180 9 10
3 3 0	67 8 4	—	—	62 10 10	4 17 6
500 0 0	16,530 19 1	—	—	10,000 0 0	6,530 19 1
400 0 0	11,301 1 11	—	900 0 0	10,000 0 0	401 1 11
40 0 0	1,421 12 7	—	—	800 0 0	621 12 7
43 6 0	1,435 10 4	—	—	866 6 0	569 4 4
19 0 0	418 7 10	—	—	380 2 8	38 5 2
3 6 10	137 14 8	109 8 4	10 11 8	17 10 3	0 4 5
—	5 16 6	5 12 3	0 4 3	—	—
—	49 8 0	47 14 4	1 13 8	—	—
2 14 0	85 5 2	—	—	54 6 4	30 18 10
2 6 0	81 4 0	51 11 0	7 1 8	21 19 7	0 11 11
1 2 1	112 15 0	109 1 6	3 13 6	—	—
7,792 0 6	229,115 5 2	6,515 10 9	4,239 18 8	186,189 1 9	32,170 8 0
. . . .		—	0 7 4		
. . . .		6,515 16 9	4,239 11 4		

cap. 33, and other Acts, for One Year, ended December 31, 1853. *Cr.*

	£ s. d.	£ s. d.
By Amount repaid within the Year, Principal, ...	6,515 16 9	
Ditto, ditto, Interest, ...	4,239 11 4	
		10,755 8 1
By Amount of sundry small sums written off, ...		0 7 4
By Balance outstanding, Principal, ...	186,189 1 9	
Ditto, Interest, ...	32,170 8 0	
		218,359 9 9
		229,115 5 2

John Trimmer, *Assistant Accountant.*

Printed image digitised by the University of Southampton Library Digitisation Unit

(A 3.)—A Statement of Loans made by the Commissioners of Public Works in Ireland, pursuant to the Issues out of the Consolidated Fund, the Repayments within the

No. of Loan.	NAME OF PARTY.	PURPOSE OF LOAN.	Overpayments. £ s. d.	BALANCE outstanding, January 1, 1853. Principal. £ s. d.	Interest. £ s. d.	Amount issued within the Year. £ s. d.
327	Antrim County,	Road, Cullybacky to Ballymena,	–	280 18 5	5 18 5	–
886	Ditto,	Road, Newtown Crommelin to Glenbush,	–	240 0 0	5 1 8	–
887	Ditto,	Road, Cullybacky to Kilrea, by Bushkirkin,	–	1,176 17 9	24 0 6	–
999	Ditto,	Road, Ballycastle to Bushmills, by Ballintoy	–	718 4 5	14 13 1	–
1000	Ditto,	Road, Bushmills to Giant's Causeway,	–	186 13 5	3 16 4	–
1074	Ditto,	Road, Ballycastle to Lissagunnogue,	–	428 12 0	8 15 1	–
1073	Ditto,	Road, Portstewart to Bushmills,	–	116 11 4	2 7 0	–
1075	Ditto,	Road, Ballycastle to Ballymena,	–	122 16 0	2 10 2	–
1076	Ditto,	Road, Ballychurch to Lissagunnogue Church,	–	150 8 11	3 4 11	–
1174	Ditto,	Road, Ballycastle to Ballymena, by Glenbush,	–	332 10 2	0 15 11	–
1175	Ditto,	Road, Ballycastle to Bushmills, by Clonchor,	–	272 13 0	5 11 5	–
1236	Ditto,	New Court House at Belfast,	–	4,445 5 0	90 14 6	–
1378	Ditto,	Road, Cushendall to Portrush,	–	115 11 6	2 7 4	–
1379	Ditto,	Road, Ballymena to Cushendall,	–	1,128 12 8	18 7 3	–
1380	Ditto,	Road, Ballymoney to Portrush,	–	1,587 3 11	32 7 10	–
1481	Ditto,	Ditto, Ditto,	–	1,535 10 11	31 7 0	295 10 0
1482	Ditto,	Road, Ballymoney to Cushendall,	–	241 2 4	4 18 5	–
1483	Ditto,	Road, Ballymena to Portglenone,	–	4,310 13 10	87 10 10	–
1532	Ditto,	Road, Ballymena to Cushendall, by Glenariff	–	–	–	800 0 0
948	Armagh County,	Road, Larne to Carrickfergus,	–	–	–	600 0 0
949	Ditto,	Road, Stewartstown to Antrim,	–	98 13 0	2 3 8	–
950	Ditto,	Road, Lurgan to Lisburn,	–	130 7 1	2 17 4	–
951	Ditto,	Road, Tandragee to Portadown,	–	104 0 7	2 5 10	–
953	Ditto,	Road, Lurgan to Antrim,	–	127 3 9	2 16 0	–
981	Ditto,	Road, Lurgan to Stewartstown,	–	57 8 6	1 14 0	–
982	Ditto,	Road, Ballinary to Clancore,	–	130 12 3	2 18 3	–
1044	Ditto,	Road, Richhill to Dungannon,	–	67 0 8	1 9 7	–
310	Carrickfergus Town,	Road, Portadown to Charlemont,	–	486 2 0	10 14 5	–
325	Cavan County,	Road, Carrickfergus to Ballynure,	–	349 11 7	7 10 7	–
1077	Ditto,	Road, Ballyconnell to Drumkeeran and Sligo,	–	708 10 2	15 6 2	–
1200	Clare County,	Road, Ballineboro' to Kingscourt,	–	278 10 4	5 17 10	–
1484	Ditto,	Road, Fermoyle to Caherbolloig,	–	220 13 2	5 10 3	–
1482	Ditto,	Ditto, Ditto,	–	25 11 0	0 12 0	–
1155	Cork County of the City	Repairing Pier at Ballyvaughan,	–	184 15 0	0 4 7	–
1321	Cork County,	Widening Lower Glanmire Road,	–	1,162 13 10	25 16 2	–
1402	Ditto,	Road, Kanturk to Limerick,	–	270 0 2	2 0 6	–
1425	Ditto,	Road, Kanturk to Killarney,	–	320 2 0	2 7 4	–
705	Donegal County,	Road, Middleton and Cloyna to Whitegate,	–	176 5 0	2 15 0	–
1469	Ditto,	Road, Falcarn Cross Road to Gudore,	–	547 0 3	10 12 0	–
1470	Ditto,	Making part Road, Rathmelton to Rossnakill	–	32 17 0	0 11 0	87 5 0
1471	Ditto,	Ditto, Ditto (490 perches),	–	237 8 0	4 5 11	–
1078	Dublin County,	Making Road, Milford to Glin,	–	09 2 2	1 6 10	100 0 0
1426	Fermanagh County,	Rebuilding Old Bawn Bridge,	–	594 11 0	4 11 4	–
300	Galway County,	Road, Lisbellaw to Brookborough,	–	100 0 0	2 2 3	–
301	Ditto,	Road, Outerarde to Clifden,	–	79 0 5	11 17 3	–
302	Ditto,	Road, Galway to Meenish,	–	8 17 3	0 18 11	–
305	Ditto,	Road, Galway to Greatman's Bay,	–	203 1 0	22 8 2	–
324	Ditto,	Court House and Bridewell at Portumna,	–	24 3 10	3 19 11	–
330	Ditto,	Road, Clifden and Outerarde to Carne,	–	40 12 5	4 0 2	–
370	Ditto,	Road, Outerarde to Kylesahn,	–	131 0 0	11 3 4	–
1483	Ditto,	Road, Ballycar to Creggs and Athleague,	–	72 11 3	0 4 6	–
1512	Ditto,	Completing 196 perches Road, Ballygar to Castlerea,	–	90 0 0	1 0 4	12 18 0
1513	Ditto,	Road, Athenry to Tuam,	–	–	–	140 0 0
1514	Ditto,	Bridge across the River of Bunown,	–	–	–	350 0 0
1516	Ditto,	Road, Dalhuasloc to Abascragh,	–	–	–	125 0 0
1403	Galway Town,	Bridge at Coolaspuddana,	–	–	–	124 0 0
1404	Ditto,	Road, Fahybeg to Nile Lodge,	–	150 0 0	8 12 0	–
1456	Ditto,	For Sewerage Works in Town of Galway,	–	–	–	–
268	Kerry County,	Completing Works at Salt Hill,	–	50 0 0	3 7 2	70 14 2
269	Ditto,	Road, Cahersiveen to St. Finan's Bay,	–	43 18 1	0 16 9	–
276	Ditto,	Road, Tralee to Ballybunnion,	–	31 11 7	0 12 2	–
306	Ditto,	Road, Castlemaine to Dingle,	–	34 10 5	0 13 4	–
311	Ditto,	Road, Cahersiveen to the Quay,	–	71 2 3	1 7 1	–
331	Ditto,	Road, Killarney to Buntry,	–	672 10 5	13 5 6	–
1001	Kildare County,	Wooden Bridge over the Sound at Cahersiveen,	–	145 6 2	2 15 3	–
1045	Ditto,	Road, Johnstown Bridge to Naas,	–	130 8 5	5 6 7	–
1046	Ditto,	Road, Edenderry to Trim,	–	418 9 10	37 12 5	–
1253	King's County,	Road, Carbury to Longford,	–	240 11 7	22 4 7	–
320	Limerick City,	Completing unfinished Relief Works,	–	2,650 0 0	55 17 8	–
1272, &c.	Ditto,	Building a Court House,	–	388 2 3	8 15 5	–
1372, &c.	Ditto,	Road, Askeaton to Limerick,	–	575 17 0	13 0 5	–
1434	Ditto,	Road, Limerick to Askeaton,	–	292 11 8	0 12 6	–
1261	Limerick County,	For completing the Ashbourne Road,	–	272 18 5	4 10 9	120 0 0
1262	Ditto,	Road, Limerick to Kilmallock,	–	12 12 11	0 5 11	–
1263	Ditto,	Road, Kilfinane to Tipperary,	–	509 9 4	11 10 1	–
1264	Ditto,	Ditto, Ditto,	–	308 19 10	6 19 8	–
1265	Ditto,	Road, Limerick to Bruff,	–	17 19 7	0 8 2	–
1266	Ditto,	For completing the Bridge of Bosnelstown,	–	75 0 3	1 13 11	–
		Road, Pallasgreen to Cappawhite,	–	59 2 11	1 6 8	–

Printed image digitised by the University of Southampton Library Digitisation Unit

Provisions of the Act 6 & 7 Vict., c. 44, showing the Balance of each Loan on the 1st January, 1853, the Year, and the Balance outstanding on December 31, 1853.

Interest accrued within the Year.	TOTAL.	REPAYMENTS.		BALANCE outstanding, December 31, 1853.		Over-payments.	No. of Loan	—
		Principal.	Interest.	Principal.	Interest.			
£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.		
5 10 1	301 6 11	289 18 5	11 8 6	–	–	–	327	
7 19 4	204 1 0	153 16 6	11 3 6	95 3 0	1 17 6	–	886	
35 13 6	1,230 11 0	795 16 10	52 3 8	381 6 11	7 10 4	–	887	
27 6 4	760 3 10	266 7 1	33 12 11	421 17 4	8 6 6	–	999	
7 0 5	107 10 2	70 15 6	8 14 9	105 17 11	2 2 3	–	1000	
17 0 7	454 8 5	152 6 3	20 0 6	276 6 6	5 8 11	–	1074	
4 13 11	123 13 0	39 5 9	5 11 3	77 5 7	1 10 5	–	1073	
4 17 7	130 4 6	43 7 5	5 16 7	76 9 4	1 11 2	–	1075	
6 7 4	169 1 2	55 17 16	7 11 2	103 11 1	2 1 1	–	1076	
14 13 10	353 19 11	67 14 9	16 5 2	264 15 8	5 4 7	–	1174	
11 4 5	280 8 16	83 10 6	13 1 3	180 2 3	3 14 7	–	1175	
162 18 5	4,698 17 11	2,043 14 8	206 5 4	2,401 10 4	47 7 7	–	1236	
5 6 3	123 5 1	16 5 9	5 14 0	99 6 0	1 19 1	–	1378	
51 4 16	1,198 4 0	180 8 7	50 18 1	948 4 1	18 14 0	–	1379	
72 17 8	1,694 9 5	227 1 7	78 8 11	1,360 2 4	26 16 7	–	1380	
73 10 3	1,935 8 2	296 3 0	75 3 4	1,531 17 11	29 13 11	–	1381	
11 1 9	258 2 6	34 3 1	11 18 7	206 10 3	4 1 7	–	1382	
138 4 11	4,596 18 7	607 4 4	213 3 10	3,763 6 6	73 0 11	–	1383	
8 5 5	808 5 5	–	–	800 0 0	8 5 5	–	1511	
2 1 1	602 1 1	–	–	600 0 0	2 1 1	–	1532	
4 7 3	105 3 10	19 15 1	4 17 1	78 17 11	1 13 9	–	948	
5 14 6	138 8 11	26 11 2	6 7 4	103 15 11	2 4 6	–	949	
4 11 4	110 17 9	21 3 4	5 1 8	82 17 3	1 15 6	–	950	
5 9 0	135 8 9	30 6 6	6 3 6	97 3 3	2 1 6	–	951	
3 7 7	82 10 1	16 2 0	3 15 9	61 9 6	1 6 1	–	953	
5 12 9	140 3 3	31 3 3	6 8 3	100 6 0	2 2 9	–	981	
2 18 5	71 8 8	14 2 2	3 5 4	52 18 9	1 2 3	–	982	
21 9 1	518 6 3	94 16 10	23 16 4	391 5 11	8 7 2	–	1044	
8 6 5	365 8 7	312 17 4	15 2 8	36 14 3	6 14 4	–	310	
24 18 11	748 15 3	333 7 5	31 15 7	375 2 9	8 6 6	–	325	
12 4 3	293 1 5	47 15 1	12 10 11	226 4 3	5 2 2	–	1077	
16 13 3	245 16 8	26 16 7	11 8 5	202 16 7	4 15 1	–	1299	
1 4 3	27 8 9	2 7 2	1 6 6	23 4 7	0 10 6	–	1424	
8 6 6	193 9 1	22 19 4	4 18 2	161 15 8	3 15 11	–	1482	
16 16 2	1,208 6 2	1,081 6 3	43 19 9	81 13 7	1 12 7	–	1155	
11 5 8	292 15 4	98 15 0	10 2 2	180 14 2	3 4 6	–	1321	
13 13 1	343 2 5	97 7 16	11 10 6	228 14 2	4 6 11	–	1402	
7 12 6	186 12 0	44 15 10	8 0 8	131 0 2	2 6 4	–	1425	
17 15 4	575 17 4	270 19 16	22 9 8	276 12 5	5 18 5	–	705	
2 11 9	123 5 6	32 19 8	1 6 4	87 2 4	1 17 2	–	1466	
8 4 9	249 16 2	116 19 4	16 0 8	117 0 2	2 10 0	–	1470	
3 6 11	173 15 11	50 14 1	2 15 11	109 8 1	1 17 10	–	1471	
19 15 1	618 17 5	296 18 11	23 1 1	297 12 1	1 5 4	–	1678	
5 0 0	107 2 3	–	–	100 6 0	7 2 3	–	1426	
3 19 0	94 16 8	–	–	76 6 5	15 16 3	–	300	
0 6 0	18 16 2	–	–	8 17 3	1 7 11	–	301	
13 3 0	298 12 2	–	–	263 1 0	35 11 2	–	302	
1 4 0	29 7 9	–	–	24 3 16	5 3 11	–	305	
2 1 0	47 2 7	–	–	40 12 5	6 10 2	–	324	
6 11 0	149 3 10	–	–	131 9 6	17 14 4	–	330	
3 13 6	82 8 6	–	–	72 11 3	9 17 6	–	370	
4 18 8	106 6 0	–	–	102 18 0	6 3 6	–	1483	
3 11 4	143 11 4	–	–	140 0 0	3 11 4	–	1512	
4 16 11	354 10 11	–	–	350 0 0	4 16 11	–	1513	
1 7 9	126 7 9	–	–	125 0 0	1 7 9	–	1514	
1 13 3	125 13 3	–	–	124 0 0	1 13 3	–	1516	
7 16 0	166 2 9	–	12 1 0	150 0 0	4 1 6	–	1403	
–	–	6 0 6	–	–	–	6 0 6	1404	
3 14 11	136 16 3	53 5 10	6 19 2	76 8 4	0 2 11	–	1456	
2 4 0	46 18 10	–	–	43 18 1	3 0 9	–	268	
1 12 0	33 15 9	–	–	31 11 7	2 4 2	–	266	
1 15 0	37 4 6	–	–	34 16 5	2 8 4	–	276	
2 15 4	75 4 8	27 1 2	3 3 10	44 1 1	6 18 7	–	306	
20 8 4	706 16 3	444 8 4	28 16 4	228 8 1	4 17 6	–	311	
6 10 2	153 11 7	60 1 5	6 9 7	85 4 9	1 15 16	–	331	
4 6 10	146 4 10	106 7 8	9 3 4	30 0 0	6 13 1	–	1061	
12 1 4	408 3 7	283 4 8	46 14 11	135 5 2	2 18 10	–	1045	
6 16 1	275 12 3	176 6 10	27 10 2	76 1 6	1 16 6	–	1049	
119 6 11	2,844 18 7	502 7 9	128 6 1	2,167 12 3	46 13 6	–	1253	
15 8 2	412 5 10	138 4 8	18 15 4	249 17 7	5 8 3	–	320	
26 16 6	615 16 11	64 15 11	28 18 9	511 1 1	11 1 2	–	1272, &c.	
13 15 7	312 16 9	36 13 4	14 14 8	261 18 4	5 13 5	–	1372, &c.	
16 13 16	423 3 0	40 14 10	13 8 4	361 3 7	7 16 3	–	1484	
0 11 10	13 10 8	1 11 1	0 13 1	11 1 16	0 4 8	–	1261	
23 13 3	544 12 8	64 18 4	25 14 4	444 11 0	9 6 0	–	1262	
14 7 5	330 6 11	38 16 3	15 12 5	276 3 7	5 14 8	–	1263	
0 16 11	19 4 8	2 6 6	0 18 3	15 12 10	0 6 10	–	1264	
3 8 10	80 3 0	10 16 2	3 15 6	64 4 1	1 7 3	–	1265	
2 15 2	63 5 9	7 10 3	2 16 6	51 13 8	1 2 1	–	1266	

Printed image digitised by the University of Southampton Library Digitisation Unit

(A 3.)—A Statement of Loans made by the

No. of Loan.	NAME OF PARTY.	PURPOSE OF LOAN.	Over-payments £ s. d.	BALANCE outstanding, January 1, 1853. Principal. £ s. d.	Interest. £ s. d.	Amount issued within the Year. £ s. d.
1267	Limerick County,	Road, Pallasgreen to Kilcommon,	–	195 11 2	4 8 7	–
1268	Ditto,	Road, Cappamore to Emly,	–	27 0 4	0 12 3	–
1269	Ditto,	Road, Pallasgreen to Cappawhite,	–	156 10 4	3 11 0	–
1270	Ditto,	Road, Limerick to Charleville,	–	28 15 8	0 13 1	–
1271	Ditto,	Road, Adare to Ballingarry,	–	28 6 1	0 12 8	–
1308	Ditto,	Road, Limerick to Croom,	–	209 2 7	6 15 2	–
1309	Ditto,	Road, Limerick to Askeaton,	–	1,279 6 1	29 0 11	–
1310	Ditto,	Road, Limerick to Pallaskenry,	–	115 4 10	2 13 0	–
1311	Ditto,	Road, Askeaton to Limerick,	–	15 8 5	0 6 9	–
1312	Ditto,	Road, Limerick to Pallaskenry,	–	38 8 6	0 17 2	–
1313	Ditto,	Road, Limerick to Askeaton,	–	22 16 7	0 10 5	–
1314	Ditto,	Road, Court Bridge to Rathkeale,	–	17 9 10	0 7 8	–
1315	Ditto,	Road, Doon to Newport,	–	96 1 4	2 4 9	–
1358	Ditto,	Road, Newcastle to Kilmallock,	–	989 11 0	22 7 6	–
1359	Ditto,	Road, Newcastle to Newmarket,	–	539 17 1	12 4 1	–
1360	Ditto,	Road, Newcastle to Listowel,	–	83 2 1	1 17 6	–
1361	Ditto,	Road, Newcastle to Kilmallock,	–	326 9 4	7 6 11	–
1362	Ditto,	Road, Bruff to Newport,	–	49 17 0	1 2 7	–
1363	Ditto,	Road, Kilfinnan to Buttevant,	–	113 18 6	2 11 6	–
1364	Ditto,	Road, Galbally to Limerick,	–	132 14 7	3 6 1	–
1365	Ditto,	Road, Ballinlanders to Fermoy,	–	130 17 7	3 19 3	–
1427	Ditto,	Road, Cappamore to Limerick,	–	49 7 4	1 2 2	–
1428	Ditto,	Road, Limerick to Rathkeale,	–	54 16 3	0 5 6	30 0 0
1429	Ditto,	Road, Rathkeale to Askeaton,	–	101 15 0	2 6 1	–
1430	Ditto,	Road, Limerick to Waterford,	–	29 19 9	0 12 3	20 0 0
1431	Ditto,	Road, Pallasgreen to Emly,	–	25 12 6	0 11 9	–
1432	Ditto,	Road, Kilfinane to Tipperary,	–	161 3 11	3 7 3	–
1433	Ditto,	Road, Doon to Cappamore,	–	91 15 10	2 1 7	–
1434	Ditto,	Road, Bruff to Croom,	–	100 13 3	1 16 9	–
1435	Ditto,	Road, Croom to Adare,	–	64 13 10	1 0 5	–
1534	Ditto,	Road, Limerick to Tralee,	–	–	–	–
1225	Longford County,	Construction of Roads, Barony Ardagh,	–	197 1 2	4 11 9	–
1226	Ditto,	Ditto, Ditto, Moydow,	–	230 4 6	5 11 4	90 0 0
1227	Ditto,	Ditto, Ditto, Abbeyshrule,	–	95 9 3	2 4 3	–
1228	Ditto,	Ditto, Ditto, Granard,	–	420 6 3	9 15 7	–
1229	Ditto,	Ditto, Ditto, Longford,	–	527 15 3	12 5 11	–
1230	Ditto,	Ditto, Ditto, Ratheline,	–	475 14 0	11 1 8	–
1159	Louth County,	Road, Dundalk to Carrickmacross,	–	522 11 11	12 2 2	–
1160	Ditto,	Road, Ardee to Drumcondra,	–	157 15 10	3 13 2	–
1161	Ditto,	Road, Dundalk to Drumcondra,	–	157 15 10	3 13 2	–
1235	Ditto,	Road, Dundalk to Kingscourt,	–	302 11 7	7 0 3	–
257	Mayo County,	Road, Doughall to Cleggan,	–	29 19 6	2 1 2	–
288	Ditto,	Road, Glenamoy to Bangor,	–	275 10 10	5 10 5	–
307	Ditto,	Road, Castlebar to Newport,	–	448 0 8	8 19 3	–
1231	Meath County,	For completion of unfinished Relief Works,	–	512 2 6	12 18 1	–
1436	Ditto,	Road, Navan to Kingscourt,	–	33 15 2	0 17 2	–
1437	Ditto,	Road, Kingscourt to Dundalk,	–	335 7 2	7 14 2	–
1438	Ditto,	Road, Granard to Navan,	–	56 16 6	1 8 6	–
1439	Ditto,	Road, Kingscourt to Moynalty,	–	673 1 7	14 6 7	–
1440	Ditto,	Road, Navan to Ardee,	–	110 7 8	2 6 1	–
1441	Ditto,	Road, Athboy to Navan,	–	159 4 0	3 9 0	–
1248	Queen's County,	Road, Strand Bridge to Tolerton,	–	241 13 1	5 4 1	–
1249	Ditto,	Road, Ardentackle to Killeshan,	–	138 7 5	2 19 4	–
1250	Ditto,	Road, Rosenna to the Douglass Bridge,	–	68 3 9	1 0 3	–
1251	Ditto,	Road, Ardentackle to P. Browne's House,	–	361 15 6	7 15 9	–
1243	Sligo County,	Road, Sligo to Ballyshannon,	–	64 14 6	1 11 4	–
1244	Ditto,	Road, Sligo to the Pool,	–	33 2 10	0 15 11	–
1245	Ditto,	Road, Lissadall to Mullaghanane,	–	41 5 0	0 19 6	–
1246	Ditto,	Completing Sewerage of the Town of Sligo,	–	202 4 6	6 6 4	–
1247	Ditto,	Road, Sligo to Ballina,	–	52 17 0	1 5 7	–
1301	Ditto,	Road, Collooney to Ballymote,	–	73 3 2	1 15 3	–
1366	Ditto,	Road, Midlaghanane to Kilcat,	–	114 3 9	2 15 0	–
1367	Ditto,	Completing the Victoria Road,	–	1,056 13 0	24 9 11	100 0 0
1515	Ditto,	Road, Ballymoate to Boyle,	–	–	–	300 0 0
1384	Tipperary County,	Road, Nenagh to Borrisokane,	–	3 6 3	0 1 3	–
1385	Ditto,	Road, Roscrea to Portumna,	–	77 15 2	1 11 3	–
1386	Ditto,	Ditto, Ditto,	–	66 17 4	1 6 16	–
1452	Ditto,	Road, Nenagh to Killaloe,	–	25 11 6	0 10 5	47 10 0
1453	Ditto,	Ditto, Ditto,	–	64 3 2	1 5 7	50 0 0
1454	Ditto,	Road, Borrisoleigh to Limerick,	–	87 14 5	1 15 3	–
1455	Ditto,	Road, Newport to Borrisoleigh,	–	59 9 8	1 3 7	–
1158	Westmeath County,	Road, Mullingar to Rochford Bridge,	–	139 11 11	2 1 5	–
1221	Ditto,	Road, Tyrrellspass to Ballymore,	–	109 13 11	1 6 11	–
1302	Ditto,	Road, Mullingar to Ballynahon,	–	134 8 16	1 19 8	–
1371	Ditto,	Road, Granard to Oldcastle,	–	198 3 8	2 18 7	109 0 0
1443	Ditto,	Road, Moate to Ballycumber,	–	114 15 5	1 12 5	–
1254	Wexford County,	Road, Newross to Wexford,	–	184 15 10	4 0 1	–
1255	Ditto,	Road, Newross to Nash, Tinterne, &c.	–	53 16 10	1 3 5	–
1256	Ditto,	Road, Enniscorthy to Oulart,	–	306 14 0	6 12 11	–
1257	Ditto,	Ditto, Ditto,	–	686 2 1	14 18 3	–
1316	Ditto,	Road, Cahore to Enniscorthy,	–	341 3 11	6 15 7	–
1317	Ditto,	Road, Wexford to New Ross,	–	68 13 0	1 0 10	–
1318	Ditto,	Road, Enniscorthy to Kilkenny,	–	191 3 6	4 2 8	–
1319	Ditto,	Road, Tinahely to Gorey,	–	106 3 0	3 11 10	–
1368	Ditto,	Bridge on Road, Taghmon to Kilmore,	60 0 0	–	–	–
1443	Ditto,	Road, Enniscorthy and Taghmon to Kilmore,	–	1,204 19 3	27 7 7	–

Printed image digitised by the University of Southampton Library Digitisation Unit

Commissioners of Public Works, &c.—*continued.*

Interest accrued within the Year.	TOTAL.	REPAYMENTS.		BALANCE outstanding, December 31, 1853.		Over-payments.	No. of Loan.	—
		Principal.	Interest.	Principal.	Interest.			
£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.		
0 1 6	209 1 3	25 4 1	0 17 11	170 7 1	3 12 2	–	1267	
1 5 0	28 18 1	3 7 8	1 7 0	23 12 8	0 10 3	–	1268	
7 5 7	107 15 11	20 6 1	7 18 5	136 13 3	2 18 2	–	1269	
1 0 9	30 15 0	3 10 10	1 0 2	25 4 10	0 10 8	–	1270	
1 0 0	30 5 3	3 11 2	1 8 0	24 14 10	0 10 8	–	1271	
14 0 2	310 17 11	34 1 11	15 2 0	265 0 8	5 12 7	–	1308	
59 12 10	1,367 19 10	154 16 11	64 10 5	1,124 0 2	23 17 4	–	1309	
5 7 11	123 4 0	13 2 1	5 16 7	102 2 0	2 3 4	–	1310	
0 14 0	16 0 8	1 15 2	0 15 4	13 13 3	0 5 11	–	1311	
1 15 11	41 1 7	4 7 0	1 18 8	34 1 0	0 14 5	–	1312	
1 1 5	24 8 5	2 11 4	1 3 4	20 5 3	0 8 0	–	1313	
0 10 2	18 13 8	2 1 10	0 17 0	15 8 0	0 6 4	–	1314	
4 12 0	105 18 10	11 4 0	5 0 2	87 10 10	1 17 4	–	1315	
40 13 7	1,058 12 1	101 0 0	50 4 0	888 5 0	18 17 1	–	1358	
25 0 0	577 10 11	54 13 4	27 7 10	485 3 9	10 0 0	–	1359	
3 18 8	88 18 3	8 8 2	4 4 4	74 13 11	1 11 10	–	1360	
15 0 5	348 2 8	34 0 3	10 0 0	291 0 1	0 3 7		1361	
2 7 3	53 7 7	5 5 11	2 10 0	44 11 10	0 10 1	–	1362	
5 7 4	121 17 4	11 17 0	5 15 6	102 1 6	2 3 4	–	1363	
6 5 1	141 10 0	13 18 0	6 14 8	118 16 7	2 10 0	–	1364	
6 3 2	140 0 0	14 3 11	6 12 0	110 15 8	2 9 8	–	1365	
2 0 8	52 16 2	4 16 0	2 0 0	44 10 7	0 16 1	–	1427	
2 13 11	87 15 8	15 3 0	1 12 10	69 13 3	1 0 7	–	1428	
4 16 0	108 17 7	9 10 6	5 3 0	91 15 0	1 10 1	–	1429	
2 3 11	52 15 11	5 16 6	1 17 0	44 3 3	0 18 8	–	1430	
1 4 5	27 8 2	2 0 3	1 6 5	23 2 0	0 0 0	–	1431	
7 11 7	172 3 2	10 14 3	7 18 1	144 0 8	3 1 2	–	1432	
4 7 0	98 4 5	8 10 4	4 13 4	82 10 0	1 15 3	–	1433	
4 14 9	107 4 0	10 10 9	4 13 3	80 13 0	1 18 3	–	1434	
3 1 2	69 4 5	6 7 0	3 5 11	58 6 1	1 4 8	–	1435	
–	–	126 5 8	–	–	–	120 5 8	1594	
9 3 5	210 10 4	22 14 0	9 17 11	174 0 5	3 17 3	–	1225	
13 19 5	348 15 3	47 13 5	13 5 7	281 11 1	6 5 2	–	1226	
4 8 10	102 2 4	10 19 11	4 15 9	84 0 4	1 17 4	–	1227	
19 11 1	449 12 11	49 13 4	21 2 0	370 12 11	8 4 8	–	1228	
24 6 9	564 7 11	69 8 10	20 9 4	458 0 5	10 3 4	–	1229	
22 2 11	508 10 4	55 11 0	23 18 2	430 3 8	9 6 5	–	1230	
21 10 3	556 4 4	125 15 9	24 4 3	306 16 2	9 8 2	–	1150	
3 10 7	104 19 7	123 12 5	9 7 7	34 3 5	0 16 2	–	1160	
3 10 7	104 19 7	123 12 5	0 7 7	34 3 5	0 10 2	–	1161	
8 1 3	317 13 0	107 7 10	12 12 2	105 3 0	2 9 0	–	1235	
0 17 7	32 18 3	22 11 2	2 15 0	7 8 4	0 3 0	–	257	
11 3 2	292 4 5	113 19 4	14 1 8	101 11 0	2 11 11	–	288	
17 17 8	475 0 7	154 12 10	22 2 8	203 10 10	4 14 3	–	307	
23 16 9	548 17 4	58 13 10	25 15 2	453 8 8	10 10 8	–	1231	
1 12 4	30 4 8	3 1 7	1 14 5	30 13 7	0 15 1	–	1436	
15 10 6	358 17 10	31 11 11	10 3 3	308 15 3	7 7 5	–	1437	
2 14 1	90 10 4	5 2 5	2 17 7	51 14 1	1 5 3	–	1438	
31 14 1	710 5 3	65 4 2	31 8 10	607 17 5	14 14 16	–	1439	
5 11 0	127 5 6	12 4 5	5 5 11	107 3 3	2 11 11	–	1440	
7 10 0	170 3 0	15 6 1	7 9 11	143 17 11	3 0 10	–	1441	
10 19 11	257 17 1	37 16 0	11 14 0	209 17 1	4 10 0	–	1248	
0 5 11	147 12 8	21 15 8	0 13 8	116 11 0	2 11 7	–	1249	
3 1 7	72 14 7	16 16 8	3 5 8	57 7 1	1 5 2	–	1250	
10 9 0	380 9 3	50 14 0	17 10 3	305 0 9	6 14 0	–	1251	
2 10 5	68 16 3	33 2 0	3 7 0	31 12 0	0 14 3	–	1243	
1 3 0	35 1 9	10 12 8	1 11 4	16 10 2	0 7 7	–	1244	
1 8 0	43 12 9	20 10 2	1 18 10	20 8 10	0 8 11	–	1245	
8 10 10	277 10 8	132 6 6	12 3 0	120 18 0	2 17 8	–	1240	
1 14 11	55 17 9	20 5 2	2 0 10	23 11 10	0 10 8	–	1247	
2 14 6	77 12 11	30 9 16	2 10 8	42 13 4	0 10 1	–	1301	
4 10 6	121 9 3	37 14 7	5 11 9	76 0 2	1 13 0	–	1306	
52 10 7	1,233 13 6	134 7 11	54 6 11	1,022 5 1	22 13 7	–	1367	
1 4 0	301 4 0	236 0 0	–	64 0 0	1 4 0	–	1515	
0 0 0	3 8 3	3 0 3	0 2 0	–	–	–	1384	
3 10 4	82 16 0	12 16 11	3 14 10	94 18 3	1 0 0	–	1385	
3 0 5	71 4 7	11 15 4	3 4 3	55 2 0	1 2 7	–	1380	
2 0 5	76 1 4	12 14 10	1 15 2	60 0 8	1 4 8	–	1452	
3 13 7	119 2 4	50 4 8	3 15 4	57 18 6	1 3 10	–	1453	
3 0 9	92 10 5	31 18 0	4 2 0	55 10 5	1 3 0	–	1454	
2 12 10	63 0 1	11 3 4	2 10 8	48 0 4	0 10 0	–	1455	
6 9 6	148 2 7	19 2 1	5 16 9	120 0 10	2 13 11	–	1158	
4 13 6	109 17 4	13 14 6	4 4 4	80 10 5	1 10 1	–	1221	
8 5 0	142 14 0	10 14 8	5 12 2	117 14 2	2 13 0	–	1302	
11 13 4	321 15 7	41 14 8	8 12 10	205 0 0	5 19 1	–	1371	
5 3 5	121 11 3	20 19 0	4 13 7	93 15 8	2 2 3	–	1442	
8 3 2	190 10 1	35 10 9	8 18 0	148 10 1	3 4 0	–	1254	
2 7 6	57 10 9	10 14 0	2 12 3	43 5 1	0 18 8	–	1255	
13 10 0	326 17 8	59 17 3	14 10 0	246 16 0	5 6 11	–	1256	
30 9 7	734 9 11	131 13 4	33 0 8	557 8 0	12 1 2	–	1257	
15 3 2	363 2 8	63 11 7	15 18 5	277 12 4	6 0 4	–	1316	
3 1 8	73 4 6	11 7 2	3 0 10	57 5 10	1 4 8	–	1317	
8 10 0	203 16 2	34 18 4	9 5 2	156 5 2	3 7 0	–	1318	
7 8 0	177 3 7	29 5 0	8 1 3	130 17 3	2 19 4	–	1319	
–	–	30 0 0	–	–	–	90 0 0	1308	
58 1 1	1,350 7 11	174 8 7	61 16 5	1,090 10 8	23 12 3	–	1443	

Printed image digitised by the University of Southampton Library Digitisation Unit

(A 3.)—A Statement of Loans made by the

No. of Loan.	NAME OF PARTY.	PURPOSE OF LOAN.	Over-payments. £ s. d.	BALANCE outstanding, January 1, 1853. Principal. £ s. d.	Interest. £ s. d.	Amount issued within the Year. £ s. d.
1444	Wexford County,	Road, Enniscorthy to Bagnalstown,	–	1,387 7 4	25 10 5	150 0 0
1445	Ditto,	Road, Wexford and Inghinon to New Ross,	–	176 5 3	3 14 2	–
1446	Ditto,	Road, Ferns to Bagnalstown,	–	1,218 2 0	22 7 3	720 0 0
1447	Ditto,	Road, from the Sea to Enniscorthy,	–	392 13 8	7 18 1	–
1465	Ditto,	Road, Carnew to Clonghall,	–	143 16 0	1 15 1	–
1466	Ditto,	Road, Campile to Wexford,	35 18 6	–	–	200 0 0
1467	Ditto,	Building a Bridge on Road, Oulart to Enniscorthy,	–	270 11 0	0 0 9	1,137 0 0
1468	Ditto,	Completing Road, Oulart to Enniscorthy,	–	142 2 0	2 15 8	–
1485	Ditto,	Road, Wexford to Duncormack,	51 0 0	–	–	680 0 0
1486	Ditto,	Road, Enniscorthy to Kilmuckridge,	–	69 14 0	1 4 11	82 0 0
1555	Ditto,	Road, Campile to Enniscorthy,	–	–	–	–
204	Wicklow County,	Road, Kilbride to County Bounds, Talbotstown,	–	97 17 7	0 16 2	–
943	Ditto,	Road, Blessington to Naas,	–	136 1 4	2 15 9	–
1154	Ditto,	Road, Blessington to Wicklow,	–	53 12 8	1 11 5	–
1103, &c.	Ditto,	Road, Kelshabeg to Lady Hutchinson's new road,	–	299 0 0	6 7 0	–
1104	Ditto,	Road, Kelshabounds to Kiltegan,	–	67 7 4	1 8 6	–
1165	Ditto,	Road, Donard to Sungbao' Bridge,	–	94 18 3	2 0 4	–
1166	Ditto,	Road, Donard to the Glen of Imaal,	–	29 2 0	0 12 4	–
1167	Ditto,	Road, Carnew to Ballinagate Bridge,	–	107 0 11	2 5 5	–
1168	Ditto,	Road, Rathdrum to Tinahely,	–	139 13 10	2 10 2	–
1169	Ditto,	Road, Kiltegan to Wicklow,	–	256 6 9	5 8 9	–
1237	Ditto,	Road, Blessington and Naas to Wicklow,	–	46 10 10	1 0 0	–
1238	Ditto,	Road, Balinabarna Bridge, and River Dereen,	–	298 16 6	6 7 0	–
1239	Ditto,	Road, Ballinabarna and Ballineddin,	–	50 1 9	1 2 9	–
1241	Ditto,	Road, Crossford to Rathsharmore,	–	217 8 4	4 12 2	–
1242	Ditto,	Road, Wicklow to Roundwood,	–	321 11 1	6 16 9	–
1304	Ditto,	Road, Ballinguile Bridge to Talbotstown,	–	151 15 1	3 4 7	–
1305	Ditto,	Road, Baltinglass to Rathdrum and Wicklow,	–	146 10 8	3 3 3	–
1306	Ditto,	Road, Rathdrum to Tinahely,	–	888 18 4	18 17 6	–
1307	Ditto,	Road, Ballymanus Bridge to Ballygoblin,	–	356 2 3	6 4 5	–
1373	Ditto,	Road, Tynte Park and Carrigowen Bridge,	–	146 18 1	2 16 11	–
1374	Ditto,	Road, Irishtown and Kilpoole,	–	228 11 2	4 17 3	–
1448	Ditto,	Road, Carnew to Rathdrum,	–	285 3 4	3 0 0	–
1449	Ditto,	Road, Carnew to Wicklow,	–	52 17 8	0 3 1	–
1487	Ditto,	Road, Baltinglass to Rathdrum,	15 0 0	–	–	–
1488	Ditto,	Road, Baltinglass to Bumbohall,	8 15 0	–	–	–
1510	Ditto,	Road, Carnew to Tullow,	–	–	–	–
255	Newry Navigation Company,	Extension of Canal,	–	20,000 0 0	1,802 3 10	–
322	Portrush Harbour Directors,	Protection of Pier and Harbour,	–	3,396 10 10	63 5 0	–
1544	Ditto,	Ditto,	–	–	–	1,000 0 0
402	Trustees of Limerick Roads,	For Improvements,	–	1,834 1 11	190 19 5	–
882	Limerick Bridge Commissioners,	Construction of Floating Docks,	–	43,050 0 0	4,343 6 2	8,050 0 0
336	Rev. P. Fleming,	Completing Malahide Chapel,	–	351 14 1	16 5 0	–
343	Earl of Courtown,	Road, Wexford to Dublin, through his Lordship's Estate,	–	724 16 3	87 2 0	–
367	Rev. Thomas Barry,	Enlargement of Roman Catholic Chapel at Bantry,	–	600 0 0	139 8 2	–
566	Rev. Owen O'Reilly,	Aiding Erection of Roman Catholic Chapel at Virginia,	–	528 18 0	49 13 8	–
644	Rev. James Doheny,	Galleries to Roman Catholic Chapel at Dunmanway,	–	550 0 0	161 1 5	–
881	Rev. James Sheaham,	Completion of Roman Catholic Chapel in united Parishes of Kilmacabea and Kilfaugherabeg,	–	506 0 0	112 13 6	–
883	Rev. J. M'Davett,	Finishing Roman Catholic Chapel at Culduff,	–	88 16 5	2 0 7	–
888	Rt. Rev. E. Maginn,	Completion of Roman Catholic Chapel at Corkhill,	–	275 13 10	11 14 5	–
939	Rev. James Crawford,	Erection of Presbyterian Church, Londonderry,	–	500 0 0	81 7 4	–
1053	Annalong Pier,	In aid of Construction,	–	600 0 0	90 1 8	–
1055	Ballycotton Pier,	Ditto,	–	1,500 0 0	255 4 8	–
1060	Ballinakill Pier,	Ditto,	–	450 0 0	67 11 3	–
1066	Belmullet Canal,	Ditto,	–	3,500 0 0	373 1 0	500 0 0
1067	Bunowen Pier,	Ditto,	–	1,300 0 0	184 17 4	–
1600	Ballyness Pier,	Ditto,	–	160 0 0	24 0 5	–
1153	Ballinagaul Pier,	Ditto,	–	450 0 0	67 11 3	–
1987	Burren Pier,	Ditto,	–	300 0 0	30 18 11	100 0 0
1049	Courtown Pier,	Ditto,	–	2,000 0 0	309 5 6	–
1054	Carlingford Pier,	Ditto,	–	466 13 4	70 2 4	–
1064	Claddagh Pier,	Ditto,	–	1,333 6 8	200 1 8	–
1070	Clogher Head Harbour,	Ditto,	–	225 0 0	33 15 7	–
1056	Greystones Pier,	Ditto,	–	200 0 0	30 0 7	–
1057	Kilkieran Pier,	Ditto,	–	1,150 0 0	155 5 0	–
1392	Kilmore Pier,	Ditto,	–	2,000 0 0	115 6 5	–

Printed image digitised by the University of Southampton Library Digitisation Unit

Commissioners of Public Works, &c.—*continued.*

Interest accrued within the Year.	TOTAL.	REPAYMENTS.		BALANCE outstanding, December 31, 1853.		Over-payments.	No. of Loan.
		Principal.	Interest.	Principal.	Interest.		
£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	
60 14 11	1,620 12 8	228 5 3	64 4 9	1,309 2 1	28 0 7	–	1444
7 9 4	187 7 0	44 4 8	8 5 4	132 0 7	2 17 2	–	1445
75 10 5	2,036 9 5	306 17 4	63 12 8	1,631 5 5	34 14 0	–	1446
18 0 0	118 11 9	54 15 3	18 11 9	337 18 5	7 6 4	–	1447
5 12 10	151 4 5	50 15 10	5 7 8	93 0 8	2 0 3	–	1465
0 12 11	200 12 11	35 18 6	–	128 3 0	0 12 11	–	1460
21 4 1	1,437 15 10	312 6 0	8 3 0	1,104 5 0	13 1 10	–	1467
5 10 10	150 8 6	51 10 11	6 7 1	90 11 1	1 10 5	–	1468
8 14 9	088 14 9	101 17 10	0 2 2	527 2 2	8 12 7	–	1485
4 7 0	157 5 11	21 11 5	3 0 7	130 2 7	2 11 4	–	1486
–	–	35 14 0	–	–	–	35 14 0	1535
0 10 11	30 4 6	37 17 7	1 7 1	–	–	–	204
5 17 10	144 16 11	30 10 0	0 11 0	105 2 4	2 4 7	–	943
3 6 4	78 10 5	12 6 10	3 11 10	61 5 10	1 5 11	–	1154
13 15 1	310 8 1	41 12 0	14 12 6	257 13 6	5 0 7	–	1163,&c
3 1 10	71 17 8	9 4 4	3 5 8	58 3 0	1 4 8	–	1164
4 7 4	101 5 11	12 17 2	4 12 10	82 1 1	1 14 10	–	1165
1 0 8	31 1 6	3 10 2	1 8 4	25 3 4	0 10 8	–	1166
4 18 1	114 4 5	15 8 11	5 4 5	91 12 0	1 19 1	–	1167
6 8 4	149 1 11	20 2 11	0 17 1	119 10 11	2 11 0	–	1168
11 14 11	273 10 5	35 17 3	12 10 3	220 9 6	4 13 5	–	1169
2 3 0	50 2 10	7 2 2	2 0 0	39 17 8	0 17 0	–	1237
13 14 4	318 17 10	41 12 10	14 12 2	257 3 8	5 9 2	–	1238
3 4 9	74 19 3	9 13 11	3 8 7	60 10 10	1 5 11	–	1239
10 9 4	232 9 10	14 4 9	10 15 3	208 3 7	4 0 3	–	1241
14 18 5	343 6 3	30 12 11	15 15 5	281 18 2	5 19 9	–	1242
7 1 6	102 1 2	17 10 10	7 9 2	134 4 3	2 16 11	–	1301
6 18 11	158 12 10	16 16 5	7 6 1	131 14 3	2 16 1	–	1305
41 6 10	049 2 8	100 8 2	43 11 10	782 10 2	16 12 0	–	1306
15 13 1	377 19 9	71 18 2	15 10 10	284 9 1	0 0 6	–	1307
6 12 1	150 10 1	15 4 0	6 18 0	125 14 1	2 13 6	–	1373
10 14 5	244 2 10	24 14 4	11 5 0	203 16 10	4 6 8	–	1374
13 14 11	301 19 0	31 8 5	11 7 0	253 14 11	5 7 11	–	1448
2 9 0	55 9 9	6 10 2	1 12 0	46 7 6	0 19 7	–	1449
–	–	30 0 0	–	–	–	45 0 0	1487
–	–	17 10 0	–	–	–	26 5 0	1488
–	–	31 2 6	–	–	–	31 2 6	1510
800 0 0	22,602 3 10	–	1,800 0 0	20,000 0 0	862 3 10	–	255
163 6 3	3,623 2 10	152 1 0	87 19 0	3,244 9 10	138 13 0	–	322
6 19 9	1,000 19 9	–	–	1,000 0 0	0 19 9	–	1544
91 14 0	2,122 15 4	–	90 0 0	1,834 1 11	198 13 5	–	402
2,417 16 7	58,761 2 9	–	–	52,000 0 0	6,761 2 9	–	882
15 11 11	383 11 0	45 10 8	18 10 4	305 14 5	13 6 7	–	336
20 0 0	840 18 3	–	–	724 16 3	116 2 0	–	343
30 0 0	760 8 2	–	–	000 0 0	160 8 2	–	367
20 9 0	604 19 6	–	–	528 17 0	76 2 8	–	506
–	711 1 7	10 0 0	–	540 0 0	161 1 7	–	644
25 0 0	637 13 6	–	–	500 0 0	137 13 0	–	881
3 8 1	94 11 1	38 13 10	4 10 2	50 2 7	0 18 0	–	883
13 10 0	301 4 3	–	–	275 13 10	25 10 5	–	888
25 0 0	006 7 4	–	–	500 0 0	106 7 4	–	959
30 0 0	720 1 8	–	–	600 0 0	120 1 8	–	1053
85 0 0	2,040 4 8	–	–	1,700 0 0	340 4 8	–	1055
22 10 0	540 1 3	–	–	450 0 0	90 1 3	–	1060
198 10 9	4,571 17 9	–	–	4,000 0 0	571 17 9	–	1066
59 15 4	1,544 12 8	200 0 0	–	1,100 0 0	244 12 8	–	1067
8 0 0	192 0 5	–	–	160 0 0	32 0 5	–	1066
22 10 0	540 1 3	–	–	450 0 0	90 1 3	–	1173
19 15 4	450 14 3	–	–	400 0 0	50 14 3	–	1387
100 0 0	2,400 5 6	–	–	2,000 0 0	400 5 0	–	1049
23 7 0	560 2 8	–	–	466 13 4	93 9 4	–	1054
66 13 0	1,600 1 4	–	–	1,333 0 8	266 14 8	–	1064
11 5 0	270 0 7	–	–	225 0 0	45 0 7	–	1070
10 0 0	240 0 7	–	–	200 0 0	40 0 7	–	1056
57 10 0	1,362 15 0	–	–	1,150 0 0	212 15 0	–	1057
100 0 0	2,215 0 5	–	–	2,000 0 0	215 0 5	–	1392

Printed image digitised by the University of Southampton Library Digitisation Unit

(A 3.)—A Statement of Loans made by the

No. of Loan.	NAME OF PARTY.	PURPOSE OF LOAN.	Over-payments. £ s. d.	BALANCE outstanding, January 1, 1853. Principal. £ s. d.	Interest. £ s. d.	Amount issued within the Year. £ s. d.
1050	Mountcharles Pier,	In aid of Construction,	–	1,088 0 0	163 7 0	–
1051	Newport Pier,	Ditto,	–	400 0 0	60 1 1	–
1068	Newcastle Pier,	Ditto,	–	1,500 0 0	225 4 1	–
1072	Portnablahy Pier,	Ditto,	–	400 0 0	60 1 1	–
1063	Rossnowlagh Pier,	Ditto,	–	200 0 0	30 0 7	–
1052	Slade Pier,	Ditto,	–	900 0 0	90 1 8	–
1172	Tarren Pier,	Ditto,	–	1,117 10 0	143 3 9	–
1002	Ventry Pier,	Ditto,	–	1,100 0 0	127 16 2	–
1095	Knightstown Pier,	Ditto,	–	850 0 0	92 18 2	–
1058	Kilmakeelogue Pier,	Ditto,	–	600 0 0	96 18 8	–
1391	Duncannon Pier,	Ditto,	–	500 0 0	36 11 9	250 0 0
1389	Skull Pier,	Ditto,	–	200 0 0	15 16 9	200 0 0
1050	Dingle Pier,	Ditto,	–	1,150 0 0	74 8 5	200 0 0
1390	Ballywalter Pier,	Ditto,	–	300 0 0	12 0 0	700 0 0
1388	Cushendall Pier,	Ditto,	–	500 0 0	20 0 0	500 0 0
1030	Commissioners of Public Works,	Drainage, &c.:—				
1034	Ditto,	Annagh District,	–	2,534 5 10	00 4 8	–
1100	Ditto,	Alick District,	–	2,581 12 6	248 18 10	–
299	Ditto,	Aidee District,	–	6,182 7 11	146 8 8	538 9 0
314	Ditto,	Blackwater District,	–	6,144 1 0	–	–
007	Ditto,	Dorrisokane District,	–	7,730 17 11	306 3 10	–
012	Ditto,	Ballycowan District,	–	409 12 8	–	–
971	Ditto,	Broadlough District,	–	1,049 1 7	21 3 0	–
1005	Ditto,	Boley District,	–	1,073 5 5	–	–
1011	Ditto,	Dorris-in-Ossory District,	–	14,743 0 0	293 2 0	789 13 8
1016	Ditto,	Boyne District,	–	38,210 0 0	743 7 3	600 0 0
1018	Ditto,	Dallinamore and Ballyconnell District,	–	116,378 0 0	2,217 9 4	10,000 0 0
1020	Ditto,	Ballybay District,	–	448 17 4	43 6 10	–
1025	Ditto,	Brusna Ferbane District,	–	49,500 0 0	995 15 2	1,300 0 0
1037	Ditto,	Dallinhassig District,	–	6,744 17 1	406 10 11	–
1109	Ditto,	Ballyteigue District,	–	26,330 0 0	520 7 11	600 0 0
1113	Ditto,	Ballycasey District,	–	2,805 3 2	101 9 6	–
1156	Ditto,	Ballinderry District,	–	704 0 10	–	–
1212	Ditto,	Burren District,	–	15,380 9 11	203 4 9	–
1214	Ditto,	Balla District,	–	14,000 0 0	282 9 0	–
1101	Ditto,	Ballinahown District,	–	0,180 8 4	–	–
1395	Ditto,	Beardsmill District,	–	1,641 5 3	157 2 9	–
1416	Ditto,	Ballinaskea and Castlerickard District,	–	523 11 7	47 13 5	–
866	Ditto,	Ballynakill District,	–	217 4 7	17 12 9	–
890	Ditto,	Clonakilty District,	–	9,168 18 9	540 0 7	–
901	Ditto,	Cork Slob District,	–	5,020 7 11	187 5 7	–
909	Ditto,	Carrigower District,	–	2,741 6 2	–	–
911	Ditto,	Carrigans District,	–	2,060 10 0	–	–
914	Ditto,	Cuilmore District,	–	291 9 0	5 17 4	–
921	Ditto,	Camcloon District,	–	239 6 7	4 8 5	–
970	Ditto,	Castlebar Lakes District,	–	1,000 10 0	70 9 3	–
973	Ditto,	Carbury Mill Stream District,	–	528 3 0	–	–
980	Ditto,	Carrownore Lakes District,	–	710 15 1	–	–
1013	Ditto,	Clonlost District,	–	1,985 17 8	–	–
1024	Ditto,	Cappagh District,	–	6,700 0 0	111 0 8	200 0 0
1038	Ditto,	Conogue District,	–	3,065 14 7	–	–
1043	Ditto,	Castlebernard District,	–	10,000 0 0	192 9 7	1,300 0 0
1097	Ditto,	Cavetown District,	–	1,886 13 11	–	–
1170	Ditto,	Curragha District,	–	104 5 9	22 17 5	–
1180	Ditto,	Coolaney District,	–	4,593 9 5	–	–
1207	Ditto,	Castlemartyr District,	–	6,286 13 7	131 9 7	–
1217	Ditto,	Cloghan District,	–	3,255 18 3	–	–
007	Ditto,	Crosslough District,	–	340 0 0	9 17 1	–
974	Ditto,	Cahore District,	–	1,475 14 0	–	–
976	Ditto,	Derrylin District,	–	556 0 9	11 4 3	–
1010	Ditto,	Drumboniny District,	–	285 4 4	–	–
1021	Ditto,	Dungolman District,	–	8,587 1 10	171 9 6	–
1029	Ditto,	Deel District,	–	14,045 0 0	278 8 11	250 0 0
1206	Ditto,	Dunkellin District,	–	21,200 0 0	419 9 4	500 0 0
1219	Ditto,	Dunmore District,	–	20,500 0 0	581 10 8	1,000 0 0
1178	Ditto,	Derryholmes District,	–	0,202 0 0	–	–
1180	Ditto,	Drumcliff District,	–	3,941 0 9	–	–
919	Ditto,	Dunmoran District,	–	4,594 1 3	–	–
908	Ditto,	Eslin District,	–	8,370 5 9	–	–
978	Ditto,	Fergus District,	–	27,960 2 4	557 10 2	500 0 0
1252	Ditto,	Foranwell District,	–	3,207 1 4	–	–
906	Ditto,	Fane District,	–	1,095 15 6	57 10 7	–
960	Ditto,	Gorteen District,	–	2,753 16 1	–	–
1004	Ditto,	Garr District,	–	3,131 10 11	–	–
1423	Ditto,	Glyde District,	–	24,841 13 10	407 15 5	1,411 9 0
917	Ditto,	Glenariff District,	–	1,845 4 4	105 11 9	–
922	Ditto,	Hind District,	–	17,148 14 3	348 8 9	500 0 0
1036	Ditto,	Hermitage District,	–	251 19 7	–	–
1027	Ditto,	Headfort District,	–	792 1 0	–	–
906	Ditto,	Inny District,	–	23,300 0 0	393 12 5	500 0 0
902	Ditto,	Kilbride District,	–	8,540 12 11	120 19 4	–
916	Ditto,	Kilmurry District,	–	632 15 3	–	–
968	Ditto,	Kill District,	–	2,089 0 0	54 4 5	–
975	Ditto,	Kilcock District,	–	1,631 1 2	–	–
		Kinmeen District,	–	214 17 9	–	–

Printed image digitised by the University of Southampton Library Digitisation Unit

Commissioners of Public Works, &c.—*continued.*

Interest accrued within the Year.	TOTAL.	REPAYMENTS.		BALANCE outstanding, December 31, 1853.		Over-payments.	No. of Loan.
		Principal.	Interest.	Principal.	Interest.		
£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	
54 8 0	1,305 15 0	–	–	1,088 0 0	217 15 0	–	1050
20 0 0	480 1 1	–	–	400 0 0	80 1 1	–	1051
75 0 0	1,800 4 1	–	–	1,500 0 0	300 4 1	–	1068
20 0 0	480 1 1	–	–	400 0 0	80 1 1	–	1072
10 0 0	240 0 7	–	–	200 0 0	40 0 7	–	1063
30 0 0	720 1 8	–	–	600 0 0	120 1 8	–	1052
55 18 0	1,316 11 0	–	–	1,117 10 0	199 1 0	–	1172
55 0 0	1,282 16 2	–	–	1,100 0 0	182 16 2	–	1002
42 10 0	985 8 2	–	–	850 0 0	135 8 2	–	1065
30 0 0	696 18 8	–	–	600 0 0	96 18 8	–	1058
36 18 5	826 10 2	–	–	750 0 0	76 10 2	–	1301
19 10 8	435 7 5	–	–	400 0 0	35 7 5	–	1386
67 0 8	1,401 0 1	–	–	1,350 0 0	141 0 1	–	1059
48 7 5	1,060 7 5	–	–	1,000 0 0	60 7 5	–	1390
48 16 0	1,068 16 0	–	–	1,000 0 0	68 16 0	–	1388
101 7 3	2,734 17 0	–	–	2,534 5 10	200 11 11	–	1030
103 5 0	2,933 19 10	92 10 7	300 10 0	2,480 1 11	51 14 4	–	1034
336 16 7	9,304 2 2	–	–	8,720 10 11	483 5 3	–	1100
292 8 5	6,736 10 2	413 10 0	165 14 11	6,030 11 6	126 13 6	–	209
309 12 0	8,349 13 9	–	–	7,739 17 11	609 15 10	–	914
10 5 2	425 17 10	6 5 10	8 2 8	403 6 10	8 2 6	–	907
41 19 3	1,112 3 10	–	38 5 5	1,049 1 7	24 10 10	–	912
78 3 0	2,051 8 11	37 8 4	36 2 6	1,935 17 1	36 0 9	–	971
606 14 11	16,429 10 7	–	–	15,562 13 8	866 16 11	–	1005
1,534 19 5	41,088 6 8	–	–	38,810 0 0	2,278 0 8	–	1011
4,902 18 0	142,498 7 4	–	–	135,378 0 0	7,120 7 4	–	1016
17 10 3	510 3 5	–	–	448 17 4	61 6 1	–	1018
2,003 2 6	53,768 17 8	–	–	50,800 0 0	2,968 17 8	–	1020
269 16 0	7,421 4 0	–	307 1 5	6,744 17 1	369 5 6	–	1025
1,050 4 0	28,509 12 8	–	–	26,930 0 0	1,579 12 8	–	1037
112 4 0	3,078 16 8	–	–	2,805 3 2	273 13 6	–	1100
30 3 11	794 4 9	18 10 4	15 3 1	745 10 6	15 0 10	–	1113
615 11 3	16,208 5 11	–	–	15,389 9 11	908 16 0	–	1155
560 0 0	14,842 0 0	–	–	14,000 0 0	842 0 0	–	1212
240 10 4	6,420 18 6	467 1 0	182 18 6	5,722 7 4	57 13 10	–	1214
65 12 10	1,864 0 10	–	–	1,641 5 3	222 15 7	–	1191
20 10 3	592 4 3	–	–	523 11 7	68 12 8	–	1305
8 13 7	248 10 11	–	–	217 4 7	26 6 4	–	1410
364 7 2	10,022 6 6	–	–	9,108 18 9	913 7 9	–	895
236 16 0	6,344 9 6	–	24 10 4	5,920 7 11	399 11 3	–	890
108 8 6	2,849 14 8	59 17 1	54 7 4	2,681 9 1	54 1 2	–	901
82 5 6	2,140 1 6	19 13 10	41 0 0	2,047 2 2	41 5 6	–	969
11 12 10	308 19 2	–	10 13 4	291 9 0	6 16 10	–	911
9 10 10	253 5 10	1 1 0	9 8 3	238 4 10	4 16 0	–	914
67 17 7	1,834 14 7	–	87 14 3	1,696 10 9	50 9 7	–	921
20 17 0	549 0 0	11 14 0	10 9 5	516 9 0	10 8 1	–	970
28 8 4	745 3 5	13 2 5	14 4 5	703 13 8	14 3 11	–	973
76 7 10	2,064 5 6	51 17 2	30 7 11	1,934 0 0	38 19 11	–	980
271 19 3	7,282 19 11	–	–	6,600 0 0	382 19 11	–	1013
120 11 8	3,180 6 3	102 0 1	84 8 8	2,963 14 6	96 3 0	–	1024
434 4 0	11,926 11 1	–	–	11,300 0 0	626 11 1	–	1038
75 2 4	1,961 16 3	18 1 11	37 8 7	1,808 12 0	37 13 9	–	1043
7 15 3	224 18 5	–	–	104 5 9	30 12 8	–	1007
181 17 10	4,745 7 3	31 9 10	90 10 2	4,531 10 7	91 7 6	–	1179
251 6 7	9,099 12 9	–	–	9,286 13 7	382 10 2	–	1186
128 16 9	3,384 14 9	09 12 10	04 11 8	3,186 5 5	64 4 10	–	1207
13 11 11	360 0 0	–	–	340 0 0	20 0 0	–	1217
58 18 0	1,534 12 0	0 18 2	29 5 7	1,468 15 10	20 12 5	–	067
22 4 0	589 0 0	–	–	556 0 0	33 0 0	–	974
11 4 0	296 0 1	8 13 1	5 13 1	275 11 3	5 11 8	–	979
343 0 7	9,102 1 1	–	–	8,587 1 10	514 19 3	–	1010
587 4 0	15,760 12 11	–	–	14,895 0 0	865 12 11	–	1021
857 18 4	22,977 7 8	–	–	21,700 0 0	1,277 7 8	–	1020
1,107 18 5	32,279 9 1	–	–	30,500 0 0	1,779 9 1	–	1200
243 5 10	6,145 5 10	237 17 7	124 10 10	5,904 2 5	118 15 0	–	1219
155 11 2	4,099 17 11	94 14 0	116 15 6	3,846 12 9	38 15 8	–	1178
182 4 11	4,770 9 2	74 17 5	109 0 1	4,519 3 10	72 15 10	–	1180
325 3 2	8,995 8 11	436 19 8	245 3 7	7,933 0 1	70 19 7	–	919
1,128 13 6	30,155 15 0	–	–	28,460 2 4	1,686 12 8	–	908
120 4 9	3,338 6 1	95 18 10	60 3 0	3,111 2 6	57 1 0	–	978
43 16 10	1,197 8 11	–	–	1,095 15 6	101 13 5	–	1252
92 1 11	2,845 18 0	000 17 5	60 13 6	2,140 18 8	22 8 5	–	906
123 19 4	3,255 10 3	94 2 2	62 2 9	3,067 8 9	61 16 10	–	969
1,030 15 5	27,757 4 8	–	–	26,252 13 10	1,504 10 10	–	1004
73 16 0	2,024 12 1	–	–	1,845 4 4	179 7 0	–	1423
658 9 2	18,655 12 2	1,270 10 4	–	16,378 3 11	1,006 17 11	–	917
0 16 8	261 16 3	10 6 10	7 7 11	241 12 0	2 8 0	–	922
31 3 11	823 4 11	23 16 5	10 17 0	768 4 7	11 0 5	–	1036
941 18 4	25,135 10 9	–	–	23,800 0 0	1,335 10 9	–	1027
259 5 8	6,920 17 11	94 1 0	–	6,440 11 11	380 5 0	–	900
25 2 4	657 17 7	9 10 4	12 11 1	623 4 11	12 11 3	–	902
107 11 2	2,850 15 7	–	–	2,689 0 0	161 15 7	–	916
94 8 3	1,695 0 5	40 10 1	32 7 1	1,500 2 1	32 1 2	–	968
8 9 0	223 7 3	6 4 7	4 5 3	208 13 2	4 4 3	–	975

Printed image digitised by the University of Southampton Library Digitisation Unit

(A 3.)—A Statement of Loans made by the

No. of Loan.	NAME OF PARTY.	PURPOSE OF LOAN.	Over-payments.	BALANCE outstanding, January 1, 1853. Principal.	BALANCE outstanding, January 1, 1853. Interest.	Amount issued within the Year.
			£ s. d.	£ s. d.	£ s. d.	£ s. d.
970	Commissioners of Public Works,	Drainage, &c.—*continued.*				
1012	Ditto,	Kilmaganny District,	–	9,424 0 0	172 2 3	–
1022	Ditto,	Kilmnor District,	–	40,365 0 0	808 14 7	3,000 0 0
1031	Ditto,	Kilmane District,	–	7,900 10 1	621 4 10	–
1998	Ditto,	Kilheggan District,	–	14,500 0 0	282 7 1	1,000 0 0
1208	Ditto,	Kilmannock District,	–	5,707 18 0	240 7 8	–
880	Ditto,	Knocnagh District,	–	5,952 0 0	120 2 8	200 0 0
972	Ditto,	Lough Neagh District,	–	74,800 0 0	1,286 5 5	21,000 0 0
1007	Ditto,	Leesboro' District,	–	4,028 0 0	74 12 5	–
1008	Ditto,	Longford District,	–	17,500 0 0	350 16 0	3,500 0 0
1023	Ditto,	Louiha District,	–	2,364 10 3	225 6 11	–
1032	Ditto,	Loughs Gara, &c., District,	–	9,450 0 0	184 10 9	1,150 0 0
1035	Ditto,	Loughs Oughter, &c., District,	–	53,300 0 0	1,049 0 1	8,000 0 0
1042	Ditto,	Loughans District,	–	3,263 0 0	50 9 11	395 19 0
1047	Ditto,	Lough Crew District,	–	2,503 19 8	25 0 9	–
1082	Ditto,	Lough Corrib District,	–	124,251 16 8	2,313 8 11	17,000 0 0
1210	Ditto,	Lough na Saggart District,	–	100 0 9	14 0 7	–
1211	Ditto,	Lough Dalla District,	–	2,040 14 8	–	–
1216	Ditto,	Lavally District,	–	7,605 6 3	137 8 0	450 9 0
1218	Ditto,	Lough Mask District,	–	42,000 0 0	800 13 2	3,000 0 0
1220	Ditto,	Lisduff District,	–	1,545 9 11	42 3 11	–
904	Ditto,	Lough Lannagh District,	–	13,252 0 0	258 7 2	1,000 0 0
913	Ditto,	Miles and Templebryan District,	–	1,283 14 3	–	–
1017	Ditto,	Mullawn District,	–	315 2 5	0 7 0	–
1033	Ditto,	Moyour District,	–	7,030 19 0	–	–
1040	Ditto,	Mallafarry District,	–	728 3 3	–	–
1041	Ditto,	Maghera District,	–	1,276 0 0	–	–
1215	Ditto,	Moyne and Crosspatrick District,	–	252 13 0	30 2 1	–
1019	Ditto,	Monivea District,	–	13,000 0 0	202 2 0	–
897	Ditto,	Nobber District,	–	5,194 3 4	300 13 11	–
1003	Ditto,	Owenkeagh District,	–	1,044 14 3	–	–
1015	Ditto,	Oranhill District,	–	1,471 16 2	230 10 4	–
903	Ditto,	Owenabrockagh District,	–	1,854 5 7	170 4 0	–
894	Ditto,	Quin District,	–	15,875 2 5	293 3 7	2,000 0 0
898	Ditto,	Red Bog District,	–	723 0 5	–	–
905	Ditto,	Ratooragh District,	–	928 7 11	15 13 10	–
1028	Ditto,	Rhinn and Blackriver District,	–	13,010 17 3	255 10 2	300 0 0
915	Ditto,	Rath and Cloneen District,	–	6,071 6 4	121 4 0	–
918	Ditto,	Shandrum District,	–	075 5 0	–	–
920	Ditto,	Sow District,	–	7,082 0 0	142 10 1	1,327 16 4
906	Ditto,	Shanagolden District,	–	4,772 4 7	96 4 0	–
1009	Ditto,	Shandon District,	–	030 15 6	–	–
1014	Ditto,	Strokestown District,	–	28,217 0 0	544 1 9	–
1020	Ditto,	Shrule District,	–	22,564 0 0	454 12 1	–
1018	Ditto,	Shimrone District,	–	7,035 13 2	124 5 4	303 2 9
977	Ditto,	Saleen Lough District,	–	2,918 19 1	12 9 7	–
1009	Ditto,	Tawnawoggawn District,	–	1,121 18 1	5 4 0	–
1189	Ditto,	Turloghmore District,	–	45,181 0 0	869 0 1	2,000 9 0
1030	Ditto,	Templemore District,	–	8,618 0 0	170 15 0	814 0 2
1464	Ditto,	Wilkinstown District,	–	1,304 3 10	–	–
895	Ditto,	Wottonstown District,	–	202 13 0	0 8 8	–
		Yonghal District,	–	18,035 0 0	372 15 2	–
			170 13 0	1,422,690 0 0	36,022 2 5	114,288 16 1

Dr. The Account of the Commissioners of Public Works of

	£ s. d.	£ s. d.
To Balance of last Account, viz.:—		
Loans outstanding,	1,422,690 9 0	
Interest due,	36,922 2 5	
		1,459,612 11 5
To Issues out of the Consolidated Fund to the Commissioners for the Reduction of the National Debt by the Commissioners of Public Works,	114,288 18 1	
To Interest accrued within the Year,	50,730 19 11	
To Amount received in anticipation of Issues,	300 8 5	
		174,380 6 5
	£	1,634,001 17 10

Office of Public Works, Dublin,
April 4, 1854.

Printed image digitised by the University of Southampton Library Digitisation Unit

Commissioners of Public Works, &c.—*continued.*

Interest accrued within the Year.	TOTAL.	REPAYMENTS.		BALANCE outstanding, December 31, 1853.		Over-payments.	No. of Loan.	—
		Principal.	Interest.	Principal.	Interest.			
£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.		
372 10 10	0,069 2 10	158 5 10	–	9,266 14 11	545 2 1	–	979	
1,667 17 2	45,841 11 9	–	–	43,365 0 0	2,476 11 9	–	1012	
316 12 10	8,931 7 9	–	–	7,096 16 1	940 17 8	–	1022	
595 7 11	16,377 15 0	–	–	15,500 6 6	877 15 0	–	1031	
228 6 5	6,165 12 10	–	–	5,707 18 9	457 14 1	–	1098	
240 4 8	6,512 7 4	69 17 6	–	6,082 2 6	366 7 4	–	1208	
3,381 1 11	100,467 7 4	–	–	95,800 0 0	4,667 7 4	–	880	
161 2 4	4,263 14 9	–	–	4,028 0 0	235 14 9	–	972	
701 10 0	22,428 6 6	–	–	21,000 0 0	1,128 6 6	–	1007	
92 4 0	2,622 10 2	–	–	2,364 19 3	317 10 11	–	1008	
401 11 7	11,186 2 4	–	–	10,600 0 0	580 2 4	–	1023	
2,289 6 5	64,638 6 6	–	–	61,300 0 0	3,338 6 6	–	1032	
135 15 6	3,745 4 5	–	–	3,553 19 6	186 5 5	–	1035	
100 3 2	2,629 11 10	–	66 8 11	2,503 19 8	59 3 3	–	1042	
5,157 15 16	148,723 1 5	126 5 16	–	141,125 10 10	7,471 4 9	–	1047	
4 0 0	118 6 7	–	–	100 0 6	18 0 7	–	1082	
102 7 9	2,743 2 5	160 0 4	52 7 8	2,480 8 4	50 6 1	–	1210	
306 0 8	8,562 0 11	94 17 11	–	8,020 8 4	440 14 8	–	1211	
1,755 5 9	47,555 18 11	–	–	45,000 0 6	2,555 18 11	–	1213	
61 3 11	1,648 17 9	36 0 0	86 12 1	1,515 3 5	16 15 9	–	1218	
544 4 4	15,054 11 6	–	–	14,252 0 6	802 11 6	–	1220	
50 18 9	1,334 13 6	20 5 0	25 9 5	1,203 8 6	25 9 4	–	904	
12 7 11	333 17 4	16 10 1	12 11 11	304 12 4	6 3 0	–	913	
278 10 7	7,318 18 7	130 7 2	130 12 10	6,609 11 10	139 6 9	–	1017	
28 11 1	756 14 4	28 9 9	14 8 16	699 13 0	14 2 3	–	1053	
56 7 6	1,326 13 6	38 4 4	25 6 3	1,243 1 8	25 1 3	–	1040	
10 2 5	292 18 3	–	–	252 13 9	40 4 6	–	1041	
520 0 0	13,782 2 0	–	–	13,000 0 0	782 2 0	–	1215	
205 7 3	5,640 4 6	–	–	5,134 3 4	506 1 2	–	1019	
41 9 2	1,086 3 5	16 11 16	24 11 1	1,028 2 5	16 18 1	–	897	
58 17 7	1,761 4 1	–	–	1,471 16 2	289 7 11	–	1003	
74 3 3	2,107 12 16	–	–	1,854 5 7	253 7 3	–	1015	
601 12 1	18,859 18 1	–	–	17,875 2 5	984 15 8	–	903	
28 10 9	752 0 2	19 15 0	14 6 10	703 14 5	14 3 11	–	894	
24 10 0	968 12 0	420 4 5	20 10 8	508 3 6	10 4 11	–	898	
501 18 3	14,068 5 8	840 11 0	–	12,470 5 9	757 3 5	–	905	
242 10 10	9,435 7 11	–	263 2 11	8,671 6 4	100 18 8	–	1028	
26 10 3	701 15 3	23 16 9	13 7 9	651 8 3	13 2 6	–	915	
366 17 1	8,859 9 6	–	286 17 8	8,400 16 4	162 15 6	–	918	
190 17 7	5,059 6 8	–	–	4,772 4 7	287 2 1	–	920	
25 0 4	655 15 10	10 6 16	12 16 4	626 8 8	12 10 0	–	966	
1,128 19 9	29,889 15 3	–	–	28,217 6 0	1,672 15 3	–	1006	
914 11 2	24,233 3 3	–	–	22,864 0 6	1,369 3 3	–	1014	
286 10 5	7,749 17 8	–	124 5 4	7,388 15 11	286 16 5	–	1026	
116 15 3	5,048 3 11	–	68 0 3	2,918 19 1	60 15 7	–	1048	
44 17 2	1,171 19 3	2 6 2	38 15 4	1,119 17 11	11 5 16	–	977	
1,833 18 5	49,883 18 6	–	–	47,181 6 0	2,702 18 6	–	1009	
359 3 4	9,961 19 3	–	–	9,432 0 2	529 19 1	–	1189	
51 11 0	1,355 15 4	28 17 9	25 17 4	1,275 6 1	25 14 2	–	1039	
8 2 5	220 4 1	–	–	202 13 0	17 11 1	–	1164	
757 8 0	20,065 3 2	–	–	18,935 0 0	1,130 3 2	–	805	
50,739 10 11	1,633,641 9 5	23,413 8 0	8,623 7 5	1,513,755 13 6	88,038 14 11	360 8 5		

Issues and Repayments under Act 6 & 7 Vict., c. 44. *Cr.*

	£ s. d.	£ s. d.
By Balance due to Loan Accounts, being for Amount paid in advance of Issues, . .		176 13 6
By Payments into the Consolidated Fund by lodgments to the Credit of Paymaster of Civil Services, Loans Repayments, as per statement, viz.:—		
Principal, ...	23,413 8 0	
Interest, ...	8,623 7 5	
		32,036 15 11
By Balance, viz.:—		
Loans Outstanding, ...	1,513,755 13 6	
Interest due, ...	88,038 14 11	
		1,601,794 8 5
		£ 1,634,001 17 10

John Trimmer, *Assistant Accountant.*

Printed image digitised by the University of Southampton Library Digitisation Unit

(A 4.)—SHANNON

STATEMENT of LOANS by the COMMISSIONERS acting in execution of the Provisions of the Act 2 & 3 Vict., on account up to the

COUNTIES.	Amounts certified.			Repayments.		
	Principal.	Interest.	Principal and Interest.	In former Years.	In the Year 1853.	Total Repayments.
	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.
Limerick,	7,704 13 4	1,517 3 5	9,311 16 9	8,674 2 3	425 3 0	9,099 5 3
Limerick, County of the City,	2,051 3 7	438 8 0	2,489 11 7	2,330 3 1	106 5 8	2,436 8 9
Clare,	19,089 5 3	2,828 14 11	21,918 0 2	21,918 0 10	—	21,918 0 10
Tipperary, North Riding,	13,495 11 1	2,026 10 4	15,522 10 5	15,522 10 5	—	15,522 10 5
Tipperary, South Riding,	6,250 10 5	875 15 3	7,126 14 8	7,126 14 0	—	7,126 14 0
Galway,	39,071 3 3	5,947 17 11	45,019 1 2	43,516 17 8	1,502 6 7	45,019 4 3
Roscommon,	76,181 2 1	15,940 8 6	92,121 10 7	67,918 1 2	4,826 12 0	72,744 13 2
King's County,	13,492 7 7	1,803 12 5	15,296 0 0	15,300 17 9	—	15,300 17 9
Westmeath,	26,000 3 3	3,987 6 3	29,987 0 6	29,303 9 11	424 3 1	29,726 13 0

Office of Public Works, Dublin, April 4, 1854.

(A 5.)—A STATEMENT of OUTSTANDING LOANS made by the late "COMMISSIONERS for the ISSUE of LOANS showing the Amount of Principal and Interest remaining due upon each on the 1st January, 1853, the

No. of Loan.	NAME OF PARTY.	PURPOSE OF LOAN.	BALANCES outstanding January 1, 1853. Principal.	Interest.
			£ s. d.	£ s. d.
4	Commissioners of Navan Turnpike Road,	Ditto,	4,933 6 1	1,184 14 7
24	Ditto,	Ditto,	1,286 14 10	257 11 6
53	Ditto,	Ditto,	923 1 7	992 14 1
8	Corporation of the Bridge across the Shannon at Portumna,		1,753 17 6	—
13 & 28	Commissioners of Wide Streets to improve Cork City,		6,700 0 0	5,699 13 0
113	Ditto,	Ditto,	7,000 0 0	8,850 13 7
40	Mayo County,	To improve Court-House at Castlebar,	186 1 3	115 5 4
52	Ditto,	To improve Court-House at Ballinrobe,	39 5 2	25 19 9
43	Kilkenny County,	For a Causeway at Thomastown,	90 5 10	7 10 2
92	Ditto,	Road, Castlecomer to Ballinakill,	118 12 9	9 18 7
48	Earl of Bantry and M. Murphy,	To employ the Poor at Bantry,	1,204 14 11	502 18 2
87	Galway Town,	Portico for Court-House,	0 18 2	0 0 5
61	Commissioners of the Bridge across the Shannon below Thomond,		55,384 12 4	26,150 0 4
70	R. H. Maunsell,	Canal at Plassy, County Limerick,	912 19 10	685 4 8
96	N. D. Crommelin,	To improve an Estate, County Antrim,	10,000 0 0	—
106	Commissioners for a Bridge across the Shannon at Athlunkard,		6,000 0 0	6,007 19 11
123	Limerick City,	Road, Limerick to Tarbert,	86 10 4	59 11 4
139	Commissioners for a Bridge at Youghal,		10,000 0 0	7,483 5 4
		Total, £	106,621 0 7	58,033 0 9

The ACCOUNT of the COMMISSIONERS of PUBLIC WORKS for late LOANS

Dr.	£ s. d.	£ s. d.
To Amount collected, as per foregoing Statement:—		
Principal,	75 0 0	
Interest,	6,850 0 0	
		6,925 0 0

Office of Public Works, Dublin, April 4, 1854.

(A 6.)—An ACCOUNT showing the RECEIPT and EXPENDITURE of the COMMISSIONERS GRANT

Dr. RECEIPT.	£ s. d.	£ s. d.
To Balance on the 31st December, 1852, viz.:—		
Cash,	7,343 5 3	
At debit of Personal Accounts,	1,998 7 8	
		9,341 12 11
To Tranfers in adjustment of Personal Accounts,	—	79 6 11
	£	9,420 19 10

Office of Public Works, Dublin, April 4, 1854.

Printed image digitised by the University of Southampton Library Digitisation Unit

NAVIGATION.

cap. 61, showing the Total Amounts certified to Grand Juries and to Individuals, and the Repayments 31st December, 1853.

COUNTIES.	Amounts certified. Principal.	Amounts certified. Interest.	Amounts certified. Principal and Interest.	Repayments. In former Years.	Repayments. In the Year 1853.	Total Repayments.
	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.
Longford,	20,000 0 0	2,908 6 6	22,908 6 6	21,842 10 7	741 18 6	22,584 18 1
Leitrim,	39,181 2 1	8,544 18 4	47,726 0 5	30,752 4 3	4,930 0 9	35,682 5 0
Mayo,	5,000 0 0	766 15 2	5,766 15 2	5,204 12 6	121 14 1	5,326 6 7
Sligo,	5,181 2 1	766 7 10	5,947 0 11	4,963 10 4	470 2 5	5,433 12 9
Loans, account of Counties,	272,788 13 0	48,352 13 10	321,141 6 10	274,473 3 9	13,528 6 1	287,901 9 10
Ditto, Individuals,	9,480 2 11	388 8 3	9,868 11 2	9,953 2 5	—	9,953 2 5
Total, £	282,268 15 11	48,741 2 1	331,009 18 0	283,426 5 2	13,528 6 1	296,954 12 3

JOHN TRIMMER, *Assistant Accountant.*

out of the CONSOLIDATED FUND," pursuant to the provisions of the Act 57 G. 3, c. 34, and subsequent Acts; Interest since accrued, the Repayments within the Year, and the Balances outstanding on December 31, 1853.

Interest accrued within the Year.	TOTAL.	REPAYMENTS. Principal.	REPAYMENTS. Interest.	BALANCES outstanding December 31, 1853. Principal.	BALANCES outstanding December 31, 1853. Interest.	TOTAL.
£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.
295 19 7	6,414 0 3	—	—	4,933 6 1	1,480 14 2	6,414 0 3
64 7 0	1,608 13 4	—	—	1,286 14 10	321 18 6	1,608 13 4
46 3 0	1,961 18 8	—	350 0 0	923 1 7	688 17 1	1,611 18 8
—	1,753 17 6	75 0 0	—	1,678 17 6	—	1,673 17 6
268 0 0	12,667 13 0	—	—	6,700 0 0	5,967 13 0	12,667 13 0
350 0 0	16,200 13 7	—	—	7,000 0 0	9,200 13 7	16,200 13 7
9 6 0	310 12 7	—	—	186 1 3	124 11 4	310 12 7
1 19 0	67 3 11	—	—	39 5 2	27 18 9	67 3 11
4 10 0	102 6 0	—	—	90 5 10	12 0 2	102 6 0
5 19 0	134 10 4	—	—	118 12 9	15 17 7	134 10 4
60 5 0	1,767 18 1	—	—	1,204 14 11	563 3 2	1,767 18 1
0 0 11	0 19 6	—	—	0 18 2	0 1 4	0 19 6
2,215 8 0	83,750 0 8	—	6,500 0 0	55,384 12 4	21,865 8 4	77,250 0 8
36 10 5	1,634 14 11	—	—	912 19 10	721 15 1	1,634 14 11
—	10,000 0 0	—	—	10,000 0 0	—	10,000 0 0
240 0 0	12,247 19 11	—	—	6,000 0 0	6,247 19 11	12,247 19 11
4 6 6	150 8 2	—	—	86 10 4	63 17 10	150 8 2
400 0 0	17,883 5 4	—	—	10,000 0 0	7,883 5 4	17,883 5 4
4,002 14 5	168,656 15 9	75 0 0	6,850 0 0	106,546 0 7	55,185 15 2	161,731 15 9

out of the CONSOLIDATED FUND for one Year, ended December 31, 1853.

	£ s. d. Cr.
By Amount paid into the Paymaster of Civil Services' Account in the Bank of Ireland, being Repayments of Advances out of Consolidated Fund by Loans made by the late Loans Commissioners, as per Contra,	6,925 0 0

JOHN TRIMMER, *Assistant Accountant.*

OF PUBLIC WORKS, in the year ended December 31, 1853.

LOANS.

EXPENDITURE. Cr.	£ s. d.	£ s. d.
By Payments on account of Grants, Act 1 & 2 Wm. 4, c. 33,	160 0 0	
By Transfer to the Paymaster of Civil Services, repayment of amounts issued for certain works sanctioned but not undertaken,	3,785 0 0	
By Amount vouched and passed to credit of Pay Clerks in reduction of balances,	625 13 8	
By Transfer to "Employment of the Labouring Poor" Account, in part repayment of amount advanced to this service,	2,500 0 0	
		7,070 13 8
Balance,	—	2,350 6 2
	£	9,420 19 10

JOHN TRIMMER, *Assistant Accountant.*

Printed image digitised by the University of Southampton Library Digitisation Unit

(A 7.)—RIVER

Acts 5 & 6 Vict., c. 89; 9 Vict., c. 4;

AN ACCOUNT of the RECEIPTS and EXPENDITURE of the

No. of Final Notice.	NAME OF DISTRICT.	Received for carrying on the Works. From Commissioners of Public Works Loan Fund. £ s. d.	Other Receipts. £ s. d.	TOTAL. £ s. d.
	RECEIPT.			
	1. WORKS ACCOUNT. *Fixed Projects.*			
2	To Ardee,			
40	Annagh,	538 9 0	34 13 0	573 2 0
9	Borris-in-Ossory,	—	—	—
17	Boyne,	789 13 8	32 13 6	822 7 2
27	Brusna (Ferbane),	000 0 0	6 4 0	006 4 0
3	Borrisokane,	1,300 0 0	—	1,300 0 0
62	Ballyteigue,	—	25 6 2	25 0 2
173	Balla,	600 0 0	1 0 0	601 0 0
184	Ballinamore, &c.,	—	—	—
189	Burren,	19,000 0 0	1 0 0	19,001 0 0
5	Cahore,	—	—	—
19	Cappagh,	—	0 14 6	0 14 0
33	Comogue,	200 0 0	—	200 0 0
47	Clonakilty,	—	—	—
67	Carrigans,	—	—	—
138	Castlebernard,	—	—	—
153	Cavetown,	1,300 0 0	71 19 3	1,371 19 3
159	Croghan,	—	—	—
161	Castlemartyr,	—	—	—
173	Coolaney,	—	—	—
179	Crosslough,	—	—	—
15	Dungolman,	—	—	—
29	Deel,	—	—	—
38	Dunkellin,	250 0 0	9 17 0	259 17 6
111	Derrylin,	500 0 0	—	500 0 0
113	Drumbominey,	—	—	—
162	Drumcliff,	—	—	—
164	Dunmore,	—	—	—
182	Dunmoran,	1,000 0 0	—	1,000 0 0
81	Eslin,	—	—	—
7	Fane,	—	—	—
65	Fergus,	—	—	—
8	Glyde,	500 0 0	5 13 9	505 13 9
58	Headford,	1,411 0 0	88 9 4	1,499 9 4
79	Hind,	—	—	—
36	Inny,	500 0 0	—	500 0 0
18	Killimor,	500 0 0	—	500 0 0
41	Kilbeggan,	3,000 0 0	—	3,000 0 0
54	Kilbride,	1,000 0 0	—	1,000 0 0
78	Kill,	—	—	—
105	Kilcock,	—	—	—
112	Kinmeen,	—	—	—
124	Kilmaganny,	—	—	—
160	Keenagh,	—	—	—
		200 0 0	—	200 0 0
	Carried forward, £	33,189 2 8	277 11 0	33,466 13 8

Printed image digitised by the University of Southampton Library Digitisation Unit

DRAINAGE.

8 & 9 Vict., c. 69; and 10 & 11 Vict., c. 79, &c.

COMMISSIONERS OF PUBLIC WORKS, in the Year ended December 31, 1853.

No. of Final Notice.	NAME OF DISTRICT.	Expenditure on Works.	Interest chargeable on Moneys provided for carrying on the Works.	TOTAL.	—
	EXPENDITURE.	£ s. d.	£ s. d.	£ s. d.	£ s. d.
	By Balance from December 31, 1852, .	—	—	—	25,153 8 1
	1. WORKS ACCOUNT.				
	Fixed Projects.				
2	By Ardee, ...	99 6 4	876 4 7	975 10 11	
40	Annagh, ...	27 0 0	—	27 0 0	
9	Borris-in-Ossory, . . .	112 4 9	732 9 11	844 14 8	
17	Boyne, ...	525 3 11	1,922 19 5	2,448 3 4	
27	Brusna (Ferbane), . . .	373 1 7	2,375 12 6	2,748 14 1	
3	Borrisokane, ...	3 18 8	—	3 18 8	
62	Ballyteigne, ...	727 10 2	1,359 4 9	2,086 14 11	
173	Balla, ...	46 0 7	560 0 0	606 0 7	
184	Ballinamore, &c., . . .	19,465 8 4	5,255 2 6	24,720 10 10	
189	Burren, ...	23 12 0	—	23 12 0	
5	Cahore, ...	0 10 0	—	0 10 0	
19	Cappagh, ...	142 5 10	414 0 3	556 15 1	
33	Comogue, ...	0 0 8	—	0 0 8	
47	Clonakilty, ...	18 17 0	364 7 2	383 4 2	
67	Carrigans, ...	0 5 0	—	0 5 0	
138	Castlobernard, . . .	1,217 17 3	674 4 6	1,892 1 9	
153	Cavetown, ...	1 14 9	—	1 14 9	
159	Croghan, ...	0 10 11	—	0 10 11	
161	Castlemartyr, ...	155 5 2	251 9 7	406 14 9	
173	Coolaney, ...	114 17 1	—	114 17 1	
179	Crossloough, ...	—	13 11 11	13 11 11	
15	Dungolman, ...	18 18 3	—	18 18 3	
29	Deel, ...	233 6 5	712 4 0	945 10 5	
38	Dunkellin, ...	111 10 3	1,032 18 4	1,144 8 7	
111	Derrylin, ...	4 8 10	22 4 9	26 13 7	
113	Drumbomineey, . . .	0 0 6	—	0 0 6	
162	Drumcliff, ...	3 13 7	—	3 13 7	
164	Dunmore, ...	1,016 8 4	1,197 18 5	2,214 6 9	
182	Dunmoran, ...	3 19 6	—	3 19 6	
81	Eslin, ...	0 0 7	—	0 0 7	
7	Fane, ...	1 8 4	—	1 8 4	
65	Fergus, ...	542 4 4	1,128 13 6	1,670 17 10	
8	Glyde, ...	2,864 12 5	1,576 15 5	4,441 7 10	
58	Headford, ...	2 11 11	—	2 11 11	
79	Hind, ...	62 19 2	658 9 2	721 8 4	
36	Inny, ...	498 7 5	1,091 18 4	1,590 5 9	
18	Killimor, ...	1,121 16 4	1,837 17 2	2,959 13 6	
41	Kilbeggan, ...	541 15 4	805 7 11	1,347 3 3	
54	Kilbride, ...	51 15 11	259 5 8	311 1 7	
78	Kill, ...	4 8 8	107 11 2	111 19 10	
105	Kilcock, ...	0 10 0	—	0 10 0	
112	Kinneen, ...	0 0 6	—	0 0 6	
124	Kilmaganny, ...	66 8 9	372 19 10	439 8 7	
160	Keenagh, ...	31 13 11	240 4 8	271 18 7	
	Carried forward, . £	30,238 9 3	25,844 4 5	56,082 13 8	25,153 8 1

Printed image digitised by the University of Southampton Library Digitisation Unit

(A 7.)—RIVER

Acts 5 & 6 Vict., c. 89; 9 Vict., c. 4;

AN ACCOUNT of the Receipts and Expenditure of the Commissioners

No. of Final Notice.	NAME OF DISTRICT.	Received for carrying on the Works. From Commissioners of Public Works Loan Fund.	Other Receipts.	TOTAL.
	RECEIPT—*continued.*	£ s. d.	£ s. d.	£ s. d.
	Works Account—Fixed Projects—*continued.*			
	Brought forward,	33,189 2 8	277 11 0	33,466 13 8
26	To Lough na Saggart,	—	—	—
32	Lough Gara, &c.,	1,150 0 0	8 19 8	1,158 19 8
43	Loughs Oughter, &c.,	8,000 0 0	9 11 9	8,009 11 9
53	Loughans,	295 19 0	—	295 19 0
68	Lough Neagh,	21,000 0 0	1,368 15 6	22,368 15 6
109	Leesborough,	—	—	—
170	Lavally,	450 0 0	—	450 0 0
174	Lough Mask, &c.,	3,000 0 0	—	3,000 0 0
183	Lough Corrib, &c.,	17,000 0 0	57 3 9	17,057 3 9
193	Lough Lannagh,	1,000 0 0	—	1,000 0 0
11	Longford,	3,500 0 0	—	3,500 0 0
176	Moniven,	—	—	—
25	Nobber,	—	—	—
4	Oranbill,	—	—	—
59	Quin,	2,000 0 0	1 5 0	2,001 5 0
—	Quoile,	—	—	—
13	Red Bog,	—	—	—
37	Rath, or Cloneen,	—	—	—
61	Rinn, &c.,	300 0 0	—	300 0 0
10	Strokestown,	—	505 12 10	505 12 10
20	Shrule,	—	—	—
35	Shinrone,	303 2 9	—	303 2 9
80	Sow,	1,327 16 4	27 10 3	1,355 6 7
82	Shanagolden,	—	—	—
14	Turloghmore,	2,000 0 0	—	2,000 0 0
42	Templemore,	814 0 2	24 13 6	838 13 8
139	Wilkinstown,	—	—	—
180	Wottonstown,	—	—	—
44	Youghal,	—	—	—
		£ 95,330 0 11	2,281 3 3	
	Total Receipt—Fixed Projects,		—	97,611 4 2
	2. WORKS ACCOUNT.			
	Preliminary Investigations.			
	Incidental Account,		4 5 8	
	Suck, or Shivene,		0 14 0	
	Total Receipt—Preliminary Investigations,		—	4 19 8
	Carried forward,		—	97,616 3 10

Pnnted image digitised by the University of Southampton Library Digitisation Unit

DRAINAGE—*continued.*

8 & 9 Vict., c. 69; and 10 & 11 Vict., c. 79, &c.

of Public Works, in the Year ended December 31, 1853—*continued.*

No. of Final Notice	NAME OF DISTRICT.	Expenditure on Works. £ s. d.	Interest chargeable on Moneys provided for carrying on the Works. £ s. d.	TOTAL. £ s. d.	— £ s. d.
	EXPENDITURE—*continued.*				
	Works Account—Fixed Projects—*continued.*				
	Brought forward,	30,238 9 3	25,844 4 5	56,082 13 8	25,153 8 1
26	By Lough na Saggart,	0 7 6	—	0 7 6	
32	Lough Gara, &c.,	1,101 13 9	476 11 7	1,578 5 4	
43	Loughs Oughter, &c.,	10,162 13 4	2,514 6 5	12,676 19 9	
53	Loughans,	39 14 7	150 15 6	190 10 1	
68	Lough Neagh,	25,125 3 5	4,791 1 11	29,916 5 4	
109	Leesborough,	12 8 10	221 2 4	233 11 2	
170	Lavally,	206 10 3	309 6 8	515 16 11	
174	Lough Mask, &c.,	6,035 14 4	1,755 5 9	7,791 0 1	
183	Lough Corrib, &c.,	18,455 4 11	5,157 15 10	23,613 0 9	
193	Lough Lannagh,	773 16 9	544 4 4	1,318 1 1	
11	Longford,	3,714 10 6	1,041 10 0	4,756 0 6	
178	Moniven,	132 15 9	520 0 0	652 15 9	
25	Nobber,	3 8 4	—	3 8 4	
4	Oranhill,	0 0 4	—	0 0 4	
59	Quin,	2,037 18 7	691 12 1	2,729 10 8	
—	Quoile,	—	8 15 0	6 15 0	
13	Rod Bog,	0 5 0	—	0 5 0	
37	Rath, or Cloneen,	6 14 10	—	6 14 10	
61	Rinn, &c.,	471 1 0	501 18 3	972 19 3	
10	Strokestown,	89 17 0	1,429 10 10	1,519 7 10	
20	Shrule,	2 16 6	1,014 11 2	1,017 7 2	
35	Shinrone,	21 16 8	—	21 16 8	
80	Sow,	14 15 4	—	14 15 4	
82	Shanagolden,	7 19 7	190 17 7	198 17 2	
14	Turloghmore,	708 15 10	2,083 18 5	2,792 14 3	
42	Templemore,	73 3 4	609 17 8	683 1 0	
139	Wilkinstown,	26 2 5	—	26 2 5	
180	Wottonstown,	2 3 4	—	2 3 4	
44	Youghal,	39 6 0	757 8 0	796 14 0	
	£	99,505 6 9	50,612 13 9	150,118 0 6	
	Total Expenditure—Fixed Projects,			—	150,118 0 6
	2. Works Account.				
	Preliminary Investigations.				
	By Erkina and Goul,			0 1 6	
	Glenariff,			23 13 11	
	Incidental Account,			4 5 8	
	Lough Erne,			0 4 4	
	Suck or Shivene,			5 2 11	
	Total Expenditure—Preliminary Investigations,			—	33 8 4
	Carried forward,			—	175,304 16 11

Printed image digitised by the University of Southampton Library Digitisation Unit

(A 7.)—RIVER

Acts 5 & 6 Vict., c. 89; 9 Vict., c. 4;

AN ACCOUNT of the Receipts and Expenditure of the Commissioners

RECEIPT—*continued.*

3. LIABILITY ACCOUNT.

	£	s.	d.	£	s.	d.
Brought forward,	—			97,616	3	10
To Amounts recovered from Proprietors and from Counties, in repayment of Advances, under the following Districts, viz.:—						
Annagh,	65	0	0			
Alick (Lough),	393	0	7			
Blackwater,	579	5	8			
Borrisokane,	388	10	0			
Ballinamore and Ballyconnell,	1,178	19	6			
Ballybay,	112	10	0			
Ballycasey,	135	0	0			
Ballinhassig,	563	6	5			
Ballinderry,	33	13	5			
Ballycowan,	14	8	6			
Broadlough,	38	5	5			
Boley,	76	11	1			
Ballinakill,	136	13	11			
Boardsmill,	568	12	3			
Ballinaskea, &c.,	164	3	11			
Ballynahown,	649	17	6			
Burren,	8,947	0	9			
Cahore,	36	3	9			
Comogue,	186	8	9			
Cork Slob,	24	10	4			
Carrigower,	114	4	5			
Carrigans,	60	13	10			
Cuilmore,	10	13	4			
Camcloon,	10	5	0			
Castlebar Lakes,	87	14	3			
Carbury Mill Stream,	22	3	5			
Carrowmore Lake,	27	6	10			
Clonlost,	91	5	1			
Castlebernard,	46	18	10			
Cavetown,	55	10	6			
Curragha,	96	0	0			
Croghan,	134	4	6			
Coolaney,	122	0	0			
Dungolman,	835	6	6			
Drumbominey,	14	6	2			
Drumcliff,	323	13	3			
Dunmoran,	220	19	10			
Derryholmes,	362	8	5			
Eslin,	1,067	10	6			
Fane,	492	8	11			
Foranwell,	165	2	7			
Gorteen,	676	10	11			
Garr,	126	4	8			
Glenariff,	237	1	6			
Headford,	43	13	11			
Hind,	1,270	10	4			
Hermitage,	17	14	9			
Kilmannock,	675	0	0			
Kilmaine,	365	8	9			
Carried forward, £	22,065	2	9	97,616	3	10

Printed image digitised by the University of Southampton Library Digitisation Unit

DRAINAGE—*continued.*

8 & 9 Vict., c. 69; and 10 & 11 Vict., c. 79, &c.

of Public Works, in the Year ended December 31, 1853—*continued.*

EXPENDITURE—*continued.*	Loans paid off.	Interest, &c., paid with Moneys received under Award.	Total.	—
	£ s. d.	£ s. d.	£ s. d.	£ s. d.
3. Liability Account.				
Brought forward,	—	—	—	175,304 16 11
By Amounts paid in reduction of Loan and Interest from Moneys recovered from Proprietors or from Counties:—				
Annagh,	—	65 0 0	65 0 0	
Allick (Lough),	92 10 7	300 10 0	393 0 7	
Blackwater,	413 10 9	165 14 11	579 5 8	
Borrisokane,	300 0 0	81 0 0	381 0 0	
Ballinamore and Ballyconnell,	1,000 0 0	—	1,000 0 0	
Ballybay,	—	10 0 0	10 0 0	
Ballycasey,	200 0 0	32 10 0	232 10 0	
Ballinhassig	—	307 1 5	307 1 5	
Ballinderry,	18 10 4	15 3 1	33 13 5	
Ballycowan,	6 5 10	8 2 8	14 8 6	
Broadlough,	—	38 5 5	38 5 5	
Boley,	37 8 4	39 2 9	76 11 1	
Ballinakill,	100 0 0	34 3 11	134 3 11	
Boardsmill,	500 0 0	56 2 3	556 2 3	
Ballinaskea, &c.,	100 0 0	61 13 11	161 13 11	
Ballynahown,	467 1 0	182 16 6	649 17 6	
Burren,	4,290 0 0	809 16 2	5,099 16 2	
Cahore,	6 18 2	29 5 7	36 3 9	
Comogue,	102 0 1	84 8 8	186 8 9	
Cork Slob,	—	24 10 4	24 10 4	
Carrigower,	59 17 1	54 7 4	114 4 5	
Carrigans,	19 13 10	41 0 0	60 13 10	
Cuilmore,	—	10 13 4	10 13 4	
Cameloon,	1 1 9	9 3 3	10 5 0	
Castlebar Lakes,	—	87 14 3	87 14 3	
Carbury Mill Stream,	11 14 0	10 9 5	22 3 5	
Carrowmore Lake,	13 2 5	14 4 5	27 6 10	
Clonlost,	51 17 2	39 7 11	91 5 1	
Castlebernard,	—	—	—	
Cavetown,	18 1 11	37 8 7	55 10 6	
Curragha,	50 0 0	44 15 0	94 15 0	
Croghan,	69 12 10	64 11 8	134 4 6	
Coolaney,	31 9 10	90 10 2	122 0 0	
Dungolman,	750 0 0	66 11 6	816 11 6	
Drumbominey,	8 13 1	5 13 1	14 6 2	
Drumcliff,	94 14 0	228 19 3	323 13 3	
Dunmoran,	74 17 5	146 2 5	220 19 10	
Derryholmes,	237 17 7	124 10 10	362 8 5	
Eslin,	436 19 8	630 10 10	1,067 10 6	
Fane,	250 0 0	237 8 11	487 8 11	
Foranwell,	95 18 10	69 3 9	165 2 7	
Gorteen,	606 17 5	69 13 6	676 10 11	
Garr,	64 2 2	62 2 6	126 4 8	
Glenariff,	100 0 0	32 5 9	132 5 9	
Headford,	23 16 5	19 17 6	43 13 11	
Hind,	1,270 10 4	—	1,270 10 4	
Hermitage,	10 6 10	7 7 11	17 14 9	
Kilmannock,	600 0 0	60 0 0	660 0 0	
Kilmaine,	450 0 0	57 15 3	507 15 3	
Carried forward,	13,035 9 8	4,667 15 11	17,703 5 7	175,304 16 11

Printed image digitised by the University of Southampton Library Digitisation Unit

(A 7.)—RIVER

Acts 5 & 6 Vict., c. 89; 9 Vict., c. 4;

AN ACCOUNT of the Receipts and Expenditure of the Commissioners

RECEIPT—*continued.*

Liability Account—*continued*

	£	s.	d.	£	s.	d.
Brought forward	22,065	2	9	97,616	3	10
Kilbride,	94	1	0			
Kilmurry,	22	1	5			
Kilcock,	73	6	2			
Kinmeen,	10	9	10			
Kilmaganny,	158	5	10			
Keenagh,	69	17	6			
Longford,	163	1	9			
Lorrha,	120	2	5			
Lough-na-Saggart,	10	0	0			
Lough Crew,	66	8	11			
Lough Dalla,	334	6	2			
Lavally,	94	17	11			
Lough Corrib, Mask, and Carra,	126	5	10			
Lisduff,	116	18	7			
Moyour,	270	0	0			
Mullafarry,	42	18	7			
Myles and Templebryan,	45	15	2			
Mullaun,	23	2	0			
Maghera,	58	10	7			
Moyne and Crosspatrick,	14	0	0			
Nobber,	556	2	10			
Oranhill,	80	0	0			
Owenabroca,	543	4	8			
Owenkeagh,	41	2	11			
Red Bog,	34	1	10			
Rath, or Cloneen,	612	19	0			
Ratooragh,	450	4	1			
Rinn and Black River,	840	11	6			
Strokestown,	1,409	15	2			
Shrule,	73	15	3			
Shinrone,	716	4	3			
Shandon,	22	17	2			
Shandrum,	37	4	6			
Sow,	144	1	7			
Saleen Lough,	68	9	3			
Turloghmore,	252	7	6			
Templemore,	298	16	7			
Tawnawoggaun,	40	15	6			
Wilkinstown,	54	15	1			
Wottonstown,	91	0	0			
Total Receipt—Liability Account,	—			30,348	1	1
To Balance to next Account,	—			72,950	13	3
			£	200,914	18	2

Office of Public Works, Dublin,
April 4, 1854.

Printed image digitised by the University of Southampton Library Digitisation Unit

DRAINAGE—*continued.*

8 & 9 Vict., c. 69; and 10 & 11 Vict., c. 79, &c.

of Public Works, in the Year ended December 31, 1853—*continued.*

EXPENDITURE—*continued.*	Loans paid off.	Interest, &c., paid with Moneys received under Award.	Total.	—
Liability Account—*continued.*	£ s. d.	£ s. d.	£ s. d.	£ s. d.
Brought forward,	13,035 9 8	4,667 15 11	17,703 5 7	175,304 16 11
Kilbride,	94 1 0	—	94 1 0	
Kilmurry,	9 10 4	12 11 1	22 1 5	
Kilcock,	40 19 1	32 7 1	73 6 2	
Kinmeen,	6 4 7	4 5 3	10 9 10	
Kilmaganny,	158 5 10	—	158 5 10	
Keenagh,	69 17 6	—	69 17 6	
Longford,	—	—	—	
Lorrha,	200 0 0	17 12 11	217 12 11	
Lough-na-Saggart,	—	10 0 0	10 0 0	
Lough Crew,	—	66 8 11	66 8 11	
Lough Dalla,	160 6 4	173 19 10	334 6 2	
Lavally,	94 17 11	—	94 17 11	
Lough Corrib, Mask, and Carra,	126 5 10	—	126 5 10	
Lisduff,	30 5 5	86 12 1	116 18 7	
Moyour,	130 7 2	139 12 10	270 0 0	
Mullafarry,	28 9 9	14 8 10	42 18 7	
Myles and Templebryan,	20 5 9	25 9 5	45 15 2	
Mullaun,	10 10 1	12 11 11	23 2 0	
Maghera,	33 4 4	25 6 3	58 10 7	
Moyne and Crosspatrick,	50 0 0	13 17 11	63 17 11	
Nobber,	200 0 0	43 12 10	243 12 10	
Oranhill,	—	80 0 0	80 0 0	
Owenabrocka,	500 0 0	30 14 8	530 14 8	
Owenkeagh,	16 11 10	24 11 1	41 2 11	
Red Bog,	19 15 0	14 6 10	34 1 10	
Rath or Cloneen,	200 0 0	407 19 0	607 19 0	
Ratooragh,	420 4 5	29 19 8	450 4 1	
Rinn and Black River,	840 11 6	—	840 11 6	
Strokestown,	1,400 0 0	—	1,400 0 0	
Shrule,	—	—	—	
Shinrone,	500 0 0	321 15 0	821 15 0	
Shandon,	10 6 10	12 10 4	22 17 2	
Shandrum,	23 16 9	13 7 9	37 4 6	
Sow,	—	144 1 7	144 1 7	
Saleen Lough,	—	68 9 3	68 9 3	
Turloghmore,	—	—	—	
Templemore,	500 0 0	—	500 0 0	
Tawnawoggaun,	2 0 2	38 15 4	40 15 6	
Wilkinstown,	28 17 9	25 17 4	54 15 1	
Wottonstown,	50 0 0	39 14 5	89 14 5	
Total Expenditure—Liability Account,	19,011 5 11	6,598 15 4	25,610 1 3	25,610 1 3
				£200,914 18 2

JOHN TRIMMER, *Assistant Accountant.*

Printed image digitised by the University of Southampton Library Digitisation Unit

(A 8.)—PIERS, HARBOURS,

Dr. An Account showing the Receipts and Expenditure of the

RECEIPT.	£ s. d.	£ s. d.	£ s. d.
Piers and Harbours, Acts 9 Vic., c. 3, and 10 & 11 Vic., c. 75.			
To Amount received by way of Grant,	—	1,000 0 0	
To Amount received from Loan Fund, in aid of the following Works, to be repaid after Final Award, viz.:—			
Belmullet Canal,	500 0 0		
Burren Pier,	100 0 0		
Ballywalter Pier,	700 0 0		
Cushendall Pier,	500 0 0		
Dingle Pier,	200 0 0		
Duncannon Pier,	250 0 0		
Skull Pier,	200 0 0	2,450 0 0	
To Amount received as Contribution in aid of Repairs to Ballyvaughan Pier, from C. Mahon, Treasurer, County Clare,	—	200 0 0	
To Sundry Receipts in aid of Works, for Sale of Plant, &c.:—			
Arran Island Pier,	272 7 10		
Bunowen Pier,	48 17 8	321 5 6	
To Amount of Preliminary Expenses recovered:—			
Glenarm Harbour and Garron Point Pier,	—	19 6 8	
To Amount received in Repayment of Loan and Interest:—			
Bunowen Pier,	—	236 9 4	
Total Receipts, Piers and Harbours,	—		4,227 1 6
Receipts in aid of Fishery Piers, for Tolls, &c.			
To Glandore Pier,	11 7 8		
Ring Pier,	20 8 9		
Cahere Pier,	0 2 0	31 18 5	
Total Receipts for Fishery Piers,			
			£4,258 19 11

Office of Public Works, Dublin,
April 4, 1854.

Printed image digitised by the University of Southampton Library Digitisation Unit

AND FISHERIES.

COMMISSIONERS of PUBLIC WORKS in the Year ended December 31, 1853. *Cr.*

EXPENDITURE.	£ s. d.	£ s. d.	£ s. d.
By Balance brought from last Account,	—	—	2,010 15 5
PIERS AND HARBOURS, Acts 9 Vic., c. 3, and 10 & 11 Vic., c. 75.			
By Amount expended on the following fixed projects, viz.:—			
Arran Island Pier,	8 2 6		
Brandon Pier,	94 3 11		
Bunowen Pier,	272 9 11		
Belmullet Canal,	69 3 2		
Ballyvaughan Pier,	121 7 4		
Cushendall Pier,	643 19 5		
Clogher Head Pier,	0 15 5		
Dunany Pier,	2 7 7		
Dingle Pier,	5 0 0		
Kilmore Pier,	264 6 2		
Newcastle Pier,	81 13 9		
Rosroe Pier,	3 1 6		
Tarbert Pier,	2 18 0		
		1,569 8 8	
By Amount expended in Repairs, authorized per Act 16 and 17 Vic., cap. 136:—			
Ardfry Pier,	15 0 0		
Ballywalter Pier,	11 2 9		
		26 2 9	
By Amount expended on Preliminary Inquiry:—			
Glonarm Harbour and Garron Point Pier,	—	19 6 8	
By Amount transferred to Paymaster of Civil Services, in Repayment of Principal on Loan:—			
Bunowen Pier,	—	200 0 0	
Total Expenditure, Piers and Harbours,	—		1,814 18 1
EXPENDITURE FOR FISHERY PIERS.			
By Glandore Pier,	5 0 0		
Ring Pier,	4 19 9		
Total Expenditure for Fishery Piers,		—	9 19 9
			3,835 13 3
By Balance carried to next Account,	—	—	423 6 8
			£4,258 19 11

JOHN TRIMMER, *Assistant Accountant.*

Printed image digitised by the University of Southampton Library Digitisation Unit

(A 9.)—LAND IMPROVEMENT

Act 10 Vict.,

Dr. AN ACCOUNT showing the RECEIPT and EXPENDITURE of the

RECEIPT.	£ s. d.	£ s. d.	£ s. d.
To Balance brought from last Account, ...	—	602 10 8	
Amount received from Treasury by way of Loan, . .	500 0 0		
Amounts received from Proprietors in repayment of preliminary expenses, ...	596 14 10		
		1,096 14 10	
			1,699 5 6

Office of Public Works, Dublin, April 4, 1854.

(A 10.)—SHANNON

Dr. AN ACCOUNT showing the RECEIPT and EXPENDITURE of the

RECEIPT.	£ s. d.	£ s. d.	£ s. d.
To Balance brought from the last Account, . . .	—	—	9,220 12 0
WORKS.			
		Nil.	
RENTS AND TOLLS.			
To Amount received for Rents, ...	1,192 17 7		
" " Tolls, wharfage, &c. . . .	1,867 6 3		
" " Gauging and weighing boats (fees for), .	2 19 3		
" " Produce of sale of materials, . .	7 18 9		
" " Fines, ...	0 3 4		
" " Law expenses, amount recovered, . .	2 12 6		
		3,073 17 8	
			3,073 17 8
			12,294 9 8

Office of Public Works, Dublin, April 4, 1854.

Printed image digitised by the University of Southampton Library Digitisation Unit

PRELIMINARIES.

cap. 32.

Commissioners of Public Works, in the Year ended December 31, 1853. *Cr.*

EXPENDITURE.	£ s. d.	£ s. d.	£ s. d.
By Amount paid into Exchequer, in repayment of advances,	—	1,083 12 3	
Amounts paid for preliminary investigations, advertising, scrivenery, &c.,	—	433 8 1	
			1,517 0 4
Balance to next Account,	—	—	182 5 2
			1,699 5 6

John Trimmer, *Assistant Accountant.*

NAVIGATION.

Commissioners of Public Works, in the Year ended December 31, 1853. *Cr.*

EXPENDITURE.	£ s. d.	£ s. d.	£ s. d.
Works.			
By Amount expended on works at Foynes Island,	—	0 8 0	
Rents and Tolls.			
By Amount expended, viz.:—			
Salaries and allowances,	1,124 16 3		
Maintenance and repairs,	2,530 3 0		
Gauging and weighing boats,	0 14 0		
Rents,	27 7 5		
Taxes,	7 17 1		
Miscellaneous expenses,	31 11 6		
		3,722 9 3	
			3,722 17 3
Balance,	—	—	8,571 12 5
			12,294 9 8

John Trimmer, *Assistant Accountant.*

Printed image digitised by the University of Southampton Library Digitisation Unit

Dr. AN ACCOUNT showing the RECEIPT and EXPENDITURE of the COMMISSIONERS

RECEIPT.	£ s. d.	£ s. d.	£ s. d.
To Balance,	—	—	7,392 1 10
1. SALARIES AND INCIDENTS OF OFFICE:—			
To Amount received from the Treasury on account of Vote,	—	29,013 0 0	
Amount of Law Costs recovered,	—	287 11 0	
Registration Fees,	—	5 14 7	
Sundry Receipts,	—	432 10 6	
Total Receipt, "Salaries, &c., of Office,	—		29,738 16 1
2. PUBLIC BUILDINGS:—			
To Amount received from the Treasury on account of Vote,	—	22,456 4 0	
Amount of sundry Receipts,	—	267 1 8	
Total Receipt, "Public Buildings,"	—		22,723 5 8
3. INLAND NAVIGATIONS:—			
Tyrone Navigation,			
To Amount received on account of Rents,	47 6 0		
Ditto, Ditto, Tolls,	396 6 11		
		443 12 11	
Maigue River Navigation,			
To Amount of Vote received from the Treasury,	132 16 0		
Ditto, on account of Tolls,	33 1 9		
Ditto, on account of Incidents,	3 15 11		
		169 13 8	
Total Receipt, "Inland Navigations,"	—		613 6 7
Carried forward,	—	—	60,467 10 2

Printed image digitised by the University of Southampton Library Digitisation Unit

VOTES AND GRANTS.

of Public Works, for the Year ended December 31, 1853. *Cr.*

EXPENDITURE.	£ s. d.	£ s. d.	£ s. d.
1. Salaries and Incidents of Office:—			
By Salaries of the Board for one year,	3,210 5 11		
Salaries of the Establishment, including Engineers,	12,319 18 9		
Amount of Contribution to the Superannuation Fund,	837 18 7		
Salaries of Supernumerary Staff,	3,817 10 2		
Law Expenses,	332 11 8		
Postage,	497 8 1		
Travelling Expenses of Inspection, &c.,	1,406 8 3		
Incidents, including Maps, Coals, &c.,	609 16 4		
Salaries of Commissariat Officers doing duty with the Board,	2,943 19 3		
Travelling and Contingent Expenses of Commissariat Officers,	713 11 8		
Amount paid for Progress Inspections Land Improvement Act, 10 Vic., c. 32,	1,134 17 3	27,824 5 11	
Salaries and Incidents of Fisheries:—			
By Salaries of two Inspecting Commissioners for one year,	794 3 5		
Travelling Expenses of Inspection or Survey,	200 1 3		
Advertisements,	20 3 6		
Incidents,	70 17 2	1,085 5 4	
Total Expenditure, "Salaries, &c., of Office,"	—		28,909 11 3
2. Public Buildings:—			
By Repairs of Building, Furniture, &c.:—			
Charitable Bequests Office,	—	106 1 0	
Custom House,	—	1,683 8 3	
Dublin Castle,	—	4,511 4 4	
Incumbered Estates Office,	—	461 7 1	
Four Courts,	—	1,846 8 11	
Incidents,	—	68 5 9	
Irishtown Church,	—	72 3 2	
Phœnix Park,	—	4,692 13 6	
Record Buildings,	—	362 7 7	
Additions to Record Buildings,	—	750 7 3	
Royal Hibernian School,	—	903 12 9	
Royal Hospital,	—	806 10 8	
Stationery Office,	—	88 5 5	
Stores, City Quay,	—	85 7 3	
Late Inland Navigation Office,	—	57 15 9	
Maynooth College,	—	138 17 7	
Census Office,	—	193 6 9	
Royal Irish Academy,	—	1,605 19 11	
Income Tax Office,	—	295 8 4	
Belfast College,	—	533 13 3	
Cork College,	—	486 4 0	
Galway College,	—	635 3 7	
Total Expenditure, "Public Buildings,"	—		20,384 12 1
3. Inland Navigations:—			
Tyrone Navigation,			
By Payments for Labour and Materials,	195 10 11		
Salaries of Inspector, Lock-keepers, &c.,	141 16 0		
Incidents,	84 3 6	421 10 5	
Maigue River Navigation,			
By Payments for Labour and Materials,	90 8 6		
Salary of Inspector,	33 14 0		
Incidents,	9 6 4	133 8 10	
Total Expenditure, "Inland Navigations,"	—		554 19 3
Carried forward,	—	—	49,849 2 7

Pnnted image digitised by the University of Southampton Library Digitisation Unit

Dr. Receipt and Expenditure on account of Parliamentary Votes and

RECEIPT—*continued.*	£ s. d.	£ s. d.	£ s. d.
Brought forward,	—	—	60,467 10 2
4. Harbours:—			
Howth Harbour,			
To Amount of Vote received from the Treasury,	110 0 0		
Ditto, Rents received,	64 3 7		
		174 3 7	
Dunmore Harbour,			
To Amount of Rents, &c., received,	105 4 2		
Ditto, Dues,	15 4 1		
		120 8 3	
Donaghadee Harbour,			
To Amount of Vote received from the Treasury,	301 0 0		
Ditto, Rents received,	5 0 0		
		306 0 0	
Total Receipt, "Harbours,"	—		600 11 10
5. Insolvent Court,	—	Nil.	
6. Marshalsea:—			
To Amount received from the Treasury on requisition,	—	—	300 0 0
7. Kingstown Harbour:—			
To Amount received from the Treasury on account of Vote,	—	9,028 0 0	
Ditto, on account of Dues,	—	1,102 18 7	
Ditto, Ditto, Rents,	—	344 14 6	
Ditto, Ditto, Sale of Land,	—	618 5 3	
Total Receipt, "Kingstown Harbour,"	—		11,093 18 4
8. Convict Depots and Constabulary Barracks:—			
To Amount received from the Treasury on account of Vote,	—	2,200 0 0	
Sundry Receipts,	—	3 3 3	
Total Receipt, "Convict Depots," &c.	—		2,203 3 3
9. Central Criminal Lunatic Asylum:—			
To Amount received from the Treasury on account of Vote,	—	—	649 2 10
10. Central Criminal Lunatic Asylum Maintenance:—			
To Amount of Vote received from the Treasury,	—	313 0 0	
Ditto, Rents received,	—	27 10 0	
			340 10 0
11. Mountjoy Prison (Building):—			
To Amount received from the Treasury on account of Vote,	—	1,007 16 6	
Ditto, Rents received,	—	3 0 0	
			1,010 16 6
12. Maynooth College (Enlargement Act, 8 & 9 Vic., c. 25),			
To Amount received for Sale of Old Lead,	—		00 1 4
13. Provincial Colleges (Act 8 & 9 Vic., c. 66),	—	—	Nil.
Total Receipt, "Provincial Colleges,"	—	—	—
Carried forward,	—	—	76,755 14 3

Printed image digitised by the University of Southampton Library Digitisation Unit

VOTES AND GRANTS—*continued.*

Grants in the Year ended December 31, 1853—*continued.* *Cr.*

EXPENDITURE—*continued.*	£ s. d.	£ s. d.	£ s. d.
Brought forward,	—	—	49,849 2 7
4. Harbours :—			
Howth Harbour,			
By Payments for Labour, &c.,	261 1 3		
Salary of Harbour Master,	5 0 0		
Incidents,	108 14 5		
		374 15 8	
Dunmore Harbour,			
By Payments for Incidents,	—	44 3 7	
Donaghadee Harbour :—			
By Payments for Labour and Materials,	144 2 0		
Salary of Harbour Master,	19 1 10		
Incidents,	16 3 7		
		179 7 5	
Total Expenditure, "Harbours,"	—		598 6 8
5. Insolvent Court,	—	—	15 9 10
6. Marshalsea,	—	—	321 18 2
7. Kingstown Harbour :—			
By Stone Materials, Labour included,	—	7,371 13 4	
Ballast supplied under contract,	—	110 4 0	
Maintenance, Repairs, &c.,	—	1,286 3 0	
Salaries of Harbour Master, Engineer, &c.,	—	731 11 6	
Boatmen, Watchmen, &c.,	—	572 1 4	
Incidents and Contingencies,	—	321 5 11	
Rents and taxes,	—	47 8 11	
Total Expenditure, "Kingstown Harbour,"	—		10,440 8 0
8. Convict Depots and Constabulary Barracks :—			
By Repairs of Building, Furniture, &c. :—			
Constabulary Depot Barracks, Phœnix Park,	—	1,357 0 4	
Smithfield Convict Depot,	—	157 17 9	
Grangegorman Convict Depot,	—	79 15 3	
Mountjoy Prison (maintenance),	—	510 1 0	
Total Expenditure, "Convict Depots," &c.,	—		2,104 14 4
9. Central Criminal Lunatic Asylum,	—	—	Nil.
10. Central Criminal Lunatic Asylum Maintenance :—			
By Repairs of Building, &c.,	—		184 8 6
11. Mountjoy Prison (Building) :—			
By Payments for Extra Works,	—		1,048 9 0
12. Maynooth College (Enlargement Act 8 & 9 Vic., c. 25) :—			
By Payments for extra works, &c.,	—		1,210 5 0
13. Provincial Colleges (Act 8 & 9 Vic., c. 66) :—			
By Payments for fittings, &c.,			
Belfast College,	—	44 17 6	
Galway College,	—	1 19 9	
Total Expenditure, "Provincial Colleges,"	—		46 17 3
Carried forward,	—	—	65,819 19 4

Printed image digitised by the University of Southampton Library Digitisation Unit

(A 11.)—PARLIAMENTARY

Dr. Receipts and Expenditure on account of Parliamentary Votes and

RECEIPT—*continued.*	£ s. d.	£ s. d.	£ s. d.
Brought forward, . . .	—	—	76,755 14 3
14. Female Convict Prison :—			
To Amount received from the Treasury on account of Vote, .	—	—	1,000 0 0
15. Belfast Custom House, Post Office, &c. :—			
To Amount received from the Treasury on account of Vote, .	—	—	15,500 0 0
16. Expenses of the Queen's Visit, ...	—	—	Nil.
17. Salaries and Incidents of Extraordinary Staff :—			
To Amount of sundry credits in adjustment, . . .	—	—	461 4 5
		£	93,716 18 8

Office of Public Works, Dublin,
April 4, 1854.

Printed image digitised by the University of Southampton Library Digitisation Unit

VOTES AND GRANTS—*continued.*

Grants in the Year ended December 31, 1853—*continued.* *Cr.*

EXPENDITURE—*continued.*	£ s. d.	£ s. d.	£ s. d.
Brought forward, . . .	—	—	65,819 19 4
14. Female Convict Prison, ...	—	—	Nil.
15. Belfast Custom House, Post Office, &c. :—			
By Amount paid on account of Purchase of Site, . .	—	1,904 18 2	
Ditto, Ditto, Law expenses, . .	—	89 3 1	
			1,994 1 3
16. Expenses of the Queen's Visit, 1853, . . .	—		1,240 15 4
17. Salaries and Incidents of Extraordinary Staff, . .	—	—	323 18 8
			69,378 14 7
Balance, . . .	—	—	24,338 4 1
		£	93,716 18 8

John Trimmer, *Assistant Accountant.*

I

Printed image digitised by the University of Southampton Library Digitisation Unit

(A 12.)—MAINTENANCE

Dr. AN ACCOUNT showing the RECEIPT and EXPENDITURE of the

RECEIPTS.	£ s. d.	£ s. d.	£ s. d.
To Balance from the undermentioned Accounts, viz.:—			
Grant Roads,	1,203 10 6		
Post Roads,	925 9 3		
Roads and Bridges.	317 2 8		
			2,446 2 5
1. GRANT ROADS:—			
To Amount received per Treasury,	—	3,300 0 0	
Total Receipts, "Grant Roads,"	—		3,300 0 0
Carried forward,	—	—	5,746 2 5

Printed image digitised by the University of Southampton Library Digitisation Unit

OF ROADS, &c.

COMMISSIONERS of PUBLIC WORKS, in the Year ended December 31, 1853.

Cr.

County.	EXPENDITURE.	£ s. d.	£ s. d.	£ s. d.
	1. GRANT ROADS.			
Antrim,	By Antrim Coast Road,	—	1,078 1 7	
Clare,	By Ennis and Woodford,	132 17 0		
"	Burren,	40 12 4		
"	Killaloe and Tomgraney,	114 7 0		
"	Ennis and Kilfenora,	31 11 7		
"	Loughgraney and Loughrea,	110 18 6		
"	Tulla and Gort,	62 8 8		
"	Tulla and Loughgraney,	95 10 8		
"	Kilkishen and Limerick,	92 12 11		
"	Bellia, Killaha, and Loophead,	59 9 7		
"	Dunahy and Rehy,	58 18 6		
			799 6 9	
Cork,	Kenmare and Glengariffe,	—	36 12 3	
Fermanagh,	Fivemiletown and Clones,	—	90 0 5	
Galway,	Barna and Cloniff,	42 16 10		
"	Portumna and Mountshannon,	221 9 3		
"	Spiddle and Costelloe,	61 3 9		
"	Streamstown, Cleggan, and Aughris,	46 19 1		
"	Ennis and Woodford,	71 10 7		
"	Culfin Road,	22 14 0		
"	Tulla and Gort,	32 19 11		
"	Goroman and Clonile,	38 18 10		
"	Loughgraney and Loughrea,	119 17 4		
"	Ballinlawless,	40 15 10		
"	Marblehill and Dalystown,	39 3 9		
"	Ballinaboy and Bunowen,	30 17 0		
"	Screeb,	22 7 10		
			791 14 0	
Kerry,	Tahalla Bridge and Derriquin,	27 6 6		
"	Ballinaholly,	97 15 1		
"	Ballinskelligs,	53 3 1		
"	Blackwater and Tahilla,	21 8 1		
"	Cahirciveen and Konmare,	70 19 7		
"	Kenmare and Castletown,	60 0 10		
"	Killarney and Bantry,	47 4 5		
"	Meanus and Bealmenagh,	65 17 6		
"	Sneem and Killarney,	86 0 5		
"	Waterville and Ballycarnahan,	50 0 4		
"	Kenmare and Glengariffe,	147 13 3		
"	Tralee and Listowel,	163 1 1		
"	Tralee and Castlemaine,	83 18 10		
"	Bedford, Shanagolden and Listowel,	112 13 2		
"	Listowel, Gunsboro', and Liselton,	121 12 5		
			1,208 14 7	
Limerick,	Glenstael Road,	16 10 3		
"	Glenquin and Goulhourn,	72 13 9		
			89 4 0	
Tipperary,	Glenstael Road,	—	8 6 4	
	Total Expenditure, "Grant Roads,"	—		4,101 19 11
	Carried forward,	—	—	4,101 19 11

Printed image digitised by the University of Southampton Library Digitisation Unit

(A 12.)—MAINTENANCE

Dr. An Account showing the Receipt and Expenditure of the Commissioners

RECEIPTS—*continued.*	£ s. d.	£ s. d.	£ s. d.
Brought forward,	—	—	5,746 2 5
2. Post Roads :—			
To Amount received per Treasury,	—	1,550 0 0	
Total Receipts, "Post Roads,"	—		1,550 0 0
3. Roads and Bridges :—			
To Amount received per Treasury,	—	8,150 0 0	
To sundry Audit Disallowances,	—	11 13 4	
Total Receipts, "Roads and Bridges,"	—		8,161 13 4
			£15,457 15 9

Office of Public Works, April 4, 1854.

(A 13.)—EMPLOYMENT

Dr. An Account showing the Receipt and Expenditure of the Commissioners

RECEIPT.	£ s. d.	£ s. d.
To Balance on 31st December, 1852, viz.:—		
Cash,	159 14 5	
At debit of Personal Accounts,	13,072 13 0	13,232 7 5
To Incidental Receipts, including Law Costs and proceeds of Sale of Plant, &c.,	260 17 7	
To Transfers in adjustment of Personal Accounts,	431 1 6	
To Transfer from "Grant Loans," in part payment of sum advanced to that service,	2,500 0 0	3,191 19 1
		£16,424 6 6

Office of Public Works, Dublin, April 4, 1854.

Printed image digitised by the University of Southampton Library Digitisation Unit

OF ROADS, &c.—*continued.*

of Public Works, in the Year ended December 31, 1853—*continued.*

Cr.

EXPENDITURE—*continued.*	£ s. d.	£ s. d.	£ s. d.
Brought forward,	—	—	4,101 19 11
2. Post Roads :—			
By County Clare,	—	243 6 11	
" Cavan,	—	120 0 0	
" Carlow,	—	394 12 0	
" Down,	—	98 5 0	
" Donegal,	—	167 18 9	
" Galway,	—	27 5 0	
" Kerry,	—	35 0 3	
" Kilkenny,	—	52 15 0	
" Londonderry,	—	52 0 0	
" Limerick,	—	144 19 1	
" Mayo,	—	50 0 0	
" Tipperary,	—	243 2 7	
" Westmeath,	—	16 9 11	
" Queen's,	—	41 13 4	
Total Expenditure, "Post Roads,"	—		1,687 7 10
3. Roads and Bridges :—			
By County Clare,	—	1,853 13 2	
" Cork,	—	1,555 15 8	
" Galway,	—	1,363 6 11	
" Kerry,	—	724 5 6	
" Limerick,	—	513 1 11	
" Mayo,	—	952 9 5	
" Roscommon,	—	269 0 2	
" Tipperary,	—	583 3 8	
Total Expenditure, "Roads and Bridges,"	—		7,814 16 5
By Balance carried to next Account,	—	—	1,853 11 7
			£15,457 15 9

John Trimmer, *Assistant Accountant.*

OF LABOURING POOR.

of Public Works, in the Year ended December 31, 1853.

Cr.

EXPENDITURE.	£ s. d.	£ s. d.
By Repayment to Exchequer,	3,000 0 0	
By Payments in Dublin,	282 11 8	
By Amount cleared and carried to credit of Pay Clerks in reduction of Balances,	3,129 5 11	
		6,411 17 7
Balance,	—	10,012 8 11
		16,424 6 6

John Trimmer, *Assistant Accountant.*

Printed image digitised by the University of Southampton Library Digitisation Unit

(A 14.)—MISCELLANEOUS

Dr. AN ACCOUNT showing the RECEIPT and EXPENDITURE of the COMMISSIONERS

RECEIPT.	£ s. d.	£ s. d.	£ s. d.
To Balance brought from the last Account,	—	—	4,762 14 1
1. BOYNE RIVER NAVIGATION :—			
To Amount of Tolls, &c., received,	—	370 9 3	
Total Receipt "Boyne River Navigation,"	—		370 9 3
2. MAINTENANCE OF CERTAIN TURNPIKE ROADS :—			
To Howth Road :—			
Received instalment as per agreement,	276 18 5		
		276 18 5	
To Navan Road :—			
Amount of Tolls received,	1,381 2 9		
		1,381 2 9	
Total Receipt "Maintenance of certain Turnpike Roads,"	—		1,658 1 2
3. PORTUMNA BRIDGE:—			
To amount of Tolls received,	—	121 18 1	
Total Receipt "Portumna Bridge,"	—		121 18 1
4. LIMERICK FLOATING DOCK, Act 10 & 11 Vict., cap. 198:—			
To amount received from the Paymaster of Civil Services,	—	8,950 0 0	
Proceeds of sales of Plant, &c.,	—	742 15 7	
Total Receipt "Limerick Floating Dock,"	—		9,692 15 7
5. RECEIVER'S ACCOUNT FOR LOANS, Act 8 & 9 Vic., cap. 117 :—			
To Galway Harbour :—			
Amount of Tolls received,	1,556 14 11		
		1,556 14 11	
To Limerick Bridge, Harbour, &c. :—			
Amount of Tolls received,	8,621 3 5		
Rents,	238 4 6		
		8,859 7 11	
Total Receipt "Loans Receivers' Account,"	—		10,416 2 10
6. DISTRICT LUNATIC ASYLUMS, Act 8 & 9 Vict., cap. 117 :—			
To Ballinasloe District Lunatic Asylum :—			
Received from the Paymaster of Civil Services,	113 17 8		
		113 17 8	
To Belfast District Lunatic Asylum :—			
Received from the Paymaster of Civil Services,	7,500 0 0		
Transferred from Limerick Lunatic Asylum,	71 12 8		
		7,571 12 8	
Carried forward,	—	7,685 10 4	27,022 1 0

Printed image digitised by the University of Southampton Library Digitisation Unit

SERVICES.

of Public Works, in the Year ended December 31, 1853.

EXPENDITURE.	£ s. d.	£ s. d.	£ s. d.
			Cr.
1. Boyne River Navigation :—			
By Labour and Materials,	—	188 4 10	
Salaries and Incidents,	—	218 7 4	
Repayment on account of Loans, viz. :—			
Interest,	—	23 5 10	
Total Expenditure "Boyne River Navigation,"	—		429 18 0
2. Maintenance of certain Turnpike Roads :—			
By Howth Road :—			
Labour and Materials,	379 6 3		
Salary of Overseer,	30 15 0		
Incidents,	0 13 6		
		410 14 9	
By Navan Road :—			
Manual Labour,	228 10 1		
Materials for Surface Repairs,	488 19 6		
Rents,	96 5 7		
Salaries—Superintendent and Pay Clerk, £129 1 1			
" Overseer, 65 0 0			
	194 1 1		
Tradesmen's Bills,	6 2 10		
Interest on account of Loans,	350 0 0		
		1,363 19 1	
Total Expenditure "Maintenance of certain Turnpike Roads,"	—		1,774 13 10
3. Portumna Bridge :—			
By Salaries,	—	45 10 0	
Incidents,	—	1 4 6	
Repayment on account of Loan :—			
Principal,	—	75 0 0	
Total Expenditure "Portumna Bridge,"	—		121 14 6
4. Limerick Floating Dock, Act 10 & 11 Vic., cap. 198 :—			
By Works under Contract,	—	1,106 4 0	
Labour,	—	5,243 13 8	
Plant and Materials,	—	406 18 7	
Salaries and Incidents,	—	528 7 8	
Total Expenditure "Limerick Floating Dock,"	—		7,285 3 11
5. Receiver's Account for Loans, Act 8 & 9 Vic., cap. 117 :—			
By Galway Harbour :—			
Labour and Materials,	243 15 11		
Salaries and Incidents,	487 4 7		
Payments on account of Parliamentary and other expenses connected with the New Harbour Bill,	724 17 9		
		1,455 18 3	
By Limerick Bridge, Harbour, &c. :—			
Labour and Materials,	160 0 10		
Salaries and Incidents,	1,798 1 6		
Repayments on account of Loans :—			
Interest Account,	6,500 0 0		
		8,458 2 4	
Total Expenditure "Loans Receivers' Account,"	—		9,914 0 7
6. District Lunatic Asylums, Act 8 & 9 Vict., c. 117.			
By Ballinasloe District Lunatic Asylum,		Nil.	
By Belfast District Lunatic Asylum :—			
Works under Contract,	3,688 16 6		
Architect for Professional Services,	100 0 0		
Salaries and Incidents,	157 2 7		
Fitments,	20 6 8		
		3,966 5 9	
Carried forward,	—	3,966 5 9	19,525 10 10

Printed image digitised by the University of Southampton Library Digitisation Unit

Dr. Receipt and Expenditure on account of Miscellaneous Services

RECEIPT.	£ s. d.	£ s. d.	£ s. d.
Brought forward,	—	—	27,022 1 0
DISTRICT LUNATIC ASYLUMS—*continued*,	—	7,685 10 4	
To Clonmel District Lunatic Asylum :— Received from the Paymaster of Civil Services,	3,338 0 0	3,338 0 0	
To Eglinton Lunatic Asylum, Cork :— Received from the Paymaster of Civil Services,	9,000 0 0		
Received proceeds of Sale of Old Materials,	15 0 0	9,015 0 0	
To Kilkenny District Lunatic Asylum,			
To Killarney District Lunatic Asylum :— Amount received for Grass sold,	0 5 0	Nil.	
To Limerick District Lunatic Asylum,		0 5 0	
To Londonderry District Lunatic Asylum,		Nil.	
To Mullingar District Lunatic Asylum :— Received from the Paymaster of Civil Services,	8,500 0 0	Nil.	
Received from the Contractor for use of Grounds,	15 0 0	8,515 0 0	
To Omagh District Lunatic Asylum :— Received from the Paymaster of Civil Services,	5,000 0 0		
Proceeds of Sale of 3¼ per Cent. Stock, reverting to Commissioners on final settlement of Contractor's Account,	556 8 4		
Hay sold,	10 12 6	5,567 0 10	
To Richmond Lunatic Asylum, Dublin :— Received from the Paymaster of Civil Services,	8,000 0 0	8,000 0 0	
To Sligo District Lunatic Asylum :— Received from the Paymaster of Civil Services,	10,000 0 0		
Proceeds of Sale of Grass Crop,	18 6 0	10,018 6 0	
Total Receipt, "District Lunatic Asylums,"	—		52,139 2 2
Carried forward,	—	—	79,161 3 2

Printed image digitised by the University of Southampton Library Digitisation Unit

SERVICES—*continued.*

in the Year ended December 31, 1853—*continued.* *Cr.*

EXPENDITURE.	£ s. d.	£ s. d.	£ s. d.
Brought forward,	—	—	19,525 10 10
DISTRICT LUNATIC ASYLUMS—*continued,*	—	3,966 5 9	
By Clonmel District Lunatic Asylum :—			
Purchase of Lands,	1,907 10 6		
Works under Contract,	450 0 0		
Labour,	35 13 11		
Incidents,	35 17 2	2,429 1 7	
By Eglinton Lunatic Asylum, Cork :—			
Works under Contract,	8,578 2 4		
Labour and Materials,	480 0 10		
Furniture and Fitments,	775 19 2		
Architect for Professional Services,	510 4 5		
Salaries and Incidents,	198 16 1	10,543 2 10	
By Kilkenny District Lunatic Asylum :—			
Labour and Materials,	219 8 4		
Furniture and Fitments,	598 1 11		
Architect for Professional Services,	496 14 7		
Incidents,	15 3 0	1,329 7 10	
By Killarney District Lunatic Asylum :—			
Works under Contract,	9,593 3 11		
Labour and Materials,	30 0 11		
Furniture and Fitments,	728 13 5		
Architect for Professional Services,	437 8 9		
Salaries and Incidents,	147 11 9	10,936 18 9	
By Limerick District Lunatic Asylum :—			
Transferred to Belfast Lunatic Asylum,		71 12 8	
By Londonderry District Lunatic Asylum :—			
Purchase of Lands,	1,382 7 5		
Incidents,	10 14 1	1,393 1 6	
By Mullingar District Lunatic Asylum :—			
Works under Contract,	5,520 8 1		
Architect for Professional Services,	120 12 10		
Salaries and Incidents,	157 7 11	5,798 8 10	
By Omagh District Lunatic Asylum :—			
Works under Contract,	4,659 16 10		
Labour and Materials,	178 14 2		
Furniture and Fitments,	501 3 7		
Architect for Professional Services,	220 14 8		
Salaries and Incidents,	93 18 9	5,654 8 0	
By Richmond Lunatic Asylum, Dublin :—			
Works under Contract,	6,071 7 5		
Labour and Materials,	15 6 0		
Architect for Professional Services,	150 0 0		
Fitments,	75 14 0		
Salaries and Incidents,	156 6 9	6,468 14 2	
By Sligo District Lunatic Asylum :—			
Works under Contract,	7,043 15 2		
Plant and Materials,	8 6 0		
Furniture and Fitments,	337 1 8		
Salaries and Incidents,	184 11 11	7,573 14 9	
Total Expenditure "District Lunatic Asylums,"	—		56,164 16 8
Carried forward,	—	—	75,690 7 6

K

Printed image digitised by the University of Southampton Library Digitisation Unit

(A 14.)—MISCELLANEOUS

Dr. Receipt and Expenditure on account of Miscellaneous Services

RECEIPT	£ s. d.	£ s. d.	£ s. d.
Brought forward,	—	—	79,161 3 2
7. SUNDRY ACCOUNTS:—			
To N. de la C. Crommellin, amount received to keep up Policies of Insurance on his life for £10,000, as security for loan advanced by late Loan Commissioners,	—	330 0 0	
To Works Advances:—			
Transfers in adjustment of Personal Accounts,	198 3 6		
		198 3 6	
To Roads formerly under Contract:—			
Transfer in adjustment of Personal Accounts,	—	0 0 6	
To Barna Pier,	—	Nil.	
To Treasury Advances for Fish Curing,	—	Nil.	
To Land Improvement Loans Repayments:—			
Amount received from Proprietors, &c.,	—	486 15 9	
To amount received from Treasurers of Counties and others, in repayment of Loans under several acts, which on being apportioned were transferred,	—	4,917 1 11	
To Proceeds of 3¼ per Cent. Stock, sold out for account of Contractors, &c.,	3,304 14 9		
Dividends on Investments in 3¼ per Cent. Stock, for account of Contractors and Pay Clerks,	147 14 6		
		3,452 9 3	
To Drainage repayments:—			
Received from Defaulters,	—	2,839 14 2	
To Temporary Receipts,	—	178 8 7	
To Castletown Embankment:—			
Received Instalment under Act 10 Vict., cap. 32,	—	35 6 11	
To Deposit Accounts:—			
Antrim County,	Nil.		
Received from sundry Railway Companies, to meet expenses of Arbitration,	861 10 11		
		861 10 11	
To Fishery Weirs, &c.:—			
Received for Improvements,	—	110 0 0	
To Fishery Districts:—			
Amount received, Fines inflicted,	—	0 14 8	
Total Receipt, "Sundry Accounts,"	—		13,410 6 2
			£92,571 9 4

Office of Public Works, Dublin,
April 4, 1854.

Printed image digitised by the University of Southampton Library Digitisation Unit

SERVICES—*continued.*

in the Year ended December 31, 1853—*continued.* *Cr.*

EXPENDITURE.	£ s. d.	£ s. d.	£ s. d.
Brought forward,	—	—	75,690 7 6
7. Sundry Accounts.			
By N. de la C. Crommellin, amount paid, being one year's Premium of Insurance on his Life,	330 0 0	330 0 0	
By Works Advances :—			
Amount transferred to the Paymaster-General, being balance of Advances made from the Commissariat Chests, for Relief Works in Ireland,	1,779 12 8		
Transfers in adjustment of Personal Accounts, &c.,	276 8 6	2,056 1 2	
By Roads formerly under Contract,	—	Nil.	
By Barna Pier :—			
Labour Accounts,	—	25 0 0	
By Treasury Advances for Fish Curing :—			
Balance unexpended, transferred to the Paymaster-General,	—	876 6 1	
By Land Improvement Loans Repayments :—			
Transferred to the Paymaster of Civil Services,	—	496 15 9	
By amount transferred to the Paymaster of Civil Services,	4,808 18 2	4,808 18 2	
By Payments to Contractors, Stock sold out,	2,740 15 4		
Transferred to Omagh Lunatic Asylum,	556 8 4		
Payments to Contractors and Pay Clerks, Dividends on Investments,	98 1 0	3,395 5 5	
By Drainage Repayments:—			
Transferred to the Paymaster of Civil Services,	—	2,717 8 3	
By Temporary Receipts, amount repaid,	—	179 5 10	
By Castletown Embankment :—			
Amount expended,	—	35 6 11	
By Deposit Accounts :—			
Antrim County—Expenses of Inspection of proposed Line of Road from Carrickfergus to Larne,	3 16 8		
Paid Expenses of Arbitration,	648 19 3	652 15 11	
By Fishery Weirs, &c. :—			
Expended in Improvements,	—	110 11 1	
By Fishery Districts:—			
Amount transferred to Conservators of Fisheries,	—	23 14 8	
Total Expenditure, "Sundry Accounts,"	—		15,707 9 3
Balance,	—	—	1,173 12 7
			£92,571 9 4

John Trimmer, *Assistant Accountant.*

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.)—LAND IMPROVEMENT ACTS, 10th Vict., chap. 32, &c.

Schedule—Showing the Proprietors who have applied for and obtained Loans, the amount applied for, sanctioned, and issued by Instalments, with the Date of the last Issue, and also the Amount of Loans subsequently cancelled or relinquished to December 31, 1853.

NORTHERN DISTRICT.

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of instalments issued.	Date of last issue.
Antrim,	Antrim, Lower,	William C. D. Johnston,	410 15 2	200 0 0	200 0 0	–	–	–
		Clotworthy Walkinshaw,	806 0 0	500 0 0	500 0 0	–	–	–
	Antrim, Upper,	Alexander Montgomery,	1,482 15 0	800 0 0	–	480 0 0	3	15 April, 1852.
		George J. Clarke,	3,511 0 0	1,000 0 0	–	800 0 0	4	9 Jan., „
		Alexander Arthur,	565 11 0	500 0 0	400 0 0	100 0 0	1	6 Sept., 1850.
	Belfast, Lower,	Alexander H. Holiday,	5,684 10 2	2,000 0 0	–	2,000 0 0	5	10 Nov., 1849.
		Alexander H. Holiday and William R. Holiday,	4,055 5 9	2,000 0 0	–	2,000 0 0	5	19 „ „
		Thomas Greg,	9,000 0 0	2,000 0 0	–	2,000 0 0	5	15 June, 1850.
		Viscount Templetown,	12,000 0 0	4,000 0 0	–	1,500 0 0	3	10 March, 1853.
		John Thompson,	2,000 0 0	4,000 0 0	–	400 0 0	1	16 April, „
		Robert Thompson,	1,400 0 0	1,200 0 0	–	240 0 0	1	„ „
	Belfast, Upper,	John Wallace,	2,837 12 8	500 0 0	–	–	–	–
		Robert Thomson,	2,061 5 0	800 0 0	–	480 0 0	3	24 July, 1852.
		John Thomson,	2,872 0 0	800 0 0	–	640 0 0	4	27 „ „
		William Crawford,	2,000 0 0	2,000 0 0	–	1,600 0 0	4	30 Dec., „
		Alexander H. Holiday,	2,000 0 0	2,000 0 0	–	1,200 0 0	3	17 „ „
	Cary,	Alexander Stewart,	2,500 0 0	1,700 0 0	–	1,200 0 0	4	13 April, „
		Alexander G. Fullerton,	2,400 0 0	1,500 0 0	–	1,500 0 0	5	8 Feb., „
		John M'Gildowney,	3,534 2 8	1,500 0 0	–	1,500 0 0	5	25 July, „
		John M'Neale, jun.,	1,300 10 2	500 0 0	–	500 0 0	5	11 Jan., „
		Earl of Antrim,	3,667 0 0	2,500 0 0	1,000 0 0	1,500 0 0	5	31 June, 1849.
		Alexander G. Fullerton,	1,824 15 10	1,000 0 0	–	1,000 0 0	5	11 Sept., 1851.
		Earl of Antrim,	1,500 0 0	1,500 0 0	–	900 0 0	3	23 Dec., 1850.
		Hugh Lecky,	1,018 8 0	1,000 0 0	–	600 0 0	3	7 Nov., 1851.
		George A. Wray,	1,400 0 0	1,200 0 0	–	1,000 0 0	4	7 March, „
		Ditto,	200 0 0	200 0 0	–	200 0 0	5	7 Aug., 1853.
		Ditto,	100 0 0	100 0 0	–	100 0 0	5	10 „ „
		Elizabeth Anderson,	1,052 0 0	500 0 0	–	100 0 0	1	29 July, „
		Hugh and Robert Anderson,	2,200 0 0	1,000 0 0	–	200 0 0	1	29 „ „
		Charles Price,	100 0 0	100 0 0	–	80 0 0	4	4 Dec., „
		Andrew Sharpe,	936 0 0	250 0 0	–	50 0 0	1	14 May, „
	Dunluce, Lower	Hugh M'Neale,	3,959 5 11	2,000 0 0	–	800 0 0	2	4 Jan., „
		George Macartney,	4,988 6 10	500 0 0	–	100 0 0	1	6 „ 1849.
		William Trail,	825 0 0	400 0 0	–	400 0 0	5	21 May, 1852.
		Henry Murphy,	110 4 3	100 0 0	–	100 0 0	5	11 July, „
		James S. Moore,	1,189 0 0	1,000 0 0	–	800 0 0	4	15 April, „
		Thomas Hincks,	154 0 0	150 0 0	–	120 0 0	4	23 Dec., „
		John Given,	103 0 0	150 0 0	–	60 0 0	2	26 Nov., „
	Dunluce, Upper	John Montgomery,	5,215 15 4	2,500 0 0	{ 440 0 0 / 1,050 0 0 }	1,000 0 0	2	16 Aug., 1849.
		James R. Phillott,	284 2 5	100 0 0	–	100 0 0	5	9 Jan., 1852.
		John Cromie,	2,480 10 0	1,500 0 0	–	1,500 0 0	5	3 Aug., „
		Henry Anderson,	900 0 0	900 0 0	–	540 0 0	4	16 Nov., „
		Earl of Antrim,	11,554 0 0	4,000 0 0	1,500 0 0	2,000 0 0	4	22 June, 1850.
		Sir Edmund W. Macnaghten	15,474 8 11	5,000 0 0	–	1,000 0 0	2	28 Jan., 1851.
		Thomas Montgomery,	1,000 0 0	1,000 0 0	–	600 0 0	3	24 June, „
		Henry Anderson,	680 0 0	450 0 0	–	450 0 0	5	4 Feb., 1852.
		John Montgomery,	487 16 10	450 0 0	450 0 0	–	–	–
		Thomas G. Batt,	2,598 15 0	1,500 0 0	–	1,500 0 0	5	25 June, 1853.
		Samuel Ferguson,	192 0 0	150 0 0	–	120 0 0	4	24 „ 1851.
	Glenarm, Lower,	George Macartney,	670 0 0	650 0 0	–	650 0 0	5	20 Oct., 1852.
		John M'Neile,	4,889 0 0	2,000 0 0	800 0 0	1,200 0 0	3	28 „ 1849.
		Edmund M'Donnell,	4,000 0 0	4,000 0 0	–	500 0 0	1	6 Dec., „
		Earl of Antrim,	2,000 0 0	2,000 0 0	–	2,000 0 0	5	5 April, 1853.
		Alexander Macauley,	3,680 0 0	1,000 0 0	–	400 0 0	2	6 „ 1849.
		Edmund F. Cuppage,	3,458 0 0	1,000 0 0	–	400 0 0	2	14 June, „
	Glenarm, Upper	James Agnew,	6,681 13 11	2,000 0 0	–	400 0 0	1	28 Nov., „
		Earl of Antrim,	12,000 0 0	2,500 0 0	–	2,500 0 0	5	12 Oct., „
		Edmund M'Donnell,	18,522 0 0	2,500 0 0	–	2,500 0 0	5	28 June, „
		Ditto,	1,500 0 0	1,500 0 0	–	1,500 0 0	5	15 „ 1850.
	Kilconway,	William Anderson,	2,890 2 3	1,000 0 0	800 0 0	200 0 0	1	5 April, 1848.
		Hugh Montgomery,	6,668 12 0	1,500 0 0	–	1,500 0 0	5	29 Oct., 1849.
		Ditto,	700 0 0	700 0 0	–	420 0 0	3	29 Jan., 1851.
	Massareene, Lower.	Arthur Henry,	1,000 0 0	500 0 0	–	500 0 0	5	26 Aug., 1850.
		Alexander Montgomery,	2,805 5 7	1,000 0 0	–	200 0 0	1	1 June, „
		Arthur Henry,	1,100 0 0	950 0 0	–	950 0 0	5	3 Nov., 1853.
		Ditto,	250 0 0	250 0 0	–	250 0 0	5	14 „ „
	Toome, Lower,	John M'Neile,	14,525 3 3	6,000 0 0	2,000 0 0	4,000 0 0	8	3 Dec., 1849.
	Toome, Upper,	Sir Robert S. Adair,	2,591 13 6	600 0 0	–	600 0 0	5	18 Aug., 1854.
		John Thompson,	9,285 6 0	2,500 0 0	–	1,500 0 0	3	23 „ 1851.
		Gross Total. £	211,768 6 3	93,500 0 0	8,150 0 0	58,030 0 0	–	
Londonderry,	Coleraine,	Mitchell Smyth,	1,613 6 4	1,000 0 0	–	800 0 0	4	21 Aug., 1849.
		Ditto,	1,481 18 10	1,000 0 0	–	1,000 0 0	5	28 „ 1850.
		Sir Henry H. Bruce,	9,530 0 0	4,000 0 0	–	4,000 0 0	8	4 March, „
		Benjamin B. Gough,	1,080 0 0	600 0 0	120 0 0	480 0 0	4	16 „ „

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for.	Amount sanctioned.	Amount cancelled or relinquished.	Amount issued.	No. of Instalments issued.	Date of last Issue.
			£ s. d.	£ s. d.	£ s. d.	£ s. d.		
LONDONDERRY —*con.*	Coleraine—*con.*	Thomas M'Clellan,	300 0 0	100 0 0	–	100 0 0	5	2 May, 1850.
		Hamill Smyth,	1,345 2 7	750 0 0	–	750 0 0	5	6 Jan., 1849.
		Henry Richardson,	14,293 0 0	5,000 0 0	–	4,500 0 0	9	10 Oct., 1852.
		Griffin C. Gult,	200 0 0	100 0 0	–	100 0 0	5	21 Feb., 1851.
		Acheson Lyle,	838 10 0	500 0 0	–	100 0 0	1	5 April, 1848.
		Thomas M'Clellan,	1,000 0 0	500 0 0	200 0 0	300 0 0	3	10 March, 1851.
		Robert Alexander,	300 0 0	300 0 0	–	300 0 0	5	5 Dec., „
		John Lyle,	1,000 0 0	750 0 0	–	750 0 0	5	28 April, 1853.
		John Cromie,	500 0 0	500 0 0	–	300 0 0	3	15 Aug., 1851.
		William W. Sillito,	200 5 2	250 0 0	–	200 0 0	4	27 June, „
		Alexander M'Laughlin,	250 0 6	200 0 0	–	200 0 0	5	8 Dec., „
		James B. Ball,	250 0 0	250 0 0	–	120 0 0	3	21 July, 1852.
		Alexander M'Laughlin,	100 12 0	100 0 0	–	100 0 0	5	6 May, „
		Robert Alexander,	100 0 0	100 0 0	–	40 0 0	2	10 March, 1853.
	Keenaght,	Thomas Scott,	2,500 0 0	1,500 0 0	000 0 0	000 0 0	3	1 May, 1850.
		William Osborne and Joseph Osborne,	2,455 0 0	1,500 0 0	500 0 0	1,000 0 0	4	12 Dec., 1851.
		Marcus M'Causland,	16,028 15 0	4,000 0 0	–	4,000 0 0	8	25 March, 1852.
		Richard Hunter,	3,357 0 0	1,500 0 0	–	1,500 0 0	5	18 Jan., „
		Alexander Ross,	448 0 0	200 0 0	–	200 0 0	5	19 „ 1850.
		Sir Henry H. Bruce,	5,995 0 0	2,500 0 0	1,000 0 0	1,000 0 0	2	14 Aug., „
		George V. Sampson,	983 0 0	300 0 0	–	300 0 0	5	2 May, „
		Benjamin Lane,	363 15 0	150 0 0	–	150 0 0	5	30 „ „
		William Lane,	365 5 0	150 0 0	–	120 0 0	4	14 Aug., 1849.
		John Martin,	342 13 4	300 0 0	–	300 0 0	5	19 Feb., 1851.
		James M'Sparrow,	1,113 0 4	700 0 0	–	700 0 0	5	26 Aug., „
		William Wilson,	672 6 2	250 0 0	–	150 0 0	3	8 May, „
		George V. Sampson,	400 0 0	400 0 0	–	320 0 0	4	14 „ 1853.
		Richard Hunter,	3,187 10 2	1,000 0 0	–	800 0 0	4	10 June, „
		George Craig,	100 0 0	100 0 0	–	20 0 0	1	14 Oct., „
	Loughinsholler	William Graves,	150 0 0	100 0 0	–	100 0 0	5	0 May, 1850.
		Richard Hunter,	597 0 0	400 0 0	–	400 0 0	5	10 Oct., „
		John P. Hewitt,	100 0 0	100 0 0	10 0 0	90 0 0	5	28 July, 1849.
		Earl Clancarty and others,	3,000 0 0	1,900 0 0	–	1,520 0 0	4	22 Dec., 1852.
		Richard Hunter,	250 0 0	150 0 0	–	120 0 0	4	5 Sept., 1853.
		James Courtenay,	372 4 10	200 0 0	–	80 0 0	2	13 July, „
	Tirkeeran,	John Lithgow,	160 0 0	100 0 0	–	100 0 0	5	18 May, 1848.
		Anthony Babington,	6,600 0 0	2,000 0 0	–	2,000 0 0	5	26 „ 1850.
		Acheson Lyle,	424 11 8	400 0 0	–	240 0 0	3	1 „ 1849.
		John B. Baresford,	1,500 0 0	800 0 0	–	800 0 0	5	24 Aug., 1850.
		Acheson Lyle,	504 13 2	300 0 0	–	120 0 0	2	10 March, 1849.
		Peter B. Maxwell,	800 0 0	400 0 0	–	400 0 0	5	25 Oct., „
		Thomas Scott,	600 0 0	600 0 0	–	300 0 0	3	28 June, 1851.
		Peter B. Maxwell,	200 0 0	200 0 0	–	160 0 0	4	9 Aug., 1850.
		Gross Total, £	105,362 10 2	38,710 0 0	2,430 0 0	33,160 0 0		
DONEGAL,	Banagh,	John Hamilton,	7,000 0 0	7,000 0 0	1,000 0 0	6,000 0 0	12	1 May, 1849.
		Earl of Arran,	6,968 0 0	6,000 0 0	3,550 0 0	2,450 0 0	5	17 Feb., „
		George C. G. Wray,	129 0 0	100 0 0	–	100 0 0	5	24 Oct., 1848.
		Thomas Brooke,	1,278 0 0	1,000 0 0	–	1,000 0 0	5	27 Aug., 1851.
		Arthur Walker,	142 10 10	100 0 0	–	100 0 0	5	26 Jan., 1850.
		Joseph Welsh,	380 8 2	250 0 0	–	250 0 0	5	15 Dec., 1851.
		Sophia Major,	500 0 0	200 0 0	–	120 0 0	3	12 April, „
		Sarah Cassidy,	371 0 7	100 0 0	–	–	–	–
		Claudius Hamilton and others,	282 0 0	250 0 0	–	250 0 0	5	3 Sept., 1849.
		Thos. Wark and Stephen Wark,	460 0 0	350 0 0	350 0 0	–	–	–
		William Sinclair,	2,370 0 0	2,000 0 0	–	2,000 0 0	5	14 Aug., 1851.
		George C. G. Wray,	109 8 4	100 0 0	–	100 0 0	5	6 Sept., 1849.
		Robert G. Montgomery,	700 0 0	700 0 0	700 0 0	–	–	–
		George C. G. Wray,	100 0 0	100 0 0	–	80 0 0	4	20 April, 1852.
		Thomas Brooke,	4,661 10 0	1,000 0 0	–	760 0 0	2	20 Aug., 1849.
		William Sinclair,	492 0 0	300 0 0	–	60 0 0	1	11 „ „
	Boylagh,	John Hamilton,	2,000 0 0	2,300 0 0	920 0 0	1,380 0 0	3	20 Sept., 1848.
	Enishowen, East,	Henry Hart,	800 0 0	550 0 0	–	550 0 0	5	2 Feb., 1850.
		Samuel Carmichael,	350 0 0	300 0 0	120 0 0	180 0 0	3	3 April, 1849.
		Peter B. Maxwell,	1,000 0 0	800 0 0	–	800 0 0	5	30 May, 1850.
		Michael Doherty,	1,000 0 0	500 0 0	–	500 0 0	5	22 Sept., 1852.
		John Harvey,	330 5 0	300 0 0	–	300 0 0	5	29 Jan., 1850.
		Robert Witherow,	180 0 0	100 0 0	–	80 0 0	3	13 March, „
		Thomas Lynch,	150 0 0	100 0 0	–	80 0 0	4	1 Aug., 1851.
		Thomas Witherow,	300 0 0	100 0 0	–	100 0 0	5	10 March, 1849.
		George Canning,	150 0 0	150 0 0	150 0 0	–	–	–
		James M'Monagle,	105 0 0	100 0 0	–	40 0 0	2	13 June, 1849.
		Henry Lynch,	308 0 0	150 0 0	30 0 0	120 0 0	4	8 Sept., „
		Lord Templemore,	10,000 0 0	6,000 0 0	–	5,400 0 0	11	25 May, 1852.
		John Cochran,	300 0 0	200 0 0	–	200 0 0	5	8 Feb., 1850.
		William O'Donnell,	155 0 0	100 0 0	–	60 0 0	3	19 „ 1849.
		William Knox,	600 0 0	400 0 0	–	400 0 0	5	17 July, 1850.
		George Young,	5,000 0 0	3,000 0 0	–	3,000 0 0	6	24 „ „
		John Ferguson,	760 0 0	500 0 0	–	500 0 0	5	3 June, 1851.
		James S. Dougherty,	1,500 0 0	500 0 0	–	500 0 0	5	23 Dec., 1852.
		Thomas Witherow,	108 0 0	100 0 0	–	60 0 0	3	12 Aug., „
		George Young,	2,000 0 0	2,000 0 0	–	2,000 0 0	5	30 March, 1853.
		Henry St. G. Layard,	749 2 0	250 0 0	–	–	–	–
		James W. Doherty,	381 0 0	300 0 0	–	60 0 0	1	17 May, 1852.

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of Instalments issued	Date of last Issue.
Donegal—*con.*	Enniskowen, West,	George Lynch,	161 0 0	150 0 0	—	150 0 0	5	25 Jan., 1849.
		John Torrens and others,	5,065 0 0	1,400 0 0	280 0 0	1,120 0 0	4	13 April, 1850.
		Joseph Dysart and Alexander Dysart,	330 0 0	300 0 0	—	240 0 0	4	8 Dec., 1851.
		John Canning,	236 10 0	100 0 0	—	100 0 0	5	27 May, 1853.
		Anna E. Norman and Connolly Norman,	5,550 0 0	1,750 0 0	—	1,750 0 0	5	3 June, „
		James Ross,	200 0 0	100 0 0	—	80 0 0	4	22 „ 1852.
		James Alexander,	092 0 0	600 0 0	—	200 0 0	2	4 Feb., 1851.
		James H. Todd,	288 18 2	250 0 0	—	200 0 0	4	24 Dec., 1852.
		N. C. Martin,	250 0 0	200 0 0	—	80 0 0	2	9 Nov., 1853.
	Kilmacrenan,	William Marshall,	000 0 0	300 0 0	—	180 0 0	3	28 Oct., 1848.
		Hamilton Verschoyle,	1,278 0 0	1,000 0 0	400 0 0	600 0 0	3	26 „ „
		Anthony Hastings,	274 0 0	200 0 0	—	200 0 0	5	13 Nov., 1849.
		John R. Boyd,	800 0 0	800 0 0	—	800 0 0	5	4 Dec., „
		Mary S. Brooke,	1,760 0 0	1,400 0 0	—	1,400 0 0	5	22 June, 1850.
		John Irwin,	150 0 0	100 0 0	—	40 0 0	2	17 Nov., 1848.
		Earl of Leitrim,	7,000 0 0	7,000 0 0	—	3,000 0 0	6	13 April, 1850
		Ditto,	7,000 0 0	7,000 0 0	—	4,500 0 0	9	21 June, 1851.
		Robert H. Patton,	200 0 0	200 0 0	—	80 0 0	2	26 Nov., 1849.
		John Irwin,	400 0 0	400 0 0	—	400 0 0	5	11 Oct., 1848.
		Henry Maturin,	200 0 0	150 0 0	—	150 0 0	5	18 Jan., 1850.
		William Atkins,	398 0 0	300 0 0	120 0 0	180 0 0	3	31 July, 1849.
		Charles F. Stewart,	052 0 0	300 0 0	—	240 0 0	4	12 Nov., 1850.
		John Olphert,	000 0 0	300 0 0	60 0 0	240 0 0	4	12 June, 1849.
		James Sinclair,	449 1 0	400 0 0	240 0 0	160 0 0	2	4 April, „
		Thomas Brooke,	4,000 0 0	2,000 0 0	—	2,000 0 0	6	15 July, 1851.
		Alexander Nixon,	400 0 0	200 0 0	—	160 0 0	4	10 „ 1850.
		John Irwin,	150 0 0	150 0 0	—	150 0 0	5	15 Aug., 1851.
		William Moore,	385 7 4	100 0 0	—	100 0 0	5	22 April, „
		Charles F. Stewart,	119 16 8	150 0 0	—	30 0 0	1	8 June, 1850.
	Raphoe,	James Irwin,	106 12 5	100 0 0	—	—	—	—
		John Keys,	316 0 0	300 0 0	300 0 0	—	—	—
		Thomas Blair,	157 0 0	150 0 0	—	150 0 0	5	0 Sept., 1850.
		Sir Edmund S. Hayes,	7,128 0 0	5,300 0 0	2,800 0 0	2,500 0 0	5	14 June, 1849.
		Marquis of Abercorn,	10,297 0 0	6,000 0 0	—	4,500 0 0	9	28 Aug., 1851.
		Sir Robert A. Ferguson,	534 0 0	500 0 0	—	500 0 0	5	14 „ 1849.
		Hugh Beoney,	100 0 0	100 0 0	—	100 0 0	5	27 Jan., „
		Andrew Ferguson,	1,850 0 0	1,500 0 0	—	1,500 0 0	5	13 Aug., 1850.
		Robert M'Clintock,	246 0 0	300 0 0	120 0 0	180 0 0	3	7 April, 1849.
		Joseph Pratt,	403 0 0	300 0 0	—	300 0 0	5	25 Aug., „
		William Knox,	194 0 0	150 0 0	150 0 0	—	—	—
		Robert G. Montgomery,	2,086 0 0	1,500 0 0	—	1,200 0 0	4	20 Feb., 1851.
		Sir Robert Bateson,	1,138 10 0	1,000 0 0	—	600 0 0	3	17 June, „
		Ditto,	1,370 7 0	1,000 0 0	—	400 0 0	2	7 April, 1849.
		Earl of Wicklow,	4,930 0 0	4,000 0 0	—	4,000 0 0	8	12 Aug., 1852.
		Earl of Erne,	4,000 0 0	4,000 0 0	—	3,500 0 0	7	11 June, „
		Robert Laird,	200 0 0	200 0 0	—	200 0 0	5	10 „ „
		Peter B. Maxwell,	300 0 0	300 0 0	—	180 0 0	3	4 April, 1850.
		William Young,	400 0 0	200 0 0	—	80 0 0	2	16 Oct., 1848.
		Andrew Laird,	207 10 0	100 0 0	—	100 0 0	5	10 June, 1851.
		William Fenwick,	227 0 0	400 0 0	—	200 0 0	5	25 „ 1849.
		William Style,	490 0 0	150 0 0	150 0 0	—	—	—
		James M'Curdy,	304 2 0	300 0 0	—	300 0 0	5	10 Dec., 1850.
		Samuel Hamilton,	276 18 4	200 0 0	—	120 0 0	3	4 Oct., 1852.
		John G. Sawly,	545 0 0	500 0 0	—	500 0 0	5	10 March, „
		Joseph H. Singer,	100 0 0	100 0 0	—	100 0 0	5	11 Aug., „
		Edward Bowen,	200 0 0	200 0 0	—	200 0 0	5	13 Dec., „
		Francis C. Leslie,	1,000 0 0	500 0 0	—	500 0 0	5	10 June, 1852.
		Joseph H. Singer,	200 0 0	200 0 0	—	200 0 0	5	11 „ „
		Sir Robert Bateson,	230 0 0	200 0 0	—	200 0 0	5	12 Nov., 1853.
	Tirhugh,	William H. Foster,	767 6 8	400 0 0	—	400 0 0	5	0 Oct., 1850.
		John Hamilton,	2,600 0 0	2,000 0 0	1,100 0 0	1,500 0 0	3	23 „ 1848.
		John Leslie,	2,400 0 0	1,200 0 0	—	720 0 0	3	25 Nov., „
		Ditto,	20,226 0 0	5,000 0 0	—	2,000 0 0	4	15 Sept., 1849.
		James Johnston,	940 0 0	600 0 0	—	600 0 0	5	4 Mar., 1850.
		William R. Tredennick,	776 6 0	300 0 0	—	300 0 0	5	11 April, „
		James Miller,	419 10 0	350 0 0	350 0 0	—	—	—
		George Knox,	5,000 0 0	2,000 0 0	—	2,000 0 0	5	11 July, 1850.
		William H. Foster,	1,000 0 0	1,120 0 0	—	1,000 0 0	5	11 Oct., „
		James Johnston & Charles Johnston,	1,000 0 0	1,000 0 0	—	1,000 0 0	5	5 Sept., 1851.
		Charles Maude,	150 0 0	150 0 0	—	00 0 0	2	12 June, „
		Gross Total, £	194,065 1 0	110,750 0 0	12,770 0 0	80,530 0 0	—	
Fermanagh,	Clanawly,	Earl of Enniskillen,	1,091 15 0	750 0 0	—	750 0 0	5	25 Jan., 1851.
		Ditto,	2,755 0 0	2,000 0 0	—	1,200 0 0	3	24 Nov., „
		Ditto,	800 0 0	800 0 0	—	480 0 0	3	17 Aug., 1853.
		William R. Armstrong,	120 0 0	100 0 0	—	40 0 0	2	25 Aug., „
	Clankelly,	John Richardson,	1,218 0 0	500 0 0	—	300 0 0	3	17 July, 1851.
	Coole,	Edward E. Mayne,	220 0 0	200 0 0	—	200 0 0	5	6 „ 1849.
	Knockninny,	Gartside Tipping,	253 1 11	250 0 0	—	250 0 0	5	6 Mar., 1850.
		Earl of Erne,	4,545 0 0	2,000 0 0	000 0 0	1,200 0 0	3	7 June, 1851.
		Ditto,	608 0 0	600 0 0	—	—	—	—
		Ditto,	1,312 0 0	1,200 0 0	—	—	—	—
	Lurg,	Edward Atthill and Margaret Brien,	400 0 0	200 0 0	—	160 0 0	4	2 June, 1852.
		James M'Cullagh,	700 0 0	400 0 0	—	400 0 0	5	11 „ 1851.
		James Johnston,	500 0 0	500 0 0	—	500 0 0	5	4 Jan., 1850.

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for.	Amount sanctioned.	Amount cancelled or relinquished.	Amount issued.	No. of instalments issued.	Date of last Issue.
			£ s. d.	£ s. d.	£ s. d.	£ s. d.		
Fermanagh—*con.*	Lurg—*con.*	John C. Bloomfield,	965 0 0	950 0 0	950 0 0	–	–	–
		Hugh W. Barton,	3,000 0 0	3,500 0 0	2,500 0 0	1,000 0 0	2	5 Sept., 1848.
		Henry M. Richardson,	500 0 0	300 0 0	–	300 0 0	5	1 Feb., 1850.
		John C. Bloomfield,	1,700 0 0	1,000 0 0	–	1,000 0 0	5	17 July, „
		John Irvine,	500 0 0	450 0 0	–	450 0 0	5	2 March, 1853.
		Ditto,	315 0 0	300 0 0	–	180 0 0	3	11 Dec., 1851.
		Hugh W. Barton,	3,428 0 0	1,000 0 0	1,000 0 0	–	–	–
		James Johnston,	3,000 0 0	2,000 0 0	–	600 0 0	2	18 July, 1850.
		Folliott W. Barton,	7,200 0 0	1,000 0 0	–	800 0 0	4	30 Nov., 1849.
		Hezlett Hamilton,	326 0 0	300 0 0	–	180 0 0	3	17 April, 1850.
		Lord Adam Loftus,	400 0 0	400 0 0	160 0 0	240 0 0	3	20 Dec., 1851.
		Richard St. George,	510 0 0	400 0 0	400 0 0	–	–	–
		James Lendrum,	250 0 0	250 0 0	–	150 0 0	3	4 Oct., 1853.
	Magheraboy,	Lucius H. Deering,	518 17 5	300 0 0	–	104 0 0	4	27 Aug., „
		John Collum,	500 0 0	300 0 0	–	240 0 0	4	10 May, 1851.
		Marquis of Ely,	500 0 0	500 0 0	–	100 0 0	1	11 May, 1853.
	Magherastephana,	Robert Noble,	500 0 0	500 0 0	400 0 0	100 0 0	1	25 June, 1849.
		Sir Arthur B. Brooke,	20,000 0 0	7,000 0 0	4,000 0 0	3,000 0 0	7	20 Aug., 1851.
		Earl of Erne,	7,937 0 0	2,000 0 0	–	–	–	–
		Sir James W. King,	1,126 7 9	1,100 0 0	300 0 0	–	–	–
		Henry Leslie,	863 16 8	500 0 0	–	100 0 0	1	26 May, „
		Archibald Boardman,	100 0 0	100 0 0	–	–	–	–
		Robert Noble,	200 0 0	200 0 0	–	200 0 0	5	13 July, 1852.
		Ditto,	100 0 0	100 0 0	–	100 0 0	5	17 „ „
		Earl of Erne,	550 0 0	550 0 0	–	550 0 0	5	8 Feb., 1853.
		Sir J. W. King,	300 0 0	300 0 0	–	120 0 0	2	15 Nov., „
	Tirkennedy,	James Lendrum,	1,515 0 0	1,300 0 0	–	–	–	–
		John G. Porter,	5,000 0 0	3,000 0 0	–	500 0 0	1	24 Dec., 1847.
		Ditto,	1,731 0 0	1,700 0 0	–	680 0 0	3	10 Jan., 1850.
		Henry M. Archdall,	300 0 0	200 0 0	–	200 0 0	5	24 Nov., 1851.
		Henry M. Richardson,	600 0 0	250 0 0	–	–	–	–
		Henry A. Burke,	430 0 0	250 0 0	–	250 0 0	5	7 Sept., 1853.
		James Lendrum,	500 0 0	500 0 0	–	–	–	–
		Gross Total, £	89,234 12 9	41,040 0 0	10,310 0 0	19,090 0 0	–	
Tyrone,	Clogher,	Francis Gervais,	1,000 0 0	1,000 0 0	400 0 0	600 0 0	3	20 Sept., 1848.
		Samuel Vesey,	700 7 3	700 0 0	–	700 0 0	5	18 July, 1849.
		Morgan W. Jellett,	400 0 0	200 0 0	–	200 0 0	5	29 Jan., 1852.
		Robert Maude,	201 10 0	200 0 0	–	160 0 0	4	11 March, 1849.
		Thomas B. Browne,	3,563 0 0	700 0 0	–	700 0 0	5	0 Dec., 1853.
	Dungannon, Lower.	Richard N. Horner,	2,900 0 0	1,000 0 0	–	050 0 0	6	18 Feb., 1849.
		James Gunning,	962 2 10	500 0 0	–	500 0 0	5	30 Nov., 1850.
		Earl of Caledon,	8,240 0 0	7,800 0 0	–	2,500 0 0	5	16 June, 1852.
		James Cochran,	220 0 0	200 0 0	–	200 0 0	5	7 Jan., „
		John W. Stokes,	330 0 0	250 0 0	–	250 0 0	5	24 Dec., 1850.
	Dungannon, Middle.	Mortimer O'Sullivan,	150 0 0	100 0 0	–	100 0 0	5	24 June, 1848.
		Henry Greene,	200 0 0	150 0 0	–	30 0 0	1	12 Nov., 1849.
		William Falls,	350 0 0	300 0 0	–	300 0 0	5	11 May, 1850.
		Mortimer O'Sullivan,	100 0 0	100 0 0	60 0 0	40 0 0	2	26 July, 1849.
		James M. Macrum,	540 0 0	200 0 0	–	120 0 0	3	28 May, 1852.
		Earl of Charlemont,	456 0 0	450 0 0	8 0 0	442 0 0	5	1 March, „
		John Y. Burges,	500 0 0	400 0 0	–	160 0 0	2	5 June, „
		Earl of Charlemont,	650 0 0	550 0 0	–	110 0 0	1	3 June, 1853.
	Dungannon, Upper.	William L. Conyngham,	300 0 0	300 0 0	–	300 0 0	5	11 Oct., 1848.
		James Scott,	215 0 0	200 0 0	–	200 0 0	5	0 Feb., 1849.
		Guardians of Viscount Powerscourt,	2,000 0 0	1,800 0 0	–	1,500 0 0	5	20 Oct., „
		Andrew Vance,	813 0 0	200 0 0	–	200 0 0	5	29 Sept., „
		William L. Conyngham,	200 0 0	200 0 0	–	200 0 0	5	5 Jan., „
	Omagh, East,	James Lendrum,	5,000 0 0	4,000 0 0	2,200 0 0	825 0 0	2	20 Nov., 1850.
		Johnston Mansfield,	500 0 0	300 0 0	–	300 0 0	5	23 Jan., 1852.
		Latham Blacker,	3,000 0 0	1,300 0 0	1,040 0 0	260 0 0	1	22 Feb., 1848.
		George Lendrum,	2,272 0 0	2,200 0 0	–	880 0 0	2	12 Sept., 1851.
		Robert V. Dixon,	400 0 0	400 0 0	–	–	–	–
	Omagh, West,	Sir James M. Stronge,	1,650 0 0	1,500 0 0	–	900 0 0	3	8 Aug., 1850.
		Sir Robert A. Ferguson,	2,053 0 0	1,600 0 0	–	1,600 0 0	5	14 May, „
		Ditto,	521 0 0	500 0 0	–	500 0 0	5	14 July, 1849.
		Henry C. Lighton,	1,000 0 0	1,000 0 0	600 0 0	400 0 0	2	5 April, „
		Sir Robert A. Ferguson,	1,642 0 0	1,250 0 0	–	1,250 0 0	5	10 Dec., 1851.
		Ditto,	270 0 0	250 0 0	–	250 0 0	5	3 Nov., 1849.
		Ditto,	514 14 10	500 0 0	–	300 0 0	3	10 „ 1851.
		Henry Echlin,	394 0 0	250 0 0	–	150 0 0	3	25 „ „
		Audley Caldwell,	300 0 0	150 0 0	–	–	–	–
	Strabane, Lower.	James Sinclair,	1,517 10 6	1,100 0 0	–	1,100 0 0	5	8 April, 1850.
		Charles J. Gardiner,	1,814 19 11	1,250 0 0	500 0 0	750 0 0	3	27 „ „
		Alexander S. Humphreys,	311 0 0	300 0 0	–	300 0 0	5	12 Sept., 1851.
		Marquis of Abercorn,	10,416 0 0	6,000 0 0	–	5,000 0 0	10	9 Oct., „
		Andrew F. Knox,	250 0 0	250 0 0	–	250 0 0	5	10 Aug., 1848.
		John Baird,	100 0 0	100 0 0	–	100 0 0	5	3 Feb., 1849.
		John Humphrys,	1,000 0 0	800 0 0	–	480 0 0	3	31 May, „
		Thomas Baird,	100 0 0	100 0 0	–	100 0 0	5	20 Oct., 1848.
		Robert Hume,	300 0 0	300 0 0	300 0 0	–	–	–
		Peter B. Maxwell,	400 0 0	300 0 0	–	300 0 0	5	10 July, 1850.
		William Knox,	780 0 0	600 0 0	–	500 0 0	5	17 May, 1851.
		George Smithwick,	202 0 0	150 0 0	–	90 0 0	3	20 Sept., 1848.
		James C. Ball,	240 0 0	200 0 0	120 0 0	80 0 0	2	11 Oct., „
		John P. Kennedy, jun.,	581 10 0	350 0 0	–	210 0 0	3	5 April, 1851.
		James Sinclair,	342 9 6	300 0 0	–	180 0 0	3	31 Dec., 1850.

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of instalments issued.	Date of last issue.
Tyrone—*con.*	Strabane, Lower—*con.*	Daniel Baird,	500 0 0	450 0 0	–	90 0 0	1	22 Oct., 1850.
		James Houston,	500 0 0	300 0 0	–	120 0 0	2	1 July, 1851.
		Thomas Graham,	200 0 0	200 0 0	–	120 0 0	3	18 Sept., "
		Daniel Baird,	2,191 0 6	1,000 0 0	–	200 0 0	1	15 Nov., "
		Hugh Auchmleck,	420 0 0	250 0 0	–	250 0 0	5	1 Dec., 1852.
	Strabane, Upper	Arthur W. C. Hamilton,	9,893 6 8	6,000 0 0	4,000 0 0	2,000 0 0	4	13 March, 1849.
		William Ogilby,	13,505 0 0	9,000 0 0	–	3,000 0 0	6	10 Sept., 1850.
		David White,	245 7 0	150 0 0	–	120 0 0	4	10 Oct., 1849.
		William M'Crea,	200 0 0	200 0 0	–	200 0 0	5	10 June, "
		James M'Ivor,	1,300 0 0	800 0 0	–	800 0 0	6	7 Feb., 1851.
		Thomas L. Stack,	265 0 0	150 0 0	–	90 0 0	3	24 " "
		David White,	150 0 0	150 0 0	–	150 0 0	5	31 July, "
		James Byrne,	522 0 0	350 0 0	–	280 0 0	4	3 Sept., "
		William Todd,	215 5 0	200 0 0	–	200 0 0	5	28 April, "
		Daniel Baird,	900 0 0	600 0 0	–	120 0 0	1	15 July, "
		James Scott,	300 0 0	250 0 0	–	160 0 0	2	10 Aug., 1852.
		Gross Total, £	95,465 17 11	60,770 0 0	9,128 0 0	36,737 0 0	–	
Armagh,	Armagh,	Lee M'Kinstry,	2,830 0 0	1,000 0 0	600 0 0	400 0 0	2	12 July, 1849.
		Crosby S. Mangan,	950 0 0	300 0 0	–	120 0 0	3	9 Feb., 1850.
		William J. Armstrong,	690 0 0	400 0 0	–	400 0 0	5	8 May, 1849.
		Samuel Simpson,	250 0 0	150 0 0	–	60 0 0	2	11 June, 1851.
	Fews, Lower,	Earl of Gosford,	4,000 0 0	4,000 0 0	4,000 0 0	–	–	–
		Ditto,	8,000 0 0	4,000 0 0	4,000 0 0	–	–	–
		Ditto,	1,057 2 0	1,000 0 0	–	1,000 0 0	5	1 March, 1851.
		Ditto,	1,600 0 0	1,000 0 0	–	800 0 0	4	30 Sept., 1852.
		Jonathan Chomley,	100 0 0	100 0 0	–	90 0 0	3	18 May, 1853.
		Henry T. Prentice,	800 0 0	800 0 0	–	–	–	–
	Fews, Upper,	John J. Bigger,	400 0 0	200 0 0	–	200 0 0	5	7 July, 1849.
		Jonathan Chomley,	100 0 0	100 0 0	–	100 0 0	5	11 Dec., 1850.
		William Armstrong,	948 0 0	400 0 0	–	–	–	–
	Oneilland, East	Francis Forde,	868 0 0	400 0 0	–	400 0 0	5	16 May, 1850.
	Oneilland, West	Henry Caulfield,	800 0 0	600 0 0	–	480 0 0	4	12 April, "
		Robert W. C. Cope,	1,391 5 6	800 0 0	–	800 0 0	5	27 Sept., 1849.
		Andrew M'Creaght,	174 18 6	150 0 0	120 0 0	30 0 0	1	11 Oct., 1848.
		Robert W. C. Cope,	610 0 0	550 0 0	–	550 0 0	5	11 Dec., 1849.
	Orior, Lower,	William H. Foster,	174 0 0	150 0 0	–	150 0 0	5	1 July, 1848.
		Count Pane de Salis,	4,000 0 0	2,000 0 0	–	400 0 0	1	13 Dec., 1849.
		Mortimer O Sullivan,	600 0 0	250 0 0	–	150 0 0	3	2 Sept., 1853.
	Orior, Upper,	Henry Alexander,	1,044 0 0	600 0 0	–	300 0 0	3	0 " 1849.
		Powell Foxall,	600 0 0	500 0 0	–	200 0 0	2	13 Sept., "
		James W. M'Neale,	1,995 0 0	100 0 0	–	80 0 0	4	28 June, 1851.
	Tiranny,	Sir James M. Stronge,	500 0 0	500 0 0	200 0 0	300 0 0	3	21 April, 1849.
		Edward W. Bond,	150 0 0	100 0 0	–	100 0 0	5	11 Aug., "
		Ditto,	447 14 4	150 0 0	–	30 0 0	1	14 Jan., 1848.
		Sir James M. Stronge,	501 0 0	150 0 0	30 0 0	120 0 0	4	19 Sept., 1849.
		Earl of Caledon,	2,550 0 0	2,500 0 0	–	500 0 0	1	13 Aug., 1850.
		Thomas J. White,	250 0 0	150 0 0	–	150 0 0	5	24 Jan., 1851.
		William J. Armstrong,	400 0 0	400 0 0	–	160 0 0	2	9 Nov., 1852.
		Sir James M. Stronge,	3,000 17 2	2,500 0 0	–	2,000 0 0	4	25 May, 1853.
		Gross Total, £	42,472 19 0	26,100 0 0	8,050 0 0	10,280 0 0	–	
Down,	Ards,	Hugh Montgomery,	7,159 7 6	2,500 0 0	–	1,500 0 0	3	20 March, 1852.
		Catherine A. Knox & others	1,187 0 0	600 0 0	–	–	–	–
	Castlereagh, Lower.	Hugh Kennedy,	2,008 7 0	1,000 0 0	800 0 0	200 0 0	1	16 March, 1848.
		George Allen,	1,000 0 0	600 0 0	–	600 0 0	5	1 Oct., 1852.
		David S. Ker,	364 10 0	250 0 0	–	250 0 0	5	17 Sept., "
	Castlereagh, Upper.	James Robinson,	200 0 0	100 0 0	–	100 0 0	5	3 Jan., 1851.
		Sir Robert Bateson,	1,050 10 0	1,000 0 0	–	600 0 0	3	20 June, 1852.
	Dufferin,	Lord Dufferin,	4,014 0 0	4,000 0 0	–	500 0 0	1	10 " 1848.
	Iveagh, Upper,	John T. Reilly,	300 0 0	300 0 0	–	300 0 0	5	9 Oct., 1850.
		Francis C. Leslie,	150 0 0	150 0 0	–	150 0 0	5	13 Nov., 1848.
		Earl of Roden,	3,100 0 0	2,400 0 0	–	2,400 0 0	5	19 Oct., 1852.
		Edward H. Trevor,	200 0 0	150 0 0	90 0 0	60 0 0	2	4 May, 1848.
	Kinnelarty,	William B. Forde,	5,841 13 8	5,800 0 0	–	5,000 0 0	10	5 April, 1850.
		Lady Harriet Forde,	1,500 0 0	600 0 0	–	900 0 0	5	30 Nov., 1849.
		David S. Ker,	3,560 0 0	1,500 0 0	–	1,500 0 0	5	5 June, "
	Lecale,	Arthur H. Montgomery,	1,441 18 10	700 0 0	–	420 0 0	3	27 March, 1852.
		John Keown,	807 0 0	600 0 0	–	120 0 0	1	2 Aug., 1853.
	Mourne,	Alexander Stewart,	500 0 0	400 0 0	–	400 0 0	5	0 May, 1850.
		Gross Total, £	37,701 14 0	22,950 0 0	890 0 0	15,200 0 0	–	

MIDLAND AND EASTERN DISTRICT.

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of instalments issued.	Date of last issue.
Cavan,	Castlerahan,	Samuel Winter,	800 0 0	600 0 0	–	600 0 0	5	28 Aug., 1851.
		Thomas Gosselin,	348 0 0	300 0 0	–	120 0 0	2	19 Dec., 1850.
	Clankee,	Sir John Young,	1,600 0 0	1,500 0 0	–	1,200 0 0	4	3 May, 1853.
		Joseph Pratt,	1,254 8 5	800 0 0	–	800 0 0	5	28 " 1850.
		Frederick FitzPatrick,	400 0 0	200 0 0	–	200 0 0	5	21 June, 1849.
		Guy P. L'Estrange,	400 0 0	300 0 0	–	300 0 0	5	17 Oct., 1850.

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of Instalments issued.	Date of last Issue.
CAVAN—*con.*	Clonmahon,	John R. Vernon,	267 0 0	200 0 0	200 0 0	–	–	–
		Mark Kerr,	350 0 0	150 0 0	150 0 0	–	–	–
		John Neshitt,	600 0 0	300 0 0	–	300 0 0	5	3 May, 1849.
		Lord John G. Beresford,	15,000 0 0	10,000 0 0	9,000 0 0	1,000 0 0	2	3 Sept., "
		John Beresford,	4,000 0 0	2,500 0 0	2,000 0 0	500 0 0	1	4 May, 1848.
		Richard O'Reilly,	800 0 0	450 0 0	–	50 0 0	1	24 Nov., 1849.
		James Campbell,	150 0 0	150 0 0	–	–	–	–
	Loughtee, Lower	John Baker,	200 0 0	200 0 0	–	160 0 0	4	30 Aug., 1848.
		John Ingham,	100 0 0	100 0 0	–	100 0 0	5	30 April, 1850.
		Andrew McCreight,	500 0 0	400 0 0	220 0 0	180 0 0	3	26 May, 1851.
		John C. James,	400 0 0	300 0 0	–	300 0 0	5	1 March, 1852.
		Ditto,	1,000 0 0	400 0 0	–	100 0 0	5	30 Sept., "
	Loughtee, Upper	Robert Burroughs,	550 16 9	750 0 0	300 0 0	450 0 0	3	27 June, 1848.
		Henry T. Kilner,	388 16 6	200 0 0	–	200 0 0	5	15 March, 1849.
		Marion and Charles Waring	1,000 0 0	1,000 0 0	200 0 0	800 0 0	4	4 April, "
		Thomas Smith,	445 10 7	400 0 0	400 0 0	–	–	–
		William Smith,	175 0 0	150 0 0	–	150 0 0	4	13 July, 1849.
		Matthew O'R. Dease,	500 0 0	300 0 0	–	60 0 0	1	5 June, 1848.
		Lord Farnham,	2,000 0 0	1,500 0 0	600 0 0	900 0 0	3	2 Feb., 1850.
		Ditto,	150 0 0	150 0 0	90 0 0	60 0 0	2	1 " "
		William H. Emery,	150 0 0	150 0 0	–	150 0 0	5	12 " 1853.
		Marion and Charles Waring	200 0 0	200 0 0	–	200 0 0	5	11 Sept., 1849.
		Arthur Knox,	150 0 0	100 0 0	–	100 0 0	5	26 May, 1851.
	Tullygarvey,	Theophilus Clements,	150 0 0	150 0 0	–	150 0 0	1	25 Nov., 1847.
		Robert Gunseaddon,	200 0 0	100 0 0	–	100 0 0	5	5 July, 1849.
		William H. Emery,	500 0 0	250 0 0	–	250 0 0	5	24 " 1850.
		Arthur R. Slack,	111 5 9	100 0 0	40 0 0	60 0 0	3	11 Jan., 1849.
		William Betty,	150 0 0	100 0 0	–	100 0 0	5	28 March, "
		Dawson R. Coate,	1,000 0 0	600 0 0	–	600 0 0	5	14 Sept., "
		Marcus G. Beresford,	1,500 0 0	1,000 0 0	800 0 0	200 0 0	1	10 May, 1848.
		Robert Burroughs,	1,600 8 8	1,000 0 0	800 0 0	200 0 0	1	9 " "
		Henry T. Clements,	1,000 0 0	850 0 0	–	640 0 0	4	18 Nov., 1851.
		Marcus G. Beresford,	200 0 0	200 0 0	–	200 0 0	5	24 Feb., "
		James Godley,	100 0 0	100 0 0	–	80 0 0	4	3 Jan., 1853.
	Tullyhaw,	John Finlay,	318 17 9	200 0 0	–	200 0 0	5	16 Aug., 1849.
		Guy L'Estrange,	1,000 0 0	500 0 0	560 0 0	140 0 0	1	29 March, 1848.
		Sir James W. King,	511 7 8	560 0 0	–	200 0 0	2	9 Dec., 1852.
		William H. Emery,	500 0 0	300 0 0	–	300 0 0	5	12 Oct., "
		Ditto,	150 0 0	150 0 0	–	150 0 0	5	11 Nov., "
		Ditto,	150 0 0	150 0 0	–	150 0 0	5	12 " 1853.
	Tullyhunco,	Richard Fox,	400 0 0	250 0 0	–	250 0 0	5	3 Jan., 1850.
		John M'Manus,	144 0 0	160 0 0	80 0 0	70 0 0	1	28 April, 1848.
		Mary Anne and Jane Young,	314 0 0	200 0 0	–	160 0 0	4	3 May, 1849.
		Earl of Gosford,	4,000 0 0	4,000 0 0	4,000 0 0	500 0 0	1	30 March, 1848.
		William Betty,	100 0 0	100 0 0	–	100 0 0	5	11 Sept., 1850.
		Gross Total, £	55,927 15 8	35,250 0 0	19,440 0 0	14,200 0 0	–	
MONAGHAN,	Cremorne,	Thomas Rothwell,	1,844 2 0	1,200 0 0	–	720 0 0	3	20 Dec., 1850.
		Lord Rhayney,	6,000 0 0	5,000 0 0	–	1,000 0 0	2	19 Oct., 1851.
		James M'Cullagh,	110 0 0	100 0 0	–	100 0 0	5	11 April, 1850.
	Dartree,	Richard Mayne,	200 0 0	150 0 0	–	150 0 0	5	6 Sept., 1849.
		Lord Cremorne,	2,000 0 0	1,500 0 0	1,200 0 0	300 0 0	1	10 Feb., 1848.
		John L. Cole,	600 0 0	500 0 0	–	500 0 0	5	6 July, 1849.
		Thomas Bunker,	1,000 0 0	600 0 0	–	240 0 0	2	10 Sept., "
		John Moorhead,	300 0 0	240 0 0	120 0 0	80 0 0	2	27 July, 1850.
		William Story,	100 0 0	100 0 0	–	100 0 0	5	23 Jan., 1851.
		William Forster,	750 0 0	300 0 0	–	500 0 0	5	11 Feb., 1850.
		John C. Poundon,	400 0 0	400 0 0	240 0 0	160 0 0	2	29 Jan., 1851.
		John T. Whitstone,	105 0 0	100 0 0	–	100 0 0	5	30 April, "
		William Forster,	900 0 0	300 0 0	–	140 0 0	4	20 Nov., "
		John C. Quinn,	1,000 0 0	300 0 0	–	180 0 0	1	3 " 1853.
	Farney,	Evelyn J. Shirley and James Shirley,	5,000 0 0	3,750 0 0	–	3,500 0 0	7	9 April, 1850.
		Richard Bolton,	670 0 0	300 0 0	–	240 0 0	4	17 June, 1852.
		Robert L. Tottenham,	217 0 0	200 0 0	–	200 0 0	5	29 Oct., "
	Monaghan,	Charles Atkinson,	1,000 0 0	500 0 0	–	100 0 0	1	4 April, 1848.
		Sir George Forster,	2,000 0 0	700 0 0	700 0 0	–	–	–
		Edward Lucas,	6,000 0 0	5,000 0 0	3,000 0 0	2,000 0 0	4	4 Jan., 1850.
		Elizabeth J. Woodright,	522 12 5	300 0 0	–	300 0 0	5	8 June, 1849.
		Ditto,	1,503 2 6	800 0 0	300 0 0	500 0 0	4	12 " 1850.
		John G. Wright,	780 0 0	300 0 0	–	140 0 0	2	27 April, 1849.
		Lord Rossmore,	1,077 0 0	900 0 0	–	540 0 0	3	19 Dec., 1852.
		Elizabeth J. Woodright,	500 0 0	300 0 0	–	300 0 0	5	5 June, 1851.
		Sir George Forster,	700 0 0	700 0 0	700 0 0	–	–	–
		John R. Young,	100 0 0	100 0 0	–	100 0 0	5	2 May, 1851.
		Elizabeth J. Woodright,	300 0 0	300 0 0	–	60 0 0	1	2 Sept., 1850.
	Trough,	Charles P. Leslie,	17,607 0 0	8,000 0 0	1,200 0 0	4,500 0 0	6	28 Nov., 1849.
		Andre A. Murray,	1,000 0 0	1,000 0 0	400 0 0	600 0 0	3	1 May, "
		Thomas L. B. Kennedy,	169 0 0	100 0 0	–	100 0 0	5	10 July, "
		William Anketell,	740 0 0	400 0 0	–	400 0 0	5	13 " 1850.
		Charles P. Leslie,	1,200 0 0	1,200 0 0	–	720 0 0	3	29 Nov., 1849.
		James Anketell,	183 0 8	100 0 0	100 0 0	–	–	–
		Francis Hurst,	541 15 0	250 0 0	–	250 0 0	5	3 July, 1851.
		William Anketell,	5,137 0 0	2,000 0 0	–	800 0 0	2	27 March, 1852.
		John W. Johnstone,	639 0 0	150 0 0	–	90 0 0	1	14 April, 1851.
		David Ross,	1,248 0 0	400 0 0	–	320 0 0	4	28 April, 1853.
	Clones,	Sydney A. Madden,	200 0 0	200 0 0	–	–	–	
		Gross Total, £	72,786 15 2	30,350 0 0	8,000 0 0	20,670 0 0	–	

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of instalments issued.	Date of last Issue.
Longford,	Ardagh,	Samuel W. Blackall,	1,531 10 8	1,500 0 0	–	1,500 0 0	5	1 Nov., 1849.
		Ditto,	860 0 0	700 0 0	–	700 0 0	5	24 Oct., 1848.
		Ditto,	1,000 0 0	700 0 0	–	700 0 0	5	8 Feb., 1853.
		Hugh M. Tuite,	450 0 0	450 0 0	–	360 0 0	4	18 May, 1849.
		Richard M. Fox,	2,288 11 0	1,500 0 0	–	1,200 0 0	4	12 Sept., 1851.
		John Fleming,	200 5 6	150 0 0	–	90 0 0	3	30 July, 1849.
		Frances Edgeworth,	137 10 0	100 0 0	–	100 0 0	5	9 Nov., "
		Earl of Longford,	1,450 0 0	1,000 0 0	–	1,000 0 0	5	24 Aug., "
		Samuel W. Blackall,	150 0 0	150 0 0	–	150 0 0	5	1 " "
		Richard W. Bond,	541 0 0	500 0 0	–	300 0 0	3	0 Jan., 1851.
		Earl of Longford,	1,250 0 0	1,000 0 0	–	800 0 0	4	23 Nov., 1853.
		Thomas Lefroy,	3,250 0 0	2,450 0 0	–	1,470 0 0	3	22 April, 1851.
		Anthony Lefroy,	599 17 7	550 0 0	–	220 0 0	2	14 Aug., 1850.
		Samuel W. Blackall,	100 0 0	100 0 0	–	100 0 0	5	13 Dec., "
		Richard M. O'Ferrall and Elizabeth Cosby,	1,200 0 0	1,000 0 0	400 0 0	600 0 0	3	19 Aug., 1851.
		Samuel W. Blackall,	200 0 0	200 0 0	–	200 0 0	5	15 Dec., "
		Ditto,	400 0 0 250 0 0	650 0 0	–	650 0 0	5	7 Feb., 1853.
		Charles S. Edgeworth,	100 0 0	100 0 0	–	20 0 0	1	10 Nov., 1851.
		Thomas Lefroy,	200 0 0	200 0 0	–	40 0 0	1	4 " "
	Granard,	Charles Fox,	604 0 0	800 0 0	160 0 0	640 0 0	4	8 Dec., "
		William S. Ball,	300 0 0	250 0 0	–	150 0 0	3	14 April, 1849.
		Ditto,	300 0 0	300 0 0	–	300 0 0	5	21 Nov., 1848.
		John L. O'Ferrall,	988 3 4	950 0 0	–	950 0 0	5	4 Aug., 1849.
		Henry M. Bond,	500 0 0	400 0 0	–	400 0 0	5	19 June, "
		Thomas N. Edgeworth,	588 18 0	500 0 0	–	500 0 0	5	5 Jan., 1851.
		Wray Palliser,	578 18 1	500 0 0	–	500 0 0	5	1 Aug., 1849.
		James Auchmuty,	150 0 0	150 0 0	–	150 0 0	5	17 Nov., 1851.
		William S. Ball,	200 0 0	200 0 0	–	120 0 0	3	14 Feb., 1850.
		Mark W. Daly,	224 0 0	200 0 0	–	200 0 0	5	9 Oct., 1851.
		Edward M'Evoy,	249 9 7	200 0 0	–	40 0 0	1	12 April, "
		Wray Palliser,	395 10 0	350 0 0	–	350 0 0	5	18 March, 1852.
		Thomas Gosselin,	450 0 0	400 0 0	–	80 0 0	1	5 Nov., 1853.
		John Thompson,	148 0 0	100 0 0	–	–	–	–
	Longford,	Thomas Gregory, jun.,	200 0 0	150 0 0	120 0 0	30 0 0	1	26 May, 1848.
		Willoughby Bond,	1,000 0 0	500 0 0	–	200 0 0	2	11 April, 1851.
		Sir Robert H. Gunning,	500 0 0	250 0 0	–	50 0 0	1	23 Sept., 1850.
		Thomas Marshall,	1,140 0 0	800 0 0	–	160 0 0	1	3 July, "
		William Fleming,	676 9 0	500 0 0	–	100 0 0	1	18 Dec., "
		John Thompson,	626 12 0	400 0 0	–	320 0 0	4	27 Aug., 1853.
	Rathcline,	William Ledwith,	884 0 0	500 0 0	–	240 0 0	2	19 March, 1852.
		William Lewis,	418 0 0	250 0 0	–	250 0 0	5	17 July, 1851.
		Catherine and L. L. B. Fox,	300 0 0	200 0 0	–	80 0 0	2	6 May, 1852.
		Richard P. O'Reilly,	750 0 0	750 0 0	–	150 0 0	1	21 Oct., 1853.
	Shrule,	Frederick T. Jessop,	1,780 0 0	1,500 0 0	–	1,500 0 0	5	30 " 1849.
		Lawrence H. K. Hayman,	6,000 0 0	6,000 0 0	–	2,500 0 0	5	15 Aug., "
		Ditto,	1,088 15 10	800 0 0	–	640 0 0	4	16 April, 1851.
		James Power,	218 0 0	200 0 0	120 0 0	80 0 0	2	24 Sept., 1850.
		Richard P. O'Reilly,	866 0 0	300 0 0	–	60 0 0	1	25 April, 1851.
		Ditto,	500 0 0	500 0 0	–	200 0 0	2	19 Sept., "
	Moydow,	Henry M. Bond,	150 0 0	150 0 0	–	90 0 0	3	0 Aug., 1850.
		Hugh Morrow,	272 0 0	250 0 0	–	250 0 0	5	17 Dec., "
		James Teaddle,	100 0 0	100 0 0	–	–	–	–
		Wray Palliser,	271 0 0	250 0 0	–	40 0 0	1	2 Aug., 1853.
		Gross Total, £	40,918 11 0	32,700 0 0	800 0 0	21,510 0 0	–	
Louth,	Ardee,	John Woolsey,	130 0 0	100 0 0	100 0 0	–	–	–
		John M'Clintock,	1,703 0 0	550 0 0	–	550 0 0	5	4 Jan., 1850.
		Sir Frederick G. Foster,	882 0 0	500 0 0	–	200 0 0	2	22 Feb., "
		John M'Clintock,	1,398 0 0	600 0 0	–	900 0 0	5	8 Nov., 1851.
		Alexander Henry,	1,380 0 0	500 0 0	–	100 0 0	1	9 May, "
		Edward Gromne,	124 0 0	100 0 0	–	100 0 0	5	10 Sept., 1853.
		John M'Clintock,	150 0 0	150 0 0	–	150 0 0	5	19 July, "
		Ditto,	165 0 0	150 0 0	–	30 0 0	1	8 Oct., "
		Anthony Gerstin,	446 0 0	400 0 0	–	80 0 0	1	1 " "
	Drogheda,	Charles Miller,	200 0 0	200 0 0	–	200 0 0	5	16 March, 1849.
	Dundalk, Lower	Thomas Fortescue,	9,324 0 0	2,000 0 0	850 0 0	1,500 0 0	3	2 Dec., 1850.
		Wm. Skelton & P. Skelton,	341 6 1	150 0 0	–	150 0 0	5	18 April, "
		Edward Tipping,	884 4 4	450 0 0	–	320 0 0	4	7 Jan., "
		Ditto,	202 10 10	200 0 0	–	80 0 0	2	15 " 1849.
		Charlotte Drush,	347 9 10	100 0 0	–	100 0 0	5	20 Dec., "
		James Tipping,	507 10 3	300 0 0	–	60 0 0	1	12 April, "
		James W. M'Neale,	1,504 0 0	600 0 0	–	360 0 0	3	21 May, 1850.
	Dundalk, Upper	Earl of Roden,	1,200 0 0	1,000 0 0	–	400 0 0	2	14 April, 1851.
		Thomas Fortescue,	12,384 0 0	3,000 0 0	–	500 0 0	1	31 May, 1850.
	Ferrard,	George H. Pentland,	733 15 10	500 0 0	–	500 0 0	5	3 " 1848.
		Allan O'B. Bellingham,	2,000 0 0	2,000 0 0	800 0 0	1,200 0 0	3	24 Sept., 1849.
		Ditto,	200 0 0	200 0 0	–	200 0 0	5	16 March, "
		Sir Allan E. Bellingham,	5,647 13 6	4,000 0 0	–	4,000 0 0	8	28 April, 1853.
		William D. Delap,	1,024 0 0	1,000 0 0	–	200 0 0	1	8 Feb., 1848.
		Viscount Massareene,	1,329 7 9	750 0 0	–	750 0 0	5	8 Nov., 1849.
		Andrew L. Savage, successor to Wm. M. Beresford,	200 0 0	100 0 0	–	100 0 0	5	3 Dec., 1850.
		Joseph F. Leathley,	199 0 0	100 0 0	100 0 0	–	–	–
		Viscount Massareene,	750 0 0	750 0 0	–	750 0 0	5	15 May, 1851.
		Allan O'B. Bellingham,	1,000 0 0	1,000 0 0	–	800 0 0	4	7 June, 1853.
		Henry Smythe,	1,011 10 0	500 0 0	–	400 0 0	4	27 May, 1851.

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for.	Amount sanctioned.	Amount cancelled or relinquished.	Amount issued.	No. of Instalments issued.	Date of last Issue.
			£ s. d.	£ s. d.	£ s. d.	£ s. d.		
Louth—*con.*	Louth,	Thomas Fortescue,	1,330 0 0	1,200 0 0	–	1,200 0 0	5	23 July, 1840.
		Ditto,	700 0 0	400 0 0	30 0 0	370 0 0	5	18 „ 1850.
		Ditto,	850 0 0	850 0 0	–	850 0 0	5	26 Jan., „
		Gross Total, £	59,630 15 7	25,550 0 0	1,780 0 0	–	–	
Meath[1]	Deece, Lower,	James George Murphy,	150 0 0	150 0 0	–	–	–	–
	Duleek, Lower,	Frederick Hamilton,	600 0 0	500 0 0	–	100 0 0	1	13 March, 1848.
		William B. Smythe,	150 0 0	150 0 0	–	–	–	–
	Dunboyne,	Charles Hamilton,	400 0 0	400 0 0	–	320 0 0	4	11 Oct., 1850.
		Thomas J. Hamilton,	200 0 0	200 0 0	200 0 0	–	–	–
		Thomas H. Thompson,	1,559 0 0	1,000 0 0	–	1,000 0 0	5	9 June, 1851.
		Ditto,	1,367 0 0	1,000 0 0	–	1,000 0 0	5	20 Dec., 1853.
	Fore,	Robert C. Wade,	5,297 0 8	4,000 0 0	–	4,000 0 0	8	3 May, 1850.
		Thomas E. Battersby,	140 0 0	100 0 0	–	100 0 0	5	9 Dec.[1] 1851.
		Patrick J. Kearney,	1,032 19 3	500 0 0	–	–	–	–
		James L. W. Naper,	2,000 0 0	2,000 0 0	–	2,000 0 0	5	16 July, 1853.
		Robert C. Wade,	2,000 0 0	1,000 0 0	–	1,000 0 0	5	22 Nov., 1852.
	Kells, Lower,	Anthony S. Hussey[1]	2,065 2 8	1,500 0 0	300 0 0	1,200 0 0	4	21 June, 1849.
		William J. A. Shaw,	400 0 0	350 0 0	–	350 0 0	5	21 Aug., „
		Sir Ralph Howard,	4,416 16 0	2,000 0 0	–	2,000 0 0	5	2 July, 1853.
		William J. A. Shaw,	270 0 0	250 0 0	–	250 0 0	5	1 Nov., 1851.
		Anthony S. Hussey,	500 0 0	300 0 0	–	300 0 0	5	22 May, „
		Sir Henry Meredyth,	600 0 0	400 0 0	–	–	–	–
		Thomas Jameson,	200 0 0	150 0 0	–	130 0 0	4	23 July, 1853.
		Thomas Thompson,	104 0 0	150 0 0	–	90 0 0	3	10 Nov.[1] „
	Kells, Upper,	James L. W. Naper,	3,360 11 6	3,000 0 0	–	3,000 0 0	6	13 Nov., 1850.
		Edward A. Stopford,	300 0 0	150 0 0	–	90 0 0	3	13 June, 1849.
		Richard Rothwell,	300 0 0	300 0 0	300 0 0	60 0 0	1	2 Feb., 1848.
		Marquis of Headford,	7,300 0 0	3,000 0 0	3,000 0 0	–	–	–
		Tankerville W. Chamberlain,	550 0 0	500 0 0	–	100 0 0	1	30 May, 1850.
		William Garnett and William Thompson,	228 0 0	200 0 0	–	200 0 0	5	20 Sept., 1852.
	Lune,	William B. Wade and Robert C. Wade,	100 0 0	100 0 0	–	80 0 0	4	5 „ 1840.
		William Marley,	200 0 0	150 0 0	–	150 0 0	5	9 May, „
		Alexander Montgomery,	790 0 0	750 0 0	–	450 0 0	3	14 April, 1851.
		Richard, P. O'Reilly[1]	1,391 12 1	600 0 0	–	240 0 0	4	10 May, 1852.
	Morgallion,	Edward Bligh,	583 0 0	500 0 0	–	200 0 0	2	25 July, 1850
	Moyfenrath, Lower,	Robert Fowler,	3,312 0 0	3,000 0 0	1,000 0 0	2,000 0 0	4	5 March, „
		Ditto,	3,000 0 0	1,000 0 0	–	800 0 0	4	9 June, 1851.
		Edward M'Evoy,	1,200 0 0	600 0 0	–	140 0 0	1	3 „ 1853.
	Navan, Lower,	Richard Rothwell,	200 0 0	200 0 0	200 0 0	40 0 0	1	2 Feb., 1848.
	Navan, Upper,	Charles P. Leslie,	6,507 0 0	5,700 0 0	–	5,700 0 0	12	6 April, 1850.
		Robert Thompson,	1,000 0 0	500 0 0	–	300 0 0	3	10 Oct., 1849.
	Ratoath,	Richard Rothwell,	500 0 0	300 0 0	300 0 0	60 0 0	1	2 Feb., 1848.
		Andrew Rorke,	115 4 10	100 0 0	80 0 0	20 0 0	1	6 March, „
	Skreen,	Lord Dunsany,	3,850 0 0	2,000 0 0	1,000 0 0	100 0 0	1	16 Dec., 1847.
		Earl of Mayo,	1,400 0 0	500 0 0	–	100 0 0	1	25 April, 1849.
		Leonard Cornwall,	350 0 0	300 0 0	–	60 0 0	1	30 Dec., 1850.
		Ditto,	500 0 0	500 0 0	–	100 0 0	1	11 May, 1853.
		Ditto,	500 0 0	500 0 0	–	–	–	–
	Slane, Lower,	Edward M. Hamilton,	100 0 0	100 0 0	–	100 0 0	5	23 May, 1848.
		Matthew Brinkley,	954 0 0	400 0 0	–	400 0 0	5	16 „ 1849.
		John N. Blake,	2,211 18 7	1,000 0 0	–	1,000 0 0	5	8 „ „
		Thomas Rutherford[1]	560 0 0	300 0 0	–	300 0 0	5	14 Feb., 1851.
		Ditto,	352 0 0	350 0 0	–	350 0 0	5	23 Jan., 1853.
		Matthew Brinkley,	400 0 0	400 0 0	–	240 0 0	3	12 March, 1851.
		Thomas Rutherford,	250 0 0	250 0 0	54 0 0	216 0 0	5	23 Jan., 1852.
		John Barlow,	900 0 0	700 0 0	–	700 0 0	5	7 „ 1853.
		Ditto,	200 0 0	200 0 0	–	200 0 0	5	30 July, „
	Slane, Upper,	William E. Granger,	312 0 0	200 0 0	–	160 0 0	4	16 June, 1849.
		John Bolton,	528 0 0	300 0 0	–	240 0 0	4	7 April, 1852.
		Sir St. Vincent K. H. Whitshed,	1,325 0 0	600 0 0	–	720 0 0	4	2 July, 1853.
		Gross Total, £	82,592 0 5	45,750 0 0	7,014 0 0	33,016 0 0	–	
Westmeath,	Clonlonan[1]	Gustavus Jones,	571 17 0	300 0 0	–	180 0 0	3	5 April, 1851.
		John Longworth,	505 1 7	500 0 0	–	100 0 0	1	1 May, „
		Eliza Mathews,	229 0 0	200 0 0	–	–	–	–
	Brawny[1]	Francis Longworth,	1,045 12 2	300 0 0	–	60 0 0	1	14 July[1] „
		Lord Castlemaine[1]	3,000 0 0	1,000 0 0	–	600 0 0	3	18 Oct., „
	Corkaree,	William J. Levinge,	1,404 0 0	1,450 0 0	580 0 0	870 0 0	3	27 June, 1849.
		Sir Percy Nugent,	800 0 0	800 0 0	–	320 0 0	2	21 Feb., „
		James W. M. Berry,	800 0 0	700 0 0	–	420 0 0	3	18 July, „
		Edward Daly,	450 0 0	300 0 0	–	120 0 0	2	18 Oct., 1852.
	Delvin[1]	Marquis of Westmeath,	2,000 0 0	1,500 0 0	–	900 0 0	3	26 Feb., 1850.
		Hercules Robinson,	600 0 0	200 0 0	160 0 0	40 0 0	1	19 Nov., 1847.
		Thomas J. Fetherstone[1]	766 0 0	500 0 0	500 0 0	–	–	–
		Thomas Rotheram,	150 0 0	150 0 0	–	120 0 0	4	21 July, 1852.
	Farbill,	John J. Nugent,	1,000 0 0	400 0 0	400 0 0	–	–	–
		Earl of Longford[1]	850 0 0	500 0 0	–	500 0 0	5	12 Feb., 1850.
		Ditto,	1,800 0 0	1,000 0 0	–	1,000 0 0	5	21 Oct., „
		Ditto,	1,100 0 0	1,000 0 0	–	1,000 0 0	5	10 July, 1852.
	Fartullagh,	Henry Pilkington,	222 17 11	200 0 0	120 0 0	80 0 0	2	24 June, 1848.
		Charles B. Marley,	2,108 5 6	500 0 0	–	500 0 0	5	10 Dec., 1852.

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for.	Amount sanctioned.	Amount cancelled or relinquished.	Amount issued.	No. of final orders issued.	Date of last Issue.
			£ s. d.	£ s. d.	£ s. d.	£ s. d.		
WESTMEATH—*con.*	Fartullagh—*con.*	William Fetherston H.	932 11 4	500 0 0	—	300 0 0	3	17 Nov., 1853.
		G. B. Mashy,	627 0 0	500 0 0	—	300 0 0	3	26 „ „
		William Fetherston H.,	257 0 0	150 0 0	—	90 0 0	1	14 April, „
	Fore,	William B. Smythe,	979 0 0	650 0 0	—	650 0 0	5	30 Nov., 1849.
		William P. Urquhart,	2,950 0 0	1,000 0 0	600 0 0	400 0 0	2	12 Sept., 1848.
		Earl of Longford,	730 0 0	120 0 0	—	481 0 0	5	10 „ 1850
		Ditto,	750 0 0	500 0 0	—	500 0 0	5	28 Nov., „
		Samuel A. Reynell,	400 0 0	400 0 0	—	240 0 0	3	21 July, 1851.
	Kilkenny, West,	St. George Gray,	430 15 0	300 0 0	—	300 0 0	5	30 Aug., 1849.
		Baroness Harris,	1,493 0 0	1,500 0 0	—	1,500 0 0	5	5 May, 1851.
		William H. Hand,	600 0 0	500 0 0	—	400 0 0	4	7 June, 1850.
		Arthur H. Chaigneau,	657 0 0	100 0 0	—	180 0 0	4	11 July, „
		James Blackney,	150 0 0	100 0 0	—	10 0 0	2	28 May, 1852.
	Moyashel and Magheradernon,	John J. Nugent,	305 0 0	200 0 0	90 0 0	160 0 0	4	8 Nov., 1849.
		Ditto,	246 14 7	400 0 0	—	10 0 0	1	24 June, 1850.
	Moycashel,	Sir Richard Levinge,	1,874 0 0	1,500 0 0	—	900 0 0	3	14 July, 1849.
		Godfrey Levinge,	411 11 1	400 0 0	80 0 0	320 0 0	4	11 „ „
		Sir William E. Leeson,	2,759 0 0	1,000 0 0	600 0 0	400 0 0	2	14 June, „
		Charles Vignoles,	200 0 0	100 0 0	—	10 0 0	2	11 April, 1851.
		John L. Cuppaidge,	200 0 0	200 0 0	—	120 0 0	3	6 Oct., 1851.
		Arthur S. Tipton,	600 0 0	450 0 0	—	450 0 0	5	27 Aug., „
		James H. Dickson,	1,515 0 0	500 0 0	—	500 0 0	1	20 Oct., 1852.
	Moygoish,	Joseph P. Leathley,	752 4 8	700 0 0	—	280 0 0	2	10 July, 1851.
	Rathconrath,	John Lentaigne,	400 0 0	200 0 0	—	200 0 0	5	4 May, 1849.
		Ditto,	300 0 0	300 0 0	—	300 0 0	5	10 Nov., „
		Charles Hamilton,	371 16 0	300 0 0	—	100 0 0	5	14 Jan., 1851.
		Henry Pakenham,	300 0 0	300 0 0	—	300 0 0	5	10 Nov., 1852.
		Charles Hamilton,	100 0 0	100 0 0	—	300 0 0	5	16 June, „
		Gross Total,	47,718 11 7	25,150 0 0	3,080 0 0	16,470 0 0	—	
DUBLIN,	Balrothery, East	St. John Butler,	1,293 0 0	700 0 0	500 0 0	200 0 0	2	10 March, 1848.
		George Macartney,	851 0 0	300 0 0	—	300 0 0	5	5 Oct., 1852.
		Anna M. Dease,	2,040 0 0	4,000 0 0	—	400 0 0	1	8 „ 1850.
	Coolock,	Thomas Deeley,	150 0 0	100 0 0	—	100 0 0	5	30 „ 1848.
		Sir Compton Domville,	603 5 1	150 0 0	—	150 0 0	5	21 July, „
		Robert Maxwell,	456 3 8	200 0 0	—	140 0 0	4	16 April, 1851.
		Earl of Howth,	1,000 0 0	1,000 0 0	—	1,000 0 0	5	10 Nov., 1849.
		Sir Compton Domville,	377 0 0	200 0 0	—	200 0 0	5	29 Jan., 1851.
		George Farran,	150 0 0	150 0 0	—	140 0 0	4	15 Nov., 1850.
		Robert B. Crosse,	430 0 0	200 0 0	—	200 0 0	5	22 March, 1851.
		Sir Compton Domville,	150 0 0	150 0 0	—	150 0 0	5	14 April, 1851.
		Ditto,	200 0 0	200 0 0	—	200 0 0	5	16 „ 1851.
		James M'Owen,	200 0 0	200 0 0	—	200 0 0	5	13 Oct., 1851.
		Lord Talbot de Malahide,	2,056 13 0	1,000 0 0	—	1,200 0 0	4	25 May, 1850.
		James M'Owen,	100 0 0	100 0 0	—	100 0 0	5	14 Aug., 1851.
	Castleknock,	Sir Compton Domville,	200 0 0	200 0 0	—	200 0 0	5	30 April, 1850.
	Nethercross,	Henry White,	2,400 0 0	1,000 0 0	—	650 0 0	3	12 „ 1852.
		Sir Thomas Staples,	600 0 0	300 0 0	—	300 0 0	5	20 July, 1848.
		John T. Armstrong,	200 0 0	100 0 0	—	60 0 0	3	12 „ 1848.
		Edward Ennis,	170 0 0	100 0 0	—	100 0 0	5	11 May, 1850.
		John T. Armstrong,	171 0 0	100 0 0	—	60 0 0	3	12 July, 1848.
		Foade Leathley,	451 0 0	400 0 0	—	320 0 0	4	1 June, 1850.
		James M'Owen,	300 0 0	300 0 0	—	60 0 0	1	8 Oct., 1850.
	Newcastle,	John L. Archer,	4,400 0 0	1,500 0 0	—	900 0 0	1	1 May, 1852.
		Michael Lynch,	500 0 0	500 0 0	—	500 0 0	5	6 Feb., 1850.
		Andrew Reid,	1,449 0 0	800 0 0	480 0 0	320 0 0	2	20 May, 1850.
		George Farran,	400 0 0	100 0 0	—	100 0 0	5	19 „ 1851.
		John J. Verschoyle,	600 0 0	500 0 0	—	500 0 0	5	25 April, „
		Henry Purdon,	470 0 0	450 0 0	270 0 0	180 0 0	2	26 June, 1848.
		Michael Kenny,	400 0 0	400 0 0	400 0 0	—	—	—
		John J. Verschoyle,	300 0 0	300 0 0	—	300 0 0	5	21 Oct., 1852.
		Sir Robert Shaw,	300 0 0	100 0 0	—	60 0 0	1	12 March, „
		Emily Vesey,	515 0 0	500 0 0	311 14 2	165 8 10	3	7 Aug., „
		Governors of St Patrick's Hospital,	1,141 0 0	700 0 0	—	480 0 0	4	15 Nov., 1852.
		Ditto,	550 0 0	500 0 0	—	110 0 0	1	13 Aug., „
	Rathdown,	Christopher Fitzsimon,	600 0 0	600 0 0	—	600 0 0	5	15 March, 1852.
		Frederick Shaw,	786 11 0	450 0 0	—	180 0 0	2	11 Jan., „
		David C. La Touche,	201 0 0	200 0 0	—	200 0 0	5	9 March, „
		John H. Dunne,	2,050 0 0	500 0 0	—	900 0 0	2	16 Feb., „
		Christopher Fitzsimon,	750 0 0	550 0 0	—	440 0 0	4	18 „ 1850.
	Uppercross,	John Lentaigne,	1,091 0 0	800 0 0	300 0 0	480 0 0	3	17 Feb., 1850.
		Pousonby Shaw,	314 19 0	300 0 0	—	300 0 0	5	2 June, 1848.
		Ditto,	300 0 0	300 0 0	—	300 0 0	5	23 May, 1850.
		Sir St. Vincent K. H. Whitshed,	1,265 0 0	600 0 0	—	600 0 0	5	13 March, 1852.
		Ditto,	163 0 0	150 0 0	—	90 0 0	2	3 May, 1850
		Ditto,	576 3 2	250 0 0	—	500 0 0	4	9 „ „
		Gross Total, £	37,806 10 5	20,151 0 0	1,984 11 2	12,892 0 0	—	
KILDARE,	Carbury,	K. A. Bathven,	600 0 0	150 0 0	150 0 0	—	—	—
		Viscount Harberton,	580 0 0	550 0 0	—	440 0 0	4	1 May, 1849.
		Earl of Milltown,	5,143 8 0	3,000 0 0	1,000 0 0	500 0 0	1	10 Jan., 1848.
	Clane,	Edward Wolstenholme,	1,734 16 0	600 0 0	—	600 0 0	5	27 Oct., 1852.
		Eliot Warburton,	165 0 0	100 0 0	100 0 0	—	—	—

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of instalments issued.	Date of last issue.
Kildare—*cont.*	Ikeathy and Oughterany,	Sir J. William Hort,	5,940 0 0	800 0 0	–	800 0 0	5	11 Oct., 1849.
		Thomas W. Browne,	1,800 0 0	1,500 0 0	–	300 0 0	1	23 May, 1851.
		John Aylmer,	300 0 0	300 0 0	–	240 0 0	4	18 „ 1853.
		Christopher Ryud,	200 0 0	200 0 0	–	–	–	–
	Kilkea and Moone	Philip Doyne,	857 18 9	500 0 0	–	100 0 0	1	23 Aug., 1850.
		Matthew H. Thomas,	200 0 0	200 0 0	–	40 0 0	1	6 Sept., „
		Thomas C. Wakefield, jun.,	658 0 0	500 0 0	–	400 0 0	4	30 March, 1853.
		Ditto,	312 2 6	250 0 0	–	50 0 0	1	24 Feb., „
		Kane Bunbury,	2,385 0 0	1,600 0 0	–	800 0 0	4	21 Oct., „
	Naas, North,	Lady Geary and Nicholas Evans,	729 5 8	500 0 0	–	400 0 0	4	26 Sept., 1850.
		Ditto,	100 0 0	100 0 0	–	60 0 0	3	7 Jan., 1853.
		Ditto.	400 0 0	350 0 0	–	70 0 0	1	28 Oct., 1850.
	Naas, South,	John La Touche,	1,342 0 1	1,300 0 0	–	1,300 0 0	5	23 July, „
		John Hickey,	1,000 0 0	800 0 0	–	800 0 0	5	16 „ 1853.
		William Betty,	250 0 0	200 0 0	–	80 0 0	2	10 March, 1850.
		George Cockburn,	546 0 0	500 0 0	–	300 0 0	3	13 Oct., 1851.
		John La Touche,	692 0 0	600 0 0	–	240 0 0	2	23 July, 1852.
		George W. West,	294 13 3	200 0 0	–	200 0 0	5	20 Jan., „
		Ibehard Doyne,	300 0 0	300 0 0	–	300 0 0	5	16 March, 1853.
		George W. West,	100 0 0	100 0 0	–	100 0 0	5	9 July, 1852.
		Richard Doyne,	100 0 0	100 0 0	–	100 0 0	5	28 Oct., 1853.
		Lady C. S. Wolfe,	408 0 0	450 0 0	–	90 0 0	1	6 „ „
		Ditto,	438 0 0	400 0 0	–	80 0 0	1	8 „ „
		Earl of Clonmel,	150 0 0	150 0 0	–	–	–	–
	Narragh and Reban, East.	John La Touche,	877 16 1	850 0 0	–	850 0 0	5	15 Dec., 1848.
		John Bonham,	450 0 0	450 0 0	–	150 0 0	5	2 Aug., 1850.
		M. C. Cramer Roberts,	2,400 0 0	1,600 0 0	–	400 0 0	2	24 Feb., 1852.
		John Bonham,	432 0 0	400 0 0	–	320 0 0	4	18 Aug., „
		Ditto,	276 0 7	250 0 0	–	240 0 0	5	10 Sept., 1851.
		Thomas E. Fitzgerald,	282 6 8	200 0 0	–	200 0 0	5	9 March, 1853.
	Offaly, East.	Viscount Harberton,	1,270 0 0	800 0 0	160 0 0	640 0 0	4	30 July, 1850.
	Narragh and Reban, West,	Robert Verschoyle,	1,230 0 0	800 0 0	–	160 0 0	1	10 May, 1852.
	Offaly, West,	Thomas Thompson,	733 16 2	400 0 0	–	400 0 0	5	8 May, 1849.
		Ditto,	100 0 0	100 0 0	–	100 0 0	5	18 Nov., 1850.
		Marquis of Drogheda,	245 7 7	250 0 0	–	250 0 0	5	28 April, 1851.
		Ditto,	1,229 13 0	1,000 0 0	–	600 0 0	3	12 Jan., 1852.
	Salt, North,	William Bellingham,	571 8 8	200 0 0	–	200 0 0	5	16 May, 1849.
		Ditto,	200 0 0	200 0 0	–	200 0 0	5	24 „ 1850.
		Ditto,	150 0 0	150 0 0	–	90 0 0	3	22 Sept., 1851.
	Salt, South,	William S. Freed,	588 0 8	200 0 0	–	160 0 0	4	7 Jan., 1852.
		George R. Keogh,	1,280 17 0	500 0 0	500 0 0	–	–	–
		Smyth W. Fox,	500 0 0	200 0 0	–	40 0 0	1	30 Jan., 1850.
		Richard B. Palliser,	705 7 0	500 0 0	–	500 0 0	5	16 May, 1851.
		Arthur B. Cane,	1,230 15 0	500 0 0	–	500 0 0	5	8 July, „
		Richard B. Palliser,	116 0 0	100 0 0	–	100 0 0	5	14 „ 1852.
		Arthur B. Cane,	300 0 0	300 0 0	–	120 0 0	2	15 March, „
		Gross Total, £	44,988 4 8	25,050 0 0	1,010 0 0	15,170 0 0	–	
King's,	Ballyboy,	William T. Briscoe,	684 11 0	650 0 0	260 0 0	260 0 0	2	18 Oct., 1850.
		Barry Fox,	200 0 0	200 0 0	–	200 0 0	5	10 Aug., 1848.
		Robert S. Drought,	200 0 0	200 0 0	200 0 0	–	–	–
		Elizabeth Morris,	280 0 0	250 0 0	–	150 0 0	3	20 June, 1849
		Andrew W. Gamble,	200 0 0	200 0 0	–	200 0 0	5	22 Aug., „
		Francis H. M. Biddulph,	300 0 0	250 0 0	150 0 0	100 0 0	2	7 July, 1848.
	Ballybritt,	Thomas Barnard,	2,000 0 0	2,000 0 0	1,200 0 0	800 0 0	2	3 April, 1849.
		Henry White,	686 0 0	650 0 0	–	650 0 0	5	1 March, „
		Ditto,	301 10 0	250 0 0	–	150 0 0	3	6 June, 1850.
		Charles B. Baldwin,	999 17 11	750 0 0	–	150 0 0	1	5 Aug., „
		William H. Darby,	500 0 0	500 0 0	–	500 0 0	5	24 Jan., 1853.
		Ditto,	575 0 0	500 0 0	–	500 0 0	5	25 „ „
	Ballycowan,	Thomas Sadlier,	300 0 0	200 0 0	–	200 0 0	5	21 April, 1849.
		Ralph Coote,	100 0 0	100 0 0	100 0 0	–	–	–
		Barry Fox,	550 0 0	250 0 0	–	250 0 0	5	10 Dec., 1850.
		John O'Brien and Anna Maria E. O'Brien,	600 0 0	300 0 0	–	300 0 0	5	22 Sept., 1848.
		Ditto,	1,000 0 1	400 0 0	–	400 0 0	5	9 Oct., 1851.
	Clonlisk,	Johnston Stoney,	1,010 8 8	800 0 0	–	320 0 0	2	24 Aug., 1848.
		Guy Atkinson,	300 0 0	250 0 0	150 0 0	100 0 0	2	13 July, „
		William Minchin,	100 0 0	100 0 0	–	100 0 0	5	24 Jan., 1850.
		Edward Synge,	3,[illegible] 0 0	1,500 0 0	–	600 0 0	2	12 July, 1848.
		Thomas Spunner,	205 0 0	150 0 0	–	150 0 0	5	5 Nov., 1850.
		Sandford Palmer,	254 15 1	200 0 0	–	160 0 0	4	21 July, 1849.
		Michael Egan,	100 0 0	100 0 0	–	100 0 0	5	13 April, 1851.
		John Evans,	797 11 0	500 0 0	–	500 0 0	5	1 June, 1850.
		Jonathan T. Abbot,	102 0 0	100 0 0	–	100 0 0	5	22 „ „
		Joseph J. Walker,	150 0 0	150 0 0	–	150 0 0	5	1 March, „
		Henry Smith,	200 0 0	200 0 0	–	40 0 0	1	6 June, „
		Henry Pritts,	550 0 0	500 0 0	–	300 0 0	3	10 Aug., 1851.
		William P. H. Vaughan,	728 12 0	500 0 0	–	400 0 0	4	19 Dec., „
		Sandford Palmer,	350 0 0	350 0 0	–	350 0 0	5	11 Sept., 1852.
		Joseph J. Walker,	250 0 0	250 0 0	–	50 0 0	1	8 Oct., 1853.
	Coolestown,	Joseph H. Wybrants,	700 0 0	650 0 0	390 0 0	260 0 0	2	1 Nov., 1848.
		Sir Thomas Esmonde,	113 0 0	100 0 0	100 0 0	–	–	–
	Eglish,	William H. Carter,	1,140 8 3	500 0 0	–	300 0 0	3	10 May, 1849.
		Robert Cassidy,	5,802 7 4	2,600 0 0	–	500 0 0	1	26 Oct., 1848.
	Gatrycastle,	Charles Holmes,	949 7 0	900 0 0	360 0 0	540 0 0	3	18 April, 1849.

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of Instalments issued	Date of last Issue.
King's—*con.*	Garrycastle—*con.*	William B. Fry,	500 0 0	400 0 0	–	400 0 0	4	10 Oct., 1849.
		Francis E. Mooney,	100 0 0	100 0 0	–	–	–	–
		James P. Holmes,	300 0 0	200 0 0	–	80 0 0	2	7 March, 1848.
		Henry King,	600 0 0	100 0 0	400 0 0	–	–	–
		Francis J. Adams,	391 17 0	300 0 0	–	180 0 0	3	14 June, 1850.
		Robert Lander,	600 0 0	400 0 0	–	400 0 0	5	14 Sept., "
		Harry P. L'Estrange,	2,000 0 0	1,000 0 0	–	200 0 0	1	15 Aug., 1849.
		Garrett O Moore,	554 0 0	500 0 0	–	300 0 0	3	14 April, 1851.
		Thomas Mulock,	199 8 4	150 0 0	–	150 0 0	5	15 Aug., "
		James F. Armstrong,	100 0 0	100 0 0	–	100 0 0	5	2 May, "
		Francis Longworth,	1,349 14 0	400 0 0	–	80 0 0	1	1 " "
	Geashill,	Earl of Digby,	902 0 0	950 0 0	–	950 0 0	5	17 June, 1848.
		Ditto,	703 0 0	700 0 0	–	700 0 0	5	28 Aug., 1850.
		John W. Tarleton,	200 0 0	200 0 0	–	200 0 0	5	9 Nov., 1849.
		Earl of Digby,	1,557 0 0	500 0 0	–	500 0 0	5	5 July, "
		Ditto,	1,500 0 0	1,000 0 0	–	1,000 0 0	5	4 " 1850.
		Ditto,	1,166 0 0	1,100 0 0	–	1,100 0 0	5	27 Nov., 1851.
		Ditto,	1,000 0 0	770 0 0	–	600 0 0	1	14 July, 1853.
	Kilcoursey,	Thomas Seymour,	340 0 0	300 0 0	–	210 0 0	4	11 Aug., 1852.
		Robert R. Morgan,	212 0 8	150 0 0	–	60 0 0	2	23 Oct., "
	Philipstown,	Earl of Charleville,	107 0 0	150 0 0	–	–	–	–
		Gross Total, £	48,161 4 7	27,850 0 0	3,440 0 0	10,920 0 0	–	
Queen's,	Ballyadams,	Frederick F. Trench,	145 0 0	100 0 0	40 0 0	60 0 0	3	11 Jan., 1850.
		Thomas Kelly,	200 0 0	100 0 0	–	100 0 0	5	17 April, 1848.
		Ditto,	176 0 0	150 0 0	–	150 0 0	5	7 June, 1849.
		Christopher St. George,	345 7 0	300 0 0	–	120 0 0	2	15 July, 1850.
		Sir Anthony Weldon,	300 0 0	300 0 0	–	300 0 0	5	9 " "
		Thomas Kelly,	150 0 0	150 0 0	–	150 0 0	5	5 Jan., "
		George W. Grogan,	150 0 0	150 0 0	–	40 0 0	1	20 Nov., "
		Thomas Kelly,	200 0 0	200 0 0	–	200 0 0	5	4 June, "
		Ditto,	100 0 0	100 0 0	–	100 0 0	5	22 Feb., 1851.
		Thomas H. Pope,	225 0 0	200 0 0	–	200 0 0	5	1 May, "
		Michael Dunne,	994 0 0	500 0 0	–	500 0 0	5	21 July, "
		Ditto,	500 0 0	400 0 0	–	240 0 0	3	28 May, 1852.
		Christopher St. George,	268 14 4	200 0 0	–	120 0 0	3	1 Dec., 1852.
	Clandonagh,	Sargent Pratt,	177 5 2	150 0 0	–	140 0 0	5	20 Feb., 1849.
		Henry White,	150 0 0	100 0 0	–	100 0 0	5	1 July, 1848.
		John W. FitzPatrick,	1,113 0 0	500 0 0	–	500 0 0	5	21 Nov., "
		Robert H. Stubber,	11,745 7 11	4,000 0 0	–	2,500 0 0	5	28 April, 1851.
		Barker Thacker,	817 0 0	500 0 0	–	100 0 0	1	5 " 1848.
		Robert White,	1,884 5 5	400 0 0	–	400 0 0	5	21 June, 1849.
		Joseph Thacker,	804 0 9	500 0 0	–	500 0 0	5	1 " "
		John W. FitzPatrick,	2,140 0 0	500 0 0	–	500 0 0	5	29 Nov., "
		Ditto,	450 0 0	250 0 0	–	250 0 0	5	12 Oct., "
		Henry White,	300 0 0	300 0 0	–	300 0 0	5	5 Nov., 1850.
		Robert H. Stubber,	900 3 6	800 0 0	–	320 0 0	2	19 May, 1852.
		John W. FitzPatrick,	1,440 1 0	1,000 0 0	–	600 0 0	3	6 Sept., 1851.
		Lady H. E. W. Warneford,	1,000 0 0	500 0 0	–	500 0 0	5	27 May, 1852.
		Ditto,	500 0 0	400 0 0	–	–	–	–
		Robert R. Fisher,	221 7 6	200 0 0	–	80 0 0	2	3 June, 1852.
		Robert R. Palmer,	789 10 0	650 0 0	–	130 0 0	1	13 April, "
	Clarmallagh,	Robert FitzGerald,	1,111 14 0	1,000 0 0	600 0 0	160 0 0	2	25 Oct., 1848.
		Richard W. FitzPatrick,	762 0 0	500 0 0	–	500 0 0	5	18 Sept., 1849.
		John W. FitzPatrick,	789 13 4	500 0 0	–	500 0 0	5	25 April, "
		John Shortt,	260 0 0	200 0 0	–	80 0 0	2	24 June, 1851.
		Richard W. FitzPatrick,	100 0 0	100 0 0	–	80 0 0	4	20 Nov., 1849.
		John W. FitzPatrick,	230 13 1	200 0 0	–	200 0 0	5	19 July, 1851.
	Cullenagh,	Viscount De Vesci,	16,154 17 11	6,000 0 0	–	2,500 0 0	5	25 Sept., 1852.
		Charles W. Doyne,	1,400 0 0	800 0 0	–	800 0 0	5	1 June, 1853.
		William C. Cooper,	1,200 0 0	800 0 0	–	800 0 0	5	21 Aug., 1850.
		Lewis Moore,	1,000 0 0	500 0 0	–	500 0 0	5	1 Sept., 1849.
		William W. FitzGerald,	100 0 0	100 0 0	40 0 0	60 0 0	3	21 Nov., 1848.
		William Bryan,	500 0 0	200 0 0	–	40 0 0	1	4 May, "
		Richard Trench,	385 0 0	200 0 0	–	120 0 0	3	1 Aug., 1850.
		Lewis Moore,	200 0 0	200 0 0	–	200 0 0	5	5 Feb., "
		John Watson,	2,179 14 5	1,000 0 0	–	600 0 0	3	20 July, 1851.
		Lewis Moore,	200 0 0	200 0 0	–	200 0 0	5	12 Oct., 1850.
	Maryborough, E.	Matthew S. Cassan,	270 0 0	200 0 0	–	200 0 0	5	19 Nov., 1849.
		Ditto,	1,200 0 0	500 0 0	–	300 0 0	3	13 Sept., 1851.
		John T. Moore,	769 0 0	500 0 0	–	500 0 0	5	7 May, 1852.
		Henry D. Carden,	1,493 14 4	1,000 0 0	–	200 0 0	1	27 Aug., "
	Maryborough, W.	Sir Charles H. Coote,	10,105 10 2	9,500 0 0	5,500 0 0	4,000 0 0	8	28 Sept., 1849.
		Sir Geo. Parker and others,	200 0 0	150 0 0	–	120 0 0	4	20 June, "
		William Mulhall,	160 0 0	100 0 0	–	100 0 0	5	20 " "
	Portnahinch,	Henry Trench,	422 0 0	400 0 0	–	400 0 0	5	14 April, 1851.
		Robert M. Alloway,	200 0 0	150 0 0	60 0 0	60 0 0	2	8 Nov., 1848.
		William Betty,	450 0 0	300 0 0	–	180 0 0	3	11 Oct., 1849.
		George Adair,	1,000 0 0	900 0 0	–	900 0 0	5	24 Nov., 1851.
		Ditto,	566 10 0	500 0 0	–	500 0 0	5	29 Sept., 1853.
		Ditto,	100 0 0	100 0 0	–	100 0 0	5	11 March, 1852.
	Slievemargy,	Charles H. Bowen,	547 0 0	500 0 0	–	400 0 0	4	9 May, 1853.
		Henry Thomas,	400 0 0	400 0 0	–	400 0 0	5	7 April, 1849.
		Sir J. William Hort,	600 0 0	600 0 0	–	600 0 0	5	10 July, 1850.
		John H. Lecky and Martha Bowen,	550 0 0	300 0 0	–	300 0 0	5	22 May, 1849.
		William C. Cooper,	2,000 0 0	1,500 0 0	–	1,500 0 0	5	1 Feb., 1850.
		Samuel Edge,	792 1 2	500 0 0	–	500 0 0	5	10 March, 1849.

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of Instalments issued.	Date of last Issue.
Queen's—*con.*	Slievemargy—*con.*	Michael Hackett,	780 0 0	400 0 0	–	400 0 0	5	26 July, 1850.
		James Fitzmaurice,	827 0 0	400 0 0	–	400 0 0	5	2 Aug., 1849.
		Charles Putland, jun.,	1,578 10 8	600 0 0	–	600 0 0	5	13 Dec., "
		Mary Stapleton, Sarah Stapleton, and others,	600 0 0	300 0 0	–	300 0 0	5	13 Aug., 1850.
		Peter Gale,	1,014 0 0	500 0 0	–	500 0 0	5	25 April, 1851.
		Thomas Hovenden,	247 0 0	200 0 0	–	40 0 0	1	1 June, 1850.
		Charles Putland, jun.,	350 0 0	300 0 0	–	300 0 0	5	19 Nov., "
		Samuel Edge,	2,495 10 0	1,000 0 0	–	1,000 0 0	5	4 " 1851.
		William C. Cooper,	250 0 0	250 0 0	–	50 0 0	1	23 June, "
		John Edge,	1,000 0 0	400 0 0	–	400 0 0	5	24 Aug., 1852.
		Charles Putland, jun.,	400 0 0	400 0 0	–	240 0 0	3	24 June, "
		Martin Carey,	450 0 0	300 0 0	–	300 0 0	5	17 May, "
		Mathew Byrne,	200 0 0	100 0 0	–	80 0 0	4	11 " 1853.
		John Edge, jun.,	300 0 0	300 0 0	–	240 0 0	4	3 " "
	Stradbally,	Sir Hunt J. Walsh,	344 6 2	300 0 0	–	300 0 0	5	31 Oct., 1849.
		John W. FitzPatrick,	600 0 0	500 0 0	–	400 0 0	4	30 April, 1850.
		Richard S. Leadbeater,	400 0 0	100 0 0	–	–	–	–
		Thomas P. Cosby,	862 0 0	200 0 0	–	200 0 0	5	6 July, 1849.
		John W. FitzPatrick,	326 0 0	200 0 0	–	200 0 0	5	19 " 1853.
		Sir Hunt J. Walsh,	1,000 0 0	600 0 0	–	480 0 0	4	15 Nov., 1849.
		Ditto,	355 19 6	350 0 0	–	350 0 0	5	24 Oct., 1851.
		Ditto,	150 0 0	150 0 0	–	150 0 0	5	2 July, 1853.
	Tinnahinch,	Marquis of Drogheda,	4,750 0 6	1,000 0 0	–	600 0 0	3	12 Jan., 1853.
		Susan Grousdale,	912 17 3	500 0 0	–	–	–	–
		William S. Sandes,	2,583 9 10	1,500 0 0	–	900 0 0	3	19 Feb., 1852.
		Lord Sidney G. Osborne,	200 0 0	150 0 0	150 0 0	–	–	–
	Upperwoods,	Thomas St. John,	100 0 0	100 0 0	–	100 0 0	5	31 Oct., 1850.
		William Hamilton,	1,439 10 0	1,000 0 0	–	800 0 0	4	22 Feb., "
		Joseph Verschoyle,	4,075 19 0	1,500 0 0	1,500 0 0	–	–	–
		Countess of Cavan and Hamilton Fitzgerald,	992 1 0	500 0 0	–	500 0 0	5	16 June, 1849.
		William S. Trench,	2,848 7 9	1,500 0 0	–	1,500 0 0	5	23 July, "
		William S. King,	599 6 0	500 0 0	–	300 0 0	3	23 Aug., 1851.
		Edward S. Pim,	475 3 8	500 0 0	–	210 0 0	4	30 Oct., 1850.
		Samuel J. Morton,	1,015 0 0	700 0 0	–	560 0 0	4	12 July, 1853.
		Ditto,	890 0 0	–	–	–	–	–
		Gross Total,	121,860 10 11	61,200 0 0	7,020 0 0	39,480 0 0	–	
Wicklow,	Arklow,	Francis Wright,	315 10 0	200 0 0	–	200 0 0	5	27 Jan., 1849.
		Robert Heath,	191 7 7	150 0 0	–	150 0 0	5	5 March, "
		Joseph Pim,	325 0 0	200 0 0	–	200 0 0	5	5 July, "
		Robert C. Wade and others,	1,198 0 0	100 0 0	–	100 0 0	5	17 April, 1850.
		Ditto,	2,392 19 4	2,300 0 0	–	2,300 0 0	5	23 Feb., "
		Edward S. Bayly,	200 0 0	100 0 0	60 0 0	40 0 0	2	1 Aug., 1848.
		Earl of Wicklow,	1,128 0 0	500 0 0	–	700 0 0	5	17 April, 1851.
		Ditto,	5,000 0 0	1,500 0 0	–	1,500 0 0	5	14 July, 1852.
		Ditto,	–	1,300 0 0	–	1,040 0 0	4	23 Nov., 1853.
		Robert C. Wade and others,	1,000 0 0	1,000 0 0	–	800 0 0	4	9 May, 1851.
	Ballinacor, North,	David C. La Touche,	5,000 0 0	5,000 0 0	–	5,000 0 0	10	9 Oct., "
		William Beresford,	330 0 0	150 0 0	–	120 0 0	4	8 Jan., 1850.
		William M. Patten,	511 0 0	250 0 0	–	250 0 0	5	27 " 1849.
		John Parnell,	523 1 3	300 0 0	–	300 0 0	5	16 " "
		William Beresford,	280 0 0	200 0 0	–	160 0 0	4	8 " 1850.
	Ballinacor, South,	Abraham Tate and John Tate,	1,006 9 1	500 0 0	200 0 0	200 0 0	2	24 Aug., 1848.
		William Kirkpatrick, and George Kirkpatrick,	320 0 0	200 0 0	–	80 0 0	2	20 Dec., 1850.
	Newcastle,	Henry C. Keogh,	702 0 0	750 0 0	300 0 0	450 0 0	3	14 May, 1849.
		Charles Tottenham,	657 0 0	500 0 0	–	500 0 0	5	31 July, 1848.
		Henry T. Redmond,	300 0 0	200 0 0	–	200 0 0	5	27 April, 1849.
		John H. Dunne,	1,116 17 0	500 0 0	400 0 0	100 0 0	1	3 Jan., 1848.
		Arthur Jones,	1,073 5 6	500 0 0	–	200 0 0	3	14 Feb., 1850.
		Charles Tottenham,	500 0 0	500 0 0	–	500 0 0	5	2 Jan., 1852.
		John F. Nuttall,	500 0 0	500 0 0	–	200 0 0	2	15 Oct., 1851.
		Henry C. Keogh,	300 0 0	300 0 0	–	120 0 0	2	29 Dec., "
		Samuel Fenton,	400 0 0	300 0 0	–	240 0 0	4	30 March, 1853.
		Charles J. Tottenham,	108 0 0	100 0 0	–	60 0 0	3	25 Feb., 1852.
		Ditto,	200 0 0	200 0 0	–	200 0 0	5	11 March, 1851.
		Ditto,	525 0 0	300 0 0	–	300 0 0	5	14 " "
		Patrick Ryan,	250 0 0	250 0 0	–	–	–	–
	Rathdown,	Earl of Meath,	1,590 0 0	1,500 0 0	–	1,500 0 0	5	29 Oct., 1851.
		Earl of Rathdowne,	173 0 0	150 0 0	60 0 0	90 0 0	3	24 June, 1848.
		Peter D. La Touche,	732 8 0	700 0 0	–	560 0 0	4	12 April, 1849.
		Guardians of Viscount Powerscourt,	2,400 0 0	1,500 0 0	150 0 0	1,350 0 0	5	6 " 1850.
		Viscount Monck,	350 0 0	350 0 0	70 0 0	280 0 0	4	16 March, "
		Ditto,	220 0 0	200 0 0	–	160 0 0	4	12 April, 1851.
		Ditto,	328 0 0	300 0 0	–	60 0 0	1	14 Nov., 1849.
		Guardians of Viscount Powerscourt,	184 0 0	150 0 0	–	150 0 0	5	6 April, 1850.
		Ditto,	2,545 0 0	2,000 0 0	63 0 0	1,937 0 0	6	29 " 1852.
		John K. Edwards,	200 0 0	150 0 0	–	150 0 0	5	13 June, "
		Viscount Monck,	2,445 0 0	2,000 0 0	–	400 0 0	1	4 Nov., "
		John K. Edwards,	240 0 0	200 0 0	–	160 0 0	4	7 Feb., 1853.
	Talbotstown, Lower,	Henry Smith,	1,200 0 0	1,200 0 0	–	1,200 0 0	5	4 Dec., 1849.
		John T. Armstrong,	500 0 0	500 0 0	–	500 0 0	5	26 Aug., 1848.

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of total loans issued.	Date of last Issue.
Wicklow—*con.*	Talbotstown, Lower—*con.*	Joseph P. Tyndall,	175 2 9	300 0 0	—	100 0 0	5	11 March, 1848
		Charles Davis,	127 0 0	700 0 0	—	240 0 0	2	20 April, "
		Pierce Mahony,	2,140 10 2	1,500 0 0	—	600 0 0	2	7 March, 1849
		Ditto,	2,562 0 0	1,500 0 0	—	300 0 0	1	22 Feb., 1851
		George Fishe[illegible],	1,281 0 0	500 0 0	500 0 0	—	—	—
		William J. Armstrong,	500 0 0	151 0 0	—	60 0 0	2	12 April, 1849
		Ogle W. Moore,	3,495 0 0	1,000 0 0	—	400 0 0	2	14 Aug., 1850
		William J. Armstrong,	350 0 0	200 0 0	—	150 0 0	3	6 March, 1852
		John T. Armstrong,	100 0 0	500 0 0	—	500 0 0	5	30 Aug., 1848
		John McMahon,	500 0 0	500 0 0	—	250 0 0	3	14 Jan., 1852
	Talbotstown, Upper,	Robert P. Saunders,	400 0 0	400 0 0	—	300 0 0	5	8 " 1851
		Thomas P. Brown,	200 0 0	200 0 0	—	200 0 0	5	21 June, 1850
		William W. F. Hume,	2,000 0 0	2,000 0 0	—	1,000 0 0	1	8 Sept., 1849
		James T. C. Saunders and Augusta S. Saunders,	500 0 0	500 0 0	—	400 0 0	5	23 April, 1850
		William J. Westby,	850 0 0	700 0 0	—	500 0 0	3	15 Jan., 1849
		Joseph P. [illegible],	705 11 0	400 0 0	—	400 0 0	5	28 Dec., 1850
		William [illegible],	140 0 0	100 0 0	—	10 0 0	2	18 " "
		Alexander B. Kirkpatrick,	800 0 0	500 0 0	—	140 0 0	5	4 March, 1851
		William J. Westby,	2,050 4 0	1,000 0 0	—	1,000 0 0	5	5 April, "
		Benjamin G. Humphry,	508 0 0	300 0 0	—	180 0 0	3	10 June, 1851
		William J. Westby,	200 0 0	200 0 0	—	200 0 0	1	7 April, "
		George Reade,	300 0 0	200 0 0	—	120 0 0	3	21 Nov., "
		Sir Robert J. Paul,	975 0 0	300 0 0	—	720 0 0	4	20 " "
		Sir Ralph Howard,	3,092 15 2	1,700 0 0	—	1,500 0 0	5	27 Feb., "
		William W. F. Hume,	2,500 0 0	1,000 0 0	—	—	—	—
		Edward A. Dawes,	1,538 0 0	400 0 0	—	200 0 0	3	3 Sept., 1850
		Robert P. Saunders,	770 14 1	0 0 0	—	150 0 0	1	27 Jan., 1851
		James T. C. Saunders and Augusta S. Saunders,	500 0 0	500 0 0	—	400 0 0	4	18 May, 1853
		Sir R. J. Paul,	700 0 0	500 0 0	—	100 0 0	1	11 May, "
		Three Total, £	77,793 10 10	48,573 0 0	1,893 0 0	55,917 0 0		
Carlow,	Carlow,	Earl of Bessborough,	291 12 1	120 0 0	—	300 0 0	4	16 Nov., 1849
		Henry Bunbury,	870 0 0	400 0 0	—	80 0 0	1	18 [illegible], 1851
		William F. T. Tighe,	2,193 0 0	1,000 0 0	—	1,000 0 0	5	27 Feb., 1850
		Kane Bunbury,	1,515 18 1	100 0 0	—	100 0 0	5	24 Sept., 1848
		Hugh Faulkner,	400 0 0	100 0 0	—	120 0 0	2	24 April, 1850
		Viscount Hardinge,	500 0 0	200 0 0	—	250 0 0	5	8 March, 1851
		Robert Doyne,	800 0 0	400 0 0	—	400 0 0	5	1 May, "
		Burghersh Clerkenwell,	105 0 0	100 0 0	—	100 0 0	5	12 Feb., "
		John [illegible],	300 0 0	300 0 0	—	300 0 0	5	11 April, "
		Viscount [illegible],	700 0 0	500 0 0	—	280 0 0	4	7 " 1853
		Robert S. [illegible],	2,000 0 0	1,000 0 0	—	1,000 0 0	4	14 Oct., 1852
		Kane Bunbury,	0 0 0	500 0 0	—	120 0 0	1	2 Aug., 1853
	Forth,	Sir Richard R. Musgrave,	2,000 0 0	2,000 0 0	1,200 0 0	1,200 0 0	3	20 July, 1852
		Earl of Bessborough,	500 0 0	200 0 0	—	200 0 0	5	27 April, 1849
		Hugh Faulkner,	500 0 0	300 0 0	—	—	—	—
		John J. Barker,	7,000 0 0	3,000 0 0	200 0 0	600 0 0	3	10 Sept., 1850
		Charles Kinahan,	800 0 0	200 0 0	—	—	—	—
		George B. Kinahan,	1,120 0 0	500 0 0	—	100 0 0	1	22 Dec., 1849
		James Butler,	984 0 0	500 0 0	—	—	—	—
		Ditto,	195 0 0	100 0 0	—	—	—	—
	Idrone, East,	Robert La Touche,	7,800 0 0	4,000 0 0	2,400 0 0	2,000 0 0	4	26 Sept., 1849
		Walter Newton,	1,391 14 4	1,200 0 0	—	3,000 0 0	6	25 Feb., 1851
		Earl of Courtown,	6,500 0 0	4,000 0 0	—	3,000 0 0	9	20 Jan., 1852
		Earl of Bessborough,	700 0 0	350 0 0	—	300 0 0	5	27 April, 1849
		John L. Watson,	708 8 6	350 0 0	—	70 0 0	1	7 Jan., 1848
		Thomas H. Watson,	1,0 12 0 0	350 0 0	—	70 0 0	1	14 " "
		Henry Newton,	2,293 0 0	700 0 0	—	700 0 0	5	19 Oct., 1849
		John Newton,	700 0 0	200 0 0	—	120 0 0	3	19 June, "
		Philip Hayward,	1,188 4 4	300 0 0	—	—	—	—
		Bernard [illegible], Bart.,	1,000 6 0	500 0 0	—	700 0 0	5	19 July, 1849
		Ditto,	0 0 0	500 0 0	—	700 0 0	5	10 " 1850
		John S. Aiken,	224 8 7	200 0 0	—	120 0 0	3	21 " 1851
		Mark Newton,	700 0 0	300 0 0	—	200 0 0	5	16 Feb., 1852
		Hugh Newton,	1,4 13 6	700 0 0	—	300 0 0	5	22 March, "
		Hugh Newton,	700 0 0	700 0 0	—	500 0 0	5	7 Aug., "
		Earl of Bessborough,	4000 0 0	2,000 0 0	—	800 0 0	3	29 April, "
		Henry Newton,	2,853 8 9	1,500 0 0	—	1,500 0 0	5	7 May, "
		Philip Hayward,	300 0 0	200 0 0	—	200 0 0	5	4 Oct., "
		The Right Hon. Henry,	570 0 0	200 0 0	—	200 0 0	5	20 Feb., "
		Philip Hayward,	300 0 0	300 0 0	—	80 0 0	1	13 Aug., 1853
	Idrone, West,	Hugh Rochfort,	2,710 0 0	2,700 0 0	1,600 0 0	1,100 0 0	3	18 April, 1850
		John Alexander,	2,594 0 0	1,000 0 0	—	600 0 0	3	7 Dec., 1853
	Rathvilly,	Robert C. Phillips,	2,100 0 0	2,000 0 0	—	2,000 0 0	5	11 May, 1849
		Mary H. Bunbury and others,	800 0 0	300 0 0	—	300 0 0	5	20 Feb., 1851
		Robert Doyne,	863 0 0	600 0 0	—	600 0 0	5	12 Jan., 1854
		Sir Robert J. Paul,	337 10 7	200 0 0	—	200 0 0	5	26 Feb., 1851
		Robert C. Browne,	700 0 0	600 0 0	—	500 0 0	5	3 June, 1851
		Robert S. Doyne,	553 0 0	500 0 0	—	500 0 0	5	7 Feb., 1851
		Kane Bunbury,	3,702 0 0	1,500 0 0	—	1,500 0 0	5	22 July, 1852
		William B. M. Bunbury,	300 0 0	350 0 0	—	350 0 0	5	10 June, 1853
		Anna Hutchinson,	1,143 10 3	500 0 0	—	500 0 0	5	24 Aug., 1853
		Sir Robert J. Paul,	900 0 0	500 0 0	—	400 0 0	4	7 Aug., 1853
		David Ryan,	400 0 0	350 0 0	—	350 0 0	5	22 Sept., 1852
		Mrs. H. A. Whitty,	462 0 0	350 0 0	—	—	—	—
		Mrs. A. Hutchinson,	1,873 0 0	1,500 0 0	—	300 0 0	1	25 Oct., 1853

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for. £ s. d	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d	Amount issued. £ s. d.	No. of Instalments issued.	Date of last Issue.
Carlow—*con.*	St. Mullins, Lower,	William F. F. Tighe,	1,024 0 0	1,000 0 0	400 0 0	600 0 0	3	22 May, 1850.
		Charles Doyne,	1,034 13 7	1,000 0 0	–	600 0 0	3	11 July, 1851.
		Thomas Kavanagh,	2,848 0 0	2,000 0 0	–	800 0 0	2	2 " "
		Henry Bruen,	972 15 0	600 0 0	–	600 0 0	5	21 " "
		Sir Thomas Butler,	691 0 0	600 0 0	–	240 0 0	2	25 Aug., 1852.
		Thomas Kavanagh,	321 8 4	200 0 0	–	–	–	–
		Gross Total,	62,588 5 0	53,750 0 0	5,900 0 0	32,900 0 0	–	
Kilkenny,	Crannagh,	William F. Finn,	600 0 0	450 0 0	–	450 0 0	5	0 Nov., 1851.
		John Browne,	500 0 0	300 0 0	–	300 0 0	5	20 July, 1850.
		Arthur St. George,	800 0 0	500 0 0	–	300 0 0	3	27 June, "
		Joseph Hayden,	300 0 0	300 0 0	–	300 0 0	5	25 Aug., 1852.
		John Browne,	200 0 0	200 0 0	–	80 0 0	2	10 Sept., 1853.
	Fassadinin,	Viscount Frankfort,	600 0 0	550 0 0	–	550 0 0	5	26 Sept., 1848.
		Thomas Kavanagh,	6,275 0 0	1,000 0 0	750 0 0	200 0 0	1	21 Nov., 1840.
		Lord Vaux of Harrowden,	2,000 0 0	2,000 0 0	–	1,200 0 0	3	15 Aug., 1851.
		Joseph P. Tynte,	181 10 0	150 0 0	–	120 0 0	4	15 Oct., 1852.
		Thomas Kavanagh,	700 0 0	750 0 0	–	–	–	–
		Thomas Wright,	250 0 0	250 0 0	–	150 0 0	3	26 Nov., 1853.
	Galmoy,	Viscount Mountgarrett,	420 0 0	350 0 0	–	350 0 0	5	30 June, 1849.
		Thomas Neville,	200 0 0	150 0 0	–	120 0 0	4	20 July, "
		Nesbitt Lodge,	150 0 0	100 0 0	–	40 0 0	2	26 Aug., 1848.
		Viscount Mountgarrett,	500 0 0	500 0 0	–	300 0 0	5	16 July, 1850.
		George H. Houghton,	100 0 0	100 0 0	–	40 0 0	2	17 June, 1851.
		Charles Hely,	1,802 0 0	300 0 0	–	170 0 0	2	18 Nov., 1850.
		Viscount Mountgarrett,	500 0 0	400 0 0	100 0 0	100 0 0	2	21 Aug., 1851.
	Gowran,	Sir John Power,	5,000 0 0	3,000 0 0	–	1,500 0 0	3	3 " 1840.
		William H. Greene,	279 0 0	200 0 0	160 0 0	40 0 0	1	17 July, 1848.
		Thomas R. Barnes,	228 0 0	200 0 0	–	–	–	–
		William F. F. Tighe,	1,516 0 0	1,500 0 0	900 0 0	600 0 0	2	3 Jan., 1850.
		William H. Greene,	1,229 0 3	1,000 0 0	600 0 0	400 0 0	2	14 Aug., 1848.
		Robert H. Langrishe,	100 0 0	150 0 0	–	150 0 0	5	25 Feb., 1850.
		Nicholas Murphy,	150 0 0	150 0 0	90 0 0	60 0 0	2	21 July, 1848.
		Lord Dunsany,	924 12 1	850 0 0	680 0 0	170 0 0	1	7 Dec., 1847.
		Michael Cahill,	150 0 0	150 0 0	–	120 0 0	4	11 Feb., 1852.
		William F. F. Tighe,	5,351 0 0	5,000 0 0	2,000 0 0	3,000 0 0	6	8 Aug., 1850.
		Peter Connellan,	640 0 0	500 0 0	–	320 0 0	4	23 Dec., 1853.
		Viscount Chifden,	10,300 14 0	8,000 0 0	8,000 0 0	–	–	–
		Hugh Greene,	1,487 3 3	800 0 0	–	640 0 0	4	1 June, 1850.
		Sir Josiah C. Coghill,	2,500 0 0	1,500 0 0	–	1,500 0 0	5	10 " "
		Godfrey Greene,	1,324 10 0	800 0 0	–	800 0 0	5	23 July, "
		Alexander R. Pope,	456 0 0	400 0 0	–	320 0 0	4	22 Nov., 1851.
		Peter Connellan,	696 0 0	500 0 0	–	240 0 0	3	23 Dec., 1853.
		James K. Aylward,	650 0 0	650 0 0	–	650 0 0	5	30 June, 1851.
		Sir J. Wheeler Cuffe,	500 0 0	400 0 0	–	160 0 0	2	3 Aug., 1850.
		Viscount Monck,	500 0 0	500 0 0	–	500 0 0	5	1 March, 1851.
		Ditto,	300 0 0	250 0 0	–	250 0 0	5	28 Feb., "
		Godfrey Greene,	618 0 0	500 0 0	200 0 0	300 0 0	3	8 Nov., "
		James K. Aylward,	1,186 4 10	600 0 0	–	240 0 0	2	1 Aug., 1853.
		Viscount Monck,	150 0 0	150 0 0	–	–	–	–
	Ida,	Clement Milward,	1,000 0 0	1,000 0 0	–	1,000 0 0	5	17 Aug., 1852.
		Eliot Warburton,	150 0 0	150 0 0	120 0 0	30 0 0	1	7 Dec., 1847.
		Clement Milward,	2,200 0 0	1,500 0 0	–	1,500 0 0	5	30 May, 1851.
		John Greene,	971 15 7	600 0 0	–	480 0 0	4	2 Feb., 1852.
		Earl of Bessborough,	1,800 0 0	1,000 0 0	–	800 0 0	4	15 Aug., "
		David Burtchaell,	2,822 0 0	500 0 0	–	300 0 0	3	20 Nov., "
		William F. F. Tighe,	454 8 4	450 0 0	360 0 0	90 0 0	1	23 Sept., 1848.
		Rosetta A. and Wellesley Prendergast,	824 10 4	300 0 0	–	–	–	–
	Iverk,	Earl of Bessborough,	692 0 0	600 0 0	–	300 0 0	3	2 July, 1849.
		Ditto,	2,805 0 0	2,800 0 0	–	2,500 0 0	5	24 Sept., 1850.
		Ditto,	1,841 0 0	1,000 0 0	–	600 0 0	3	14 May, 1849.
		Ditto,	3,552 0 0	2,000 0 0	–	800 0 0	2	17 Oct., "
		Ditto,	600 0 0	550 0 0	–	220 0 0	2	19 July, "
		Ditto,	812 15 0	550 0 0	–	110 0 0	1	16 March, 1848.
		Chambre B. Ponsonby,	246 9 6	200 0 0	–	200 0 0	5	21 Oct., "
		Anthony Cliffe,	1,300 0 0	1,000 0 0	–	600 0 0	3	25 Sept., 1851.
	Kells,	Marquis of Ormonde,	12,000 0 0	12,000 0 0	1,000 0 0	4,500 0 0	9	1 May, 1850.
		Earl of Bessborough,	3,501 0 0	2,000 0 0	–	800 0 0	2	18 July, 1849.
		Sir J. Wheeler Cuffe,	2,450 0 0	300 0 0	–	–	–	–
		Lorenzo N. Izod,	900 0 0	300 0 0	120 0 0	180 0 0	3	10 April, 1850.
		Sir Henry Marsh,	1,200 0 0	500 0 0	–	200 0 0	2	18 Dec., 1851.
		Ditto,	200 0 0	200 0 0	–	40 0 0	1	6 Oct., 1852.
	Knocktopher,	Earl of Bessborough,	165 0 0	150 0 0	–	150 0 0	5	20 May, 1849.
		Arthur Dillon,	1,000 0 0	500 0 0	–	350 0 0	4	6 Feb., 1850.
		Harvey de Montmorency,	500 0 0	300 0 0	120 0 0	180 0 0	3	29 June, 1848.
		Sir Richard Langrishe,	986 3 4	500 0 0	–	180 0 0	3	7 April, 1849.
		John Greene,	4,085 1 1	2,000 0 0	–	1,000 0 0	4	20 Oct., 1851.
		Ditto,	1,436 19 2	700 0 0	–	500 0 0	4	20 June, 1850.
		Charles Putland,	1,002 16 0	500 0 0	–	500 0 0	5	11 Nov., "
		John Cronyn,	105 0 0	100 0 0	–	100 0 0	5	7 Jan., 1852.
		Sir Richard Langrishe,	372 18 0	200 0 0	–	60 0 0	1	18 July, 1850.
		Wm. G. Burroughs,	142 0 0	100 0 0	–	100 0 0	5	13 June, 1851.
		John de Montmorency,	733 0 0	050 0 0	–	–	–	–
		Hugo W. Jones,	312 0 0	300 0 0	–	–	–	–
	Shillelogher,	Michael Cahill,	566 10 6	550 0 0	110 0 0	440 0 0	4	5 April, 1852.
		Earl of Desart,	1,000 0 0	700 0 0	–	700 0 0	5	14 March, 1850.

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for.	Amount sanctioned.	Amount cancelled or relinquished.	Amount issued.	No. of Instalments issued	Date of last Issue.
			£ s. d.	£ s. d.	£ s. d.	£ s. d.		
Kilkenny—*con.*	Shillelagher—*con.*	William L. Flood,	1,145 0 0	1,000 0 0	300 0 0	600 0 0	3	24 Aug., 1850.
		Ditto,	428 13 1	300 0 0	–	180 0 0	3	11 July, „
		Ditto,	100 0 0	100 0 0	–	60 0 0	3	27 Aug., „
		Gross Total,	£ 116,150 10 8	74,760 0 0	15,610 0 0	37,200 0 0	–	
Wexford,	Ballaghkeen,	Samuel Sparks,	300 0 0	300 0 0	–	300 0 0	5	3 April, 1849.
		Earl of Courtown,	1,562 5 0	1,500 0 0	–	1,500 0 0	5	12 Feb., 1850.
		John Maher,	4,000 0 0	2,000 0 0	–	2,000 0 0	5	5 „ „
		William J. Wallace,	1,591 0 0	700 0 0	–	240 0 0	4	22 Aug., 1849.
		William Murphy,	100 0 0	100 0 0	–	40 0 0	2	15 April, 1851.
		Matthew Murphy,	107 19 8	150 0 0	–	–	–	–
		Robert Doyne,	10,595 0 0	3,000 0 0	300 0 0	1,500 0 0	3	24 Sept., 1851.
		Earl of Courtown,	2,000 0 0	2,000 0 0	–	1,600 0 0	4	30 March, 1853.
		Earl of Arran,	250 0 0	250 0 0	–	200 0 0	4	10 April, 1851.
		William Bolton,	449 5 6	400 0 0	–	400 0 0	5	25 Oct., 1850.
		Fanny Irvine,	9,550 0 0	1,000 0 0	–	1,000 0 0	5	7 March, 1851.
		John G. Pounden,	510 0 0	300 0 0	–	300 0 0	5	15 June, 1852.
		William J. Wallace,	500 0 0	500 0 0	–	100 0 0	1	15 Dec., 1849.
		Abraham Bolton,	200 0 0	100 0 0	–	100 0 0	5	7 June, 1851.
		Bryan Murphy,	210 3 4	200 0 0	–	–	–	–
		Robert Hay,	200 0 0	200 0 0	–	80 0 0	2	31 July, 1851.
		Thomas White,	350 0 0	350 0 0	–	140 0 0	2	11 April, „
		William Bolton,	1,001 0 0	500 0 0	–	500 0 0	5	10 Nov., 1852.
		John Walsh,	500 0 0	400 0 0	–	80 0 0	1	28 May, „
		John C. Pounden,	300 0 0	300 0 0	–	120 0 0	2	13 Dec., „
		Fanny Irvine,	1,500 0 0	1,000 0 0	–	400 0 0	2	5 June, „
		Thomas B. Armstrong,	742 0 0	500 0 0	–	100 0 0	1	26 March, „
	Bantry,	Lord Carew,	2,200 0 0	2,200 0 0	–	2,200 0 0	5	1 Oct., „
		Francis Bruen,	1,500 0 0	1,000 0 0	–	600 0 0	3	8 March, „
		William J. Blacker,	790 0 0	500 0 0	–	500 0 0	5	28 Sept., 1849.
		Harry Alcock,	300 0 0	250 0 0	–	250 0 0	5	7 May, „
		John H. Talbot,	1,500 0 0	1,500 0 0	300 0 0	1,200 0 0	4	23 June, „
		Charles Tottenham,	1,356 0 3	1,000 0 0	–	600 0 0	3	5 Jan., „
		Richard C. B. Clayton,	534 0 0	500 0 0	–	200 0 0	2	12 June, 1850.
		Harry Alcock,	900 0 0	700 0 0	500 0 0	200 0 0	2	0 Sept., 1851.
		Charles J. Grogan,	4,046 3 4	2,000 0 0	–	1,200 0 0	3	16 July, „
		William J. Blacker,	500 0 0	500 0 0	–	100 0 0	1	22 April, 1850.
		John F. Richards,	513 2 0	500 0 0	–	300 0 0	3	29 „ 1851.
		William R. Farmar,	150 0 0	150 0 0	–	150 0 0	5	30 May, 1850.
		James Robinson,	100 0 0	100 0 0	80 0 0	40 0 0	2	13 Sept., 1851.
		Lord Carew,	503 19 0	500 0 0	–	500 0 0	5	4 Aug., 1852.
		William J. Blacker,	550 0 0	500 0 0	–	400 0 0	4	17 „ „
		Charles Hill,	340 17 4	200 0 0	–	–	–	–
		Harry Alcock,	540 0 0	500 0 0	–	100 0 0	1	10 Sept., 1850.
		Solomon Richards,	856 0 0	400 0 0	–	240 0 0	3	25 July, 1851.
		Stephen Ram,	250 0 0	250 0 0	–	200 0 0	4	20 Nov., 1853.
	Bargy,	Higatt Tench,	300 0 0	300 0 0	300 0 0	–	–	–
		John Harvey,	500 0 0	400 0 0	–	400 0 0	5	17 May, 1849.
		Francis A. Kennedy,	2,168 17 8	700 0 0	–	140 0 0	1	22 Dec., „
	Forth,	John H. Talbot,	200 0 0	200 0 0	40 0 0	100 0 0	4	7 Feb., 1850.
		John Rowe,	351 12 6	200 0 0	120 0 0	80 0 0	2	13 Nov., 1848.
		George Le Hunte,	250 0 0	250 0 0	–	250 0 0	5	10 „ 1851.
		Viscount Monck,	175 0 0	150 0 0	–	30 0 0	1	20 Dec., 1849
		Ditto,	150 0 0	150 0 0	–	60 0 0	2	20 Sept., 1850.
		James Howlin,	200 0 0	200 0 0	–	80 0 0	2	20 June, 1851.
		John Harvey,	300 0 0	250 0 0	–	–	–	–
		E. C. Edwards,	400 0 0	400 0 0	–	–	–	–
	Gorey,	William Kennedy,	391 3 9	350 0 0	230 0 0	120 0 0	2	8 June, 1848.
		Earl of Courtown,	2,344 0 0	1,800 0 0	–	1,800 0 0	5	10 Jan., 1849.
		Abel J. Ram,	240 0 0	200 0 0	200 0 0	–	–	–
		Stephen Ram,	7,500 0 0	5,000 0 0	1,500 0 0	3,500 0 0	7	19 Nov., 1851.
		Loftus Owen,	175 0 0	150 0 0	–	150 0 0	5	30 July, 1850.
		Earl of Courtown,	3,787 19 10	3,700 0 0	–	3,000 0 0	6	2 June, 1852.
		Abel J. Ram,	1,541 13 1	1,000 0 0	–	1,000 0 0	5	7 May, 1850.
		Robert Doyne,	10,472 0 0	8,000 0 0	3,000 0 0	3,500 0 0	7	30 Oct., „
		Guardians of Viscount Powerscourt,	800 0 0	800 0 0	–	800 0 0	5	21 June, „
		Sir Thomas Esmonde,	490 0 0	400 0 0	400 0 0	–	–	–
	Scarawalsh,	William Batt,	154 0 0	150 0 0	–	150 0 0	5	14 Aug., 1849.
		Thomas Braddell,	750 0 0	600 0 0	–	600 0 0	5	1 Nov., 1848.
		Ditto,	442 9 0	400 0 0	–	400 0 0	5	1 May, 1850.
		Ditto,	474 4 3	450 0 0	–	450 0 0	5	10 „ 1849.
		Henry Moore,	135 0 0	100 0 0	–	100 0 0	5	17 Feb., „
		William J. Wallace,	1,530 7 5	1,450 0 0	–	870 0 0	3	10 Nov., „
		George Glascott,	105 0 0	150 0 0	–	150 0 0	5	12 „ „
		Matilda B. Sherrard,	150 0 0	100 0 0	–	100 0 0	5	7 April, „
		Charles Tottenham,	502 8 0	300 0 0	–	300 0 0	5	20 Feb., „
		William Batt,	130 0 0	100 0 0	–	100 0 0	5	14 Aug., „
		Brook H. Bridges,	1,550 0 0	500 0 0	–	500 0 0	5	24 Dec., „
		Sir Thomas Esmonde,	435 0 0	400 0 0	400 0 0	–	–	–
		John Howlin,	358 7 0	350 0 0	–	350 0 0	5	7 March, 1851.
		Thomas Braddell,	500 0 0	500 0 0	–	500 0 0	5	7 July, „
		Michael G. Croker,	340 0 0	250 0 0	–	250 0 0	5	19 Nov., „
		Richard Donovan,	3,500 0 0	1,700 0 0	–	1,200 0 0	4	25 March, 1852.
		Brook H. Bridges,	720 0 0	500 0 0	–	400 0 0	4	5 July, „
		Viscount Monck,	1,040 0 0	900 0 0	–	540 0 0	3	8 „ „
		Henry P. Elrington,	150 0 0	150 0 0	–	150 0 0	5	28 Dec., 1850.
		William Batt,	100 0 0	100 0 0	–	100 0 0	5	10 June, 1852.
		Lord Carew,	415 17 10	400 0 0	–	160 0 0	2	9 July, „

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for.	Amount sanctioned.	Amount cancelled or relinquished.	Amount issued.	No. of Instalments issued.	Date of last Issue.
			£ s. d.	£ s. d.	£ s. d.	£ s. d.		
Wexford—*con.*	Scarawalsh—*con.*	John Davis,	196 0 0	150 0 0	–	90 0 0	3	6 March, 1852.
		Robert H. Truell,	500 0 0	300 0 0	–	300 0 0	5	29 July, 1853.
		Richard Gason,	408 0 0	400 0 0	–	–	–	–
	Shelburne,	Francis A. Kennedy,	1,365 13 6	1,000 0 0	–	1,000 0 0	5	8 April, 1851.
		Lord Templemore,	6,000 0 0	6,000 0 0	–	6,000 0 0	12	28 Feb., 1852.
		Christian W. Palliser,	156 0 0	150 0 0	–	150 0 0	5	9 March, 1849.
		George P. Bingham,	1,540 0 0	1,300 0 0	–	1,300 0 0	5	27 April, „
	Shelmaliere, East,	Earl of Arran,	1,421 0 0	1,400 0 0	–	1,320 0 0	5	28 June, „
		Ditto,	200 0 0	200 0 0	–	180 0 0	2	17 Nov., 1848.
		George Le Hunte,	800 0 0	800 0 0	–	800 0 0	5	22 June, 1850.
		Archibald Fraser,	105 0 0	100 0 0	100 0 0	–	–	–
		John E. Redmond,	250 0 0	250 0 0	–	200 0 0	4	23 July, 1850.
	Shelmaliere, West,	John F. Hostie,	200 0 0	150 0 0	120 0 0	30 0 0	1	16 Feb., 1848.
		Anthony Cliffe,	2,580 0 0	1,500 0 0	–	1,500 0 0	5	3 May, 1852
		Herbert F. Hore,	190 0 0	150 0 0	–	150 0 0	5	29 June, 1840.
		Ditto,	317 0 0	150 0 0	–	120 0 0	4	13 Jan., 1852.
		Lord Carew,	1,306 14 5	1,000 0 0	–	100 0 0	1	5 April, 1851.
		Cadwallader Wilson,	600 0 0	500 0 0	–	200 0 0	2	24 Feb., 1852.
		Gross Total, £	144,163 6 10	76,650 0 0	7,500 0 0	57,810 0 0	–	

WESTERN DISTRICT.

County.	Barony.	Applicant.	Amount applied for.	Amount sanctioned.	Amount cancelled or relinquished.	Amount issued.	No. of Instalments issued.	Date of last Issue.
Sligo,	Carbury,	Viscount Palmerston,	2,000 0 0	2,000 0 0	–	2,000 0 0	5	14 June, 1840.
		John Wynne,	20,145 0 0	8,000 0 0	–	2,000 0 0	4	24 „ 1850.
		William C. Wood,	846 0 0	700 0 0	–	560 0 0	4	27 Oct., 1848.
		James Wood,	544 0 0	400 0 0	–	160 0 0	2	13 Jan., 1852.
		James Walker and R. Chambers Walker,	1,740 0 0	1,000 0 0	–	1,000 0 0	5	3 Sept., 1851.
		Viscount Palmerston,	1,200 0 0	1,200 0 0	–	1,200 0 0	5	30 June, 1850.
	Coolavin,	Lord De Freyne,	1,100 0 0	1,000 0 0	–	1,000 0 0	5	15 Dec., 1848.
		Joseph A. Holmes,	830 7 8	500 0 0	–	400 0 0	4	11 March, 1850.
		Patrick Owen Cogan,	244 0 0	200 0 0	–	160 0 0	4	29 Aug., 1851.
	Corran,	William Phibbs,	1,457 0 0	1,000 0 0	–	800 0 0	4	10 Oct., 1849.
		Sir Alexander Crichton,	1,600 0 0	1,000 0 0	–	1,000 0 0	5	23 Aug., 1851.
		John Taaffe,	200 0 0	150 0 0	–	150 0 0	5	27 Oct., 1852.
	Leyney,	John Irwin,	720 0 0	700 0 0	–	560 0 0	4	17 July, 1849.
		Robert Young,	5,734 0 0	2,000 0 0	–	1,200 0 0	3	25 Jan., 1851.
		John M'Hugh,	468 8 5	200 0 0	–	120 0 0	3	11 Oct., 1848.
		Henry Caulfield,	5,618 0 0	5,000 0 0	3,000 0 0	2,000 0 0	4	1 May, 1850.
		Alexander Percival,	1,070 0 9	800 0 0	–	480 0 0	3	17 April, „
		Edward J. Cooper,	254 0 0	250 0 0	–	250 0 0	5	24 March, 1852.
		Catherine Armstrong,	100 0 0	100 0 0	–	80 0 0	4	10 Dec., 1849.
		Alexander Percival,	250 0 0	250 0 0	–	150 0 0	3	27 Oct., 1852.
		Edward Nicholson,	411 0 0	150 0 0	–	90 0 0	1	10 Aug., „
		Richard Phibbs,	1,000 0 0	500 0 0	–	–	–	–
	Tireragh,	Henry Griffith,	879 0 0	500 0 0	–	280 0 0	2	23 April, 1851.
		Edward Wingfield,	2,500 0 0	2,000 0 0	–	2,000 0 0	5	8 Feb., 1849.
		Thomas Howly,	152 13 3	150 0 0	–	90 0 0	3	29 May, 1850.
		Charles Tottenham,	1,000 0 0	500 0 0	–	500 0 0	5	16 June, 1849.
				150 0 0	–	150 0 0	5	6 Nov., 1850.
		James M'Terman,	346 19 0	300 0 0	–	120 0 0	2	6 „ „
		Thomas Howly,	333 3 3	300 0 0	–	240 0 0	4	22 Dec., 1849.
		William Ormsby,	300 0 0	250 0 0	–	150 0 0	3	6 July, „
		John W. King,	625 0 0	300 0 0	–	300 0 0	5	12 March, 1850.
		Thomas Jones,	2,500 0 0	500 0 0	–	300 0 0	5	19 July, 1840.
		Robert Jones,	3,066 17 11	1,000 0 0	–	800 0 0	4	19 Jan., 1850.
		Sir W. H. Roger Palmer,	4,393 13 9	700 0 0	–	657 5 0	6	5 Dec., 1851.
		Thomas Jones,	1,500 0 0	500 0 0	–	500 0 0	5	5 April, 1852.
		Edward Wingfield,	1,000 0 0	1,000 0 0	500 0 0	500 0 0	4	31 Aug., 1850.
		Alexander H. L. Popham and Anne G. L. Popham,	578 0 0	500 0 0	–	300 0 0	3	5 Feb., 1852.
		Thomas Jones,	600 0 0	600 0 0	–	600 0 0	5	9 Oct., 1850.
		Robert W. Armstrong,	501 15 0	300 0 0	–	500 0 0	5	24 June, 1851.
		Edward Howley,	1,100 0 0	600 0 0	–	240 0 0	2	23 April, „
		Edward Wingfield,	500 0 0	500 0 0	–	500 0 0	5	8 Feb., „
		Charles Tottenham,	1,000 0 0	1,000 0 0	–	1,000 0 0	5	20 Sept., 1852.
		Robert Jones,	886 0 0	570 0 0	–	–	–	–
		John W. King,	500 0 0	400 0 0	–	160 0 0	2	9 Oct., 1851.
		Arthur Ormsby,	650 0 0	400 0 0	–	240 0 0	3	21 Aug., „
		James Kirkwood,	598 2 3	150 0 0	–	60 0 0	2	19 April, 1853.
		Samuel Stock,	150 0 0	100 0 0	–	40 0 0	2	10 April, 1852.
		Edward Wingfield,	700 0 0	500 0 0	–	560 0 0	4	5 Jan., „
		John W. King,	585 0 0	550 0 0	–	110 0 0	1	28 May, „
	Tirerrl,	John Ormsby,	1,000 0 0	1,000 0 0	–	300 0 0	2	26 March, „
		Henry Griffith,	2,798 0 0	2,200 0 0	1,500 0 0	640 0 0	2	23 April, 1851.
		Edward J. Cooper,	4,262 6 6	3,000 0 0	–	3,000 0 0	6	16 „ „
		Richard G. Brinkley,	5,016 10 7	1,200 0 0	–	1,200 0 0	5	20 Aug., 1850.
		Nicholson O. Furey,	485 0 0	200 0 0	–	200 0 0	5	23 April, 1851.
		John Irwin,	280 0 0	250 0 0	–	–	–	–
		William Gardiner,	150 0 0	150 0 0	–	150 0 0	5	21 Aug., 1850.
		Richard G. Brinkley,	3,816 0 0	1,500 0 0	–	1,500 0 0	5	29 June, 1852.
		William Gardiner,	100 0 0	100 0 0	–	100 0 0	5	22 Dec., „
		Richard G. Brinkley,	1,000 0 0	1,000 0 0	–	1,000 0 0	5	5 Sept., „
		William Weir,	300 0 0	250 0 0	–	–	–	–
		R. G. Brinkley,	2,316 0 0	1,300 0 0	–	780 0 0	3	8 Oct., 1853.
		Gross Total, £	111,669 16 11	53,750 0 0	5,060 0 0	35,127 0 0	–	

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant	Amount applied for.	Amount sanctioned.	Amount cancelled or relinquished.	Amount issued.	No. of Instalments issued	Date of last Issue.
			£ s. d.	£ s. d.	£ s. d.	£ s. d.		
Leitrim,	Carrigallen,	John Gedley,	1,000 0 0	1,000 0 0	–	1,000 0 0	5	5 Jan., 1850.
		Robert W. Story,	300 0 0	250 0 0	–	250 0 0	5	25 April, "
		Alexander Percy,	900 0 0	800 0 0	–	800 0 0	5	28 Feb., 1849.
		Matilda Shanly,	200 0 0	150 0 0	–	30 0 0	1	13 Dec., 1847.
		William C. Percy,	1,000 0 0	1,000 0 0	800 0 0	200 0 0	1	1 " "
		Earl of Leitrim,	1,000 0 0	1,000 0 0	–	1,000 0 0	5	18 July, 1850.
		Richard S. Chilford,	300 0 0	150 0 0	–	150 0 0	5	4 May, 1849.
		John Unsworth and John Browne,	2,500 0 0	1,400 0 0	–	500 0 0	2	24 " "
		Pierce Simpson,	350 0 0	200 0 0	–	200 0 0	5	12 July, "
		John Godley,	150 0 0	400 0 0	–	400 0 0	5	18 Dec., "
		Catherine P. Jones,	15,000 0 0	8,000 0 0	7,000 0 0	1,000 0 0	5	3 Sept., "
		Pierce Simpson,	700 0 0	500 0 0	–	500 0 0	5	24 May, 1850.
		Peter D. La Touche,	1,400 0 0	1,400 0 0	–	1,400 0 0	5	15 April, 1851.
		George D. Beresford,	130 0 0	100 0 0	–	100 0 0	5	11 Sept., 1850.
		Pierce Simpson,	200 0 0	200 0 0	–	200 0 0	5	15 Nov., "
	Dromahaire,	James M'Ternan,	7,183 15 0	450 0 0	–	90 0 0	1	11 June, "
		Nicholas L. Tottenham,	1,400 0 0	1,200 0 0	180 0 0	1,014 0 0	5	22 July, "
		William Kenaghan,	1,532 0 0	1,400 0 0	1,500 0 0	–	–	–
		Francis N. Cullen,	1,007 0 0	800 0 0	–	800 0 0	5	25 Jan., 1849.
		Earl of Leitrim,	1,270 0 0	1,100 0 0	–	1,100 0 0	5	23 June, "
		Burton Phibbs,	1,000 0 0	650 0 0	–	650 0 0	5	20 April, "
		Hugh L. Montgomery,	620 0 0	500 0 0	–	500 0 0	5	8 Dec., 1848.
		William P. Cullen,	350 0 0	250 0 0	–	250 0 0	5	1 Sept., 1849.
		Samuel White,	5,033 10 9	2,000 0 0	2,000 0 0	–	–	–
		Francis N. Cullen,	281 0 0	200 0 0	–	200 0 0	5	23 Aug., 1849.
		William Johnston,	833 5 0	800 0 0	–	640 0 0	4	3 June, 1853.
		William P. Cullen,	121 10 0	100 0 0	–	80 0 0	4	23 March, "
		Henry Brett,	304 0 0	200 0 0	–	80 0 0	2	19 Feb., 1850.
		Michael Boland,	400 0 0	200 0 0	–	200 0 0	5	7 " 1853.
		James Faucett,	300 0 0	200 0 0	–	160 0 0	4	14 July, "
	Leitrim,	George D. Mansfield,	100 0 0	100 0 0	–	100 0 0	5	5 March, 1849.
		Peter D. La Touche,	685 17 1	650 0 0	–	650 0 0	5	24 Nov., "
		John R. Peyton,	472 7 6	400 0 0	–	400 0 0	5	3 April, "
		Pierce Simpson,	800 0 0	400 0 0	–	400 0 0	5	1 March, 1850.
		George Shaw,	120 0 0	100 0 0	–	60 0 0	3	8 April, "
		Thomas Lanauze,	300 0 0	300 0 0	–	300 0 0	5	28 May, 1851.
		Earl of Bessborough,	1,172 0 0	1,100 0 0	–	440 0 0	2	31 Aug., 1849.
		William Lewis,	400 0 0	300 0 0	–	300 0 0	5	1 June, "
		Arthur J. V. L. Birchall,	210 0 0	200 0 0	–	200 0 0	5	6 July, "
		William Peyton,	697 17 4	200 0 0	–	200 0 0	5	10 Dec., 1850.
		Pierce Simpson,	500 0 0	300 0 0	–	300 0 0	5	15 Nov., 1852.
		George Vaugh,	200 0 0	150 0 0	–	60 0 0	2	7 June, 1853.
		John R. Peyton,	1,416 7 6	500 0 0	–	200 0 0	2	2 May, 1850.
		Arthur J. V. L. Birchall,	250 0 0	200 0 0	–	200 0 0	5	15 Nov., "
		Viscount Southwell,	300 0 0	300 0 0	–	240 0 0	4	14 June, 1851.
		William Hamilton,	100 0 0	100 0 0	–	–	–	–
		Josias Bowley,	400 0 0	350 0 0	–	350 0 0	5	25 Nov., 1851.
	Mohill,	Theophilus B. Jones,	1,000 0 0	1,000 0 0	–	1,000 0 0	5	1 June, 1849.
		Earl of Leitrim,	1,000 0 0	900 0 0	–	900 0 0	5	24 " "
		Robert Blackall,	300 0 0	300 0 0	–	300 0 0	5	16 " 1850.
		Guy Lloyd,	341 0 0	300 0 0	–	240 0 0	4	3 Sept., 1851.
		Robert Blackall,	561 10 0	450 0 0	–	450 0 0	5	4 July, "
		Joseph Gabbett,	1,400 0 0	500 0 0	–	100 0 0	1	3 Feb., "
		Robert Blackall,	500 0 0	500 0 0	–	500 0 0	5	8 " 1853.
	Rosclogher,	John R. Dickson,	5,191 0 0	3,000 0 0	–	3,000 0 0	6	20 Oct., "
		James White and John J. White,	9,170 0 0	3,500 0 0	–	2,920 0 0	8	0 Dec., 1853.
		James Johnston,	8,885 5 0	3,100 0 0	800 0 0	2,900 0 0	0	21 Oct., 1850.
		Robert Johnston,	200 0 0	150 0 0	90 0 0	60 0 0	2	24 Aug., 1848.
		John Elliott,	1,500 0 0	800 0 0	–	800 0 0	5	3 " 1849.
		Hugh W. Barton,	3,755 0 0	1,000 0 0	1,000 0 0	–	–	–
		Robert H. Ellis,	314 2 10	900 0 0	–	900 0 0	5	3 March, 1851.
		John Parke,	400 0 0	400 0 0	–	330 0 0	4	24 July, 1850.
		James S. Ellis,	200 0 0	200 0 0	–	160 0 0	4	16 Oct., "
		James Tate,	100 0 0	100 0 0	–	100 0 0	5	10 June, 1852.
		Gross Total, £	94,416 8 0	50,050 0 0	13,346 0 0	33,124 0 0	–	
Mayo,	Burrishoole,	John M'Laughlin,	2,500 0 0	700 0 0	–	100 0 0	1	4 April, 1849.
		Dominick J. M'Laughlin,	1,836 0 0	500 0 0	–	500 0 0	5	7 Dec., 1849.
		Marquis of Sligo,	20,000 0 0	20,000 0 0	7,950 0 0	0,500 0 0	8	18 Feb., 1853.
		Sir Richard A. O'Donnell,	20,000 0 0	11,400 0 0	4,400 0 0	7,500 0 0	15	7 July, 1849.
		George R. Gildea,	207 0 0	200 0 0	–	200 0 0	5	20 Nov., "
		Sir W. H. Roger Palmer,	5,049 1 0	5,000 0 0	–	1,000 0 0	2	11 April, 1850
		Sir Richard A. O'Donnell,	1,500 0 0	1,500 0 0	900 0 0	600 0 0	2	11 Dec., 1849.
		Dominick L. Bourke,	422 7 0	400 0 0	–	45 1 6	2	6 Nov., 1850
		Marquis of Sligo,	2,500 0 0	2,500 0 0	–	2,500 0 0	5	17 July, 1849.
		Earl of Lucan,	3,052 0 0	3,000 0 0	1,600 0 0	1,400 0 0	3	1 June, 1852.
		Sir Richard A. O'Donnell,	1,500 0 0	1,500 0 0	1,200 0 0	300 0 0	1	10 July, "
		Marquis of Sligo,	4,016 0 0	950 0 0	650 0 0	–	–	–
		Earl of Lucan,	700 0 0	700 0 0	–	700 0 0	5	24 Aug., 1852.
	Carra,	Marquis of Sligo,	500 0 0	500 0 0	–	100 0 0	1	9 Dec., "
		William Kearney,	1,561 17 6	1,100 0 0	–	880 0 0	4	16 July, 1849.
		Andrew C. Lynch,	1,685 3 8	1,500 0 0	–	1,200 0 0	4	3 Jan., 1851.
		Dorothea J. Fitzgerald,	400 0 0	300 0 0	–	300 0 0	5	2 Feb., 1852.
		Isidore P. Blake,	300 0 0	300 0 0	–	120 0 0	3	30 Nov., 1848.
		Earl of Lucan,	8,000 0 0	8,000 0 0	3,400 0 0	4,600 0 0	9	19 " 1850.
		John Browne,	1,103 0 0	700 0 0	–	280 0 0	2	27 " "

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of Instalments issued.	Date of last Issue.
Mayo—*con.*	Carra—*con.*	John Fynn,	270 0 0	250 0 0	–	200 0 0	4	10 Feb., 1849.
		Peter Bourke,	312 0 0	100 0 0	–	40 0 0	2	12 „ „
		Lord Kilmaine,	854 0 0	300 0 0	–	200 0 0	2	3 Aug., „
		George Clendining,	500 0 0	500 0 0	–	400 0 0	4	22 Feb., 1850.
		Sir Robert L. Blosse,	912 4 6	500 0 0	–	400 0 0	4	29 April, 1851.
		Bridgetina Irwin,	400 0 0	400 0 0	–	400 0 0	5	10 May, „
		George H. Moore,	3,095 0 0	1,200 0 0	–	210 0 0	1	20 April, „
		Sir Robert L. Blosse,	587 17 8	300 0 0	–	300 0 0	5	28 June, 1852.
		Lord Avonmore,	500 0 0	500 0 0	–	400 0 0	4	20 Feb., „
		The Bishop of Tuam,	300 0 0	300 0 0	–	180 0 0	3	5 May, „
		Earl of Lucan,	1,000 0 0	1,000 0 0	–	1,000 0 0	5	13 Nov., 1851.
		Ditto,	1,000 0 0	1,000 0 0	–	200 0 0	1	25 Aug., „
		Viscount Avonmore,	200 0 0	200 0 0	–	120 0 0	3	19 Nov., 1852.
		Lord Baron Kilmaine,	100 0 0	100 0 0	–	100 0 0	5	22 Sept., „
		Sir Robert L. Blosse,	310 8 0	300 0 0	–	120 0 0	2	0 Aug., 1853.
	Clanmorris,	Sir Robert Arbuthnot,	1,254 18 9	1,200 0 0	520 0 0	680 0 0	3	6 July, 1840.
		Lord Oranmore,	16,143 0 0	11,500 0 0	10,200 0 0	1,300 0 0	4	4 June, 1850.
		Isidora Bourke,	1,500 0 0	1,000 0 0	–	1,000 0 0	5	22 Nov., 1849.
		James S. Lambert,	500 0 0	500 0 0	–	500 0 0	5	11 Dec., 1848.
		Andrew C. Lynch,	402 8 0	400 0 0	–	240 0 0	3	28 „ 1850.
		Patrick C. Lynch,	200 0 0	150 0 0	–	120 0 0	4	23 July, 1849.
		Joseph Lambert,	528 6 0	400 0 0	–	400 0 0	5	6 March, 1850.
		George Clendining,	1,386 0 0	500 0 0	–	400 0 0	4	12 Oct., 1849.
		George Vesey,	5391 0	500 0 0	–	500 0 0	4	6 Dec., 1850.
		Patrick C. Lynch,	300 7 0	200 0 0	–	300 0 0	5	11 April, 1851.
		Sir Robert L. Blosse,	1,100 0 0	1,000 0 0	–	1,000 0 0	5	14 May, „
		George Clendining,	1,500 0 0	500 0 0	–	200 0 0	2	13 Oct., 1849.
		James S. Lambert,	300 0 0	300 0 0	–	300 0 0	5	27 July, „
		Patrick Kirwan,	3,195 0 0	1,500 0 0	–	600 0 0	2	11 Sept., 1850.
		John Cather,	200 0 0	100 0 0	–	100 0 0	5	1 May, „
		Joseph Lambert,	157 17 0	150 0 0	–	150 0 0	5	26 Nov. „
		John Cather,	118 16 4	100 0 0	–	100 0 0	5	8 April, 1851.
		Richard Prendergast,	160 0 0	100 0 0	–	100 0 0	5	30 May, „
		James Browne,	100 0 0	100 0 0	–	–	–	–
		Isidore Bourke,	500 0 0	450 0 0	–	400 0 0	5	16 Feb., 1853.
	Costello,	James Browne,	7,000 0 0	7,000 0 0	3,100 0 0	3,900 0 0	10	18 Sept., 1850.
		Hugh Burke,	522 0 0	500 0 0	–	500 0 0	5	11 Aug., 1849.
		Edmund P. M'Donnell,	150 0 0	150 0 0	–	–	–	–
		Viscount Dillon,	14,961 0 0	3,000 0 0	–	2,500 0 0	5	3 Aug., 1852.
		Hugh Burke,	502 0 0	500 0 0	–	500 0 0	5	15 Nov., 1850.
		Patrick Waldron,	360 0 0	200 0 0	–	160 0 0	4	25 April, 1851.
		Hugh Burke,	309 15 11	300 0 0	–	180 0 0	3	11 Feb., 1852.
		Thomas Strickland,	400 0 0	400 0 0	–	320 0 0	4	26 Nov., 1853.
	Erris,	William H. Carter,	6,969 8 9	5,000 0 0	4,560 0 0	500 0 0	1	12 Feb., 1848.
		Samuel Bourns,	600 0 0	400 0 0	–	400 0 0	5	15 May, 1852.
		John Richards,	630 6 10	500 0 0	400 0 0	100 0 0	1	15 „ 1840.
		James O'Donel,	500 0 0	500 0 0	–	200 0 0	2	25 Sept., 1851.
		William Bourns,	400 0 0	250 0 0	–	150 0 0	3	20 Nov., „
		John Walshe,	818 15 0	600 0 0	–	120 0 0	1	17 Feb., „
	Gallen,	David Thompson,	3,500 0 0	2,000 0 0	2,000 0 0	–	–	–
		Bernard M'Manus,	2,024 0 0	1,000 0 0	–	1,000 0 0	5	28 Feb., 1850.
		Harloe P. Baker,	350 0 0	300 0 0	–	60 0 0	1	26 Jan., 1848.
		Matthew Gallagher,	1,000 0 0	500 0 0	–	200 0 0	2	27 Aug., 1850.
		Patrick Tuohy,	360 0 0	300 0 0	–	60 0 0	1	11 May, „
		Charles B. Jordan,	676 7 4	300 0 0	–	120 0 0	2	7 Dec., 1853.
		John Tuohy,	400 0 0	250 0 0	–	150 0 0	3	10 „ 1851.
		William Mally,	1,300 0 0	250 0 0	–	200 0 0	4	15 Aug., „
		John Bolingbroke,	510 0 0	300 0 0	–	60 0 0	1	9 Dec., „
		Edward Wingfield,	200 0 0	150 0 0	–	–	–	–
	Kilmaine,	Jane E. Roberts,	410 12 8	400 0 0	80 0 0	320 0 0	4	15 Oct., 1849.
		Thomas Elwood,	453 5 8	450 0 0	360 0 0	90 0 0	1	16 Dec., 1847.
		Ormsby Elwood,	430 11 3	400 0 0	–	400 0 0	5	16 July, 1849.
		Thomas S. Lindsey,	4,136 18 0	4,100 0 0	2,700 0 0	1,400 0 0	3	14 April, „
		Francis C. M'Donnell,	800 0 0	300 0 0	–	60 0 0	1	21 Sept., 1848.
		Thomas S. Lindsey,	2,858 4 1	2,850 0 0	1,460 0 0	1,360 0 0	3	14 April, 1849.
		Ditto,	542 0 0	400 0 0	160 0 0	240 0 0	3	14 „ „
		Robert Bowen,	342 0 0	300 0 0	300 0 0	–	–	–
		Patrick Kirwan,	6,625 13 7	5,000 0 0	2,500 0 0	2,500 0 0	5	6 April, 1850.
		Earl of Lucan,	2,612 0 0	2,000 0 0	–	2,000 0 0	4	27 „ „
		Henry Blake & Anna Blake,	300 0 0	100 0 0	–	100 0 0	5	18 „ 1849.
		Charles M'Donnell,	715 7 8	500 0 0	–	100 0 0	1	20 Feb., 1848.
		George S. Lynch,	440 0 0	400 0 0	–	400 0 0	5	26 Aug., „
		George Ormsby,	450 0 0	400 0 0	–	80 0 0	1	27 May, „
		Thomas Elwood,	291 5 8	200 0 0	160 0 0	40 0 0	1	6 „ „
		Courtney Kenny,	1,340 0 0	800 0 0	–	800 0 0	5	13 Oct., 1849.
		Earl of Lucan,	18,000 0 0	9,400 0 0	4,000 0 0	5,400 0 0	11	25 May, 1852.
		George Rutledge,	1,500 0 0	550 0 0	–	550 0 0	5	24 „ 1849.
		John Fynn,	748 0 0	300 0 0	–	240 0 0	4	1 May, „
		James K. Gildea,	2,000 0 0	1,000 0 0	–	200 0 0	1	17 Jan., „
		Lord Kilmaine,	1,640 0 0	500 0 0	–	500 0 0	5	16 Aug., 1851.
		John Fynn,	250 0 0	250 0 0	–	50 0 0	1	3 Jan., 1849.
		George S. Lynch,	200 0 0	200 0 0	–	200 0 0	5	14 May, „
		Joseph Lambert,	150 0 0	150 0 0	–	150 0 0	5	0 Oct., 1850.
		John C. L. Bucknall,	412 0 0	400 0 0	–	160 0 0	2	8 Dec., 1849.
		Thomas Elwood,	422 0 0	400 0 0	–	400 0 0	5	31 July, 1860.
		Earl of Lucan,	3,500 0 0	3,400 0 0	1,000 0 0	1,500 0 0	3	25 March, 1851.
		Lord Kilmaine,	163 0 0	150 0 0	–	120 0 0	4	4 Nov., „
		Earl of Lucan,	360 0 0	300 0 0	–	300 0 0	5	5 Jan., 1852.
		John S. L. Bucknall,	900 0 0	700 0 0	–	700 0 0	5	8 Sept., 1853.

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County	Barony.	Applicant.	Amount applied for.	Amount sanctioned.	Amount cancelled or relinquished	Amount issued.	No. of instalments issued.	Date of last Issue
			£ s. d.	£ s. d.	£ s. d.	£ s. d.		
Mayo—*con.*	Murrisk,	John C. Garvey,	1,000 0 0	1,000 0 0	700 0 0	200 0 0	1	22 Jan., 1848.
		Robert Buchanan,	532 0 0	500 0 0	400 0 0	100 0 0	1	1 Dec., 1847.
		John C. Garvey,	3,136 0 0	700 0 0	–	700 0 0	5	18 May, 1853.
		Henry Hildebrand,	372 0 0	150 0 0	–	150 0 0	5	23 Sept., 1852.
		James W. Garvey,	578 0 0	450 0 0	360 0 0	90 0 0	1	6 April, 1848
		Sir W. H. Roger Palmer,	4,868 8 0	4,850 0 0	–	1,110 4 0	4	5 Dec., 1851.
		Francis Garvey,	500 0 0	300 0 0	–	180 0 0	3	25 April, „
		Marquis of Sligo,	3,504 0 0	3,550 0 0	–	3,500 0 0	7	17 Feb., 1853
		Ditto,	1,300 0 0	950 0 0	–	100 0 0	1	2 Sept., 1853.
		Ditto,	400 0 0	400 0 0	–	–	–	–
		Ditto,	300 0 0	300 0 0	–	60 0 0	1	2 Sept., 1853
	Tyrawley,	William Orme,	2,500 0 0	2,000 0 0	–	2,000 0 0	5	30 Aug., 1852.
		Thomas Palmer, jun.	345 0 0	300 0 0	–	240 0 0	4	25 „ „
		William H. Knox,	300 0 0	100 0 0	–	100 0 0	5	1 „ 1849.
		Francis A. K. Gore,	3,102 10 0	2,500 0 0	–	1,500 0 0	3	11 Dec., „
		Walter Bourke,	559 15 0	400 0 0	–	320 0 0	4	14 „ „
		William K. Orme,	420 0 0	250 0 0	–	250 0 0	5	1 May, „
		Thomas Pagit,	1,503 0 0	1,000 0 0	–	800 0 0	4	8 Dec., 1852.
		Roger Palmer,	383 19 1	350 0 0	–	140 0 0	2	20 April, 1849.
		Matthew Atkinson and Thomas Atkinson,	900 0 0	500 0 0	–	500 0 0	5	13 Nov., 1852.
		Walter J. Bourke,	687 0 0	400 0 0	400 0 0	–	–	–
		Andrew Browne,	200 0 0	200 0 0	–	40 0 0	1	14 June, 1848
		Lewis G. Jones,	500 0 0	300 0 0	–	120 0 0	2	7 May, 1850.
		Charles O'Donel,	634 16 0	300 0 0	–	60 0 0	1	3 March, 1849.
		Richard J. C. Green,	2,110 0 0	1,200 0 0	–	480 0 0	2	3 Sept., 1850.
		John Gamlinet,	1,141 0 0	500 0 0	500 0 0	–	–	–
		Sir W. H. Roger Palmer,	10,245 19 3	2,250 0 0	–	1,816 2 0	5	5 Dec., 1851.
		Henry W. Knox,	200 0 0	200 0 0	–	200 0 0	5	13 May, „
		John Walshe,	500 0 0	200 0 0	–	200 0 0	5	11 June, „
		William Orme,	507 0 0	450 0 0	–	110 0 0	2	13 Jun., „
		Mervyn Pratt,	255 0 0	250 0 0	–	200 0 0	4	23 June, „
		Earl of Arran,	600 0 0	300 0 0	–	300 0 0	5	14 Sept., „
		Thomas Jones,	1,500 0 0	1,400 0 0	–	1,140 0 0	4	2 Dec., 1852.
		John Walsh,	300 0 0	200 0 0	–	40 0 0	1	14 Nov., 1851
		Edward Walshe,	211 0 0	100 0 0	–	20 0 0	1	11 Oct., 1853
		William Orme,	400 0 0	400 0 0	–	80 0 0	1	1 „ „
		Gross Total, £	308,002 17 11	179,600 0 0	65,330 0 0	90,546 0 0	–	
Roscommon,	Athlone,	Lord Crofton,	2,000 0 0	1,500 0 0	300 0 0	1,200 0 0	4	29 June, 1853.
		William H. Scott,	246 0 0	200 0 0	–	200 0 0	5	2 „ 1849.
		Richard W. Bond,	307 0 0	300 0 0	–	300 0 0	5	14 Nov., „
		Ambrose O Kelly,	813 0 0	500 0 0	–	500 0 0	5	17 Oct., 1850.
		John J. O Sullivan,	624 0 0	500 0 0	–	500 0 0	5	24 Nov., 1848.
		Peter C. Burke,	500 0 0	150 0 0	–	150 0 0	5	3 „ 1849.
		John Power,	511 2 0	400 0 0	–	320 0 0	4	7 July, „
		John Hodson,	224 11 0	200 0 0	–	160 0 0	4	14 Aug., 1850.
		William E. Grainger,	460 0 0	400 0 0	–	160 0 0	2	15 July, „
		John H. Walsh,	1,236 14 8	800 0 0	–	800 0 0	5	21 Dec., 1849.
		John J. O Sullivan,	833 8 8	300 0 0	–	300 0 0	5	13 Aug., 1850.
		Garrett O'Moore,	1,186 0 0	500 0 0	–	300 0 0	3	26 March, „
		John Dillon,	800 0 0	500 0 0	–	200 0 0	2	30 Aug., 1852.
		Theobald Shell,	500 0 0	500 0 0	–	–	–	–
		John J. O Sullivan,	621 0 0	500 0 0	–	400 0 0	4	15 Nov., 1853.
		Daniel J. Cruice and others.	438 0 0	400 0 0	–	–	–	–
		Lord Crofton,	1,000 0 0	1,000 0 0	–	1,000 0 0	5	18 Oct., 1851.
		Ditto,	314 0 0	300 0 0	–	60 0 0	1	7 Sept., 1853.
	Ballintobber, North,	James Bannon,	550 0 0	300 0 0	60 0 0	240 0 0	4	28 Feb., 1850.
		Marquis of Westmeath,	500 0 0	300 0 0	–	240 0 0	4	22 Oct., „
		Ditto,	300 0 0	300 0 0	–	300 0 0	5	12 „ „
		Sarah Morton and others,	260 0 0	200 0 0	–	120 0 0	3	3 May, 1852.
	Ballintobber, South,	Francis Fetherston H., and Charles F. O'Neill,	1,500 0 0	1,000 0 0	–	200 0 0	1	4 Aug., 1848.
		Nicholas Balfe,	1,104 17 3	800 0 0	–	840 0 0	5	24 Sept., 1853.
		Francis J. Davys,	420 0 0	400 0 0	–	400 0 0	5	19 June, 1851.
		Marquis of Westmeath,	2,300 0 0	2,000 0 0	–	1,600 0 0	4	18 July, 1849.
		Sir Michael D. Bellew,	487 0 0	200 0 0	–	40 0 0	1	5 Aug., 1848.
		Henry Puckenham,	650 0 0	650 0 0	100 0 0	550 0 0	5	5 „ 1851.
		Charles A. O Connor,	300 0 0	250 0 0	–	50 0 0	1	9 Nov., 1852.
	Boyle,	Guy Lloyd,	6,000 0 0	6,000 0 0	500 0 0	5,500 0 0	11	3 Sept., „
		James B. Stoney,	471 5 0	250 0 0	250 0 0	–	–	–
		John Flanagan,	500 0 0	300 0 0	–	240 0 0	4	7 Dec., 1849.
		Coote C. Mulloy,	300 0 0	150 0 0	–	150 0 0	5	18 July, 1850.
		Viscount Lorton,	8,000 0 0	8,000 0 0	6,500 0 0	1,500 0 0	3	20 Feb., 1851.
		Richard Irwin,	220 0 0	200 0 0	–	120 0 0	3	7 April, „
		John Duckworth,	150 0 0	150 0 0	–	150 0 0	5	10 July, „
		William Duckworth,	150 0 0	150 0 0	–	150 0 0	5	10 „ „
		James Kirkwood,	830 0 0	500 0 0	–	500 0 0	5	12 Feb., „
		Guy Lloyd,	1,300 0 0	1,300 0 0	–	1,300 0 0	5	24 June, 1852.
		Daniel H. Ferrall,	1,200 0 0	1,000 0 0	–	1,000 0 0	5	27 Aug., 1853.
		James Kirkwood,	300 0 0	300 0 0	–	300 0 0	5	17 Feb., 1852.
		Denis O Connor,	357 0 0	300 0 0	–	60 0 0	1	27 Oct., 1851.
		Guy Lloyd,	500 0 0	300 0 0	–	300 0 0	5	17 Sept., 1852.
		Ditto,	200 0 0	200 0 0	–	120 0 0	3	25 June, 1853.
		James Kirkwood,	553 0 0	500 0 0	–	100 0 0	1	20 May, 1852.
		Alice Mulloy,	200 0 0	200 0 0	–	40 0 0	1	6 Sept., 1853.
		Lord Crofton,	275 0 0	250 0 0	–	50 0 0	1	7 „ „

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of Instalments issued.	Date of last Issue.
Roscommon—*con.*	Boyle—*con.*	John L. Hackett,	400 0 0	400 0 0	–	–	–	–
		Ditto,	400 0 0	300 0 0	–	–	–	–
	Ballymoe,	Henry M. Browne,	300 0 0	200 0 0	–	120 0 0	3	10 June, 1852.
	Castlereagh,	William R. W. Sandford,	7,766 0 0	5,000 0 0	1,000 0 0	4,500 0 0	0	4 July, 1850.
		Richard Irwin,	900 0 0	500 0 0	–	500 0 0	5	22 Jan., "
		Patrick D. Irwin,	281 0 0	200 0 0	–	200 0 0	5	10 Sept., 1840.
		Denis O'Connor,	2,084 0 0	1,500 0 0	–	1,040 0 0	4	16 Dec., 1850.
		Roderic O'Connor,	491 19 10	700 0 0	120 0 0	180 0 0	3	4 June, 1849.
		Marquis of Westmeath,	2,050 0 0	1,000 0 0	–	800 0 0	4	5 Sept., "
		Henry Packenham,	2,000 0 0	1,300 0 0	–	1,300 0 0	5	21 June, 1850.
		Sir Alexander Crichton,	170 0 0	150 0 0	–	150 0 0	5	26 July, 1849.
		William R. W. Sandford,	1,000 0 0	1,000 0 0	–	1,000 0 0	5	22 June, 1853.
		Roderic O'Connor,	221 19 7	200 0 0	–	80 0 0	2	22 Dec., 1852.
		Richard Irwin,	250 0 0	200 0 0	–	40 0 0	1	13 Aug., "
		T. R. Blackley,	660 0 0	600 0 0	–	360 0 0	3	10 Nov., 1853.
	Roscommon,	Theobald A. Dillon,	3,620 0 0	2,000 0 0	1,000 0 0	400 0 0	1	5 July, 1848.
		Henry S. P. Mahon,	2,393 0 0	1,000 0 0	–	800 0 0	4	27 Aug., 1851.
		Ditto,	1,500 0 0	800 0 0	–	800 0 0	5	27 " 1852.
		Charles B. Baldwin,	1,815 15 4	1,000 0 0	–	400 0 0	2	7 Feb., "
		Marcus M'Causland,	2,150 0 0	1,000 0 0	–	1,000 0 0	5	4 Sept., "
		Henry S. P. Mahon,	2,000 0 0	1,000 0 0	–	1,000 0 0	5	1 Oct., 1852.
		William French,	508 0 0	450 0 0	–	325 0 0	4	22 April, "
		Oliver D. J. Grace,	237 8 9	200 0 0	–	40 0 0	1	5 Sept., 1851.
		John Kelly,	300 0 0	200 0 0	–	–	–	–
		Henry S. P. Mahon,	400 0 0	200 0 0	–	40 0 0	1	4 Nov., 1852.
		Gilbert Mahon,	336 0 0	200 0 0	–	40 0 0	1	25 Oct., 1853.
	Frenchpark,	Lord De Freyne,	5,000 0 0	7,000 0 0	–	5,000 0 0	14	11 Oct., 1849.
		Viscount Dillon,	7,690 9 0	5,000 0 0	–	5,000 0 0	10	14 " 1851.
		Oliver D. J. Grace,	1,500 0 0	1,000 0 0	200 0 0	800 0 0	4	28 April, "
		Lord De Freyne,	930 0 0	800 0 0	–	800 0 0	5	15 Nov., 1848.
		Daniel H. Ferrall,	1,550 0 0	800 0 0	–	800 0 0	5	15 June, 1850.
		Lord De Freyne,	1,000 0 0	1,000 0 0	–	800 0 0	4	1 Aug., 1851.
		Richard Irwin,	124 0 0	100 0 0	–	40 0 0	2	11 Oct., 1853.
	Moycarn,	William C. Kyle,	558 0 0	550 0 0	–	360 0 0	3	31 Dec., "
		Gross Total, £	123,827 3 6	74,550 0 0	10,020 0 0	54,420 0 0	–	
Galway,	Athenry,	Burton Persse,	1,183 0 0	600 0 0	–	540 0 0	3	19 Dec., 1849.
		Stephen Roche,	365 1 10	300 0 0	–	300 0 0	5	10 " 1850.
		Harriett G. Daly,	500 0 0	500 0 0	–	500 0 0	5	6 April, "
		Andrew W. Blake,	1,112 3 9	200 0 0	–	120 0 0	3	18 Aug., 1851.
		Ditto,	612 0 0	900 0 0	–	180 0 0	1	18 " 1849.
		Stephen Roche,	1,300 0 0	800 0 0	–	800 0 0	5	28 May, 1852.
		Peter D. Smyth,	669 0 0	500 0 0	–	180 0 0	3	18 Aug., "
		Ditto,	200 0 0	200 0 0	–	200 0 0	5	10 Nov., "
		Thomas Kelly,	200 0 0	200 0 0	–	200 0 0	5	29 July, 1853.
	Ballymoe,	Peter Blake,	300 0 0	250 0 0	–	200 0 0	4	28 June, 1849.
		George Vesey,	6,275 0 0	2,200 0 0	700 0 0	1,500 0 0	5	20 Nov., 1848.
		–	–	2,800 0 0	–	2,000 0 0	4	0 Dec., 1850.
		Edmund Dowell,	1,124 10 9	700 0 0	–	280 0 0	2	13 " 1848.
		John Cheevers,	1,649 0 0	500 0 0	–	500 0 0	5	3 Nov., 1853.
		Ditto,	128 16 9	100 0 0	–	60 0 0	3	18 July, 1849.
		John L. Bagot,	325 11 7	300 0 0	–	300 0 0	5	26 May, 1851.
		William M'Dermott,	3,164 0 0	1,000 0 0	–	200 0 0	1	5 Aug., 1848.
		Gregory Browne,	430 0 0	400 0 0	400 0 0	–	–	–
		Thomas N. Bagot,	649 19 0	500 0 0	–	200 0 0	2	14 May, 1852.
		George Clendinning,	500 0 0	500 0 0	–	300 0 0	3	13 June, 1850.
		Sir Joseph Burke,	549 16 2	400 0 0	–	400 0 0	1	1 Dec., 1851.
		James Browne,	349 10 6	150 0 0	–	150 0 0	5	4 Jan., 1853.
		Charles O'Rorke,	500 0 0	450 0 0	–	270 0 0	3	2 July, "
		St. George Caulfield,	376 0 0	300 0 0	–	180 0 0	3	20 Nov., "
	Ballinahinch,	John Lambert,	1,215 0 0	1,100 0 0	100 0 0	–	–	–
		Thomas C. Butler,	1,000 0 0	1,000 0 0	–	1000 0 0	5	18 Nov., 1850.
		Gartside Shea,	500 0 0	200 0 0	–	120 0 0	3	3 May, 1852.
		Alexander Thomson,	4,000 0 0	2,700 0 0	–	500 0 0	1	31 March, 1848.
		William H. G. Colhs,	324 0 0	100 0 0	–	80 0 0	4	0 Oct., 1853.
		John A. O'Neill,	6,260 0 0	6,000 0 0	5,500 0 0	500 0 0	1	5 Nov., 1847.
		William Andrews,	1,800 0 0	500 0 0	–	200 0 0	2	15 Aug., 1850.
		Andrew Geraghty,	1,475 5 10	600 0 0	360 0 0	240 0 0	2	4 " 1848.
		Christopher St. George,	432 10 0	300 0 0	–	180 0 0	3	8 June, 1850.
		James Beresford,	199 0 0	180 0 0	–	120 0 0	4	6 Sept., 1851.
		Thomas Y. Prior,	1,600 0 0	800 0 0	640 0 0	100 0 0	1	12 April, 1848.
		Arthur G. B. Martin and Mary Bell Martin,	11,019 2 5	5,000 0 0	5,000 0 0	–	–	–
		Robert Graham,	600 0 0	300 0 0	240 0 0	60 0 0	1	15 Jan., 1850.
		Henry Blake,	4,398 0 0	1,500 0 0	–	1,200 0 0	4	12 May, 1852.
		C. R. Broughton,	180 0 0	150 0 0	–	90 0 0	3	17 Sept., "
	Clare,	John A. Kirwan,	3,271 10 7	1,600 0 0	1,280 0 0	320 0 0	1	27 March, 1848.
		Pierce Joyce,	300 0 0	300 0 0	–	300 0 0	5	0 Sept., 1849.
		Denis Kirwan,	3,400 0 0	3,400 0 0	900 0 0	1,000 0 0	3	27 May, 1850.
		Pierce J. Blake,	1,398 0 0	1,00 0 0	720 0 0	180 0 0	1	13 Nov., 1848.
		Giles E. Lambert,	720 0 0	700 0 0	–	700 0 0	5	10 Oct., 1849.
		Francis Blake,	1,000 0 0	700 0 0	–	700 0 0	5	19 April, 1850.
		John J. Gunning,	1,157 0 0	1,000 0 0	–	800 0 0	4	1 Sept., 1851.
		James O'Brien,	327 16 0	300 0 0	–	240 0 0	4	1 March, 1850.
		John J. D'Arcy,	603 3 0	300 0 0	–	180 0 0	3	8 May, 1849.
		Christopher St. George,	1,003 0 0	500 0 0	400 0 0	100 0 0	1	0 Aug., 1848.
		Walter Lambert and Thomas E. Lambert,	4,317 0 0	1,000 0 0	–	1,000 0 0	5	18 July, 1849.

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony	Applicant.	Amount applied for.	Amount sanctioned.	Amount cancelled or relinquished.	Amount issued.	No. of Instalments issued.	Date of last Issue.
			£ s. d.	£ s. d.	£ s. d.	£ s. d.		
Galway—*con.*	Clare—*con.*	Pierce Joyce,	150 0 0	150 0 0	–	150 0 0	5	18 Aug., 1849.
		James S. Lambert,	1,041 13 0	1,000 0 0	–	800 0 0	4	13 March, 1851.
		Robert Bellew,	500 0 0	500 0 0	–	500 0 0	5	28 June, "
		Catherine Comyn,	233 0 0	200 0 0	–	120 0 0	3	5 March, "
		David Rutledge,	1,000 0 0	300 0 0	100 0 0	200 0 0	2	5 Aug., 1850
		Robert Bellew and Elizabeth Bellew,	1,100 0 0	400 0 0	–	300 0 0	3	24 Jan., 1851.
		Giles R. Lambert,	200 0 0	200 0 0	–	200 0 0	5	17 April, 1850.
		John Martyn,	1,105 11 0	850 0 0	–	–	–	–
		Michael Kelly,	100 0 0	100 0 0	–	100 0 0	5	15 Jan., 1851.
		Hugh Henry,	1,248 0 0	1,000 0 0	–	800 0 0	4	13 Oct., "
		Thomas O. C. Dunellan,	100 0 0	100 0 0	–	10 0 0	2	24 " 1853.
	Clonmacnoon,	Lord Clonbrock,	9,025 0 0	6,000 0 0	1,500 0 0	4,500 0 0	9	6 June, 1851.
		Michael B. Kelly,	601 0 0	400 0 0	–	400 0 0	5	5 " 1850.
		Hubert B. Moore,	500 0 0	300 0 0	300 0 0	–	–	–
		Lord Clonbrock,	300 0 0	150 0 0	–	30 0 0	1	10 Aug., 1853.
	Dunkellin,	Lord Wallscourt,	1,272 0 0	1,000 0 0	–	351 0 0	2	15 Feb., "
		Thomas A. Joyce,	1,000 0 0	1,000 0 0	–	1,000 0 0	5	29 Nov., 1848.
		Sir Thomas F. Blake,	401 0 0	250 0 0	–	250 0 0	5	13 Sept., 1849
		Christopher St. George,	405 0 0	2,000 0 0	–	1,200 0 0	3	6 March, 1848.
		Ditto,	518 10 0					
		Ditto,	809 10 0					
		James S. Lambert,	2,100 0 0	1,000 0 0	–	200 0 0	3	19 Nov., 1849.
		Ditto,	150 0 0	100 0 0	–	100 0 0	5	5 March, "
		Lord Wallscourt,	3,204 15 0	1,200 0 0	350 0 0	240 0 0	1	21 Oct., 1848.
		Peter Blake,	518 10 0	400 0 0	–	160 0 0	2	18 " "
		Randal K. L. Athy,	842 0 0	600 0 0	–	120 0 0	1	17 July, "
		Lord Dunsandle,	3,141 0 0	2,000 0 0	–	1,200 0 0	3	7 May, 1850
		Robert P. Graham,	151 13 8	100 0 0	–	100 0 0	5	10 Jan., "
		John Connolly,	200 0 0	200 0 0	–	80 0 0	2	21 Nov., 1849.
		James S. Lambert,	100 0 0	100 0 0	–	60 0 0	3	4 April, 1850.
		Thomas A. Joyce,	500 0 0	500 0 0	–	500 0 0	5	23 Oct., "
		Richard D'Arcy,	500 0 0	400 0 0	–	80 0 0	1	21 Nov., 1849.
		James Fitzgerald,	250 0 0	200 0 0	200 0 0	–	–	–
		Edward M. Davies,	200 0 0	200 0 0	–	200 0 0	5	2 Feb., 1850.
		Owen R. Blake and Edward M. Davies,	200 0 0	200 0 0	–	160 0 0	4	23 Dec., 1853.
	Dunmore,	Cornelius J. O'Kelly,	541 8 0	400 0 0	–	400 0 0	5	24 Dec., 1849
		Andrew C. Lynch,	178 1 6	150 0 0	–	120 0 0	4	21 " 1850.
		Martin S. Kirwan,	500 0 0	300 0 0	–	300 0 0	5	26 April, "
		Richard A. H. Kirwan,	1,439 0 0	600 0 0	–	360 0 0	3	2 Feb., "
		Cornelius J. O'Kelly,	300 0 0	300 0 0	–	300 0 0	5	1 June, "
		Denis Kirwan,	653 0 0	650 0 0	–	520 0 0	4	7 May, 1852.
		Cornelius J. O'Kelly,	671 0 0	650 0 0	–	–	–	–
		John Dennis,	341 0 0	300 0 0	–	60 0 0	1	29 July, 1853.
	County of the Town of Galway,	Francis Comyn,	537 15 6	400 0 0	–	60 0 0	1	10 March, 1848.
		James Browne,	468 0 0	400 0 0	160 0 0	240 0 0	3	8 Nov., 1849.
		Charles Blake,	1,776 18 9	500 0 0	400 0 0	100 0 0	1	1 June, 1848.
		Governors of Erasmus Smith's Schools,	500 0 0	350 0 0	–	50 0 0	1	6 " 1850.
		Anne O'Hara,	350 0 0	350 0 0	–	350 0 0	5	23 Jan., 1852.
		P. S. Comyn,	162 0 0	150 0 0	–	30 0 0	1	2 Sept., 1853.
	Galway.	Nicholas Lynch,	2,276 0 0	2,000 0 0	–	1,000 0 0	4	27 July, 1850.
	Kilconnell,	Richard D. Ireland,	448 0 0	250 0 0	–	–	–	–
		James S. Lambert,	600 0 0	400 0 0	320 0 0	80 0 0	1	21 Oct., 1847.
		Richard D. Ireland,	501 0 0	500 0 0	–	600 0 0	5	8 April, 1851.
		Frederick F. Trench,	150 0 0	700 0 0	–	60 0 0	1	3 May, 1848.
		Arthur Dunnelan,	400 0 0	150 0 0	60 0 0	90 0 0	3	7 April, 1849
		George J. Crowe,	340 0 0	200 0 0	–	40 0 0	1	17 June, 1848.
		Lord Clonbrock,	1,500 0 0	300 0 0	–	60 0 0	1	17 Aug., 1849.
		Frederick F. Trench,	2,500 0 0	1,500 0 0	–	1,500 0 0	5	15 June, 1851.
		John R. Hodson,	834 0 0	250 0 0	150 0 0	100 0 0	2	15 Feb., 1850.
		Lord Clonbrock,	1,888 0 0	500 0 0	–	100 0 0	1	3 Aug., 1849.
		Lord Ashtown,	1,184 8 4	1,500 0 0	–	1,500 0 0	5	22 June, 1853.
		John Usher,	599 11 6	1,000 0 0	–	1,000 0 0	5	16 Jan., 1852.
		Francis Longworth,	3,518 19 2	300 0 0	–	–	–	–
		James M. Bourchier,	1,211 0 0	1,000 0 0	–	200 0 0	2	13 Dec., 1852.
		Ditto,	250 0 0	500 0 0	100 0 0	240 0 0	2	29 " "
		Patrick J. Kelly,	272 0 0	100 0 0	–	80 0 0	4	23 Nov., 1853.
	Killian,	Denis H. Kelly,	1,860 10 6	250 0 0	–	50 0 0	1	13 Aug., "
		John Chevers,	1,037 15 8	950 0 0	–	950 0 0	5	15 June, 1840.
		Sir Michael D. Bellew,	1,901 17 0	800 0 0	–	610 0 0	4	2 Feb., 1850.
		Sir James F. R. Mahon,	653 0 0	800 0 0	–	800 0 0	5	21 Aug., 1849.
		George Kelly,	584 0 0	300 0 0	–	300 0 0	5	1 Nov., "
		Sir James F. R. Mahon,	500 0 0	500 0 0	–	200 0 0	2	4 June, 1851.
		Denis H. Kelly,	688 0 0	500 0 0	–	300 0 0	3	26 Oct., 1850.
		Robert R. Smyth,	258 5 7	950 0 0	–	950 0 0	5	7 April, 1851.
		Sir Michael D. Bellew,	112 0 0	200 0 0	–	80 0 0	2	18 Aug., 1852.
		Robert R. Smyth,	382 0 0	100 0 0	–	40 0 0	2	0 Feb., "
	Kiltartan,	Dudley Persse,	1,641 6 0	350 0 0	–	70 0 0	1	20 July, 1853.
		Viscount Gort,	4,168 15 9	300 0 0	–	180 0 0	3	4 Aug., 1849.
		William H. Gregory,	4,500 0 0	3,000 0 0	2,000 0 0	514 10 7	2	21 Oct., 1850.
		James Daly,	501 14 0	3,000 0 0	1,500 0 0	1,500 0 0	3	4 Jan., "
		Anna G. Bagot, and John L. Bagot,	336 18 1	600 0 0	–	600 0 0	5	20 Aug., "
		William H. Gregory,	650 0 0	200 0 0	–	40 0 0	1	30 Oct., "
		William Butler,	200 0 0	600 0 0	–	600 0 0	5	16 March, 1853.
		Edward Blaquire,	500 0 0	200 0 0	–	160 0 0	4	13 Dec., 1850.
		William H. Gregory,	959 0 0	350 0 0	–	210 0 0	3	19 May, 1852.
				950 0 0	–	950 0 0	5	7 Dec., 1853.

Pnnted image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of Instalments issued.	Date of last Issue.
Galway—*con.*	Leitrim,	Philip Reade,	600 0 0	500 0 0	100 0 0	300 0 0	3	28 April, 1849.
		Edward Burke,	400 0 0	200 0 0	–	60 0 0	1	19 Feb., 1848.
		Philip Reade,	1,300 0 0	1,300 0 0	240 0 0	960 0 0	4	11 April, 1850.
		Ditto,	350 0 0	350 0 0	140 0 0	60 0 0	1	4 „ 1848.
		Francis C. Sampson,	500 0 0	200 0 0	–	200 0 0	5	3 Jan., 1853.
		Thomas N. Redington,	4,433 0 0	4,000 0 0	3,700 0 0	700 0 0	1	22 Feb., 1848.
		John Lopdell,	1,000 0 0	800 0 0	–	320 0 0	2	28 Sept., 1849.
		Abraham A. Freer,	100 0 0	100 0 0	–	100 0 0	5	31 July, „
		Marquis of Clanricarde,	1,341 0 0	1,300 0 0	–	1,100 0 0	4	26 May, „
		Lord Wallscourt,	565 16 3	350 0 0	–	50 0 0	1	7 April, „
		Abraham A. Freer,	100 0 0	100 0 0	–	40 0 0	2	23 Feb., 1850.
		Francis C. Sampson,	150 0 0	150 0 0	–	90 0 0	3	10 Sept., 1853.
		Patrick O'Hare,	100 0 0	250 0 0	–	150 0 0	3	7 „ „
	Longford,	Thomas Seymour,	944 0 0	900 0 0	–	900 0 0	5	10 Oct., 1840.
		Pierce Joyce,	700 0 0	150 0 0	–	150 0 0	5	23 „ 1848.
		Walter Lawrence,	318 10 0	200 0 0	–	200 0 0	5	14 Feb., 1850.
		Ambrose O'Kelly,	466 0 0	300 0 0	–	240 0 0	4	22 Aug., 1849.
		Richard G. Daly,	370 0 0	250 0 0	–	250 0 0	5	18 Dec., 1851.
		Christopher St. George,	1,156 5 6	1,000 0 0	600 0 0	400 0 0	2	11 Oct., 1848.
		James M'Dermott,	850 0 0	500 0 0	–	300 0 0	3	21 July, 1849.
		Peter H. Dolphin, and Mary Dolphin,	700 0 0	400 0 0	–	240 0 0	3	18 Sept., „
		James Gallanth,	444 15 8	500 0 0	–	150 0 0	2	25 June, „
		John Reynolds,	1,050 0 0	1,000 0 0	–	–	–	–
		John Eyre,	600 0 0	300 0 0	–	400 0 0	5	27 Aug., 1849.
		Thomas S. Eyre,	658 2 0	700 0 0	–	320 0 0	4	25 Sept., 1851.
		Marquis of Clanricarde,	5,250 0 0	5,000 0 0	1,250 0 0	3,000 0 0	7	24 June, 1852.
		William Trench,	722 0 0	400 0 0	–	–	–	–
		Robert B. Seymour,	400 0 0	150 0 0	–	150 0 0	4	16 April, 1852.
		Walter Lawrence,	267 14 10	200 0 0	–	200 0 0	5	20 July, 1850.
		John Lee,	600 0 0	400 0 0	–	400 0 0	5	30 „ „
		Pierce Joyce,	200 0 0	200 0 0	–	40 0 0	1	17 Nov., 1849.
		Richard Lyre,	421 15 3	400 0 0	–	240 0 0	3	18 March, 1852.
		Marquis of Clanricarde,	1,250 0 0	1,250 0 0	–	1,000 0 0	4	5 Sept., „
		Thomas Hackett,	514 18 6	250 0 0	–	–	–	–
		Marquis of Clanricarde,	400 0 0	500 0 0	–	320 0 0	4	5 April, 1852.
	Loughrea,	Duffes Persse,	5,403 10 6	1,000 0 0	3,700 0 0	300 0 0	1	16 Dec., 1847.
		Earl of Huntingdon, and Countess of Huntingdon,	525 0 0	500 0 0	–	500 0 0	5	11 April, 1851
		Thomas Welsh,	950 0 0	350 0 0	–	250 0 0	5	9 Aug., 1853.
		Patrick H. Burke,	954 16 6	250 0 0	–	150 0 0	3	16 July, 1852.
		Thomas Seymour,	400 0 0	200 0 0	–	40 0 0	1	26 Sept., 1850.
		Robert Power,	150 0 0	150 0 0	–	60 0 0	2	1 Nov., 1852.
		Robert Power, jun.,	150 0 0	150 0 0	–	60 0 0	2	23 „ „
	Moycullen,	James S. Lambert,	700 0 0	350 0 0	–	350 0 0	5	12 June, „
		Ditto,	500 0 0	700 0 0	–	700 0 0	5	17 „ „
		Patrick Blake,	1,324 0 0	500 0 0	–	700 0 0	5	20 July, „
		Francis Comyn,	3,430 0 0	2,000 0 0	2,000 0 0	700 0 0	1	3 Jan., 1848.
		Andrew W. Blake,	1,038 2 0	1,000 0 0	300 0 0	800 0 0	4	1 June, 1849.
		Anthony O'Flaherty,	1,000 0 0	1,000 0 0	–	600 0 0	3	15 „ „
		George E. Burke,	2,891 8 10	1,000 0 0	–	600 0 0	2	22 Sept., 1848.
		Christopher St. George,	2,175 0 0	1,000 0 0	–	300 0 0	1	31 March, „
		Michael P. Browne,	100 5 5	150 0 0	–	60 0 0	2	4 April, 1849.
		George F. O'Flaherty,	1,022 0 0	500 0 0	–	400 0 0	4	17 Oct., „
		James Martin,	643 0 0	500 0 0	–	180 0 0	3	22 Feb., „
		Christopher St. George,	851 12 4	500 0 0	–	100 0 0	1	8 July, 1848.
		James Martin,	405 11 0	400 0 0	–	80 0 0	1	1 Feb., 1849.
		Martin S. Kirwan,	452 0 0	400 0 0	–	80 0 0	1	2 „ „
		Martin Morris,	450 0 0	350 0 0	–	50 0 0	1	17 Oct., „
		Patrick Blake,	623 5 0	400 0 0	–	–	–	–
		Edmund O'Flaherty,	125 13 0	100 0 0	–	20 0 0	1	12 Nov., 1849.
		George F. O'Flaherty,	687 0 0	500 0 0	–	60 0 0	1	27 Aug., „
		James S. Lambert,	275 0 0	250 0 0	–	100 0 0	2	16 Jan., 1851.
	Ross,	Earl of Leitrim and Earl of Charlemont,	6,320 8 4	6,000 0 0	–	6,000 0 0	12	9 Oct., 1850.
		James Kilkelly,	1,100 0 0	1,100 0 0	850 0 0	250 0 0	1	15 Nov., 1847.
		Alexander C. Lambert,	267 0 0	250 0 0	–	250 0 0	5	21 July, 1848.
		Charles J. Lynch,	3,630 0 0	500 0 0	100 0 0	400 0 0	4	7 Feb., 1850.
		Alexander C. Lambert,	267 0 0	150 0 0	–	150 0 0	5	28 July, 1852.
		John B. Blake,	300 0 0	500 0 0	–	–	–	–
		Ralph Sadlier,	200 0 0	200 0 0	–	100 0 0	4	10 Nov., 1853.
	Tiaquin,	James D'Arcy,	600 0 0	600 0 0	–	600 0 0	5	4 Jan., 1850.
		Richard D'Arcy,	700 0 0	500 0 0	–	420 0 0	3	9 Aug., 1848.
		Andrew Browne,	600 0 0	550 0 0	–	210 0 0	2	14 May, 1851.
		John C. Evans,	252 0 0	200 0 0	–	200 0 0	5	9 Feb., 1852.
		Myles W. O'Reilly,	5,526 7 3	5,000 0 0	4,200 0 0	800 0 0	2	12 „ „
		Edward Browne,	826 11 0	600 0 0	–	240 0 0	2	30 July, 1850.
		Peter Blake,	246 10 0	200 0 0	–	200 0 0	5	23 Aug., 1851.
		Richard H. M. Eyre and Somers Payne,	495 10 0	450 0 0	360 0 0	90 0 0	1	22 Nov., 1848.
		Thomas J. Blake,	1,400 0 0	500 0 0	–	200 0 0	2	19 May, 1852.
		Sir Michael D. Bellew,	170 0 0	150 0 0	–	150 0 0	5	24 Sept., 1850.
		James D'Arcy,	913 3 9	600 0 0	–	120 0 0	1	6 July, 1849.
		Alexander Beytagh,	900 0 0	250 0 0	–	200 0 0	4	11 Jan., 1853.
		Charles Kelly,	696 18 6	500 0 0	–	–	–	–
		James Blake,	700 0 0	500 0 0	–	100 0 0	1	13 Oct., 1849.
		Robert French,	756 13 10	400 0 0	–	–	–	–
		John H. Blakeney,	581 0 0	200 0 0	–	200 0 0	5	18 Nov., 1851.
		Sir Michael D. Bellew,	766 0 0	650 0 0	–	260 0 0	2	28 Oct., „

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for.	Amount sanctioned.	Amount cancelled or relinquished.	Amount issued.	No. of instalments issued.	Date of last issue.
			£ s. d.	£ s. d.	£ s. d.	£ s. d.		
Galway—*con.*	Tiaquin—*con.*	William J. Digby,	3,416 0 0	1,000 0 0	–	800 0 0	4	15 Nov., 1853.
		Sir Michael D. Bellew,	170 10 0	150 0 0	–	120 0 0	4	31 Dec., "
		Ditto,	200 0 0	200 0 0	–	120 0 0	3	31 " "
		Gross Total, 4	301,605 12 1	166,200 0 0	30,530 0 0	86,900 0 0	–	
Clare,	Bunratty, Lower,	Crosdaile Molony,	475 10 0	400 0 0	400 0 0	–	–	–
		Henry Butler,	507 17 5	300 0 0	–	300 0 0	5	3 Jan., 1850.
		Stafford O'Brien,	2,961 15 8	1,050 0 0	–	350 0 0	1	14 Aug., 1848.
		Stephen O'Halloran,	351 0 0	300 0 0	–	–	–	–
		Edward S. Ferriter,	328 0 0	300 0 0	–	60 0 0	1	15 Oct., 1849.
		Hamilton L. Jackson,	1,500 0 0	1,000 0 0	–	1,000 0 0	5	14 Aug., 1850.
		William Monsell,	299 0 0	200 0 0	–	120 0 0	3	26 Feb., "
		John Gabbett,	314 5 10	200 0 0	–	200 0 0	5	15 Oct., 1852.
		Thomas Studdert,	207 0 0	200 0 0	–	200 0 0	5	21 June, "
		Christopher Delmege,	1,038 0 0	600 0 0	–	600 0 0	5	6 May, 1853.
		Mary O'Grady,	250 0 0	250 0 0	–	250 0 0	5	20 Oct., 1850.
		John C. Delmege,	240 0 0	200 0 0	–	100 0 0	4	14 April, 1853.
		John MacMahon,	908 2 1	900 0 0	–	720 0 0	4	12 Oct., 1852.
		Samuel Caswell,	400 0 0	350 0 0	–	210 0 0	3	25 June, 1853.
		Andrew Caswell,	300 0 0	250 0 0	–	150 0 0	3	9 Dec., "
		Philip M'Adam,	1,364 0 0	1,000 0 0	–	200 0 0	1	14 May, "
		Samuel Caswell,	642 0 0	600 0 0	–	120 0 0	1	31 Oct., "
	Bunratty, Upper,	Sir Colman M. O'Loghlen,	500 0 0	500 0 0	–	100 0 0	1	15 Oct., 1847.
		Michael Butler,	110 0 0	100 0 0	–	100 0 0	5	18 Dec., 1848.
		Sir Colman M. O'Loghlen,	250 0 0	250 0 0	150 0 0	100 0 0	2	19 Oct., 1849.
		Cornelius Creagh,	4,547 8 2	1,700 0 0	–	680 0 0	2	30 Aug., "
		Michael Butler,	510 7 1	200 0 0	–	120 0 0	3	17 Oct., "
		Cornelius O'Brien,	235 14 6	200 0 0	–	200 0 0	5	23 Aug., 1850.
		Francis O'Brien,	640 0 0	500 0 0	–	300 0 0	3	27 Jan., 1851.
		Margaret B. Stapleton and William Stapleton,	800 0 0	500 0 0	–	100 0 0	1	31 July, 1850.
		John Singleton,	120 0 0	100 0 0	–	100 0 0	5	30 " 1852.
		Michael Kerin,	130 0 0	100 0 0	–	100 0 0	5	6 Oct., 1853.
		Cornelius O'Brien,	380 0 0	250 0 0	–	100 0 0	2	1 " 1852
		Pierce Creagh,	400 0 0	300 0 0	–	–	–	–
	Burren,	Ditto,	2,500 0 0	2,300 0 0	–	2,300 0 0	5	10 May, 1852.
		Cornelius Creagh,	10,002 12 6	3,000 0 0	–	2,500 0 0	5	22 Aug., 1850.
		John Macnamara,	401 16 8	400 0 0	240 0 0	160 0 0	2	2 Feb., 1849.
		George Macnamara,	380 0 0	300 0 0	300 0 0	–	–	–
		Henry White,	3,400 0 0	2,000 0 0	–	2,000 0 0	5	30 Aug., 1852.
		Marianne O'Brien,	400 0 0	400 0 0	–	80 0 0	1	20 " 1850.
		Henry White,	500 0 0	500 0 0	–	100 0 0	1	14 Sept., 1853.
		Ditto,	3,212 0 0	1,900 0 0	–	760 0 0	2	14 Oct., "
		Pierce Creagh,	100 0 0	100 0 0	–	40 0 0	2	9 Dec., "
	Clonderlaw,	Charles FitzGerald,	1,090 11 3	1,000 0 0	–	1,000 0 0	5	25 Oct., 1849.
		Thomas E. Davenport,	556 0 0	500 0 0	–	500 0 0	5	8 Aug., 1850.
		William H. Ball,	700 0 0	650 0 0	130 0 0	520 0 0	4	29 June, 1849.
		George Studdert,	180 0 0	150 0 0	–	150 0 0	5	30 Aug., 1850.
		Letitia J. Hickman,	1,769 8 11	1,000 0 0	–	–	–	–
		Theobald Butler,	200 0 0	200 0 0	–	160 0 0	4	29 Nov., 1850.
		Charles FitzGerald,	600 0 0	500 0 0	–	400 0 0	4	6 June, "
		George Barclay,	300 13 8	300 0 0	–	240 0 0	4	5 Nov., 1852.
		Crofton M. Vandeleur,	1,070 0 0	800 0 0	–	640 0 0	4	13 Sept., "
	Corcomroe,	Nicholas Westby,	10,200 0 0	7,000 0 0	1,150 0 0	1,500 0 0	3	6 Jan., "
		Cornelius O'Brien,	2,849 0 0	2,000 0 0	–	2,000 0 0	5	21 May, "
		John O'Brien,	2,151 0 0	2,000 0 0	–	400 0 0	1	13 " 1848.
		John W. Stratford,	350 0 0	300 0 0	–	300 0 0	5	24 Sept., 1849.
		Cornelius O'Brien,	548 0 0	500 0 0	–	500 0 0	5	6 Jan., 1852.
		John W. Stratford,	380 0 0	350 0 0	–	350 0 0	5	24 Sept., 1849.
		John Wluttty,	245 0 0	200 0 0	–	200 0 0	5	7 July, 1850.
		Andrew Lysaght,	300 0 0	300 0 0	–	140 0 0	2	2 May, 1851.
		Francis M. Calcutt,	293 0 0	150 0 0	–	90 0 0	3	6 Oct., 1853.
	Ibrikane,	Francis G. Moroney,	3,633 17 8	2,000 0 0	1,600 0 0	400 0 0	1	13 April, 1848.
		Thomas H. Moroney,	1,514 0 0	1,000 0 0	–	200 0 0	1	24 Aug., 1849.
		Joseph Roughan,	863 0 0	500 0 0	–	100 0 0	1	7 Feb., 1850.
	Inchiquin,	Charles Synge,	5,000 0 0	4,550 0 0	3,550 0 0	1,000 0 0	2	31 Dec., 1847.
		Edward Synge,	14,000 0 0	2,000 0 0	–	1,000 0 0	2	0 July, 1849.
		Edward W. Burton,	278 5 7	250 0 0	–	250 0 0	5	6 June, 1850.
		Sir Colman M. O'Loghlen,	500 0 0	500 0 0	–	300 0 0	3	26 " 1849.
		James Roughan,	608 0 0	500 0 0	–	500 0 0	5	15 April, 1850.
		Elizabeth Synge,	1,012 0 0	500 0 0	–	300 0 0	3	26 July, 1851.
		James Roughan,	360 0 0	300 0 0	–	240 0 0	4	8 Nov., 1850.
	Islands,	Marcus Keane,	507 0 0	300 0 0	–	300 0 0	5	29 " 1848.
		Anne Dodd,	273 0 0	200 0 0	–	120 0 0	3	24 Feb., 1851.
		Sir David Roche,	1,000 0 0	500 0 0	–	200 0 0	2	24 Oct., 1850.
		Cornelius O'Brien,	406 0 0	400 0 0	–	400 0 0	5	19 June, "
		Sir David Roche,	1,000 0 0	1,000 0 0	–	400 0 0	2	24 Oct., "
		Charles Fitzgerald,	1,155 11 0	400 0 0	–	320 0 0	4	9 " "
		Robert Mason,	400 0 0	200 0 0	–	70 0 0	2	27 Feb., 1851.
		William Armstrong,	1,400 0 0	100 0 0	–	180 0 0	1	28 July, "
	Moyarta,	Marquis of Conyngham,	1,200 0 0	1,000 0 0	–	–	–	–
		Henry S. Burton,	3,268 0 0	2,500 0 0	–	1,500 0 0	3	25 Oct., 1850.
		Arthur O'Keefe,	200 0 0	150 0 0	–	60 0 0	2	13 Aug., 1849.
		Nicholas Westby,	1,500 0 0	1,150 0 0	–	400 0 0	2	27 April, 1850.
		Hugh P. Hickman,	1,000 0 0	1,000 0 0	–	200 0 0	1	3 Sept., 1851.
	Tulla, Lower,	Marcus Paterson,	1,700 0 0	1,500 0 0	600 0 0	900 0 0	3	3 June, 1849.
		David I. Wilson,	1,000 0 0	950 0 0	190 0 0	760 0 0	4	28 July, "
		Patrick Quail,	172 16 4	150 0 0	–	150 0 0	5	15 Sept., "

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of instalments issued.	Date of last Issue.
Clare—*con.*	Tulla, Lower—*con.*	John Brown,	736 0 0	500 0 0	–	100 0 0	1	29 March, 1848.
		David J. Wilson,	200 0 0	200 0 0	–	200 0 0	5	3 July, 1849.
		Edward Bernard,	480 0 0	300 0 0	–	60 0 0	1	17 May, 1848.
		Sir Hugh D. Massy,	500 0 0	500 0 0	–	500 0 0	5	24 Oct., 1849.
		William Cannon,	160 3 4	160 0 0	–	–	–	–
		Thomas Arthur,	1,427 0 0	1,000 0 0	–	200 0 0	1	5 June, 1849.
		Edward T. Gloster,	200 0 0	200 0 0	–	120 0 0	3	12 March, 1850.
		Timothy O'Brien,	1,453 0 0	1,000 0 0	–	200 0 0	1	11 July, 1849.
		Hamilton L. Jackson,	1,500 0 0	1,000 0 0	–	1,000 0 0	5	5 Sept., 1850.
		Charles W. Smith,	466 16 0	450 0 0	–	180 0 0	2	14 Dec., 1853.
		Patrick C. Law and others,	400 0 0	200 0 0	–	200 0 0	5	8 April, 1850.
		John Flanagan,	481 0 0	150 0 0	–	150 0 0	5	6 Feb., 1851.
	Tulla, Upper,	Charles W. Smith,	308 0 0	300 0 0	–	300 0 0	5	12 July, 1849.
		James Molony,	500 0 0	500 0 0	500 0 0	–	–	–
		Thomas Studdert,	488 0 0	200 0 0	–	320 0 0	4	9 June, 1849.
		Ditto,	804 0 0	500 0 0	280 0 0	420 0 0	3	14 July, "
		Maurice O'Connell,	535 0 0	400 0 0	320 0 0	80 0 0	1	22 March, 1848.
		James O'Hara,	2,500 0 0	2,400 0 0	2,400 0 0	–	–	–
		James Molony,	596 0 0	500 0 0	–	300 0 0	3	30 Jan., 1850.
		Ditto,	335 18 9	300 0 0	–	–	–	–
		James W. Rynd,	254 2 3	250 0 0	–	50 0 0	1	7 July, 1852.
		Ditto,	324 0 5	300 0 0	–	180 0 0	3	22 June, 1853.
		Samuel Casswell,	516 0 0	400 0 0	–	–	–	–
		Gross Total,	152,733 11 7	79,000 0 0	11,810 0 0	38,210 0 0	–	

SOUTHERN DISTRICT.

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of instalments issued.	Date of last Issue.
Limerick—	Clanwilliam,	Eyre Lloyd,	2,200 0 0	1,000 0 0	–	1,200 0 0	4	22 Feb., 1850.
		Sir Richard Bourke,	400 5 10	450 0 0	–	450 0 0	5	10 Oct., 1849.
		John Croker,	400 0 0	400 0 0	–	400 0 0	5	15 Dec., 1848.
		Viscount Gort,	1,302 2 0	1,000 0 0	–	201 15 2	2	21 Oct., 1850.
		Samuel Maunsell,	150 0 0	100 0 0	–	40 0 0	2	24 Feb., 1849.
		Earl of Clare,	1,000 0 0	1,000 0 0	–	1,000 0 0	5	19 June, "
		Sir David Roche,	1,000 0 0	600 0 0	–	600 0 0	5	12 " "
		John Croker,	200 0 0	200 0 0	–	200 0 0	5	27 Oct., "
		Earl of Clare,	1,072 0 0	1,000 0 0	–	800 0 0	4	25 Feb., 1851.
		Sir Matthew Barrington,	1,508 0 0	1,500 0 0	–	1,200 0 0	4	15 July, "
		George Gough,	814 0 0	800 0 0	–	800 0 0	5	22 March, 1852.
		John Croker,	300 0 0	300 0 0	–	240 0 0	4	25 May, 1853.
		Joseph Gabbett,	850 0 0	850 0 0	–	680 0 0	4	8 Oct., "
		John Croker,	150 7 0	150 0 0	–	150 0 0	5	31 " 1850
		George C. Frend,	367 0 0	360 0 0	–	140 0 0	2	21 Nov., "
		William F. Holland,	109 7 1	100 0 0	–	100 0 0	5	16 Sept., 1853.
		John Croker,	224 16 9	200 0 0	–	200 0 0	5	9 July, 1851.
		Richard Maunsell,	1,000 0 0	1,000 0 0	–	400 0 0	2	13 Dec., 1852.
		Earl of Clare,	900 0 0	900 0 0	900 0 0	–	–	–
		Wyndham Goold,	1,000 0 0	1,000 0 0	–	1,000 0 0	5	11 Aug., 1852.
		William C. Frend,	485 0 0	400 0 0	–	240 0 0	3	18 " "
		John Croker,	300 0 0	200 0 0	–	200 0 0	5	5 Jan., 1853.
		Ditto,	153 10 5	150 0 0	–	150 0 0	5	17 Sept., 1852.
		Ditto,	100 0 0	100 0 0	–	200 0 0	5	5 Jan., 1853.
		James D. Lyons,	370 0 0	300 0 0	–	180 0 0	3	25 Aug., 1852.
		John Croker,	100 0 0	100 0 0	–	100 0 0	5	5 Jan., 1853.
	Connelloe, Lower,	John S. Browne,	545 0 0	500 0 0	–	300 0 0	3	4 June, 1850.
		Robert Hunt,	1,189 3 3	800 0 0	–	800 0 0	5	10 Oct., 1849.
		Terence Murray,	513 18 9	400 0 0	–	240 0 0	3	14 June, 1852.
		Carrol Naish,	450 0 0	400 0 0	–	160 0 0	2	20 Dec., 1848.
		George Hewson,	245 17 2	100 0 0	80 0 0	20 0 0	1	23 May, "
		Thomas Lloyd,	522 10 9	500 0 0	–	240 0 0	4	12 Oct., 1849.
		Thomas E. Davenport,	400 0 0	200 0 0	–	120 0 0	3	30 April, 1852.
		William Hewson,	324 16 3	200 0 0	–	80 0 0	2	20 June, 1849.
		Francis Hewson,	212 17 8	200 0 0	–	200 0 0	5	27 Aug., 1850.
		Michael J. Keating,	100 0 0	100 0 0	–	60 0 0	3	18 May, 1853.
		William Archer,	100 0 0	100 0 0	–	100 0 0	5	28 Jan., 1850.
		George M. Maunsell,	150 0 0	150 0 0	–	150 0 0	5	3 May, "
		Charles L. Sandes,	650 0 0	600 0 0	–	240 0 0	2	23 " "
		Richard D. Massy,	200 0 0	200 0 0	–	200 0 0	5	1 Aug., 1851.
		Robert Hunt,	558 0 0	500 0 0	–	100 0 0	1	16 April, 1850.
		Julius Delmega,	1,000 0 0	1,000 0 0	–	400 0 0	2	20 Sept., "
		Viscount Southwell,	250 8 5	250 0 0	–	250 0 0	5	27 May, 1851.
		William Hogan,	300 0 0	300 0 0	–	180 0 0	3	27 " "
		Alexander Elliott,	201 17 0	200 0 0	–	40 0 0	1	22 Nov., 1850.
		John S. Peppard,	200 0 0	200 0 0	–	40 0 0	1	7 Dec., "
		Robert S. Peppard,	350 0 0	350 0 0	–	210 0 0	3	8 Jan., 1852.
		Walter Nugent,	1,386 11 11	1,000 0 0	–	200 0 0	1	28 May, 1851.
		Richard Bateson,	1,038 10 11	1,000 0 0	–	200 0 0	1	4 July. "
		Wm. R. S. V. Fitzgerald,	1,035 0 0	500 0 0	–	–	–	–
	Connelloe, Upper,	Charles L. Sandes,	1,000 0 0	250 0 0	–	250 0 0	5	24 July, 1849.
		Patrick Q. Hannigan,	200 0 0	200 0 0	–	200 0 0	5	30 Nov., 1850.
		John Cox,	351 18 10	300 0 0	–	240 0 0	4	20 " 1849.
		Andrew Vance and Anne Harte,	600 0 0	400 0 0	–	320 0 0	4	19 Feb., 1850.
		Richard Ellis,	3,000 0 0	2,000 0 0	1,400 0 0	600 0 0	2	30 June, 1849.
		John Mason,	492 16 10	370 0 0	–	140 0 0	2	3 April, "
		Allan Graham,	400 8 0	400 0 0	–	80 0 0	1	13 " 1848.
		Francis S. Walker,	395 0 0	330 0 0	–	330 0 0	5	26 May, 1849.

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for.	Amount sanctioned.	Amount cancelled or relinquished	Amount issued	No. of instalments issued.	Date of last Issue.
			£ s. d.	£ s. d.	£ s. d.	£ s. d.		
Limerick—con.	Connello, Up.—con.	William Monsell,	500 0 0	500 0 0	–	200 0 0	2	23 July, 1850.
		James D. Lyons,	700 0 0	500 0 0	–	500 0 0	5	5 Aug., 1852.
		Roger K. Sheehy and others	1,300 0 0	800 0 0	–	160 0 0	1	11 Aug., 1848.
		Charles H. B. C. S. Wandesforde,	300 0 0	200 0 0	–	80 0 0	2	16 Jan., 1849.
		John Cox, jun.,	582 0 0	500 0 0	–	300 0 0	5	3 July, "
		William H. De Massy,	100 0 0	100 0 0	100 0 0	–	–	–
		Wellington A. Rose,	500 0 0	500 0 0	–	500 0 0	5	26 Jan., 1850.
		William R. Sanders,	600 0 0	300 0 0	–	300 0 0	5	21 Feb., "
		Miles J. Mason,	300 0 0	300 0 0	–	60 0 0	1	27 Aug., 1849
		John Auster,	344 0 0	300 0 0	–	300 0 0	5	8 July, 1850
		Grantley Sheldon,	500 0 0	500 0 0	–	100 0 0	1	14 Sept., 1849.
		Earl of Clare,	4,000 0 0	2,000 0 0	–	400 0 0	1	15 Dec., "
		Francis S. Walker,	458 0 0	450 0 0	–	250 0 0	3	8 April, 1852
		John Massy,	237 0 0	200 0 0	–	200 0 0	5	23 Sept., 1850.
		George M. Massy,	150 0 0	150 0 0	–	150 0 0	5	27 April, "
		William J. Sheehy,	583 4 4	550 0 0	–	220 0 0	2	21 Aug., "
		John White,	1,046 7 8	600 0 0	–	600 0 0	5	17 June, 1851.
		Richard Bateson,	567 0 0	200 0 0	–	240 0 0	3	15 May, "
		John Odell,	150 0 0	100 0 0	–	20 0 0	1	24 Aug., 1850.
		Richard White,	450 0 0	400 0 0	–	160 0 0	2	9 Oct., 1851.
		Sir Vere E. P. de Vere,	300 0 0	300 0 0	–	240 0 0	4	17 June, 1851.
		Earl of Clare,	100 0 0	400 0 0	–	100 0 0	3	9 Aug., 1851.
		Richard Dickson,	724 0 0	600 0 0	–	480 0 0	4	9 June, 1852.
		C. L. Tuthill,	500 0 0	500 0 0	–	100 0 0	1	5 Sept., 1851.
	Coonagh,	The Governors of Erasmus Smith's Schools,	2,500 0 0	1,000 0 0	–	1,000 0 0	5	12 Sept., 1849.
		John W. Shelton,	500 0 0	400 0 0	–	400 0 0	5	24 Oct., "
		Newport White,	200 0 0	200 0 0	–	200 0 0	5	2 Sept., 1850.
		Edmund W. Shuldham,	1,564 4 0	1,200 0 0	250 0 0	720 0 0	3	18 Jan., "
		James M'Mahon,	300 0 0	300 0 0	300 0 0	–	–	–
		The Governors of Erasmus Smith's Schools,	193 10 0	150 0 0	–	150 0 0	5	1 March, 1851.
		William H. Hare,	1,260 3 0	800 0 0	–	–	–	–
		Edmund W. Shuldham,	253 0 0	250 0 0	–	250 0 0	5	24 June, 1852.
		Richard Dickson,	500 0 0	300 0 0	100 0 0	200 0 0	4	30 Jan., "
		Sir Richard Bourke,	466 12 10	400 0 0	–	420 0 0	5	2 Aug., 1851.
	Coshlea,	Mary J. O. Gascoigne and Elizabeth O. Gascoigne, Debs.,	24,173 0 0	8,000 0 0	1,000 0 0	5,500 0 0	11	2 Aug., 1851.
		Edward J. Cooper,	4,721 4 0	4,500 0 0	1,200 0 0	2,500 0 0	7	21 May, 1850.
		John B. Massy,	5,042 0 0	3,000 0 0	–	3,000 0 0	6	16 April, 1851.
		Charles J. Coote & others,	200 0 0	150 0 0	–	150 0 0	5	28 Feb., 1850.
		Charles H. B. C. S. Wandesforde,	565 17 6	600 0 0	–	360 0 0	3	20 Sept., 1851.
		Earl of Kingston,	500 0 0	400 0 0	–	400 0 0	5	11 Aug., 1849.
		George L. Bennett,	8,612 0 0	2,000 0 0	2,000 0 0	–	–	–
		Sir David Roche,	200 0 0	150 0 0	–	150 0 0	5	10 Aug., 1850.
		Wellington A. Rose,	1,000 0 0	1,000 0 0	–	200 0 0	1	25 Nov., 1849.
		George Bruce,	500 0 0	250 0 0	–	200 0 0	4	28 Feb., 1852.
		Lord Baron Massy,	300 0 0	300 0 0	–	120 0 0	2	11 " 1850.
		Hugh Massy,	1,000 0 0	600 0 0	–	600 0 0	5	1 July, "
		Eyre Lloyd,	200 0 0	200 0 0	–	200 0 0	5	20 May, 1852.
		Lord Baron Massy,	200 0 0	200 0 0	–	200 0 0	5	7 Dec., "
		George L. Bennett,	1,000 0 0	1,000 0 0	–	1,000 0 0	5	3 June, 1851.
		Kilner Brasier,	300 0 0	200 0 0	–	200 0 0	5	24 Feb., 1852.
		Francis C. and Mary J. O. Trench, and Elizabeth O. Gascoigne,	501 5 0	500 0 0	–	300 0 0	5	15 July, 1851.
		Viscount Guillamore,	2,400 0 0	1,200 0 0	–	–	–	–
		Charles W. Smith,	1,000 0 0	600 0 0	–	600 0 0	5	29 July, 1853.
		James Duncan,	1,150 0 0	800 0 0	–	160 0 0	1	14 April, "
	Coshma,	Robert Maxwell,	500 0 0	500 0 0	–	–	–	–
		William H. Mason,	800 0 0	650 0 0	–	650 0 0	5	8 June, 1849.
		William Monsell,	100 0 0	100 0 0	–	100 0 0	5	10 Jan., 1850.
		Earl of Buckinghamshire and others,	500 0 0	500 0 0	–	500 0 0	5	29 July, 1851.
		Frederick F. Trench,	3,000 0 0	2,000 0 0	–	2,000 0 0	5	5 Sept., 1850.
		Gertrude B. Fitzgerald,	105 0 0	100 0 0	40 0 0	60 0 0	3	9 May, 1849.
		Antony F. B. St. Leger,	700 0 0	700 0 0	–	700 0 0	5	3 March, 1852.
		Sir David Roche,	1,179 0 0	1,000 0 0	–	1,000 0 0	5	12 April, 1850.
		Hamilton L. Jackson,	500 0 0	500 0 0	500 0 0	–	–	–
		John Croker,	1,000 0 0	850 0 0	–	850 0 0	5	20 April, 1850.
		Earl of Dunraven,	163 6 8	150 0 0	–	150 0 0	5	20 Nov., "
		Robert Ievers,	400 0 0	400 0 0	400 0 0	–	–	–
		William H. Mason,	200 0 0	200 0 0	–	200 0 0	5	17 July, 1851.
		Antony F. B. St. Leger,	100 0 0	100 0 0	–	100 0 0	5	1 May, "
		William Monsell,	1,500 0 0	1,000 0 0	–	1,000 0 0	5	10 Jan., 1852.
		Hamilton L. Jackson,	151 0 0	150 0 0	–	150 0 0	5	5 Feb., 1853.
		John Croker,	300 0 0	300 0 0	–	300 0 0	5	5 March, 1852.
		Antony F. B. St. Leger,	211 0 0	200 0 0	–	200 0 0	4	13 " "
	Glenquin,	Conyngham Ellis,	250 0 0	200 0 0	200 0 0	–	–	–
		Trustees of the late Earl of Devon,	1,500 0 0	1,500 0 0	600 0 0	900 0 0	3	27 July, 1849.
		Robert Fetherston,	10,000 0 0	10,000 0 0	5,500 0 0	4,500 0 0	9	29 April, 1851.
		Lord Muskerry,	500 0 0	300 0 0	–	300 0 0	5	24 Jan., 1850.
		Richard Fitzgibbon,	1,050 0 0	1,000 0 0	–	400 0 0	2	6 July, 1849.
		William Stephenson,	2,000 0 0	2,000 0 0	800 0 0	1,200 0 0	3	26 May, "
		William Leake,	200 0 0	200 0 0	–	80 0 0	2	6 July, "
		George M. Maunsell,	1,148 0 0	800 0 0	–	640 0 0	4	5 Nov., "
			1,667 0 0	1,000 0 0	–	1,000 0 0	5	8 Sept., "

Pnnted image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued £ s. d.	No. of Instalments issued	Date of last Issue.
Limerick—*con.*	Glenquin—*con*	John J. Sullivan,	500 0 0	300 0 0	–	120 0 0	2	8 May, 1851.
		Daniel Clancly,	850 0 0	700 0 0	–	300 0 0	5	23 Sept., 1850.
		Wyndham Goold,	2,000 0 0	2,000 0 0	–	2,000 0 0	5	24 Oct., 1851.
		William Leake,	404 0 0	350 0 0	–	140 0 0	2	17 May, 1850.
		Godfrey Massy,	600 0 0	600 0 0	–	600 0 0	5	10 July, „
		Thomas D. Evans,	316 10 4	200 0 0	–	140 0 0	5	16 June, 1851.
		Robert M. Rodwell,	450 0 0	200 0 0	–	200 0 0	5	12 „ „
		Wellington A. Rose,	200 0 0	200 0 0	–	200 0 0	5	6 May, „
		Trustees of the late General Locke,	1,650 0 0	1,000 0 0	–	1,000 0 0	5	10 Feb., 1853.
		Wellington A. Rose,	100 0 0	100 0 0	–	100 0 0	5	10 May, 1852.
		Trustees of the late Earl of Devon,	5,500 0 0	5,500 0 0	–	1,000 0 0	2	8 Sept., „
		Thomas Willis,	150 0 0	150 0 0	–	–	–	–
	Kenry,	William Waller,	8,000 0 0	8,000 0 0	–	2,795 0 0	7	7 Dec., 1853.
		Ditto,	400 0 0	300 0 0	–	200 0 0	3	6 Feb., 1849.
		Sir Vere E. P. de Vere,	179 3 0	150 0 0	–	150 0 0	5	3 April, „
		Thomas E. Davenport,	300 0 0	300 0 0	–	300 0 0	5	23 Nov., „
		George Fosbery,	1,000 0 0	750 0 0	–	750 0 0	5	9 May, 1850.
		James Caulfield,	8,500 15 8	2,000 0 0	1,200 0 0	800 0 0	2	12 April, 1849.
		George Fosbery,	200 0 0	200 0 0	100 0 0	100 0 0	3	31 May, „
		Sir Vere E. P. de Vere,	241 0 0	240 0 0	–	200 0 0	5	29 June, „
		Ditto,	262 0 0	250 0 0	–	150 0 0	3	15 April, 1850.
		Darby O'Grady,	300 0 0	300 0 0	–	300 0 0	5	12 Oct., „
		George Fosbery,	500 0 0	500 0 0	–	500 0 0	5	26 April, 1851.
		Jane Westropp,	150 0 0	150 0 0	–	150 0 0	5	9 Sept., 1850.
		Sir St. George Gore,	1,500 0 0	1,500 0 0	–	1,500 0 0	5	4 Feb., 1852.
		Sir Vere E. P. de Vere,	225 0 0	200 0 0	–	40 0 0	1	22 „ 1850.
	Gwnaybeg,	Richard Lloyd,	3,000 0 0	2,000 0 0	–	1,000 0 0	4	21 Jan., 1852.
		Stafford O'Brien,	2,000 0 0	2,000 0 0	–	840 0 0	2	25 July, 1849.
		Thomas Lloyd,	2,566 2 9	1,500 0 0	–	1,200 0 0	4	20 Nov., 1850.
		Caleb Powell,	204 2 9	200 0 0	–	140 0 0	3	4 Aug., 1849.
		Thomas P. Evans,	277 5 3	200 0 0	–	200 0 0	5	30 July, 1850.
		Lord Cloncurry,	300 0 0	300 0 0	–	300 0 0	5	7 Aug., „
		Ditto,	200 0 0	200 0 0	–	80 0 0	2	28 Nov., 1851.
	Pubblebrien,	George Tuthill,	1,008 0 0	1,000 0 0	1,000 0 0	1,000 0 0	5	8 May, 1850.
		William Monsell,	800 0 0	800 0 0	–	640 0 0	4	11 Jan., 1850.
		John W. O'Grady,	100 0 0	100 0 0	–	40 0 0	1	13 Dec., 1847.
		William Barker,	3,000 0 0	2,000 0 0	–	2,000 0 0	6	11 Oct., 1849.
		William Monsell,	400 0 0	400 0 0	–	160 0 0	2	12 Jan., 1850.
		Wyndham Goold,	500 0 0	350 0 0	–	350 0 0	5	18 Dec., 1849.
		William N. Lee,	315 0 0	200 0 0	–	200 0 0	5	24 Jan., 1850.
		Thomas Lloyd,	245 4 0	200 0 0	–	200 0 0	5	13 Sept., „
		Sir David Roche,	200 0 0	200 0 0	–	200 0 0	5	17 Oct., „
		George Tuthill,	450 0 0	450 0 0	–	450 0 0	5	22 July, 1851.
		William N. Lee,	500 0 0	500 0 0	–	100 0 0	1	20 „ 1853.
	Shanid,	William R. Yeilding,	2,195 0 0	500 0 0	–	500 0 0	5	5 „ 1849.
				1,000 0 0	–	1,000 0 0	5	10 Dec., 1850.
		Richard Q. Sleeman,	750 0 0	700 0 0	560 0 0	140 0 0	1	26 Nov., 1847.
		Samuel A. Dickson,	500 0 0	700 0 0	–	400 0 0	4	25 Oct., 1850.
		The Knight of Glin,	2,500 0 0	2,000 0 0	–	1,600 0 0	4	20 Jan., 1849.
		Thomas Bateson,	301 15 4	300 0 0	–	300 0 0	5	14 March, 1850.
		Earl of Clare,	3,000 0 0	2,500 0 0	–	2,000 0 0	4	6 May, „
		Lord Monteagle,	641 10 0	600 0 0	–	600 0 0	5	19 June, „
		Earl of Clare,	5,000 0 0	4,000 0 0	–	3,000 0 0	6	10 July, „
		Lord Monteagle,	1,377 10 9	1,000 0 0	600 0 0	80 0 0	1	12 Dec., 1849.
		Richard Bateson,	500 0 0	500 0 0	–	500 0 0	5	14 Jan., 1851.
		Lord Monteagle,	1,550 0 0	1,100 0 0	–	1,100 0 0	5	8 April, „
		Patrick M'Donnell,	200 0 0	200 0 0	200 0 0	–	–	–
		Eyre Massy,	300 0 0	300 0 0	–	120 0 0	2	15 Aug., 1849.
		Richard M. Yeilding,	700 0 0	400 0 0	–	–	–	–
		Wyndham Goold,	3,000 0 0	1,500 0 0	–	1,500 0 0	5	11 July, 1851.
		Lord Monteagle,	600 0 0	600 0 0	–	600 0 0	5	26 Sept., 1850.
		Richard Bateson,	692 0 0	650 0 0	–	520 0 0	4	15 June, „
		John D. Evans,	240 11 5	200 0 0	120 0 0	80 0 0	2	17 April, 1850.
		Thomas Bateson,	958 0 11	800 0 0	–	800 0 0	5	22 Jan., 1852.
		Anselm E. Taylor,	401 14 5	400 0 0	–	–	–	–
		Samuel A. Dickson,	2,128 6 3	2,000 0 0	–	400 0 0	1	4 June, 1850.
		Thomas Bateson,	750 0 0	700 0 0	–	560 0 0	4	26 May, 1852.
		Ditto,	127 11 0	100 0 0	–	20 0 0	1	26 Feb., 1851.
		Lord Monteagle,	300 0 0	300 0 0	–	300 0 0	5	19 Aug., 1853.
		Henry H. Kitchener,	4,150 0 0	1,000 0 0	–	1,000 0 0	5	22 June, „
		Lord Monteagle,	200 0 0	200 0 0	–	200 0 0	5	17 Sept., 1852.
		Ditto,	100 0 0	100 0 0	–	89 3 4	5	17 „ „
		Thomas Bateson,	105 0 0	100 0 0	–	–	–	–
		William Harkness,	870 0 0	500 0 0	–	200 0 0	3	17 Aug., 1853.
		Thomas Bateson,	1,000 0 0	1,000 0 0	–	200 0 0	1	16 Sept., „
	Small County,	Samuel A. Dickson,	2,823 0 0	2,000 0 0	–	2,000 0 0	5	2 Aug., „
		E. J. and J. Synan,	614 0 0	500 0 0	–	300 0 0	3	25 March, 1852.
		Robert D. Grady,	400 0 0	250 0 0	–	100 0 0	2	8 Oct., 1853.
		Gross Total, £	267,637 14 1	164,070 0 0	20,050 0 0	107,599 0 0	–	
Tipperary,	Clanwilliam,	The Governors of Erasmus Smith's Schools,	1,200 0 0	1,100 0 0	–	1,100 0 0	5	27 April, 1850.
		John B. Massy,	300 0 0	300 0 0	–	300 0 0	5	31 Aug., 1849.
		Richard M. S. Mansergh,	100 0 0	100 0 0	–	100 0 0	5	1 March, 1850.
		James H. S. Barry,	3,450 0 0	1,000 0 0	–	1,000 0 0	5	10 Sept., 1853.
		George C. L. Roe,	931 0 0	600 0 0	–	–	–	–

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of Instalments issued.	Date of last Issue.
Tipperary—*con.*	Clanwilliam—*con.*	John M. Dawson,	4,671 0 0	1,000 0 0	–	1,000 0 0	5	10 April, 1851.
		Simon Low,	1,332 13 4	1,200 0 0	–	480 0 0	2	8 March, „
		Lynn Carew,	350 0 0	200 0 0	200 0 0	–	–	–
		Nathaniel E. Robbins,	250 0 0	200 0 0	–	200 0 0	5	20 Sept., 1851.
		George M. Dawson,	1,500 0 0	1,000 0 0	–	400 0 0	2	21 July, 1852.
		James H. S. Bury,	2,000 0 0	2,000 0 0	–	–	–	–
		M. E. Robbins,	350 0 0	350 0 0	–	–	–	–
	Eliogarty,	Henry Cotton,	140 0 0	100 0 0	–	100 0 0	5	17 April, 1848.
		Sir John C. Carden,	200 0 0	200 0 0	–	200 0 0	5	31 May, 1849.
		Patrick Maher,	148 16 7	100 0 0	–	80 0 0	4	22 „ „
		John Trant,	1,484 0 0	1,000 0 0	–	1,000 0 0	5	2 Nov., „
		Richard M. Carden,	300 0 0	200 0 0	120 0 0	80 0 0	2	5 July, „
		Sir John C. Carden,	531 6 0	500 0 0	–	400 0 0	4	19 April, „
		Henry Cotton,	100 0 0	100 0 0	–	40 0 0	2	19 Feb., 1850.
		Sir John C. Carden,	1,564 0 0	1,000 0 0	–	800 0 0	4	17 April, 1851.
		John Trant,	510 12 6	400 0 0	–	400 0 0	5	11 „ „
		Henry Goold,	580 1 0	500 0 0	–	280 0 0	2	20 „ 1850.
		John Trant,	902 2 6	700 0 0	–	700 0 0	5	21 Oct., 1852.
		J. O. Radcliff & C. T. Webber	350 0 0	350 0 0	–	350 0 0	5	6 Dec., 1853.
		John G. H. Mulhallen,	1,200 0 0	600 0 0	–	–	–	–
		J. O. Radcliff & C. T. Webber	100 0 0	100 0 0	–	20 0 0	1	8 Oct., 1853.
	Iffa & Offa, West,	Viscount Lismore,	1,000 0 0	900 0 0	–	900 0 0	5	11 Oct., 1848.
		Earl of Kingston,	5,000 0 0	2,000 0 0	–	1,780 0 0	5	29 Jan., 1850.
		Earl of Donoughmore,	500 0 0	500 0 0	–	100 0 0	1	11 May, 1853.
	Iffa & Offa, East,	Henry C. Bowen,	182 0 0	150 0 0	–	30 0 0	1	14 Jan., 1852.
		Ditto,	200 0 0	200 0 0	–	160 0 0	4	14 „ 1853.
		Ditto,	210 0 0	200 0 0	–	–	–	–
		Ditto,	250 0 0	250 0 0	–	50 0 0	1	29 July, 1853.
	Ikerrin,	John J. Willington,	2,000 0 0	2,000 0 0	800 0 0	1,200 0 0	3	10 April, 1849.
		John Carden,	1,887 12 0	1,500 0 0	–	1,500 0 0	5	2 March, „
		Robert Lloyd,	111 13 5	100 0 0	–	100 0 0	5	5 „ 1850.
		Dudley Byrne,	888 4 1	500 0 0	200 0 0	300 0 0	3	11 April, 1849.
		James Butler,	150 0 0	100 0 0	–	100 0 0	5	12 Feb., 1850.
		Gilbert Egan,	100 0 0	100 0 0	–	100 0 0	5	5 Dec., 1849.
		Thomas Pound,	100 0 0	100 0 0	–	100 0 0	5	29 April, „
		John J. Willington,	241 7 0	200 0 0	–	120 0 0	3	1 Feb., 1850.
		William B. Tay and Henry Ley,	400 0 0	200 0 0	–	160 0 0	4	10 March, 1849.
		John D. Hutchinson,	1,506 11 10	900 0 0	–	900 0 0	5	28 May, 1850.
		John Carroll,	100 0 0	100 0 0	–	100 0 0	5	21 April, 1849.
		Nicholas Pound,	100 0 0	100 0 0	–	100 0 0	5	20 Aug., 1851.
		Robert White,	280 0 0	200 0 0	–	200 0 0	5	22 July, 1850.
		Frederick Ludwill,	600 0 0	200 0 0	–	160 0 0	4	4 „ 1849.
		The Commissioners of Education in Ireland,	1,000 0 0	1,000 0 0	–	400 0 0	2	20 Dec., 1850.
		John Carden,	2,000 0 0	2,000 0 0	–	800 0 0	2	12 June, 1851.
		Robert White,	671 14 2	600 0 0	–	–	–	–
		Dudley Byrne,	200 0 0	200 0 0	–	160 0 0	4	27 Feb., 1852.
		Peter D. La Touche,	900 0 0	900 0 0	–	360 0 0	2	9 Dec., 1850.
		Vizer Bridge and others,	300 0 0	250 0 0	–	250 0 0	5	14 Aug., 1851.
		Michael Gavin,	100 0 0	100 0 0	–	–	–	–
		John Carden,	1,000 0 0	1,000 0 0	–	1,000 0 0	5	15 Sept., 1851.
		James S. Birch,	201 0 0	200 0 0	–	160 0 0	4	30 June, 1852.
		Joseph O. Radcliff and Charles T. Webber,	450 0 0	400 0 0	–	320 0 0	4	8 Oct., 1853.
	Kilnemanagh, Lower.	John Greene,	243 0 0	200 0 0	–	200 0 0	5	16 April, 1852.
	Kilnemanagh, Upper.	Richard S. Hammersley,	1,000 0 0	1,000 0 0	400 0 0	600 0 0	3	17 Feb., 1849.
		The Governors of Erasmus Smith's Schools,	2,500 0 0	1,000 0 0	–	1,000 0 0	5	1 July, 1850.
		John Prior,	600 0 0	200 0 0	–	200 0 0	5	4 Dec., 1852.
	Middlethird,	Francis L. Gore,	593 18 8	400 0 0	400 0 0	–	–	–
		Wray Palliser,	1,000 0 0	800 0 0	–	320 0 0	2	6 July, 1849.
		Earl of Clare,	2,000 0 0	1,500 0 0	–	1,500 0 0	5	20 Oct., „
		Matthew Millett,	990 0 0	600 0 0	–	120 0 0	1	29 April, 1848.
		Thomas P. Lloyd,	500 0 0	300 0 0	–	120 0 0	2	17 Oct., 1849.
		Anna Mansergh,	150 0 0	150 0 0	–	120 0 0	4	7 June, 1851.
		John Bayly,	300 0 0	300 0 0	120 0 0	180 0 0	3	12 Sept., 1849.
		Earl of Clare,	3,297 4 1	3,000 0 0	400 0 0	2,000 0 0	4	7 Aug., 1851.
		William Latham,	1,751 17 1	500 0 0	–	300 0 0	3	19 Feb., 1852.
		John Bayly,	300 0 0	300 0 0	–	300 0 0	5	9 May, 1853.
	Ormond, Lower,	Francis H. Toone,	450 0 0	350 0 0	–	350 0 0	5	27 Nov., 1849.
		Henry Dwyer,	800 0 0	800 0 0	–	800 0 0	5	11 Feb., 1850.
		Edward Waller,	400 0 0	400 0 0	–	400 0 0	5	19 July, „
		Thomas G. Stoney,	1,630 0 0	1,500 0 0	–	1,500 0 0	5	24 June, „
		George Kinahan and Robert H. Kinahan,	1,545 12 10	800 0 0	–	800 0 0	5	20 Feb., „
		Thomas G. Stoney,	850 0 0	800 0 0	–	640 0 0	4	14 March, „
		Denis Leonard,	174 5 9	150 0 0	30 0 0	120 0 0	5	23 May, 1849.
		Charles Camlie,	1,077 18 0	700 0 0	–	420 0 0	3	18 April, 1850.
		John Going,	400 0 0	250 0 0	100 0 0	150 0 0	3	19 June, 1849.
		Countess of Farnham,	1,100 0 0	950 0 0	–	950 0 0	5	28 May, 1850.
		Augustus Robinson,	648 6 8	250 0 0	–	200 0 0	4	21 Aug., „
		Joseph Palliner,	1,058 7 0	800 0 0	–	800 0 0	5	24 July, „
		George Smith,	890 0 0	500 0 0	–	300 0 0	3	23 „ 1849.
		Edward Waller,	545 0 0	500 0 0	–	100 0 0	1	1 May, 1848.
		George S. Waller,	100 0 0	100 0 0	–	100 0 0	5	25 April, 1849.
		Ralph S. Smith,	242 6 0	200 0 0	–	40 0 0	1	1 May, 1848.
		James J. Poe,	186 10 9	150 0 0	–	150 0 0	5	20 Feb., 1849.
		Thomas Smith,	200 0 0	200 0 0	40 0 0	160 0 0	4	9 Dec., 1850.

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of Instalments issued.	Date of last Issue.
Tipperary—*con.*	Ormond, Lower, —*con.*	William Smith,	100 0 0	100 0 0	–	100 0 0	5	23 April, 1851.
		Francis Synge,	1,084 0 0	1,500 0 0	–	300 0 0	1	31 March, 1848.
		Robert Leeson,	300 0 0	300 0 0	–	200 0 0	5	23 May, 1849.
		Ralph Smith.	100 11 7	100 0 0	–	60 0 0	3	29 Oct., 1850.
		Richard R. W. Sadlier,	100 0 0	100 0 0	–	60 0 0	3	28 June, 1849.
		Richard Gason,	100 0 0	100 0 0	–	60 0 0	3	18 May, „
		Robert Nisbett,	340 0 0	200 0 0	–	80 0 0	2	0 Nov., 1850.
		George Cornwall and others,	200 0 0	200 0 0	–	200 0 0	5	27 May, „
		James J. Poe,	200 0 0	200 0 0	–	160 0 0	4	5 April, 1852.
		Thomas E. Goold,	200 0 0	150 0 0	–	150 0 0	5	22 „ 1850.
		Marquis of Ormonde,	1,100 0 0	1,000 0 0	–	400 0 0	2	6 Nov., 1851.
		Augustus Robinson,	340 0 0	100 0 0	–	20 0 0	1	17 Dec., 1849.
		George Kinahan and Robert H. Kinahan,	538 0 0	400 0 0	–	400 0 0	5	9 Oct., 1851.
		Edward Waller,	435 0 0	400 0 0	–	160 0 0	2	11 Dec., „
		James Willington,	603 0 0	350 0 0	–	210 0 0	3	12 March, „
		Edward W. Newenham,	2,605 17 3	1,500 0 0	–	1,500 0 0	5	23 Aug., 1852.
		Thomas E. Goold,	200 0 0	200 0 0	–	40 0 0	1	4 Sept., 1850.
		Joshua R. Minnitt,	324 0 0	250 0 0	–	250 0 0	5	6 Aug., 1851.
		Richard Gason,	350 0 0	300 0 0	–	–	–	–
		Edward Galway,	225 0 0	200 0 0	–	40 0 0	1	13 Sept., 1852.
		Ditto,	480 0 0	200 0 0	–	120 0 0	3	12 Nov., „
		Joseph R. Minrett,	306 0 0	250 0 0	–	100 0 0	2	20 „ 1853.
	Ormond, Upper	Matthew Canny,	939 0 0	700 0 0	420 0 0	280 0 0	2	20 Feb., 1849.
		James Willington,	835 5 0	500 0 0	–	500 0 0	5	25 July, 1850.
		John Langan,	1,100 0 0	800 0 0	–	800 0 0	5	3 Dec., 1851.
		John Bayly,	1,375 4 7	1,000 0 0	–	1,000 0 0	5	14 „ 1849.
		James Dalton,	100 0 0	100 0 0	100 0 0	–	–	–
		Maunsell Andrews,	335 6 6	200 0 0	–	200 0 0	5	3 Jan., 1851.
		William Minchin,	100 0 0	100 0 0	100 0 0	–	–	–
		Thomas Cleary,	150 0 0	100 0 0	–	20 0 0	1	23 March, 1848.
		Stafford O'Brien,	150 0 0	100 0 0	–	60 0 0	3	28 July, 1849.
		Caleb Going,	1,626 0 0	1,000 0 0	–	1,000 0 0	5	29 April, 1850.
		John Bayly,	316 0 0	200 0 0	–	200 0 0	5	7 July, 1849.
		Sophia O. Cave,	2,688 0 0	1,000 0 0	–	–	–	–
		Richard Kennedy,	200 0 0	200 0 0	–	80 0 0	2	9 Aug., 1850.
		George Cornwall and others	200 0 0	200 0 0	–	–	–	–
		John Bayly,	600 0 0	600 0 0	–	480 0 0	4	13 March, 1851.
		John Head,	500 0 0	400 0 0	–	400 0 0	5	15 Sept., „
		William H. Carroll,	250 0 0	200 0 0	–	200 0 0	5	25 July, „
		John Lanigan,	1,100 0 0	800 0 0	–	–	–	–
		Arthur H. Read,	500 0 0	350 0 0	–	280 0 0	4	15 Jan., 1853.
		Ditto,	411 0 0	400 0 0	–	240 0 0	3	23 Dec., 1852.
		William H. Carroll,	300 0 0	300 0 0	–	240 0 0	4	10 May, „
		George M. Dawson,	500 0 0	500 0 0	–	500 0 0	5	13 Sept., „
		John Bayly,	200 0 0	150 0 0	–	150 0 0	5	0 May, 1853.
		Nicholas Roche,	800 0 0	500 0 0	–	–	–	–
		Samuel Bindley,	553 0 0	300 0 0	–	–	–	–
		Nicholas Roche,	350 0 0	200 0 0	–	–	–	–
	Owney and Arra	William Ryan,	585 13 10	550 0 0	–	550 0 0	5	3 July, 1849.
		Richard E. Philips,	369 15 10	350 0 0	–	350 0 0	5	12 June, 1850.
		Ditto,	498 14 2	450 0 0	–	450 0 0	5	24 Sept., 1849.
		Ditto,	101 10 0	100 0 0	–	100 0 0	5	29 Dec., 1848.
		Ditto,	357 17 2	250 0 0	–	50 0 0	1	28 Oct., 1847.
		Ditto,	189 4 0	150 0 0	–	150 0 0	5	30 Aug., 1850.
		Margaret Ormsby,	1,000 0 0	1,000 0 0	–	400 0 0	2	19 April, 1849.
		Lady Elizabeth Waller,	158 12 0	150 0 0	–	140 0 0	4	17 Nov., 1848.
		Stafford O'Brien,	564 5 4	350 0 0	–	330 0 0	3	13 Aug., 1849.
		Wellington A. Rose,	589 0 0	400 0 0	–	400 0 0	5	27 Nov., „
		Ditto,	173 0 0	100 0 0	–	100 0 0	5	17 „ 1848.
		Lady E. Waller,	897 5 8	700 0 0	–	500 0 0	5	31 Oct., 1849.
		William Ryan,	306 8 8	300 0 0	–	300 0 0	5	16 May, 1851.
		Richard U. Bayly,	750 0 0	500 0 0	–	500 0 0	5	21 June, 1850.
		Francis Spaight,	1,442 10 10	1,100 0 0	–	1,100 0 0	5	20 Aug., „
		Earl of Orkney,	776 0 0	500 0 0	–	500 0 0	5	20 July, „
		William S. Philips,	200 12 8	150 0 0	150 0 0	–	–	–
		Edward Parker,	300 0 0	300 0 0	–	240 0 0	4	20 July, 1850.
		William Parker,	700 0 0	500 0 0	–	500 0 0	5	26 Aug., 1851.
		Wellington A. Rose,	300 0 0	100 0 0	–	100 0 0	5	10 Sept., „
		George Kinahan,	1,511 0 0	500 0 0	–	500 0 0	5	11 June, 1850.
		William B. Smithwick,	700 0 0	500 0 0	100 0 0	400 0 0	4	14 Feb., 1851.
		Lady Elizabeth Waller,	735 11 2	600 0 0	600 0 0	–	–	–
		Ditto,	184 9 1	100 0 0	–	–	–	–
		Francis Spaight,	1,116 0 0	450 0 0	–	450 0 0	5	3 Dec., 1851.
		William Tuthill and others,	500 0 0	400 0 0	–	400 0 0	5	7 May, „
		John Gabbet and Margaret Parker,	1,000 0 0	600 0 0	–	600 0 0	5	13 June, „
		Wellington A. Rose.	200 0 0	200 0 0	–	200 0 0	5	16 „ „
		Sir Matthew Barrington and Thomas Williams,	300 0 0	200 0 0	–	160 0 0	4	27 Jan., 1852.
		George Kinahan,	500 0 0	500 0 0	–	500 0 0	5	5 Nov., „
		Sir Matthew Barrington and Thomas Williams,	200 0 0	150 0 0	–	150 0 0	5	29 „ 1851.
		William B. Smithwick,	100 0 0	100 0 0	–	100 0 0	5	7 „ „
		John Hayes,	100 0 0	100 0 0	–	100 0 0	5	13 Sept., 1853.
		Richard U. Bayly,	500 0 0	500 0 0	–	500 0 0	5	17 May, 1852.
		Thomas Parker,	300 0 0	300 0 0	–	120 0 0	2	5 April, „
		William Ryan,	400 0 0	400 0 0	–	240 0 0	3	4 March, „
		Richard E. Phillips,	416 19 9	400 0 0	–	400 0 0	5	24 Feb., 1853.
		Thomas Parker,	100 0 0	100 0 0	–	60 0 0	3	28 April, „
		Sir Wm. P. Gallwey,	500 0 0	500 0 0	–	100 0 0	1	28 Aug., 1852.

Pnnted image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of instalments issued.	Date of last Issue.
TIPPERARY—*con.*	Shevemagh,	John Stephens,	4,170 0 0	2,000 0 0	1,000 0 0	400 0 0	1	21 Oct., 1847.
		Thomas H. Ponsonby,	500 0 0	150 0 0	180 0 0	270 0 0	3	11 Jan., 1849.
		Ambrose Going,	931 0 0	700 0 0	–	700 0 0	5	11 Feb., 1851.
		John Lane,	880 0 0	700 0 0	–	280 0 0	2	8 Nov., 1849.
		William Despard,	700 0 0	700 0 0	–	280 0 0	2	23 Sept., 1848.
		Godfrey Lerange,	747 18 0	700 0 0	110 0 0	500 0 0	4	1 Feb., 1850.
		William Barker,	1,780 7 11	1,000 0 0	–	800 0 0	4	3 July, "
		Sir Vere E. De la Vere,	670 0 0	600 0 0	–	500 0 0	5	6 June, 1851.
		William Pennefather,	200 0 0	200 0 0	–	40 0 0	1	3 Nov., 1851.
		Gross Total, £	147,030 7 0	92,001 0 0	6,400 0 0	64,211 0 0	–	
WATERFORD,	Coshmore and Coshbride,	Christopher Cosher,	800 0 0	350 0 0	–	070 0 0	5	25 April, 1849.
		Barry Dwyer,	500 0 0	300 0 0	–	240 0 0	4	10 Aug., 1850.
		Ditto,	–	100 0 0	–	80 0 0	4	10 " "
		Sir Richard Musgrave,	552 0 0	600 0 0	–	600 0 0	5	27 Jan., "
		John Kelly,	2,060 0 0	1,500 0 0	–	600 0 0	2	6 Feb., "
		James Fraley,	1,185 0 0	650 0 0	650 0 0	–	–	–
		Barry Dwyer,	100 0 0	100 0 0	100 0 0	–	–	–
		Ditto,	410 0 0	200 0 0	–	120 0 0	3	16 Oct., 1850.
		Duke of Devonshire,	200 0 0	150 0 0	150 0 0	–	–	–
		Richard Smith,	1,000 0 0	1,000 0 0	–	600 0 0	3	20 Sept., 1850.
	Decies within Drum,	Lord Stuart de Decies,	820 0 0	800 0 0	–	800 0 0	5	4 Nov., 1848.
		Ditto,	141 8 0	100 0 0	–	100 0 0	5	15 Aug., "
		Ditto,	207 0 8	250 0 0	–	250 0 0	5	8 May, 1849.
		Ditto,	604 0 3	600 0 0	–	100 0 0	5	3 April, "
		Earl of Huntingdon and Countess of Huntingdon,	340 0 0	300 0 0	–	200 0 0	5	7 May, "
		Robert W. Jones,	143 10 8	100 0 0	–	100 0 0	5	5 March, "
		Lord Stuart de Decies,	175 0 1	1 0 0 0	–	1 0 0 0	5	15 April, 1848.
		Ditto,	1,240 0 0	750 0 0	–	750 0 0	5	12 " 1849.
		Ditto,	1 2 18 7	100 0 0	–	100 0 0	5	9 Feb., "
		Sir Henry W. Barron,	700 0 0	700 0 0	–	700 0 0	5	16 Nov., "
		Lord Stuart de Decies,	125 0 0	100 0 0	–	–	–	–
		Edward Odell,	210 0 0	200 0 0	–	200 0 0	5	10 Sept., 1850.
		Earl of Huntington and Countess of Huntington,	110 0 0	100 0 0	–	100 0 0	5	12 Aug., "
		Ditto,	400 0 0	400 0 0	–	240 0 0	3	16 May, 1853.
	Decies without Drum,	George P. Bell,	711 8 6	700 0 0	–	700 0 0	5	22 June, 1850.
		William H. Crofford and Thomas Crofts,	600 0 0	450 0 0	–	90 0 0	1	20 May, 1848.
		Thomas P. Sherlock,	2,162 0 0	1,000 0 0	–	1,500 0 0	5	28 Jan., 1850.
		Richard Musgrave,	410 0 0	200 0 0	80 0 0	320 0 0	4	25 April, 1849.
		Ditto,	370 0 0	300 0 0	60 0 0	240 0 0	4	9 Feb., "
		Catherine I. Osborne,	3,400 0 0	2,400 0 0	440 0 0	1,760 0 0	4	9 May, 1850
		Wm. Pulbery,	2,315 0 0	1,600 0 0	–	1,200 0 0	4	27 June, "
		Catherine I. Osborne,	1,525 0 0	1,400 0 0	–	560 0 0	4	2 Aug., 1849.
		Richard Chambers,	11,247 7 3	4,000 0 0	–	2,000 0 0	4	24 July, 1850.
		Catherine I. Osborne,	2,073 0 0	1,400 0 0	1,160 0 0	240 0 0	1	4 May, 1848.
		Ditto,	1,910 0 0	1,350 0 0	540 0 0	810 0 0	3	8 April, 1850.
		Ditto,	1,840 0 0	1,700 0 0	680 0 0	1,020 0 0	3	16 Aug., 1849.
		Ditto,	850 0 0	750 0 0	150 0 0	600 0 0	4	18 Feb., 1850.
		Lord Cloncurry,	1,500 0 0	1,000 0 0	200 0 0	800 0 0	4	20 April, "
		Richard Lesher,	444 0 0	300 0 0	–	300 0 0	5	16 " "
		Lord Stuart de Decies,	505 0 0	500 0 0	200 0 0	300 0 0	3	18 Aug., "
		Robert Chandler,	524 0 0	500 0 0	–	50 0 0	1	22 Aug., 1849.
		Richard T. Barron,	1,082 0 0	1,000 0 0	–	1,000 0 0	5	15 " 1851.
		Sir John N. Humble,	1,880 0 0	1,500 0 0	–	900 0 0	3	18 May, "
		John O'Keefe,	781 0 0	500 0 0	–	–	–	–
		Thomas P. Sherlock,	500 0 0	500 0 0	–	100 0 0	1	3 June, 1853.
		College of Physicians,	3,852 0 0	3,500 0 0	–	500 0 0	1	29 July, "
	Gualtiere,	Sir Henry W. Barron,	1,000 0 0	1,000 0 0	150 0 0	800 0 0	4	25 Jan., 1850.
		Lord Cloncurry,	700 0 0	600 0 0	–	600 0 0	5	17 Feb., 1850.
		William Murdant,	720 0 0	200 0 0	–	200 0 0	3	8 Feb., 1850.
		Earl Portsmouth,	4,000 0 0	4,000 0 0	–	1,000 0 0	2	6 Dec., 1852.
	Ilanahiry,	Catherine I. Osborne,	1,000 0 0	900 0 0	100 0 0	700 0 0	4	4 Sept., 1850.
	Middlethird,	Philip Considine,	110 0 0	100 0 0	100 0 0	–	–	–
		Thomas Gaughan,	107 0 0	100 0 0	–	22 0 11	4	20 Sept., 1850.
		Henry Langley,	180 0 0	200 0 0	–	80 0 0	4	1 May, "
		Viscount Doneraile,	454 0 0	200 0 0	–	200 0 0	5	28 June, "
		Sir Henry W. Barron,	150 0 0	150 0 0	–	120 0 0	4	23 Dec., "
		Alexander Sherlock,	700 0 0	700 0 0	–	500 0 0	5	9 June, 1851.
		John Power,	1,011 0 0	1,000 0 0	–	200 0 0	1	20 Feb., "
		Viscount Doneraile,	114 0 0	150 0 0	–	60 0 0	3	2 Aug., "
		Francis O'Grady,	242 0 0	200 0 0	–	40 0 0	1	17 July, 1852.
		Mary Wyse,	105 0 0	300 0 0	–	–	–	–
	Upperthird,	Marquis of Waterford,	1,044 0 0	1,000 0 0	1,000 0 0	–	–	–
		Catherine I. Osborne,	712 0 0	550 0 0	–	550 0 0	5	1 Sept., 1849.
		Ditto,	658 0 0	600 0 0	120 0 0	480 0 0	4	1 June, 1850.
		William N. Barron,	450 0 0	300 0 0	–	300 0 0	5	28 " "
		Ditto,	158 0 0	130 0 0	–	90 0 0	3	5 May, 1852.
		Gross Total, £	82,711 0 9	53,130 0 0	6,870 0 0	29,660 0 0	–	
CORK,	Bantry,	Earl of Bantry,	5,000 0 0	5,300 0 0	1,850 0 0	1,500 0 0	3	23 Sept., 1848.
		Daniel O'Sullivan,	508 18 0	300 0 0	–	300 0 0	5	19 April, "
		William O'Sullivan,	631 12 6	400 0 0	–	320 0 0	4	22 May, 1849.
		Earl of Bantry,	300 0 0	250 0 0	–	250 0 0	5	17 Feb., "
		Jeremiah O'Connell,	190 0 0	100 0 0	–	60 0 0	3	13 March, "

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of Instalments issued.	Date of last Issue.
Cork—*con.*	Bantry—*con.*	Earl of Bantry,	547 0 0	500 0 0	–	300 0 0	3	23 Sept., 1848.
		Ditto,	823 8 7	350 0 0	–	70 0 0	1	5 Aug., "
				150 0 0	150 0 0	–	–	–
		Earl of Kenmare,	8,006 0 0	2,500 0 0	–	–	–	–
		John Murphy,	162 0 0	100 0 0	–	100 0 0	5	10 Feb., 1852.
	Barretts,	Thomas Punch,	175 0 0	150 0 0	–	150 0 0	5	14 Nov., 1849.
		George Stawell,	180 0 0	150 0 0	–	150 0 0	5	4 Sept., 1848.
		William G. Brown,	2,450 0 0	600 0 0	–	120 0 0	1	5 " "
		Philip Cross,	845 0 0	300 0 0	–	240 0 0	4	15 Oct., 1851.
		Charlotte Symes,	1,000 0 0	400 0 0	160 0 0	240 0 0	3	1 May, 1840.
		George Stawell,	150 0 0	150 0 0	–	150 0 0	5	17 Oct., 1850.
		Thomas Punch,	160 0 0	100 0 0	–	100 0 0	5	4 July, 1851.
		John Harding,	313 16 8	200 0 0	–	200 0 0	5	24 Sept., "
		James Jones,	1,061 0 0	500 0 0	–	100 0 0	1	8 Oct., 1853.
	Barrymore,	Edward G. Hudson,	3,400 0 0	1,500 0 0	–	1,200 0 0	4	3 Jan., 1850.
		Henry M. Smith,	5,562 0 0	3,000 0 0	–	1,500 0 0	3	27 Feb., 1849.
		Amelia Creed,	541 2 6	300 0 0	–	180 0 0	3	14 " "
		Edward Roche,	3,594 10 0	1,500 0 0	1,200 0 0	300 0 0	1	5 Sept., 1848.
		Henry B. Mitchell,	737 3 0	300 0 0	–	120 0 0	2	8 June 1840.
		John Turpin,	150 0 0	150 0 0	–	–	–	–
		Richard Barter,	1,200 0 0	500 0 0	–	500 0 0	5	23 Sept., 1850.
		Edmund B. Roche,	2,230 0 0	2,000 0 0	–	–	–	–
		Ditto,	1,250 0 0	1,250 0 0	–	1,000 0 0	4	17 Sept., 1852.
		Thomas Power,	340 16 0	200 0 0	–	120 0 0	3	24 March, 1853.
		Richard Barter,	600 5 7	500 0 0	–	300 0 0	3	15 Nov., 1852.
	Bear,	Viscount Berehaven,	955 0 0	850 0 0	680 0 0	170 0 0	1	31 Jan., 1848.
		Ditto,	4,000 0 0	2,000 0 0	–	800 0 0	2	10 Feb., 1849.
		Patrick O'Sullivan,	478 14 0	350 0 0	–	210 0 0	3	17 Oct., 1850.
		Earl of Bantry,	602 0 0	350 0 0	–	–	–	–
	East Carbery, East Division,	William B. Jones,	1,858 0 0	700 0 0	–	700 0 0	5	17 Nov., 1840.
		Cornelius O'Callaghan,	1,000 0 0	1,000 0 0	–	1,600 0 0	5	28 Aug., 1852.
		Daniel Connor,	751 13 9	150 0 0	–	450 0 0	5	25 Jan., 1849.
				300 0 0	–	300 0 0	5	26 Nov., "
		Ditto,	936 0 0	800 0 0	340 0 0	510 0 0	3	10 July, 1848.
		John Bowen,	450 0 0	250 0 0	–	150 0 0	3	21 Feb., 1851.
		William J. O'N. Daunt,	558 2 0	400 0 0	80 0 0	240 0 0	3	18 Aug., 1848.
		Thomas Hungerford,	300 0 0	200 0 0	–	200 0 0	5	26 Oct., 1850.
		Sampson T. W. French,	610 0 0	600 0 0	120 0 0	480 0 0	4	7 April, 1849.
		William Merrick,	100 0 0	100 0 0	–	100 0 0	5	6 July, "
		Earl of Shannon,	10,311 8 3	8,000 0 0	3,200 0 0	4,800 0 0	11	8 Feb., 1851.
		Daniel Donovan,	121 0 0	100 0 0	–	100 0 0	5	13 Oct., 1849.
		Eliza Sealy,	350 0 0	200 0 0	–	200 0 0	5	4 Dec., "
		Sir William A. Chatterton,	1,150 0 0	350 0 0	–	350 0 0	5	28 Jan., 1851
		William B. Jones,	450 0 0	350 0 0	–	280 0 0	4	31 Dec., 1853.
		Thomas Hungerford,	600 0 0	500 0 0	–	100 0 0	1	16 April, 1851.
		George C. Hingston,	120 0 0	100 0 0	–	100 0 0	5	28 July, 1852.
		Mary Long and others,	100 0 0	100 0 0	–	–	–	–
	East Carbery, West Division	Edmund W. Shuldham,	950 0 0	700 0 0	–	700 0 0	5	15 Nov., 1848.
		William Morris, jun.,	1,100 0 0	500 0 0	300 0 0	200 0 0	2	15 May, "
		James Gillman,	458 0 0	400 0 0	80 0 0	320 0 0	4	5 Feb., 1850.
		James Lysaght,	641 0 0	400 0 0	–	400 0 0	5	26 Nov., 1840.
		Edward J. Alcock,	200 0 0	150 0 0	–	150 0 0	5	20 Oct., "
		Godfrey C. Smith,	144 14 0	100 0 0	–	100 0 0	5	11 Jan., "
		Herbert Gillman,	4,397 6 1	2,000 0 0	1,200 0 0	800 0 0	2	10 July, "
		James B. Barry,	1,174 1 0	800 0 0	–	800 0 0	5	10 Oct., "
		James Gillman,	130 0 0	100 0 0	–	100 0 0	5	17 Jan., 1850.
		Ditto,	419 5 0	300 0 0	–	240 0 0	4	23 April, "
		William Morris, jun.,	600 0 0	200 0 0	–	80 0 0	2	3 July, 1849.
		John S. Jagoe,	207 1 8	100 0 0	–	100 0 0	5	16 Sept., 1851.
		John Williamson,	266 18 3	100 0 0	–	100 0 0	5	21 June, 1849.
		William Norwood,	230 0 0	200 0 0	–	200 0 0	5	14 Aug., "
		Dennis O'Leary,	140 0 0	100 0 0	–	100 0 0	5	21 Dec., "
		John Powell,	274 0 0	100 0 0	–	100 0 0	5	8 April, "
		Henry Gillman,	612 0 0	300 0 0	–	180 0 0	3	24 Dec., 1850.
		Martha D. Cox and Katherine A. Cox,	240 0 0	200 0 0	–	200 0 0	5	15 July, 1851.
		Thomas Gillman,	663 16 0	300 0 0	300 0 0	–	–	–
		William M. Alcock,	300 0 0	300 0 0	–	–	–	–
		Godfrey C. Smith,	177 10 0	100 0 0	–	60 0 0	3	29 April, 1852.
		Thomas Hungerford,	835 0 0	300 0 0	–	500 0 0	5	2 " 1851.
		Thomas Gillman,	1,300 0 0	500 0 0	–	100 0 0	1	1 May, 1850.
		Helena H. Stealy,	158 0 0	150 0 0	–	120 0 0	4	6 July, 1852.
		John D'Arcy Evans and Thomas W. Evans,	692 0 0	400 0 0	240 0 0	160 0 0	2	0 " 1850.
		Mary Long and others,	150 0 0	150 0 0	–	150 0 0	5	5 " 1851.
		Thomas K. Sullivan,	382 0 0	300 0 0	–	240 0 0	4	22 " 1850.
		Edmund W. Shuldham,	319 0 0	200 0 0	–	200 0 0	5	8 " "
		William Norwood,	257 0 0	200 0 0	–	80 0 0	2	3 June, 1853.
		Thomas Turkey,	109 0 0	100 0 0	–	80 0 0	4	24 Feb., 1852.
		William Scott,	150 0 0	150 0 0	–	60 0 0	1	20 Oct., 1850.
		Owen M'Carthy,	172 0 0	100 0 0	–	60 0 0	3	17 Nov., 1853.
	West Carbery, East Division.	Richard H. H. Becher,	321 12 11	200 0 0	–	40 0 0	1	26 Sept., 1848.
		Francis Beamish,	200 0 0	200 0 0	80 0 0	120 0 0	3	15 Dec., "
		George Robinson,	404 14 0	450 0 0	–	300 0 0	4	16 April, 1849.
		Daniel Conner,	398 0 0	300 0 0	–	240 0 0	4	5 June, "
		Henry Newman,	260 17 3	100 0 0	100 0 0	–	–	–
		Sir William W. Becher,	180 0 0	150 0 0	–	150 0 0	5	12 Aug., 1850.
		Ditto,	612 2 6	600 0 0	–	480 0 0	4	10 May, 1849.
		Richard H. H. Becher,	1,184 0 4	1,000 0 0	400 0 0	600 0 0	3	14 Feb., "
		Sophia G. Jermyn,	675 5 10	400 0 0	400 0 0	–	–	–

O

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of Instalments issued	Date of last Issue.
Cork—*con.*	West Carbery, East Division —*con.*	John T. Becher,	2,063 15 8	1,100 0 0	780 0 0	320 0 0	4	22 Nov., 1849.
		Sir William W. Becher,	312 0 0	200 0 0	–	200 0 0	5	23 July, "
		Ditto,	180 0 0	150 0 0	–	120 0 0	4	10 May, "
		Richard H. H. Becher,	231 15 1	150 0 0	–	30 0 0	1	21 Dec., 1847.
		William B. Baldwin,	248 12 0	200 0 0	–	200 0 0	5	22 June, 1850.
		Ditto,	447 17 8	300 0 0	–	300 0 0	5	23 July, 1849.
		Ditto,	809 17 8	800 0 0	–	800 0 0	5	10 April, 1851.
		Lionel J. Fleming,	253 0 0	250 0 0	–	200 0 0	4	11 Oct., 1850.
		Edward Broderick,	1,450 0 0	1,000 0 0	1,000 0 0	–	–	–
		John Bennish,	201 14 4	150 0 0	–	150 0 0	5	23 Jan., 1852.
		William Whitney,	500 0 0	300 0 0	–	180 0 0	3	11 Oct., 1849.
		Thomas St. John Clerke and others,	838 15 5	700 0 0	–	700 0 0	5	13 Sept., "
		St. John Jefferyes,	2,185 0 0	1,500 0 0	–	1,500 0 0	5	14 Jan., 1852.
		Florence M'Carthy,	158 15 0	100 0 0	–	60 0 0	3	10 Nov., 1849.
		Jeremiah O'Connell,	695 0 0	400 0 0	–	320 0 0	4	29 Aug., "
		Gibbs Ross,	102 0 8	100 0 0	–	80 0 0	4	24 May, "
		T. M'Carthy Downing,	272 12 10	150 0 0	150 0 0	–	–	–
		Henry Newman,	300 0 0	300 0 0	180 0 0	120 0 0	2	17 Jan., 1849.
		Morgan W. O'Donovan,	276 0 0	200 0 0	–	200 0 0	5	20 Oct., "
		Maurice F. S. Townsend,	3,200 0 0	1,500 0 0	–	–	–	–
		Ditto,	202 18 0	250 0 0	–	–	–	–
		Lionel J. Fleming,	500 0 0	500 0 0	–	200 0 0	2	31 Jan., 1851.
		Thomas F. Uniacke,	244 8 0	200 0 0	–	120 0 0	3	17 " "
		Richard Wright,	475 8 0	300 0 0	–	300 0 0	5	8 Sept., 1852.
	West Carbery, West Division,	Adam Newman,	1,037 8 2	600 0 0	240 0 0	360 0 0	3	0 June, 1849.
		Sir William W. Becher,	185 15 2	150 0 0	–	150 0 0	5	23 July, "
		Ditto,	134 13 4	100 0 0	–	100 0 0	5	23 " "
		Thomas Tuckey,	200 0 0	150 0 0	30 0 0	120 0 0	4	1 May, "
		Richard H. H. Becher,	595 2 0	300 0 0	300 0 0	–	–	–
		Ditto,	530 4 0	300 0 0	–	60 0 0	1	4 March, 1848.
		Sir William W. Becher,	205 13 4	100 0 0	–	100 0 0	5	23 July, 1849.
		Ditto,	437 9 1	200 0 0	–	–	–	–
		Adam Newman,	800 5 0	600 0 0	240 0 0	360 0 0	3	14 May, 1849.
		Patience Noble,	300 0 0	150 0 0	150 0 0	–	5	–
		Samuel Levis,	081 17 3	600 0 0	–	600 0 0	5	18 Sept., 1848.
		Alleyn Evanson,	200 0 0	200 0 0	200 0 0	–	–	–
		Timothy O'Donovan,	300 0 0	200 0 0	–	200 0 0	5	25 Oct., 1850.
		Richard T. Evanson,	520 0 0	300 0 0	–	300 0 0	5	17 Dec., "
		James H. & Anne Swanton,	1,201 14 0	600 0 0	240 0 0	360 0 0	3	10 July, 1851.
		James Lysaght,	225 10 0	200 0 0	–	120 0 0	3	19 Jan., 1850.
		Samuel Levis,	506 0 0	500 0 0	–	500 0 0	5	6 March, 1852.
		William M. Crosthwaite,	102 11 0	100 0 0	–	100 0 0	5	30 Oct., 1850.
		Samuel Townsend,	151 1 6	100 0 0	–	100 0 0	5	19 March, 1852.
		John Triphook,	101 12 0	100 0 0	–	60 0 0	3	22 Feb., 1851.
		William Baldwin,	600 0 0	150 0 0	–	30 0 0	1	8 April, "
		Daniel M'Carthy,	515 0 0	200 0 0	–	80 0 0	2	22 June, 1853.
	Condons and Clongibbons,	William C. Collis,	1,000 0 0	850 0 0	–	850 0 0	5	24 Jan., 1850.
		Anthony Cliffe,	380 0 0	350 0 0	–	210 0 0	3	28 Aug., 1852.
		Robert Briscoe,	500 0 0	300 0 0	–	300 0 0	5	4 March, "
		John P. Pierce,	140 0 0	100 0 0	–	20 0 0	1	8 May, 1848.
		Thomas Campion,	312 3 4	100 0 0	–	60 0 0	3	26 Oct., 1850.
		Henry Braddell,	654 0 0	500 0 0	–	100 0 0	1	14 Sept., 1848.
		Frances Westropp and others,	300 0 0	200 0 0	–	200 0 0	5	11 Dec., 1851.
		William C. Collis,	438 0 0	250 0 0	–	250 0 0	5	11 " "
		James Morogh,	1,765 0 0	500 0 0	–	–	–	–
	Cork,	John Denlay,	300 0 0	200 0 0	–	200 0 0	5	11 April, 1850.
	Coureeys,	John C. Kearney,	636 17 10	500 0 0	–	400 0 0	4	18 Jan., "
	Duhallow,	George Grehan,	2,310 12 0	1,300 0 0	260 0 0	1,040 0 0	4	14 May, "
		Daniel C. Bastable,	500 0 0	150 0 0	–	150 0 0	5	11 Oct., 1848.
		Thomas H. Justice,	240 0 0	150 0 0	111 0 0	30 0 0	2	23 April, 1849.
		Richard O. Aldworth,	1,594 1 0	1,300 0 0	–	1,040 0 0	4	15 June, "
		Ditto,	400 0 0	300 0 0	20 13 4	273 0 8	5	31 Aug., "
		Cornelius Ryan,	360 0 0	250 0 0	–	150 0 0	3	26 Jan., "
		Eugene M'Carthy,	250 0 0	250 0 0	–	250 0 0	5	30 Nov., "
		Benjamin Leader,	500 0 0	300 0 0	–	300 0 0	5	8 Sept., "
		Sir George C. Colthurst,	4,540 6 0	2,000 0 0	–	500 0 0	1	11 Oct., 1848.
		Nicholas P. Leader,	5,000 0 0	4,350 0 0	350 0 0	3,500 0 0	7	14 Jan., 1852.
		John Leader,	1,000 0 0	1,000 0 0	–	800 0 0	4	4 April, "
		James Carmichael,	400 0 0	200 0 0	–	200 0 0	5	17 Nov., 1849.
		John O'Callaghan,	243 12 7	100 0 0	–	100 0 0	5	9 March, 1850.
		Sir William W. Becher,	100 0 0	100 0 0	–	100 0 0	5	20 July, 1849.
		Denis M'Carthy,	450 13 4	300 0 0	–	240 0 0	4	10 Sept., 1850.
		Daniel and John L. Cronin,	4,023 0 0	3,000 0 0	–	2,500 0 0	5	5 June, "
		Denis S. Lawlor,	2,348 0 0	1,200 0 0	–	1,200 0 0	5	11 Sept., "
		Samuel P. Townsend,	1,300 0 0	800 0 0	–	640 0 0	4	23 Aug., "
		Frances J. Hewson,	1,159 13 4	800 0 0	–	800 0 0	5	3 May, "
		James L. O'Keeffe,	110 13 9	100 0 0	100 0 0	–	–	–
		John Sullivan,	202 14 0	200 0 0	–	200 0 0	5	13 Aug., 1850.
		Sir William W. Becher,	400 0 0	400 0 0	120 0 0	280 0 0	4	20 July, 1849.
		John Power,	225 13 4	150 0 0	60 0 0	90 0 0	3	28 Sept., "
		George Bolster,	710 0 0	400 0 0	–	320 0 0	4	26 April, 1850.
		Viscount Lismore,	1,950 0 0	1,500 0 0	–	1,500 0 0	5	6 Sept., "
		William Sankey,	200 0 0	150 0 0	–	150 0 0	5	16 July, 1849.
		Lord Lisle,	4,981 0 0	2,000 0 0	2,000 0 0	–	–	–
		Michael Cagney,	585 0 0	250 0 0	–	200 0 0	4	27 Aug., 1850.
		William Leader,	400 0 0	400 0 0	–	400 0 0	5	23 Dec., "
		Henry Allen,	600 0 0	500 0 0	–	100 0 0	1	19 Sept., 1849.
		Henry Leader,	100 0 0	100 0 0	–	60 0 0	3	9 Feb., 1850.

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of Instalments issued.	Date of last Issue.
Cork—*con.*	Duhallow—*con.*	Richard Longfield,	400 0 0	350 0 0	–	350 0 0	5	11 April, 1851.
		George and Thomas Bolster,	1,380 0 0	400 0 0	–	320 0 0	4	13 Jan., 1853.
		Sir William W. Becher,	150 0 0	150 0 0	–	90 0 0	3	20 July, 1850.
		William Sullivan,	160 0 0	150 0 0	–	150 0 0	5	6 Sept., 1853.
		William Allen,	300 0 0	200 0 0	–	40 0 0	1	21 Dec., 1849.
		Edward Foott,	561 11 4	500 0 0	–	120 0 0	2	13 Nov., 1851
		William Leader,	600 0 0	470 0 0	–	270 0 0	3	9 June, 1852.
		Daniel Leader,	600 0 0	400 0 0	–	400 0 0	5	30 Oct., 1851.
		Thomas F. O'Connell and others,	300 0 0	300 0 0	–	120 0 0	2	12 July, "
		Francis J. Hewson,	314 0 0	200 0 0	–	200 0 0	5	11 Aug., 1852.
		Michael Bowen,	200 0 0	200 0 0	–	120 0 0	3	25 Nov., 1851.
		Thomas Ware,	147 8 0	100 0 0	–	20 0 0	1	30 Aug., "
		Cornelius O'Connor,	220 0 0	150 0 0	–	90 0 0	3	22 June, 1853.
		Crosbie Morgell,	200 0 0	200 0 0	–	120 0 0	3	15 Nov., "
		Daniel Leahy,	1,000 0 0	1,000 0 0	–	600 0 0	3	7 June, "
		Nicholas P. Leader,	1,000 0 0	1,000 0 0	–	–	–	–
	Fermoy,	John D. Croker,	300 0 0	250 0 0	100 0 0	150 0 0	3	21 March, 1849.
		Arthur H. Lucas,	140 0 0	100 0 0	–	100 0 0	5	24 Aug., 1848.
		Timothy Hennessy,	1,400 0 0	1,400 0 0	–	1,400 0 0	5	26 April, 1850.
		Frances Rowland,	623 0 7	250 0 0	–	250 0 0	5	9 July, "
				150 0 0	–	100 0 0	5	30 Aug., 1849.
		St. John Galwey,	500 0 0	400 0 0	–	240 0 0	3	2 Nov., "
		Robert A. Rogers,	340 0 0	300 0 0	–	70 14 3	2	21 Oct., 1850.
		Robert G. Berkeley and others,	834 0 0	600 0 0	–	600 0 0	5	20 Dec., 1848.
		George Crofts,	3,320 0 0	1,500 0 0	1,200 0 0	300 0 0	1	7 March, "
		George E. Cotter,	450 0 0	320 0 0	–	350 0 0	5	10 June, 1850.
		Richard Longfield,	250 0 0	250 0 0	–	250 0 0	5	20 April, 1849.
		James Hill,	318 0 0	250 0 0	–	150 0 0	3	19 Feb., "
		Viscount Doneraile,	405 0 0	300 0 0	–	300 0 0	5	13 July, "
		John H. Barry,	840 0 0	300 0 0	–	240 0 0	4	4 March, 1852.
		William Hennessy,	300 3 0	100 0 0	–	60 0 0	3	14 " 1851.
		Arthur H. Lucas,	216 17 0	200 0 0	–	200 0 0	5	19 Feb., 1852.
		Joseph M. Harman,	300 0 0	250 0 0	–	150 0 0	3	27 July, "
		Thomas Franks,	700 0 0	400 0 0	–	–	–	–
	Ibane and Barryroe,	Susan Cummins,	100 0 0	100 0 0	60 0 0	40 0 0	2	24 May, 1840.
		James H. S. Barry,	12,000 0 0	2,000 0 0	–	400 0 0	1	10 July, "
	Imokilly,	Edward W. Hoare,	400 0 0	350 0 0	–	350 0 0	5	20 April, 1840.
		Earl of Shannon,	4,359 0 0	4,000 0 0	–	3,500 0 0	7	29 Nov., 1851.
		Henry Allen,	150 0 0	150 0 0	–	150 0 0	5	8 May, 1840.
		Mountifort Longfield,	800 0 0	500 0 0	–	500 0 0	5	3 Dec., "
		Roger G. and John Davis,	605 0 0	350 0 0	–	360 0 0	5	22 July, 1850.
		Thomas M. Cummins,	834 0 0	400 0 0	–	400 0 0	5	27 Dec., "
		Thomas J. Biggs,	958 0 0	500 0 0	200 0 0	300 0 0	3	6 Jan., 1849.
		Richard U. Bayly,	364 0 0	250 0 0	–	250 0 0	5	3 July, 1850.
		Marquis of Thomond,	1,214 0 0	1,000 0 0	–	1,000 0 0	5	6 April, 1852.
		Sir Edward Synge,	280 0 0	200 0 0	–	200 0 0	5	7 Dec., "
		Mountifort Longfield,	3,771 12 0	1,000 0 0	–	1,000 0 0	5	28 Oct., 1853.
		Edmund B. Roche,	1,000 0 0	1,000 0 0	–	800 0 0	4	8 Sept., "
		James Hanning,	250 0 0	250 0 0	–	–	–	–
		John Litchfield,	200 0 0	200 0 0	–	–	–	–
		E. B. Roche,	700 0 0	700 0 0	–	140 0 0	1	10 Aug., 1853.
	Kerrycurrihy,	John Molony,	100 0 0	100 0 0	–	40 0 0	2	20 April, 1848.
		Richard Hayes,	470 0 0	200 0 0	–	200 0 0	5	13 " 1846.
		Henry O'Brien,	110 8 0	100 0 0	–	100 0 0	5	20 Feb., "
		Thomas Hayes,	150 0 0	100 0 0	–	100 0 0	5	10 Jan., "
		Thomas R. Sarsfield,	300 0 0	200 0 0	–	240 0 0	4	21 July, 1852.
		Daniel M'Carthy,	302 0 0	250 0 0	–	–	–	–
	Kinalea,	William R. Meade,	175 10 0	150 0 0	–	150 0 0	5	18 Sept., 1848.
		Achilles Daunt,	166 0 0	150 0 0	–	150 0 0	5	19 Feb., 1840.
		William R. Meade,	250 0 0	150 0 0	–	150 0 0	5	8 " "
		John Molony,	1,663 0 0	1,000 0 0	–	1,000 0 0	5	6 July, 1850.
		Richard W. Knolles,	100 0 0	100 0 0	–	40 0 0	2	26 Oct., 1848.
		Thomas W. Knolles,	420 0 0	300 0 0	–	120 0 0	2	20 Sept., "
		John Meade,	137 16 3	100 0 0	20 0 0	80 0 0	4	25 June, 1849.
		William R. Meade,	645 0 0	500 0 0	–	400 0 0	4	10 Oct., "
		Adam N. Meade,	179 7 3	150 0 0	–	120 0 0	4	21 July, "
		Somers Payne,	107 0 0	100 0 0	–	100 0 0	5	11 Dec., 1848.
		William Whitney,	131 0 0	100 0 0	–	60 0 0	3	30 April, 1852.
		Achilles Daunt,	254 0 0	100 0 0	–	100 0 0	5	1 Dec., 1848.
		William H. Herrick,	1,097 0 0	250 0 0	–	–	–	–
		Michael H. Roberts,	250 0 0	250 0 0	–	200 0 0	4	20 Aug., 1850.
		Thomas W. Hungerford,	200 0 0	150 0 0	–	150 0 0	5	7 June, 1853.
		Francis Woodley,	350 4 9	250 0 0	–	250 0 0	5	3 May, 1852.
		John H. Wheatley,	3,068 15 1	1,500 0 0	–	1,500 0 0	5	1 March, "
		John Molony,	1,045 0 0	800 0 0	640 0 0	160 0 0	1	18 Feb., 1850.
		Peter Browne,	766 0 0	600 0 0	–	120 0 0	1	29 May, "
		John T. Cramer,	203 7 0	200 0 0	–	200 0 0	4	11 Oct., 1853.
	Kinalmeaky,	William A. Lamb,	200 0 0	200 0 0	–	160 0 0	4	13 March, 1850.
		Simon D. Crooke,	200 0 0	200 0 0	–	160 0 0	4	2 May, 1851.
		Henry Baldwin,	350 0 0	300 0 0	–	300 0 0	5	20 Sept., 1852.
	Kinnattaloon,	William O'Mahony,	3,500 0 0	1,500 0 0	–	600 0 0	2	3 June, 1850.
		William Kirby,	300 0 0	250 0 0	–	55 15 11	2	21 Oct., "
		Marion Peard,	500 0 0	300 0 0	–	180 0 0	3	10 July, 1849.
		Richard U. Bayly,	300 0 0	250 0 0	–	250 0 0	5	23 " "
		Spotswood Bowles,	150 0 0	150 0 0	–	120 0 0	4	10 July, 1853.
	Kinsale,	Robert Meade,	222 14 6	200 0 0	50 0 0	150 0 0	4	3 Feb., 1849.
		Thomas Townsend,	450 0 0	200 0 0	–	200 0 0	5	18 Nov., 1850.

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of Instalments issued.	Date of last Issue.
Cork—*con.*	Kinsale—*con.*	William Newman,	450 0 0	450 0 0	–	450 0 0	5	28 Oct., 1848.
		Maumaduke C. Cramar,	240 0 0	240 0 0	–	40 0 0	1	26 May, „
		Henry Bennett,	200 0 0	150 0 0	–	150 0 0	5	23 Sept., 1850.
		William Newman,	150 0 0	150 0 0	–	150 0 0	5	7 July, 1849
		Lacy C. Kearny,	200 0 0	150 0 0	–	150 0 0	5	16 Feb., 1852.
		Ditto,	300 0 0	300 0 0	–	180 0 0	3	17 Nov., 1853.
	Muskerry, East,	Sir George C. Colthurst,	1,276 0 0	800 0 0	–	800 0 0	5	24 Sept., 1849.
		Horatio Townsend,	213 0 0	150 0 0	–	150 0 0	5	5 April, 1850.
		Thomas J. Fitzgerald,	3,000 0 0	1,500 0 0	–	1,500 0 0	5	23 Jan., „
		John Hawkes,	500 0 0	300 0 0	–	240 0 0	4	16 March, „
		George Foott,	200 0 0	100 0 0	–	100 0 0	5	18 May, 1849.
		Daniel Conner,	795 0 0	500 0 0	–	100 0 0	1	14 Jan., 1848.
		William Crooke,	100 0 0	100 0 0	20 0 0	80 0 0	4	26 April, 1849.
		William H. H. W. Hodges,	507 10 0	450 0 0	450 0 0	–	–	–
		Henry T. Coppinger,	150 0 0	100 0 0	–	80 0 0	4	25 July, 1849.
		Richard Reeves,	500 0 0	330 0 0	–	210 0 0	3	4 March, 1852.
		Richard Barter,	200 0 0	150 0 0	–	–	–	–
		St. John Jeffryes,	480 10 0	450 0 0	–	180 0 0	2	19 March, 1852.
		Mountfort L. Conner,	150 0 0	150 0 0	–	150 0 0	5	21 Oct., 1853.
		Mary C. Roberts,	1,848 0 0	1,000 0 0	–	–	–	–
		Richard Barter,	328 0 0	200 0 0	–	160 0 0	4	7 June, 1853.
	Muskerry, West,	Timothy O'C. Horgan,	1,000 0 0	500 0 0	420 0 0	140 0 0	1	15 Nov., 1847.
		John Blennerhassett,	924 0 0	900 0 0	–	900 0 0	5	3 Aug., 1849.
		Sir George C. Colthurst,	1,445 0 0	1,400 0 0	–	840 0 0	3	19 April, 1850.
		John E. Barrett,	350 0 0	200 0 0	–	200 0 0	5	9 July, „
		John C. Morgan,	500 0 0	300 0 0	300 0 0	–	–	–
		William Galgey,	200 0 0	200 0 0	40 0 0	160 0 0	4	9 Feb., 1850.
		Sir George C. Colthurst,	11,775 0 0	0,800 0 0	–	2,000 0 0	4	11 Jan., 1851.
		Richard Barter,	578 0 0	500 0 0	–	500 0 0	5	23 Oct., 1849.
		Ditto,	640 0 0	500 0 0	–	500 0 0	5	14 Dec., 1850.
		Henry Leader,	1,500 0 0	800 0 0	–	320 0 0	2	9 Feb., „
		William Boyle,	278 0 0	200 0 0	–	45 17 6	2	6 Nov., „
		Denis O'Leary,	251 0 0	150 0 0	–	60 0 0	3	17 Oct., „
		Henry Leader,	944 0 0	500 0 0	–	500 0 0	5	2 Dec., 1851.
		Ditto,	1,150 0 0	300 0 0	–	180 0 0	3	24 Aug., 1852.
		John Blennerhassett,	182 14 6	100 0 0	–	100 0 0	5	12 Jan., „
		Peter Browne,	511 0 0	400 0 0	–	80 0 0	1	29 May, 1850.
		Richard Wright,	343 0 0	250 0 0	–	50 0 0	1	16 Aug., „
		Richard Barter,	100 0 0	100 0 0	–	20 0 0	1	14 July, 1851.
	Orrery and Kilmore.	George Bruce,	500 0 0	500 0 0	–	300 0 0	3	17 Sept., 1849.
		Robert Maxwell,	600 0 0	450 0 0	–	450 0 0	5	26 „ 1851.
		William Cox,	300 0 0	250 0 0	200 0 0	50 0 0	1	3 Dec., 1847.
		Elizabeth W. Bowen and Robert C. Bowen,	400 0 0	300 0 0	–	240 0 0	4	23 Feb., 1850.
		Jonathan Bruce,	500 0 0	300 0 0	300 0 0	–	–	–
		William R. Sanders,	400 0 0	400 0 0	–	400 0 0	4	14 Feb., 1851.
		James Glover,	150 0 0	100 0 0	–	80 0 0	4	9 March, 1853.
		Earl of Cork and Orrery,	540 0 0	500 0 0	–	500 0 0	5	5 April, 1852.
		Kilner R. Wood,	440 0 0	200 0 0	–	160 0 0	4	16 June, „
		Fyre Evans,	897 0 0	500 0 0	–	–	–	–
		George and John Evans,	3,000 0 0	1,000 0 0	–	800 0 0	4	21 Oct., 1853.
		Joseph P. Tynte,	2,061 11 8	900 0 0	–	–	–	–
		George C. Harris,	750 0 0	500 0 0	–	200 0 0	2	14 July, 1853.
		Gross Total, £	315,483 11 8	104,160 0 0	21,417 13 4	100,218 0 0	–	
Kerry,	Clanmaurice,	William T. Crosbie,	15,260 0 3	8,000 0 0	–	3,500 0 0	7	27 July, 1850.
		Robert J. Palmer,	570 0 0	200 0 0	–	40 0 0	1	17 „ 1848.
		Samuel B. Leonard,	1,501 9 8	1,000 0 0	800 0 0	200 0 0	1	1 Jan., „
		Pierce Crosbie,	2,605 0 0	2,000 0 0	–	1,200 0 0	3	10 May, 1849.
		Stephen R. Collis,	1,263 6 0	950 0 0	–	570 0 0	3	25 June, „
		Maurice R. Hewson,	652 0 0	500 0 0	–	100 0 0	1	2 Sept., 1848.
		Alexander Elliot,	1,140 0 0	500 0 0	–	500 0 0	5	2 July, 1852.
		Oliver Fitzmaurice,	4,540 0 0	2,500 0 0	–	500 0 0	3	2 „ 1851.
		Edward F. Day,	2,800 0 0	1,000 0 0	–	1,000 0 0	5	4 March, 1850.
		Gerald F. O'Connor,	1,952 14 8	750 0 0	–	450 0 0	3	11 Oct., „
		Samuel Julian,	8,140 0 0	1,000 0 0	–	600 0 0	3	6 Jan., 1851.
		Earl of Listowel,	4,400 0 0	1,500 0 0	–	–	–	–
		The Knight of Kerry,	3,[illegible]00 0 0	2,000 0 0	–	–	–	–
		Richard S. Oliver,	2,646 6 4	1,000 0 0	–	800 0 0	4	19 Jan., 1852.
		Stephen C. Sandes,	1,640 0 0	800 0 0	320 0 0	480 0 0	3	1 Aug., 1850.
		Robert C. Hurly,	413 19 0	200 0 0	–	200 0 0	5	7 Dec., 1853.
		John Blennerhassett,	745 10 6	500 0 0	–	500 0 0	5	17 May, 1850.
		Ditto,	858 8 9	300 0 0	–	300 0 0	5	5 April, 1852.
		Edward F. Day,	570 0 0	500 0 0	100 0 0	400 0 0	4	27 June, 1851.
		Robert M. Hilliard,	200 0 0	200 0 0	–	160 0 0	4	5 Feb., 1852.
		Oliver William Mason,	824 0 0	500 0 0	400 0 0	100 0 0	1	23 May, 1851.
		Maurice Fitzmaurice,	340 0 0	150 0 0	–	–	–	–
		William J. Nelligan,	500 0 0	500 0 0	–	500 0 0	5	2 July, 1853.
		Patrick Ryan,	798 11 7	500 0 0	–	500 0 0	5	15 Dec., 1852.
		William J. Nelligan	323 0 0	300 0 0	–	–	–	–
	Corkaguiny,	James Hickson,	634 0 0	600 0 0	240 0 0	360 0 0	3	24 Sept., 1849.
		Ditto,	1,210 0 0	800 0 0	580 0 0	220 0 0	2	28 April, „
		Robert C. Hickson,	14,000 0 0	11,000 0 0	–	0,000 0 0	12	5 Aug., 1851.
		Edward Hussey,	2,120 0 0	1,300 0 0	–	1,300 0 0	5	14 Feb., 1850.
		Arthur B. Rowan,	1,000 0 0	800 0 0	–	800 0 0	5	9 Sept., 1852.
		John Hickson,	750 0 0	700 0 0	–	560 0 0	4	14 „ „
		Maurice F. S. Townsend,	1,805 0 0	1,000 0 0	–	800 0 0	4	3 „ „
		John F. Day,	1,128 0 0	700 0 0	–	420 0 0	3	8 May, 1851.

Pnnted image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of Instalments issued.	Date of last Issue.
KERRY—*con.*	Corkaguiny—*con.*	Thomas Blennerhassett,	2,300 0 0	1,400 0 0	–	840 0 0	3	16 Aug., 1849.
		George Hickson,	300 0 0	200 0 0	–	120 0 0	3	17 Oct., „
		James Hickson,	260 0 0	150 0 0	–	60 0 0	2	9 „ 1851.
		Matthew T. Moriarty,	316 0 0	200 0 0	–	40 0 0	1	15 Nov., „
	Dunkerron, North,	Berkeley Drummond,	690 0 0	500 0 0	–	300 0 0	3	23 Aug., 1849.
		Myles Mahony,	4,810 18 0	1,000 0 0	–	200 0 0	1	24 „ 1848.
		Edward Day,	230 0 0	200 0 0	–	80 0 0	2	25 April, 1850.
		The Magillicuddy of the Reeks,	1,002 0 0	1,000 0 0	–	200 0 0	1	4 March, 1851.
		Kean Mahony,	300 0 0	250 0 0	–	50 0 0	1	22 Sept., „
	Dunkerron, South,	James F. Bland,	11,000 0 0	6,000 0 0	–	1,500 0 0	3	14 April, 1853.
		John Mahony,	5,200 0 0	2,500 0 0	–	2,500 0 0	5	13 May, 1850.
		Denis Mahony,	3,104 0 5	300 0 0	–	240 0 0	4	26 April, „
		John Mahony,	2,000 0 0	2,000 0 0	–	400 0 0	1	31 Dec., „
	Glenarought,	Frances J. Hewson,	361 19 2	200 0 0	–	200 0 0	5	9 July, „
		Marquis of Lansdowne,	4,668 12 0	4,000 0 0	–	1,500 0 0	3	7 Aug., „
		Ditto,	4,834 11 0	4,000 0 0	–	2,000 0 0	4	24 July, „
		Frances J. Hewson,	243 0 0	200 0 0	–	200 0 0	5	13 Aug., 1852.
	Iraghticonnor,	Richard Hinde,	400 0 0	300 0 0	240 0 0	60 0 0	1	6 Jan., 1848.
		Stephen E. Collis,	985 15 0	800 0 0	–	800 0 0	5	29 Oct., 1852.
		Thomas S Dennis,	1,150 0 0	500 0 0	–	500 0 0	4	13 June, 1849.
		George Cashel,	265 0 0	250 0 0	–	250 0 0	5	20 Jan., 1850.
		St. John T. Blacker,	11,572 0 0	9,000 0 0	650 0 0	4,500 0 0	9	15 April, „
		Richard FitzGerald,	3,218 0 0	2,000 0 0	1,600 0 0	400 0 0	1	1 Jan., 1848.
		Eusebius Sealy,	623 12 8	500 0 0	–	500 0 0	5	21 Oct., 1850.
		Stephen E Collis,	857 0 0	500 0 0	–	500 0 0	4	30 „ 1851.
		William Sandes,	4,156 0 0	3,000 0 0	–	2,500 0 0	5	13 Feb., „
		John Creagh,	132 10 0	100 0 0	–	100 0 0	5	28 Sept., 1849.
		Robert Leslie,	600 0 0	250 0 0	–	250 0 0	5	12 „ 1851.
		William Sandes, jun.,	340 0 0	200 0 0	200 0 0	–	–	–
		Berkeley Drummond,	1,053 0 0	750 0 0	300 0 0	450 0 0	3	21 July, 1851.
		Pierce Mahony,	5,521 0 0	3,000 0 0	–	500 0 0	1	25 March, 1848.
		Ditto,	6,415 0 0	1,000 0 0	–	200 0 0	1	20 Sept., „
		Ditto,	18,880 8 10	1,000 0 0	–	200 0 0	1	10 Jan., 1840.
		Charles L. Sandes,	3,800 0 0	2,000 0 0	800 0 0	1,200 0 0	3	26 May, „
		George Gun,	11,500 0 0	5,000 0 0	3,500 0 0	1,500 0 0	3	27 April, „
		Stephen E. Collis,	10,350 0 0	5,000 0 0	–	1,500 0 0	4	2 Nov., 1852.
		Ditto,	4,228 2 5	2,500 0 0	–	1,000 0 0	2	28 Feb., 1849.
		Samuel B. Leonard,	2,206 16 3	800 0 0	640 0 0	160 0 0	1	22 June, 1848.
		George Sandes,	503 16 6	500 0 0	–	400 0 0	4	24 April, 1852.
		William V. L. Foster,	1,459 0 0	1,000 0 0	300 0 0	500 0 0	4	10 May, 1850.
		James Raymond,	1,120 0 0	500 0 0	–	500 0 0	5	22 March, 1852.
		James Crosbie,	555 0 0	350 0 0	–	210 0 0	3	3 April, 1849.
		Thomas O'Connor,	1,212 0 0	500 0 0	–	100 0 0	1	19 Sept., „
		Earl of Listowel,	1,600 0 0	1,000 0 0	–	1,000 0 0	5	22 June, 1850.
		Charles L. Sandes,	750 0 0	500 0 0	–	200 0 0	2	15 July, „
		St. John T. Blacker,	601 0 0	600 0 0	–	300 0 0	3	10 April, „
		Maurice Hennessy,	200 0 0	200 0 0	–	80 0 0	2	5 July, „
		Thomas S. Dennis,	3,678 0 0	1,500 0 0	–	600 0 0	2	9 May, „
		Samuel S. Raymond,	536 0 0	400 0 0	–	240 0 0	3	5 April, 1852.
		Sir Robert J. Paul,	1,192 8 7	1,000 0 0	–	800 0 0	4	7 June, 1853.
		George Cashel,	250 0 0	200 0 0	–	200 0 0	5	11 Sept., 1851.
		William Harnett,	394 2 0	200 0 0	–	120 0 0	3	20 Dec., „
		John Creagh,	100 0 0	100 0 0	–	100 0 0	5	15 April, 1852.
		Lord Burghersh and others,	12,350 0 0	4,000 0 0	–	2,200 0 0	5	13 Nov., „
		Alexander Elliott,	200 0 0	200 0 0	–	40 0 0	1	5 May, 1851.
		Earl of Listowell,	450 0 0	450 0 0	–	450 0 0	5	5 March, 1853.
		Pelham J. Mayne,	1,544 0 0	500 0 0	–	400 0 0	4	30 Dec., „
	Iveragh,	The Knight of Kerry,	3,446 0 0	1,400 0 0	–	560 0 0	2	28 April, 1848.
		Marquis of Lansdowne,	5,310 2 3	4,000 0 0	–	2,000 0 0	4	7 Aug., 1850.
		Maurice R. Hewson,	150 0 0	150 0 0	150 0 0	–	–	–
		Daniel O'Connell,	200 0 0	200 0 0	–	40 0 0	1	3 April, 1848.
		Andrew M'Carthy,	500 0 0	300 0 0	–	300 0 0	5	24 July, 1850.
		The Knight of Kerry,	1,043 0 0	750 0 0	–	300 0 0	2	30 Nov., 1848.
		Charles Sugrue,	1,300 0 0	600 0 0	–	600 0 0	5	10 April, 1850.
		Thomas S. Townsend and others,	1,381 0 0	1,000 0 0	–	–	–	–
		James Butler,	1,430 0 0	600 0 0	–	600 0 0	5	24 Aug., 1850.
		Charles O Connell,	5,000 0 0	750 0 0	–	750 0 0	5	10 May, 1852.
		James Butler,	250 0 0	250 0 0	–	150 0 0	3	11 June, 1851.
		John F. Fitzgerald,	1,716 0 0	350 0 0	–	50 0 0	1	29 July, 1853.
		Ditto,	150 0 0	150 0 0	–	30 0 0	1	„ „
	Magonihy,	Michael Lynch,	1,600 0 0	1,600 0 0	–	1,105 0 0	8	22 Sept., 1852.
		Richard Leahy,	810 0 0	600 0 0	–	480 0 0	4	7 April, 1849.
		John F. Day,	613 0 0	350 0 0	–	140 0 0	2	12 Dec., 1851.
		Marian Harte,	4,200 0 0	2,000 0 0	–	1,200 0 0	3	19 March, 1849.
		Daniel Lawlor,	1,045 0 0	1,000 0 0	1,000 0 0	–	–	–
		John F. Day,	2,443 0 0	900 0 0	–	360 0 0	2	26 Nov., 1851.
		Henry A. Herbert,	673 0 0	300 0 0	–	60 0 0	1	21 June, 1848.
		Ditto,	2,032 0 0	1,500 0 0	–	300 0 0	1	21 „ „
		Richard Morphy,	1,120 6 6	600 0 0	350 0 0	50 0 0	1	24 Aug., 1849.
		Robert Leeson,	457 0 0	400 0 0	–	80 0 0	1	27 „ „
		Earl of Kenmare,	22,138 0 0	4,500 0 0	–	–	–	–
		Henry A. Herbert,	1,116 0 0	400 0 0	–	80 0 0	1	10 Aug., 1850.

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.)—Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of instalments issued.	Date of last issue.
Kerry—*con.*	Trughenackmy,	George D. Stokes,	1,536 8 0	950 0 0	–	950 0 0	5	22 Nov., 1852.
		William M. Hickson,	558 0 0	500 0 0	–	400 0 0	4	12 May, "
		Thomas Cuthbert,	3,505 17 7	1,500 0 0	000 0 0	900 0 0	3	8 June, 1849.
		James Hickson,	3,500 0 0	2,000 0 0	–	400 0 0	1	31 Jan., 1848.
		Edward D. Freeman,	384 0 0	300 0 0	–	300 0 0	5	23 April, 1849.
		Sir William D. Godfrey,	4,100 0 0	1,150 0 0	–	600 0 0	3	5 July, "
		James Hussey,	2,890 10 2	1,500 0 0	–	600 0 0	2	16 June, "
		George D. Stokes,	600 0 0	500 0 0	–	500 0 0	5	12 Jan., 1850.
		Francis Twiss,	688 0 0	150 0 0	–	30 0 0	1	6 March, 1841
		Berkeley Drummond,	5,893 3 5	3,000 0 0	–	2,500 0 0	5	15 Sept., 1851.
		Robert Leeson,	14,351 0 4	4,200 0 0	–	2,000 0 0	4	27 Feb., 1850.
		Sir Edward Denny,	5,800 0 0	2,500 0 0	–	1,500 0 0	3	5 March, "
		John Hussey,	767 0 0	400 0 0	–	400 0 0	5	10 July, 1853.
		William Meredyth,	1,630 0 0	600 0 0	–	120 0 0	1	5 April, 1848.
		Edward Rae,	935 1 0	650 0 0	–	520 0 0	4	13 June, 1850
		Francis D. Rae,	185 10 0	100 0 0	–	100 0 0	5	8 Nov., 1848.
		Robert Twiss,	322 0 0	200 0 0	–	200 0 0	5	21 June, 1852.
		Edward D. Freeman,	325 0 0	250 0 0	250 0 0	–	–	–
		Edward Nash,	301 18 0	300 0 0	–	120 0 0	2	19 April, 1850
		Robert A. Thompson,	273 0 0	200 0 0	–	200 0 0	5	25 May, 1849
		William Biennerhasset,	1,050 0 0	850 0 0	–	340 0 0	2	8 Feb., "
		Sir Edward Denny,	8,760 0 0	} 2,500 0 0	–	1,000 0 0	2	19 May, 1851.
		Ditto,	11,103 18 3					
		Francis D. Rae,	310 0 0	300 0 0	–	300 0 0	5	24 Aug., 1849
		Philip J. W. Miles,	900 0 0	600 0 0	–	480 0 0	4	11 July, 1850.
		Rackard O Connell,	800 0 0	500 0 0	–	500 0 0	5	2 " "
		Sir Edward Denny,	1,174 3 8	1,000 0 0	–	1,000 0 0	5	10 June, 1851.
		William Miles,	664 3 4	600 0 0	–	180 0 0	4	16 Jan., 1853.
		George M. Hewson,	408 16 2	400 0 0	–	–	–	–
		Richard Chute,	3,700 0 0	1,000 0 0	–	1,000 0 0	5	21 June, 1851.
		John L. Rae,	221 0 0	200 0 0	–	120 0 0	3	7 March, "
		Richard Chute,	500 0 0	300 0 0	–	–	–	–
		Sir George C. Colthurst,	677 12 0	400 0 0	–	400 0 0	5	15 Nov., 1850.
		Henry A. Herbert,	860 0 0	600 0 0	–	480 0 0	4	23 Sept., 1852.
		Samuel M. Hussey,	200 0 0	200 0 0	–	160 0 0	4	20 Feb., "
		Thomas Cuthbert,	323 0 0	300 0 0	–	180 0 0	3	5 April, "
		Robert F. Meredith,	1,271 0 0	500 0 0	–	100 0 0	1	22 July, "
		Edward F. Day,	1,170 0 0	500 0 0	–	100 0 0	1	17 Aug., "
		Maurice F. G. Sandes,	1,200 0 0	500 0 0	–	–	–	–
		Gross Total, £	425,137 8 2	177,550 0 0	13,020 0 0	90,065 0 0	–	

By Order,

E. Hornsby, *Secretary.*

Printed image digitised by the University of Southampton Library Digitisation Unit

APPENDIX C.

ARTERIAL DRAINAGE.

Page

SCHEDULE No 1.—Abstract of Awards made Final up to the 31st December, 1853, and repayments thereon up to 5th of January, 1854, ... 112

„ 2.—Return of Districts in Hands, with the expenditure and employment thereon, for year ending 31st December, 1853, ... 116

„ 3.—Return of Districts in which works not yet commenced, ... 118

EXTRACTS from the Annual Reports, for the year 1853, of the following District Engineers, viz. :—

No. 1.—Barry, Frederick, C.E., counties Mayo and Galway, stationed at Farmhill, Claremorris, ... 119

„ 2.—Battersby, C. J., C.E., counties Meath, Westmeath, Longford, and Cavan, stationed at Balnalack, ... 120

„ 3.—Forsyth, William, C.E., King's County, stationed at Dublin, ... 121

„ 4.—Gray, Richard A., C.E., counties Meath, Westmeath, Kildare, and King's, stationed at Kinnegad, per C. T. Ginty, in charge, ... 121

„ 5.—Kane, H. J. B., counties Westmeath and King's, stationed at Kilbeggan, . 122

„ 6.—Kelly, John W., C.E., counties Clare and Galway, stationed at Ennis, . . 122

„ 7.—Lyons, A. O., C.E., county Galway, stationed at Eyrecourt, ... 123

„ 8.—Manning, Robert, C.E., counties of Louth, Meath, Monaghan, and Cavan, stationed at Castlebellingham, ... 124

„ 9.—Mulvany, Thomas J., C.E., counties Cavan, Fermanagh, Leitrim, Longford, Roscommon, and Monaghan, stationed at Belturbet, ... 124

„ 10.—Ottley, Charles S., C.E., counties Antrim, Derry, Down, Tyrone, and Armagh, stationed at Castledawson, ... 131

„ 11.—Roberts, Samuel U., C.E., counties Galway and Mayo, stationed at Galway, . 134

„ 12.—Smith, T., C.E., county Wexford, stationed at Bridgetown, ... 138

„ 13.—Tarrant, George, C.E., counties Galway and Mayo, stationed at Tuam, . 139

Printed image digitised by the University of Southampton Library Digitisation Unit

SCHEDULE No. 1.—ABSTRACT of SEVENTY-SIX DRAINAGE AWARDS made Final up to

No. of District, or Final Notice.	Districts.	Counties.	Area of Catchment, or Basin Basin.	No. of Award.	Date when Awards made final.	Total Amount of Expenditure, for all purposes.	Portion of Total Expenditure charged to Counties for Public Works	Portion of Total Expenditure charged on Lands
						£ s. d.	£ s. d.	£ s. d.
		Awards made Final in the Year 1840.						
			Statute Acres.					
1	Blackwater,	Meath and Kildare,	50,000	1	10 March,	12,115 16 6	1,839 15 6	10,276 0 9
4	Granlill,	Galway,	Unknown, being in excluded Barony.	2	4 April,	3,871 16 2	190 16 2	3,681 0 0
64	Ballycowan,	Kildare,	1,000	3	16 June,	720 3 2	87 9 10	641 13 4
63	Gorteen,	Do.,	7,170	4	16 "	3,526 4 11	149 10 4	3,386 14 7
87	Hermitage,	Do.,	600	5	16 "	286 16 1	13 5 10	273 10 3
57	Kilmurry,	Meath,	2,000	6	30 July,	938 19 3	55 14 6	883 18 6
26	Loughnasaggart,	Meath and Westmeath,	2,500	7	6 September,	683 14 6	9 6 0	674 8 0
11	Red Bog,	Meath,	3,000	8	6 "	964 19 11	66 19 11	898 0 0
107	Cadney Mill-stream,	Kildare,	1,600	9	19 October,	647 10 10	34 18 3	602 12 7
130	Wilkinstown,	Meath,	10,400	10	10 "	1,764 0 0	190 17 7	1,573 2 5
97	Carrigans,	Donegal,	3,380	11	26 "	2,475 7 10	141 5 3	2,334 2 7
6	Kilmannock,	Wexford,	8,532	12	26 "	9,836 13 7	—	9,836 13 7
12		Totals for 1840,	90,382			37,830 16 9	2,769 19 8	35,060 17 1
		Awards made Final in the Year 1850.						
39	Ballinderry,	Westmeath and King's,	1,658	13	30 April,	1,262 9 10	136 1 3	1,126 8 7
45	Mullaharry,	Mayo,	2,410	14	30 "	986 15 0	134 3 7	852 9 5
46	Lough Allik,	Do.,	6,064	15	30 "	2,881 14 6	142 7 11	2,739 4 7
48	Owenkeagh,	Cork,	15,700	16	30 "	1,257 7 3	50 11 7	1,206 15 8
55	Carrygower,	Wicklow,	12,000	17	30 "	3,337 8 4	102 10 7	3,134 17 9
74	Shanbrian,	Mayo,	706	18	30 "	712 10 3	—	712 10 3
110	Carrowmore Lake,	Do.,	800	19	30 "	796 12 1	6 7 1	790 5 0
113	Drumlummy,	Fermanagh,	1,000	20	30 "	933 8 9	—	933 8 0
141	Moyne and Crosspatrick,	Mayo,	600	21	30 "	702 13 9	23 1 6	679 12 3
154	Curraghs,	Meath and Dublin,	2,600	22	30 "	1,264 5 9	—	1,264 5 9
112	Kinneen,	Fermanagh,	1,000	23	2 September,	244 10 4	—	244 10 4
58	Headford,	Leitrim,	3,520	24	16 "	1,010 12 6	87 10 0	923 2 0
105	Kilcock,	Meath,	3,230	25	16 "	1,819 3 6	17 14 0	1,801 9 5
24	Ballybay,	Roscommon,	3,300	26	1 October,	848 17 4	41 6 2	807 11 2
106	Garr,	Kildare,	3,600	27	1 "	3,816 12 8	385 12 6	3,431 0 2
12	Lorrha,	Tipperary,	8,000	28	8 "	3,504 19 3	55 0 0	3,449 10 3
21	Owenabrockagh,	Mayo,	6,000	29	26 "	3,154 5 7	90 15 11	3,063 9 8
23	Moyour,	Do.,	6,000	30	26 "	8,764 1 2	1,039 19 9	7,724 1 5
66	Curranboy,	Do.,	200	31	26 "	295 5 7	26 9 4	268 16 3
70	Gutlmore,	Do.,	500	32	26 "	326 13 6	18 8 10	308 4 8
71	Broadlough,	Do.,	1,000	33	26 "	1,241 16 0	135 15 6	1,106 1 3
72	Mullawn,	Do.,	400	34	26 "	347 7 4	13 12 2	333 15 2
73	Cancloon,	Do.,	400	35	26 "	602 13 5	388 13 1	214 0 4
116	Tawnawoggaun,	Do.,	2,200	36	26 "	1,334 0 10	155 12 4	1,178 8 6
134	Ballinakill,	Meath,	1,350	37	26 "	1,167 4 7	93 14 3	1,073 10 4
135	Boardsmill,	Do.,	6,830	38	26 "	4,191 5 3	677 10 10	3,513 5 5
136	Ballinaskea & Castlerickard,	Do.,	3,000	39	26 "	2,223 11 7	187 4 1	2,036 7 6
27		Totals for 1850,	65,582			48,348 2 10	4,010 12 0	44,337 10 10
		Awards made Final in the Year 1851.						
33	Castlebar Lakes,	Mayo,	1,500	40	20 April,	1,708 6 4	11 15 7	1,696 10 6
31	Kilmane,	Do.,	10,000	41	26 "	10,990 10 1	243 4 11	10,547 5 2
169	Saleen Lough,	Do.,	2,850	42	29 "	3,079 13 11	135 18 6	2,943 15 5
7	Fane,	Louth,	87,400	43	26 September,	8,155 15 6	926 3 1	7,229 12 5
25	Nidder,	Meath,	40,000	44	20 "	7,034 3 4	580 17 11	7,053 5 5
186	Wottonstown,	Louth,	9,400	45	20 "	1,104 13 0	80 17 7	1,021 16 5
34	Ballinlassig,	Cork,	23,500	46	13 October,	7,844 17 1	568 8 9	7,276 8 4
5	Cahore,	Wexford,	7,000	47	13 "	4,315 14 11	45 11 6	4,270 3 5
125	Clonloot,	Westmeath,	3,500	48	13 "	2,406 14 3	300 0 5	2,107 4 10
49	Ratoorah,	Cork,	2,780	49	13 "	928 7 11	—	928 7 11
50	Shandon,	Waterford,	160	50	13 "	1,030 12 0	370 0 0	660 12 0
151	Lough Crew,	Meath,	2,300	51	15 "	2,753 10 8	157 18 0	2,596 1 2
28	Ballycasey,	Tipperary,	7,080	52	17 "	3,808 3 2	185 13 4	3,619 9 10
108	Boley,	Galway,	3,500	53	17 "	2,220 14 2	139 10 7	2,080 14 7
188	Lisdeff,	Do.,	2,400	54	18 "	1,545 15 11	—	1,545 15 11
112	Forsnwell,	Kildare,	3,800	55	20 "	3,475 1 8	67 2 7	3,407 16 1
166	Lough Dalla,	Mayo,	4,500	56	20 "	2,896 11 0	101 1 10	2,645 9 11
187	Glenarriff,	Antrim,	0,200	57	30 "	3,345 4 4	—	3,345 4 4
140	Maghera,	Down,	19,000	58	30 "	1,367 12 1	—	1,367 12 1
19		Totals for 1851,	237,466			70,577 11 1	3,014 3 1	60,003 8 0

Pnnted image digitised by the University of Southampton Library Digitisation Unit

December 31, 1853, and Repayments thereon, up to January 5, 1854.

Area of Flooded or Injured Lands, which have been Drained or Improved. Statute Measure.	Cost per Acre of the Drainage, including Interest, &c.	Increase in the Annual Letting Value of these Lands, caused by Drainage.	Amount of Instalments payable half-yearly, to repay Cost with Interest.	No. of half yearly Instalments, to repay principal and interest.	Repayments during 1853. By Counties.	Repayments during 1853. By Individuals.	Repayments during 1853. Total.	Total Repayments. By Counties.	Total Repayments. By Individuals.	Total Repayments. Total.
A. R. P.	£ s. d.	£ s. d.	£ s. d.		£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.
3,827 2 18	2 13 8	1,034 7 9	382 4 1	40	–	907 15 10	907 15 10	1,830 15 0	5,846 0 0	7,686 2 3
974 0 16	3 15 7	315 10 1	139 17 7	44	–	278 8 2	278 8 2	190 16 2	1,397 8 10	1,588 5 0
215 2 29	2 19 0	58 17 3	23 12 2	40	–	33 19 2	33 19 2	87 9 10	348 8 9	435 18 7
1,440 0 12	2 7 0	438 6 2	124 12 1	40	–	721 8 8	721 8 8	149 10 4	1,751 17 0	1,891 7 10
150 1 38	1 16 5	26 18 11	10 1 3	40	–	17 14 9	17 14 9	13 5 10	76 19 6	90 5 4
309 1 22	2 7 9	143 10 1	32 9 8	40	–	43 18 9	43 18 9	55 14 0	389 0 2	445 3 11
193 1 38	3 9 9	59 11 4	20 19 6	40	–	20 2 6	20 2 0	9 0 0	492 17 11	502 3 11
241 2 8	3 14 4	75 8 5	33 0 0	40	–	62 5 2	62 5 2	66 19 11	348 8 10	415 8 9
106 0 20	3 1 6	44 10 9	22 3 5	40	–	44 2 8	44 2 8	34 18 3	199 16 0	234 14 3
700 2 37	2 4 10	217 16 8	57 17 6	40	–	108 19 9	108 19 9	166 17 7	577 14 4	708 11 11
634 2 18	3 13 6	217 3 8	85 17 6	40	–	120 16 1	120 16 1	141 5 3	685 1 0	826 7 0
509 1 12	10 6 3	702 0 1	347 12 10	46	–	532 19 4	532 19 4	–	4,817 13 9	4,817 13 9
9,453 0 28	Average 3 14 2	3,338 10 2	1,280 8 4	–	–	2,898 10 10	2,898 10 10	2,769 19 8	10,932 2 10	13,702 2 6
311 0 38	3 12 5	112 8 6	49 4 8	32	–	92 0 10	92 0 10	136 1 3	541 5 5	677 8 8
326 0 15	2 12 4	117 5 1	39 0 2	30	–	81 11 5	81 11 5	144 3 7	311 14 1	445 17 8
921 2 30	2 19 10	240 19 7	103 15 6	40	–	439 8 6	439 8 6	122 5 11	698 18 8	821 6 7
393 2 15	3 1 4	90 9 10	41 15 1	44	–	80 0 4	80 0 4	70 11 5	382 5 0	452 17 1
502 0 31	5 5 10	274 16 9	126 7 0	36	–	239 9 6	239 9 6	102 10 7	997 11 6	1,100 2 1
132 1 35	5 7 7	53 10 0	24 13 1	44	–	45 7 7	45 7 7	–	167 5 2	167 5 2
199 2 30	3 19 2	54 18 5	27 6 10	44	–	54 8 0	54 8 0	6 5 1	218 0 6	224 16 7
134 2 5	2 9 7	36 11 6	14 6 2	32	–	28 9 8	28 9 8	–	114 0 8	114 0 8
90 1 32	7 0 11	50 16 10	23 10 3	44	–	46 16 2	46 16 2	23 1 6	187 17 8	210 19 2
407 3 32	3 2 0	122 0 7	54 1 6	30	–	77 13 7	77 13 7	–	391 12 3	391 12 3
87 3 31	2 15 7	28 2 0	10 0 10	32	–	20 17 8	20 17 8	–	73 6 10	73 6 10
304 1 20	3 0 8	144 10 9	43 13 11	28	–	86 19 7	86 19 7	87 10 9	305 9 2	392 19 11
491 3 11	3 13 4	196 4 1	67 15 1	40	–	139 4 0	139 4 0	17 14 0	481 12 0	499 6 6
414 3 27	1 18 11	124 0 8	44 5 8	24	–	90 18 8	90 18 8	41 6 2	282 8 10	323 15 0
944 0 23	3 12 8	282 10 8	126 4 8	40	–	251 5 3	251 5 3	385 12 0	883 8 7	1,268 1 1
1,057 1 13	3 5 3	335 5 0	122 4 8	44	–	217 11 10	217 11 10	55 0 0	1,040 18 10	1,095 18 10
379 0 35	8 1 0½	244 1 0	111 2 6	44	–	142 2 9	142 2 9	90 15 11	872 8 3	963 4 2
1,040 3 11	7 8 5	553 8 4	273 13 5	44	–	479 4 4	479 4 4	1,099 19 9	1,980 4 6	3,080 4 3
46 0 31	5 10 4½	19 0 0	9 6 0	44	–	–	–	26 9 4	295 1 0	321 10 10
57 3 8	5 0 8	21 13 0	10 13 4	44	–	21 6 8	21 0 8	18 8 10	64 0 0	82 8 10
198 3 19	5 11 3	78 19 3	38 5 5	44	–	70 10 10	76 10 10	135 15 6	229 12 6	365 8 0
74 3 13	4 9 2	29 11 1	11 11 0	44	–	23 2 0	23 2 0	13 12 2	69 0 0	82 18 2
72 3 37	2 18 7½	27 9 3	7 8 1	44	–	12 14 6	12 14 6	388 13 1	33 12 11	422 6 0
294 1 0	4 0 1	82 10 10	40 15 6	44	–	81 8 7	81 8 7	155 12 4	257 4 3	412 10 7
430 3 3	2 9 10	129 15 8	49 12 4	32	–	98 15 1	98 15 1	93 14 3	346 16 9	440 11 0
1,428 3 12	2 0 2	428 2 1	159 4 4	32	–	586 5 0	586 5 6	677 19 10	1,402 9 10	2,080 9 8
738 0 20	2 15 2	205 7 11	93 18 11	32	–	185 16 1	185 16 1	187 4 1	655 10 6	842 14 7
11,570 0 17	Average. 3 16 7	4,074 4 8	1,734 4 11	–	–	3,669 9 5	3,669 9 5	4,010 12 0	13,284 0 2	17,294 12 2
185 2 27	6 2 9	85 19 1	42 17 2	80	–	59 1 11	59 1 11	11 15 7	177 11 9	189 7 4
1,129 3 30	9 10 3	622 12 5	283 14 8	80	–	425 10 6	425 10 6	243 4 11	2,194 14 5	2,437 19 4
906 3 14	3 4 11	259 3 10	54 7 3	80	–	114 7 11	114 7 11	135 18 6	366 3 3	502 1 9
1,521 3 28	4 15 0	533 2 7	257 5 4	44	–	512 4 10	512 4 10	926 3 1	1,284 6 11	2,210 10 0
1,357 1 3	5 3 11	586 13 2	266 8 9	40	–	500 10 5	500 10 5	580 17 11	1,569 11 1	2,150 9 0
310 1 17	3 4 7	96 15 8	40 9 0	40	–	193 5 3	193 5 3	80 17 5	191 19 5	272 17 0
1,452 3 5	5 0 2	447 8 10	212 13 2	60	–	457 13 10	457 13 10	568 8 9	1,043 18 3	1,612 7 0
617 1 24	6 18 4	240 0 2	119 2 1	76	–	72 0 7	72 0 7	45 11 6	3,014 10 5	3,060 2 1
648 2 5	3 7 9	177 14 5	80 16 10	40	–	167 0 10	107 0 10	209 0 5	489 14 7	709 4 0
244 1 0	3 16 0	51 7 11	23 9 1	80	–	463 6 2	463 6 2	–	502 10 11	502 10 11
43 1 15	15 4 10	57 8 7	22 17 2	44	–	45 9 11	45 9 11	370 0 0	114 1 5	484 1 5
489 0 34	5 6 1	140 4 8	69 2 6	72	–	192 5 1	192 5 1	137 18 6	348 18 2	506 10 8
753 3 6	4 10 0	225 12 8	107 17 2	60	–	180 8 8	180 8 8	185 13 4	396 14 8	582 8 0
683 0 4	3 0 11	188 18 11	76 11 1	40	–	145 4 2	145 4 2	139 19 7	374 17 5	514 17 0
498 1 11	3 2 0	112 16 8	48 5 2	52	–	209 2 10	209 2 10	–	250 3 3	250 3 3
956 1 35	3 11 3	263 1 11	125 7 8	40	–	286 19 1	286 19 1	97 2 7	681 10 3	748 18 10
983 0 15	2 13 10	261 10 2	97 6 7	40	121 12 2	185 5 4	306 17 0	101 1 10	470 5 10	661 9 8
526 0 30	0 7 2	214 12 4	105 13 0	56	–	166 12 9	166 12 9	–	1,010 14 8	1,010 14 8
303 1 22	8 11 0	147 3 5	59 19 5	32	–	115 10 4	115 10 4	–	318 19 8	318 19 8
13,707 3 5	Average. 4 17 3	4,712 19 5	2,114 13 7	–	121 12 2	4,362 0 5	4,483 12 7	3,014 3 1	14,818 3 6	18,732 6 7

Printed image digitised by the University of Southampton Library Digitisation Unit

SCHEDULE No. 1.—ABSTRACT of SEVENTY-SIX DRAINAGE AWARDS made Final up to

No. of District, or Final Notice.	Districts.	Counties.	Area of Catchment, or Rain Basin.	No. of Award.	Date when Awards made final	Total Amount of Expenditure, for all purposes.	Portion of Total Expenditure charged to Counties for Public Works.	Portion of Total Expenditure charged on Lands.
		Awards made Final in the Year 1852.						
			Stat. Acres.			£ s. d.	£ s. d.	£ s. d.
93	Camoge,	Limerick,	61,184	59	22 March,	4,497 11 9	90 17 11	4,346 15 10
81	Esin,	Leitrim,	19,840	60	12 April,	11,356 6 3	577 10 2	10,778 10 1
175	Ballynahown,	King's and Westmeath,	15,000	61	14 April,	6,892 5 3	503 17 7	6,388 0 8
102	Derryholmes,	King's,	22,400	62	24 "	7,106 4 0	487 16 7	6,708 7 11
3	Borrisokane,	Tipperary,	20,550	63	29 "	10,048 17 11	520 0 0	9,509 17 11
40	Annagh,	Galway,	13,120	64	29 "	4,034 5 10	220 12 9	3,813 13 1
51	Cork Slob,	County of City of Cork,	330	65	29 "	5,920 7 11	—	5,920 7 11
66	Miles and Templebryan,	Cork,	10,285	66	29 "	1,192 5 9	69 15 6	1,122 9 9
159	Cavetown,	Roscommon,	8,000	67	29 "	1,933 18 5	—	1,933 18 5
150	Croghan,	Do.,	8,000	68	29 "	3,540 0 6	108 0 5	3,431 11 1
102	Drumcliff,	Sligo and Leitrim,	14,204	69	29 "	4,070 7 0	224 7 8	3,846 0 1
173	Coolaney,	Sligo,	30,744	70	29 "	4,025 0 0	—	4,025 0 0
182	Drumcran,	Do.,	7,680	71	26 "	4,733 15 6	110 0 10	4,623 14 8
15	Dungolman,	Longford and Westmeath,	28,000	72	29 September,	10,587 1 10	335 12 0	10,251 9 4
37	Rath, or Clooneen,	Do., do.	15,000	73	30 "	6,071 6 4	599 8 1	6,071 18 3
180	Burren,	Carlow and Kildare,	40,000	74	26 October,	26,076 8 11	1,983 18 9	24,365 10 2
16		Totals for 1852,	374,427			113,509 5 11	5,541 13 9	107,967 12 2
		Awards made Final in the Year 1853.						
35	Shinrone (Lands),	King's and Tipperary,	35,840	75	26 April,	8,381 2 9	414 9 11	7,794 12 10
80	Sow, (Mill),	Wexford, "	14,000	76	26 April, "	8,825 9 3	415 12 11	8,406 16 4
2		Totals for 1853,	49,840			17,206 12 0	830 2 10	16,376 9 2
76	General Total for five years, ending Dec. 31, 1853,		847,647			287,472 8 7*	17,066 11 4	270,405 17 3

Office of Public Works, Dublin,
May 6, 1854.

* Includes £28,044 5s. 9d., interest on borrowed money.

Printed image digitised by the University of Southampton Library Digitisation Unit

December 31, 1853, and Repayments thereon, up to January 5, 1854—*continued.*

Area of Flooded or Injured Lands, which have been Drained or Improved, Statute Measure.	Cost per Acre of the Drainage, including Interest, &c.	Increase in the Annual Letting Value of these Lands, caused by Drainage	Amount of Instalments payable half yearly, to repay Cost with Interest.	No. of half yearly instalments, to repay principal and interest.	Repayments during 1853. By Counties.	Repayments during 1853. By Individuals.	Repayments during 1853. Total.	Total Repayments. By Counties.	Total Repayments. By Individuals.	Total Repayments. Total.
A. R. P.	£ s. d.	£ s. d.	£ s. d.		£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.
1,412 0 7	3 1 7	646 8 6	238 11 11	24	–	371 3 9	371 3 9	90 17 11	1,794 2 2	1,885 0 1
2,639 3 5	4 1 8	886 15 1	576 11 2	40	585 7 3	614 7 11	999 15 2	577 16 3	3,812 14 10	4,390 11 1
2,032 2 26	3 2 10	602 6 8	251 2 0	32	–	947 3 1	947 3 1	503 17 7	1,359 8 10	1,863 6 5
5,600 1 0	1 3 11½	958 1 4	357 8 0	24	–	749 15 2	749 15 2	485 16 7	1,519 13 5	2,007 10 0
1,517 0 39	6 5 4	503 19 5	247 8 8	80	–	409 8 0	409 8 0	549 0 0	654 12 9	1,183 12 6
907 0 30	4 4 1	385 2 9	144 13 10	40	–	207 7 0	207 7 6	220 12 0	271 4 8	491 17 5
214 0 20	27 13 6	573 6 10	254 1 0	32	–	48 15 11	48 15 11	–	97 10 7	97 16 7
259 1 29	5 2 0	94 14 2	45 15 2	44	–	91 1 7	91 1 7	69 15 0	182 11 11	252 7 5
309 0 37	6 5 0	117 1 8	55 18 5	60	–	110 10 4	110 10 4	–	235 4 0	235 4 0
847 2 1	4 1 0	277 11 6	118 14 7	44	–	230 19 9	230 19 9	108 9 5	548 19 10	657 9 3
647 0 11	5 18 11	207 11 1	99 5 9	79	112 3 9	197 12 7	309 19 4	177 11 4	396 4 1	573 15 5
702 3 18	5 10 8	241 2 7	119 8 0	79	–	237 13 1	237 13 1	–	476 9 1	476 9 1
881 0 35	5 4 11	282 10 4	133 13 11	60	36 13 4	263 8 6	299 1 10	91 14 2	525 15 1	617 9 3
2,226 0 8	4 12 1	629 1 6	383 17 5	40	–	910 6 2	910 6 2	335 12 9	1,123 3 6	1,458 16 0
1,157 3 35	5 4 10½	401 10 10	183 5 0	56	142 2 4	358 18 3	501 0 7	528 6 11	545 6 1	1,073 13 0
8,008 0 6	3 0 1	2,589 19 9	999 12 2	40	666 16 9	1,322 0 11	1,988 17 8	1,438 2 0	8,390 10 1	9,829 1 1
59,452 2 36	Average. 3 13 4	9,053 10 0	3,977 7 9	–	1,343 3 5	7,069 13 0	8,412 16 5	5,150 12 11	21,914 5 8	27,073 18 7
1,288 3 7	8 0 11½	434 10 7	200 6 6	80	321 9 1	348 0 3	669 0 4	321 9 1	348 0 3	669 9 4
3 1 0	–	–	4 8 10	–	–	–	–	–	–	–
1,983 0 10	4 4 10	609 9 5	290 10 9	44	415 12 11	502 19 5	918 12 4	415 12 11	502 19 5	918 12 4
3,275 0 17	5 0 0	1,044 0 0	495 14 10	–	737 2 0	850 19 8	1,588 1 8	737 2 0	850 19 8	1,588 1 8
67,467 3 23	4 0 0	32,818 19 3	9,508 9 5	–	2,201 17 7	18,850 18 4	21,052 10 11	16,591 9 8	67,799 11 10	84,391 1 6
Add other Repayments by Counties for Districts in which Awards not made to December 31, 1853, . . .										23,774 6 7
Total Repayments up to January 5, 1854, ...										108,165 8 1

By Order,

EDWARD HORNSBY,

Secretary.

Printed image digitised by the University of Southampton Library Digitisation Unit

No. 2.—Return of Districts in hands, with the Expenditure and

No. of District, or Final Notice.	Districts.	Date of Final Notice.	Counties in which Situate.	Date when Work commenced	Area of Catchment Basin.	Length of Rivers and Principal Drains to be Made or Improved stated in Report.	Area of Flooded and Injured Lands originally estimated to be Drained or Improved. Statute Measure.
					Statute Acres	Stat. Miles.	A. R. P.
2	Ardee,	11 April, 1844,	Louth and Meath,	4 June, 1844,	78,000	12¼	3,240 1 33
				resumed 15 June, 1850,			
9	Borris in-Ossory,	14 May, 1840,	Queen's and Tipperary,	15 „ 1846,	35,840	14½	3,232 1 2
17	Boyne,	16 June, „	Meath, Westmeath, Kildare, & King's	22 „ „	304,139	54	7,050 3 1
27	Brusna (Ferbane),	4 July, „	King's,	2 Sept., „	389,120	00¼	15,687 0 25
62	Ballyteigue,	2 Dec., „	Wexford,	1 January, 1847,	20,752	13½	2,921 3 14
172	Balla,	21 Sept., 1847,	Mayo,	16 July, 1849,	30,720	15	4,155 0 0
22 and 184	Ballinamore and Ballyconnell,	20 June, 1840, and 10 Nov., 1847,	Cavan, Fermanagh, Leitrim, and Roscommon,	20 June, 1846,	101,455	40	0,538 1 18
18	Cappagh,	19 June, 1846,	Galway,	7 July, „	34,850	11	2,927 0 0
				resumed October, 1853,			
47	Clonakilty,	7 Oct., „	Cork,	20 „ 1840,	2,000	–	303 0 0
138	Castlebernard,	28 April, 1847,	Kings,	1 May, 1847,	38,000	10	1,911 0 0
101	Castlemartyr,	3 Sept., „	Cork,	2 July, 1840,	12,900	13	1,089 3 8
				resumed 16 August, 1853,			
170	Crosslough,	30 „ „	Mayo,	27 „ 1849,	390	1	81 0 0
20	Deel,	14 July, 1840,	Westmeath and Meath,	27 July, 1840,	04,900	21	3,811 0 15
				resumed Nov., 1853,			
38	Dunkellin,	19 August, „	Galway,	4 Sept., 1840,	88,320	52	7,110 0 0
111	Derrylin,	19 March, 1847,	Fermanagh,	1 April, 1847,	3,000	4	139 0 0
164	Dunmore,	3 Sept., „	Galway, Mayo, and Roscommon,	15 August, 1849,	90,101	40	9,803 0 0
				resumed 1 Nov., 1853,			
05	Fergus,	17 Dec., 1840,	Clare and Galway,	15 Feb., 1847,	134,400	52	8,388 0 0
				resumed October, 1853,			
8	Glyde,	14 May, „	Louth, Meath, Monaghan, & Cavan,	11 April, 1840,	176,813	44	6,887 0 3
79	Hind,	18 Jan., 1847,	Roscommon,	10 „ 1847,	10,000	14	2,800 0 0
30	Inny,	31 July, 1840,	Meath, Westmeath, Longford, and Cavan,	15 Sept., 1846,	231,110	41	7,763 1 14
				resumed 20 Sept., 1853,			
18	Killimor,	18 June, „	Galway,	6 July, 1840,	46,341	43½	0,801 0 20
41	Kilbeggan,	5 Sept., „	Westmeath and King's,	1 Feb., 1847,	88,030	20	4,982 3 25
				resumed 27 Sept., 1853,			
54	Kilbride,	30 Oct., „	Kilkenny and Tipperary,	31 October, 1840,	8,000	6	2,005 0 0
78	Kill,	18 Jan., 1847,	Cavan,	9 March, 1847,	17,000	10	642 0 0
124	Kilmaganny,	19 April, „	Kilkenny,	1 May, „	18,000	11	2,592 0 0
160	Keenagh,	3 Sept., „	Longford,	25 June, 1849,	18,000	9	1,882 0 0
11	Longford,	2 June, 1846,	Longford,	17 „ 1846,	72,320	25	4,424 0 0
32	Lough Gara and Mantua,	24 July, „	Roscommon, Mayo, and Sligo,	9 Sept., „	128,000	25	3,003 0 0
				resumed 5 Sept., 1853,			
43	Loughs Oughter and Gowna, and River Erne,	16 Sept., „	Cavan, Leitrim, and Longford,	13 October, 1846,	200,480	57	8,300 0 0
53	Loughanes,	26 Oct., „	Kilkenny,	1 „ „	3,500	4½	520 0 13
68	Lough Neagh,	24 Dec., „	Londonderry, Antrim, Down, Armagh, and Tyrone,	3 May, 1847,	1,411,320	01¾	20,000 1 32
100	Leesborough,	12 March, 1847,	Monaghan,	1 April, „	11,922	7	086 0 0
170	Lavally,	4 Sept., „	Galway,	6 July, 1849,	28,100	20	2,430 0 0
174	Lough Mask and River Robe,	24 „ „	Mayo and Galway,	11 June, „	225,000	50	14,880 3 0
183	Loughs Corrib, Mask, and Carra,	4 Nov., „	Galway and Mayo, and County of Town of Galway,	1 January, 1848,	780,000	40½	20,072 0 28
193	Lough Lannagh,	19 Jan., 1848,	Mayo,	11 June, 1849,	21,440	11	2,454 0 0
170	Monivea,	22 Sept., 1847,	Galway,	15 August, „	54,000	23	3,778 0 0
				resumed 1 Nov., 1853,			
59	Quin,	30 Nov., 1846,	Clare,	1 March, 1847,	37,120	18	1,050 0 0
61	Rinn and Black River,	1 Dec., „	Leitrim and Longford,	13 April, „	74,000	17	4,097 0 0
				resumed 5 Sept., 1853,			
10	Strokestown,	30 May, „	Roscommon,	15 June, 1846,	70,000	45¼	7,397 2 5
20	Shrule,	19 June, „	Mayo and Galway,	10 July, „	27,000	13	3,065 0 0
82	Shanagolden,	1 Feb., 1847,	Limerick,	8 March, 1847,	14,270	24	1,012 0 0
14	Turloughmore,	4 June, 1846,	Galway,	9 June, 1846,	212,480	19	4,881 0 0
42	Templemore,	15 Sept., „	Tipperary,	15 „ „	33,000	12¼	3,448 0 1
44	Youghal,	2 Oct., „	Cork,	1 Nov., „	1,547	–	220 0 0
45			Totals,		5,524,981	1,120¾	228,656 0 26
			Add quantity of land in districts for which no revised survey made,				

Office of Public Works, Dublin, May 6, 1854.

([3]) Includes £201,209 18s. 0d., interest on borrowed money.

Pnnted image digitised by the University of Southampton Library Digitisation Unit

Employment thereon, for Year ending December 31, 1853.

Quantity of Land on Revised and Detailed Survey of District, estimated to be benefited by the proposed Works. Statute Measure.	Total Expenditure from commencement of Works to 31st December, 1853, including Interest on Borrowed Money.	Expenditure for one year ending 31st December, 1853, including Interest on Borrowed Money.	Quantity of Rock and Earthwork removed in 1853	Length of Rivers and Drains opened in 1853.	Equivalent of Men's Labour in Days' Work of one man. 1853.	—
A. R. P.	£ s. d.	£ s. d.	Cubic Yards.	Stat. Miles.		
3,247 1 8	21,046 4 6	975 10 11	–	–	–	Ordinary proceedings. } Award meetings held, but awards not signed owing to legal proceedings.
3,634 3 27	10,754 6 2	844 14 8	–	–	–	Ditto.
6,708 0 0	54,123 9 0	2,448 3 4	–	–	–	Ditto.
16,874 0 18	66,540 6 4	2,748 14 1	–	–	3,028	Summary proceedings; works suspended for 2nd assents, but ordered to be proceeded with upon report of Commissioners of Special Inquiry.
3,211 1 24	34,033 6 1	2,086 14 11	11,635	–	10,906	Ordinary proceedings.
4,936 0 14	13,744 6 6	606 6 7	–	–	–	Summary proceedings; works suspended for 2nd assents, but ordered to be resumed.
–	108,562 1 6	24,720 16 10	156,294	3¼	145,619	Ordinary proceedings; drainage and navigation combined; Shannon and Erne junction, drainage commenced under summary proceedings.
3,021 1 12	10,306 17 4	556 15 1	7,803	½	1,090	Summary proceedings; works suspended for 2nd assents, but being proceeded with upon report of Commissioners of Special Inquiry.
292 0 30	16,690 12 5	383 4 2	–	–	–	Summary proceedings; 2nd assents received.
2,034 1 14	17,058 6 1	1,892 1 9	6,329	–	5,182	Ditto, ditto.
1,121 0 0	7,278 9 6	406 14 0	5,400	¾	2,100	Ditto, ditto.
81 0 0	387 11 9	13 11 11	–	–	–	Ditto, ditto.
4,336 0 0	20,045 5 6	645 16 5	26,602	1½	4,974	Ditto, ditto.
9,006 1 3	26,291 14 5	1,144 6 7	–	–	103	Ditto; works suspended for 2nd assents, but to be proceeded with upon Report of Commissioners of Special Inquiry.
171 3 14	678 15 11	26 13 7	–	–	–	Ditto; awaits presentment for county bridges.
–	31,735 0 3	2,214 6 0	12,061	–	3,681	Ditto; works suspended for 2nd assents, but resumed.
9,812 0 14	30,174 6 9	1,670 17 16	2,006	–	7,179	Ditto; works suspended for 2nd assents, but being proceeded with upon report of Commissioners of Special Inquiry.
–	42,351 1 1	4,441 7 16	67,998	2½	28,838	Ordinary proceedings.
3,194 0 22	18,666 11 4	721 8 4	–	–	–	Summary proceedings; 2nd assents received; drainage and navigation combined; navigation not commenced.
16,161 3 30	28,302 6 9	1,596 5 9	3,692	–	5,800	Summary proceedings; works suspended for 2nd assents, but being proceeded with upon report of Commissioners of Special Inquiry.
8,426 1 24	48,221 15 0	2,056 13 6	46,577	7	14,024	Summary proceedings; 2nd assents received. Suspended for one year; resumed July, 1853.
6,950 2 10	20,453 3 4	1,347 3 3	32,292	3½	8,015	Ditto, works suspended for 2nd assents, but being proceeded with upon report of Commissioners of Special Inquiry.
1,685 3 11	7,357 4 2	311 1 7	–	–	–	Ditto.
1,611 0 0	2,625 0 2	111 19 10	–	–	–	Ditto; works suspended for 2nd assents, but to be completed under report of the Commissioners of Special Inquiry.
2,891 2 15	6,088 14 4	436 6 7	–	–	–	Ditto.
2,794 1 27	6,456 18 5	271 18 7	–	–	–	Ditto; works suspended for 2nd assents, but ordered to be resumed.
5,886 3 30	29,034 6 8	4,756 0 6	57,097	3½	48,411	Ditto; 2nd assents received.
5,475 0 35	12,022 4 6	1,578 5 4	4,298	–	7,029	Ditto; ditto; but recommencement of works delayed, awaiting report of Commission of Inquiry; works resumed.
13,046 3 27	57,822 15 9	12,679 19 6	174,711	16½	127,725	Summary proceedings; 2nd assents; drainage and navigation.
529 1 2	4,097 10 7	106 10 1	–	–	–	Ordinary proceedings. Award meeting held, but award not signed owing to legal proceedings.
–	100,580 9 7	29,016 5 4	313,260	–	174,847	Ditto; drainage and navigation combined.
703 1 10	5,644 18 6	236 11 2	–	–	–	Summary proceedings, 2nd assents received; awaits presentment for county bridges.
3,340 2 36	8,588 0 1	515 16 11	2,208	–	–	Ditto; works suspended for 2nd assents, but about to be resumed under report of Commissioners of Special Inquiry.
–	51,047 12 11	7,791 0 1	30,360	4¼	47,271	Ditto; drainage and navigation combined.
–	185,750 12 9	23,013 0 9	115,055	5½	171,694	Ordinary proceedings; drainage, navigation, and mill-power combined.
1,924 3 36	15,578 8 11	1,318 1 1	–	1¼	1,782	Summary proceedings; 2nd assents received.
5,976 0 0	13,304 16 5	652 15 9	3,066	–	851	Ditto; works suspended for 2nd assents, but resumed.
4,333 2 30	19,474 18 3	2,726 10 8	43,027	9½	35,266	Ditto; 2nd assents received.
5,661 1 11	15,611 19 11	972 19 3	22,502	4¼	8,696	Ditto; works suspended for 2nd assents, but being proceeded with under report of Commissioners of Special Inquiry.
7,397 2 5	37,648 5 8	1,516 7 10	–	–	534	Ordinary proceedings
4,041 1 14	26,808 10 11	1,017 7 2	–	–	–	Summary proceedings; 2nd assents received.
1,038 0 28	4,052 4 0	198 17 2	–	–	–	Ditto; works suspended for 2nd assents; reported upon by Commissioners of Special Inquiry.
16,341 0 23	55,737 9 5	2,792 14 3	22,196	4¼	10,699	Ditto; 2nd assents received.
3,455 0 21	15,695 17 7	663 1 0	–	–	–	Ordinary proceedings. Award meeting held, but award not enrolled owing to legal proceedings.
280 3 24	20,250 1 11	796 14 6	–	–	–	Summary proceedings; 2nd assents received.
186,949 1 19	1,503,957 3 5	149,831 19 6*	1,183,653	69¼	877,458	
85,087 3 1						
272,037 0 20						

By Order, EDWARD HORNSBY, Secretary.

(*) Includes £50,612 13s. 6d., interest on borrowed money.

(a) Work executed by contract; no record of number of men employed.

Printed image digitised by the University of Southampton Library Digitisation Unit

No. 3.—Return of Districts in which Works not yet commenced.

No. of District, or Final Notice.	Districts.	Date of Final Notice.	Counties in which situate.	Area of Catchment Basin.	Length of Rivers or Streams to be made or improved. Statute Measure	Area of Flooded and Injured Lands originally estimated to be Drained or Improved. Statute Measure.	Total Expenditure up to 31st December, 1853.	—
				Statute Acres.	Statute Miles.	A. R. P.	£ s. d.	
171	Ardanairy,	10 Sept., 1847,	Wicklow,	1,400	2½	211 0 0	47 1 8	Summary proceedings.
178	Askillaun,	22 „ „	Mayo,	1,500	1¾	210 0 0	–	Summary proceedings, transferred to Land Improvement Act, and works executed by Marquis of Sligo.
92	Brickey,	19 Feb., „	Waterford,	8,800	7	827 0 0	81 9 3	Summary proceedings.
165	Breegue,	3 Sept., „	Sligo,	180,480	–	304 0 0	49 12 3	
185	Burton Hall,	23 Nov., „	Carlow and Kildare	5,700	3½	600 0 0	38 12 9	
177	Carrowbeg,	22 Sept., „	Mayo,	330	1½	64 0 0	28 8 2	Revised quantity, 73A. 1R. 5P., summary proceedings; works proceeded with under Land Improvement Act.
190	Griffinrath,	10 Jan., 1848,	Kildare,	900	1½	397 0 0	49 16 6	Summary proceedings.
168	Irishtown, Ongenstown, and Grange Streams,	3 Sept., 1847,	Meath,	3,840	4½	469 0 0	92 14 3	Summary proceedings.
158	Kilcheest,	3 „ „	Galway,	20,800	10½	2,424 0 0	180 18 2	Summary proceedings.
163	Kisdoon,	3 „ „	Tipperary,	13,720	7	1,416 0 0	117 11 10	Summary proceedings.
52	Main,	22 Oct., 1846,	Antrim,	57,000	11	2,192 0 12	671 3 2	Revised quantity, 1570A. 3R. 30P. Ordinary proceedings, legal difficulties
146	Martinstown (Carbury),	12 May, 1847,	Kildare,	–	–	116 0 0	18 17 3	Summary proceedings.
194	Quoile,	15 „ 1851,	Down,	57,000	8	1,380 0 0	273 10 2	Ordinary proceedings.
167	Red Cross,	3 Sept., 1847,	Wicklow,	6,700	4	332 0 0	47 8 10	Summary proceedings.
186	Raheen,	23 Nov., „	Carlow,	3,567	4½	424 0 0	37 11 0	
157	Shanbogh,	3 Sept., „	Kilkenny,	2,500	–	361 0 0	57 16 0	Summary proceedings.
181	Skene,	26 Oct., „	Meath,	24,000	11	3,000 0 0	72 13 9	
17			Total,	388,987	78¾	15,587 0 12	1,811 14 0	

Office of Public Works, Dublin,
May 6, 1854.

By Order,
Edward Hornsby, Secretary.

Pnnted image digitised by the University of Southampton Library Digitisation Unit

EXTRACT from the ANNUAL REPORT of Mr. FREDERICK BARRY, C.E., District Engineer.

District of Lough Mask and River Robe, in the Counties of Galway and Mayo;
" Lough Lannagh,
" Balla, } *County of Mayo;*
" Shrule,

For the year 1853. Dated 16th February, 1854.

LOUGH MASK AND RIVER ROBE DISTRICT.

Progress of Works.

The limit of £3 per acre was early in the season nearly expended on the works chargeable to drainage, which necessitated the curtailing of our operations, considerably below what had been done in the years previous. The following, however, is a detailed account of what was executed.

Creagh Division.

The spoil in the Ordnance ground on the barrack side was levelled off. Four sluice gates, 10 feet wide, each were put up in the Spring Vale and Ballinrobe mill-weirs. The four iron structures near the town of Ballinrobe—one being over the Spring Vale Canal, two over that portion of the main river that is navigable, and one adjacent to the bleach mill—have been completed, and open for public traffic. The dams and leakages in the Spring Vale head-race have been cleared out and repaired. * * *

A portion of the Springvale Canal was also excavated below the Canal bridge, but after a month's work, and the lock-pit having been sunk to a depth of about 5 or 6 feet under the level of the water in the main river, it had to be given up, as the cost of pumping was too great; and it is to be hoped that this year, when Lough Mask is lowered, this can be effected without any backwater.

Robeen Division.

A flagged gullet under the public road at Friar's Quarter was the only work executed on this part of the district.

Hollymount Division.

The river for a mile below Hollymount was repaired, and some shoals taken out, caused by last winter's floods, and by the sinking of the banks.

Lehinch Division.

The main channel from Hollymount to Lehinch new bridge, chiefly through Mr. Lindsey's Demesne, has been completed, the banks neatly soiled, sodded, and levelled. Hollymount Demense bridge was also underpinned—thence to Hollybrook bridge, a few small shoals were taken out.

Hollybrook Division.

The main channel of the Robe has been completed up as far as the village of Tagheen, where lies the shoal that is the key to the reach above. This shoal is in progress of excavation.

Polnasillagh Division.

A small portion of the arching over the deep channel in the Skevad was only accomplished before the works were suspended.

Keel Division.

The parapets to the approaches of the bridge over the river, between Lough Mask and Lough Carra, were erected in January, and the parapets to the bridge were built three months later, temporary parapets having been put up during the winter, when the floods covered the stones that were dressed on the banks.

Carnacon Division.

The Annies river has been bottomed below Mr. Blake's mill, near Towerhill, into Lough Carra, and a boat slip has been made at Carnacon Lake. I have also to report that in the previous season, such streams as the Runnaneel and Lough Beg were opened and widened, but were bottomed and sloped this last year, and that several minor drains at Clogher Spring-field, Towerhill, Lough Beg, and Annies river, have also been excavated.

A syphon under the Headrace has been built of Ashlar masonry, and the drains leading to and from it have also been completed.

* * * * *

BALLA DISTRICT.

Progress of Works.

This district has been suspended for the last two years, as it was one of those commenced under summary proceedings, and on which £3 per acre has been expended. The small sum that has been laid out this last year was for the repairs of the temporary road structure at Gweesadan, which was done for the public safety.

* * * * *

Printed image digitised by the University of Southampton Library Digitisation Unit

APPENDIX C.

Extract from the Annual Report of Mr. Frederick Bury, C.E., District Engineer.

LOUGH LANNAGH DISTRICT.

Progress of Works.

In my last Annual Report, I stated that the works necessary to complete the drainage of this district were then nearly completed: since that period this has been accomplished, and is as follows.

Castlebar Division.

The sluices in the conservating weir at the barrack bridge have been erected, the channel of the outlet into Lough Lannagh which had slipped in was deepened and sunk, and some drains near Flanagan's point were cut. Last winter's floods injured a portion of the river wall through the town of Castlebar, which has been taken down and rebuilt.

Raheens Division.

The outlet from Lough Mallard, which had risen up from the pressure of the banks, was excavated to its proper depth, and some revetment walling renewed below the conservating weir, which had been torn away by the floods. The shoals in the Annagh river formed by a breach in the embankment of the Raheens river during a heavy flood were all removed, and sundry other repairs executed. The walling the sides of the Graffaheg stream was finished, and the bed of the channel formed for the free discharge of the torrents of which it is the outlet.

Cloonkeen Division.

Some main drains were made through the low lands, adjacent to Pheasant Hill.

* * * * *

SHRULE DISTRICT.

Progress of Works.

Nothing has been done to this district since the date of my last Annual Report.

* * * * *

Extract from the Annual Report of Mr. Charles J. Battersby, C.E., District Engineer.

EXTRACT from the ANNUAL REPORT of Mr. CHAS. J. BATTERSBY, C.E., District Engineer.

District of the Inny, Counties of Meath, Westmeath, Cavan, and Longford.

For the year 1853. Dated March 9, 1854.

This district having been commenced under the Act for Summary proceedings, was suspended on 10th August, 1850. The expenditure having then reached the amount authorized, viz:—£3 per acre on the land to be drained or improved, as stated in the original Report. In the February following a supplemental report and estimate was furnished to the proprietors, and their second assents applied for; but a sufficient number of assents not having been obtained in the year 1852, the district was then included among those which were examined by the "Commissioners of Inquiry;" and on their report it was ordered to be finished in 1853, the works having been then suspended for three years.

On 6th September, 1853, I was directed to proceed with the works, and the necessary preparations having been made on 26th of the same month, the dams were commenced below Abbeyshrule Mill. * * * *

Taking into account the period of the year, the excavation and rock cutting proceeded very satisfactorily up to the end of December; and since 26th September, there were 112 statute perches of longitudinal and cross dams made, from 3 feet to 7 feet in height, 148 statute perches of nuwatering tap, and 52 statute perches of small cut. About 64 statute perches in length of new channel has been excavated, through gravel and rock, to within about 1 foot 6 inches of the proposed bed, and 40 feet wide at bottom.

A large quantity of stone has been selected and scabbled for the underpinning of the aqueduct, and the spoil which had been excavated below Clynan bridge, before the suspension of the works, has also been surfaced, as it is not intended to make any further excavation below Clynan mill.

When the works were first opened it was very difficult to procure labourers, as the farmers had not at the time completed their harvest work; this was also in some measure owing to the proposed railway from Mullingar to Longford having been commenced about 8 miles from the Inny, in addition to which a very large number of the population has emigrated from this locality during the past five years. In the month of November the greatest daily number of men employed did not exceed 83, but in December they increased to about 160; and it appears very evident that at the time when the farmers require labourers it will be impossible to procure a sufficient number of men from the neighbourhood to carry on the works with the necessary expedition, and it will therefore be necessary to bring them from other places. * * * *

Printed image digitised by the University of Southampton Library Digitisation Unit

Extract from the Annual Report of Mr. John Brosnahan.

EXTRACT from the ANNUAL REPORT of Mr. JOHN BROSNAHAN, in charge, prepared under the direction of Mr. WILLIAM FORSYTH, C.E., District Engineer.

For the year 1853. Dated April 12, 1854.

CASTLEBERNARD DISTRICT, *King's County.*

Main Channel.—During the months of January and February, the weir at Cloghanmore had been lowered one foot, and the coping reset. Stones had been quarried and drawn for Castletown weir, and the drain through Muddy Lake, Division 5, cleared. The quarrying and drawing of stones for Castletown weir had been continued in the month of March, and a portion of the unwatering cut at Corrig, levelled. Nothing further had been done until the month of October, when the formation of the embankments at, and the completion of Cloghanmore weir had been commenced, and carried on vigorously until the end of the year.

The formation of these embankments had been very difficult on account of the torn state of the ground, from a series of harvest and winter floods, far more extensive, and consequently more expensive than had been originally anticipated. Coping stones for Castletown weir have been provided during the month of December.

Streamstown Bridge.—In the months of August and September, the foundations of the occupation bridge at Streamstown had been got out, and stones drawn for the abutments; but the plan having been subsequently and very judiciously altered, in consequence of the great depth, 15 feet, at which a safe foundation might be got, the bearing piles, according to the new designs, had been driven, and part of the slopes formed, before the close of the year.

Clonfoss River.—There has been nothing done on this river during the past year, except the completion of the weir, (No. 4), at Clonfoss bridge. This weir had been commenced in the month of December, 1852, and carried on steadily until finally completed in the month of May subsequent. It is a very substantial job, and has now only to be cemented.

The guard walls and embankments at this weir have been likewise completed within the above time; and in consequence of the floods having broken into the new course at the head of this river, and the sites of the falls having been much damaged thereby, it was found necessary to put a dam across the channel at the crossing of the old and new courses below Clonfoss Bridge, and still keep the water running in the old course. This had been done in the month of November.

Kilmain River.—The excavation of the foundations for the weir at Breaghmore had been commenced in the month of March, as also the building of the weir, the stones for it having been dressed since last year; and no effort had been spared to bring this work to a close, which had been accomplished in the middle of the month of May, with the exception of an ope left for a fish pass. It had to be suspended then for want of a design for the fish pass; and in this state it remained until the month of October, when by order of the District Engineer, the coping had been taken off, the weir lowered about 2 feet, and the ope which had been left for the fish pass made up. The severity of the weather after this time and up to the end of the year caused this work to be no further proceeded with until the ensuing spring. It may, however, be necessary to remark, that as far as it has been executed, it is done in the most permanent and workmanlike manner.

* * * * *

Extract from the Annual Report of Mr. C. T. Ginty.

EXTRACT from the ANNUAL REPORT of Mr. C. T. GINTY, in charge, in the absence of Mr. RICHARD A. GRAY, C.E., District Engineer.

For the year 1853. Dated April 8, 1854.

DEEL DISTRICT.

Counties of Meath and Westmeath.

This district is now finally completed. The work executed during the year was commenced in the month of October: it consisted in repairing the banks, dragging weeds, and removing other obstructions that had accumulated in the channel since the cessation of operations in the month of October, 1852, opening 527 perches of drains, dragging 3,002 perches of drains previously sunk, and closing up 274 perches of unwatering courses, &c.

The channel for its entire length, including Grangetown and Gormanstown mill streams, and the tributary Riverstown river, has been thoroughly cleared up.

The sinking of the drain through Hydepark and Ballyhaw was continued for a distance of 312 perches. The drain below Inan-bridge, known as the Quaker's drain, opened for a distance of 215 perches, and the 116 perches previously sunk, cleared out.

An accommodation bridge has been erected over the channel in the townland of Grange Beg—the piers are of stone, on which is laid a well-constructed timber top and the accommodation bridge on Hegarty's land, in the townland of Cummer, was repaired.

The 270 lineal feet of pitching in the tail-race from Rabarney mill, for which the miller contracted, was finished, and a protecting wall in front of mill, raised 4 feet high, for a length of 55 feet.

Of the 274 perches of unwatering courses closed up, 217 perches were in the townland of Priestown, 32 perches in Grange Beg, and 25 perches in Rabarney.

The quantity of earth removed during the year, was 28,902 cubic yards, making a total of 698,487 cubic yards of earth, and 4,400 cubic yards of rock, since the commencement of the work.

* * * * *

Printed image digitised by the University of Southampton Library Digitisation Unit

APPENDIX C.

Extract from the Annual Report of Mr. H. J. B. Kane, C.E., Resident Engineer.

EXTRACT from the ANNUAL REPORT of Mr. H. J. B. KANE, C.E., Resident Engineer.

Districts of BROSNA (*Ferbane*) *and* KILBEGGAN, *in the King's Co. and Co. Westmeath.*

For the year 1853. Dated March 10, 1854.

No works were executed on Brosna District during 1853.

KILBEGGAN DISTRICT.

Operations were resumed on this district on the 24th September, 1853, and were as follows:—

During the month of September, the only works executed were preparing unwatering cut for reception of water, previous to commencing excavation on Belview Division.

The principal works executed in October, were the delivery of some stone for Charlestown weir. The strengthening of old weir, to resist floods, pending its reconstruction. The excavation of 350 cube yards of rock cutting, on Kilnacarra Division, and the completion of main channel on Belview Division, for one mile above Belview bridge.

During November the works executed consisted in the completion of 12 lineal perches of bank, and back drain on Kilcoursey Division, and the delivery of some stone for Charlestown weir.

On Lehinch Division, 70 lineal perches of unwatering cut were filled, and 300 lineal perches partially filled, and adapted to the purpose of back drain. 217 lineal perches of unwatering cut were filled on Kilnacarra Division, and a short portion of main channel was excavated above Belview bridge, but could not be finished in consequence of floods.

In December, the works executed on Kilcoursey Division were the strengthening of 130 lineal perches of bank, the formation of 68 lineal perches of back drain, filling 88 lineal perches of unwatering cut; scouring 46 lineal perches of present back drain, partial filling, and adaptation to back drain of 40 lineal perches of unwatering cut; formation of 36 lineal perches of embankment from spoil bank, below Lehinch bridge, together with the scouring of 20 lineal perches of entering and cross drains, and the delivery of 69 tons of stone for re-building Charlestown weir.

On Lehinch Division, 35 lineal perches of unwatering cut were filled, and 60 partially filled; and adapted to back drain; 43 lineal perches of cross drains were scoured, and two gullets of rubble masonry were constructed over back drain, one at Lehinch road, and the other in the Townland of Kilnacarra; 125 lineal perches of unwatering cut were also filled on Kilnacarra Division.

In all cases where unwatering cuts were filled, or adapted to the purpose of back drain, the confluent and cross drains were scoured, for a distance of 3 perches, so as perfectly to relieve the adjoining land from water, and to induce the occupiers and proprietors to take advantage of the opportunity now offered for thorough drainage.

* * * * *

Extract from the Annual Report of Mr. John Wm. Kelly, C.E., District Engineer.

EXTRACT from the ANNUAL REPORT of Mr. JOHN WM. KELLY, C.E., District Engineer.

For the year 1853. Dated January 31, 1854.

District of FERGUS, *Counties of Clare and Galway.*
" QUIN, " *Clare.*

Fergus District.

The works in this district having been suspended about 3 years, waiting the second assents of the proprietors, as required by the 9 Vic. cap. 4, sec. 50, were resumed again in the month of October last; but owing to the unfavourable state of the weather, and flooded state of the district, little progress has as yet been made. The only part of the district in which works could be proceeded with without material disadvantage was the lower Clare Division, situate below the town of Ennis and Clare Castle. The works undertaken were confined to repairs of the dam, (for the purpose of laying dry the site of excavation), and of sinking the new channel through the rocky shoal in the river, above Clare bridge.

Since the repairs of the dam were completed, from 100 to 120 labourers have been employed daily, in sinking the channel in limestone rock; and considering the unfavourable state of the weather, and shortness of the days, and that the works could only be proceeded with when the tide was out, the progress made has been reasonable, and the men earned fair wages, at the usual prices, by measurement.

About three-fourths of this rocky shoal has been excavated nearly to the bottom level, and the remaining portion will, it is hoped, be finished early next summer.

The Quin District.

In this district the works consisted of opening 4¾ miles in length of streams and principal watercourses, and 5 miles in length of minor drains; also repairing and deepening in different parts of the district, about 5½ miles of new river courses, the banks of which being fresh, had slipped and fallen into the channel, thus creating impediments to the discharge of the floods, which it was necessary to remove.

The excavation raised and put into spoil banks from these rivers and drains consisted of 36,145 cubic yards of gravel and clay; and 7,482 cubic yards of limestone rock. Most of the channels were small, but deep, and being frequently crossed by shoals and bars of rock, were, in consequence, tedious and difficult of execution.

Printed image digitised by the University of Southampton Library Digitisation Unit

APPENDIX C.

Extract from the Annual Report of Mr. John Wm. Kelly C.E., District Engineer.

There have been also 20 gullets and small bridges built, varying in span or waterway from 2 to 12 feet, and the piers of another bridge underset with masonry. Of the new gullets and bridges, 12 were built where the new drains cross public or county roads, and 8 where they cross private accommodation roads, or at places where passages existed before, but which it was necessary to remove in order to effect the proposed improvements.

The bridge works generally consist of rough though strong description of masonry, they have been built by contract, at very moderate prices, by masons residing in the neighbourhood. * * * *

The scarcity of labour in this district during the past year, surpasses anything that could have been supposed by a person acquainted with the locality four years ago. During no portion of the year did more than 230 men offer; and at other periods not more than from 50 to 60. The *greatest* number at work was during the month of *January*, when agricultural labour was almost suspended, and the least number during the spring and harvest. Amongst those employed were several elderly men, and boys from 17 to 19 years of age—classes of persons who under other circumstances would not have been employed.

* * * * *

Extract from the Annual Report of Mr. A. O. Lyons, C.E., Engineer in charge.

EXTRACT from the ANNUAL REPORT of Mr. A. O. LYONS, C.E., Engineer in Charge.

Districts of KILLIMOR *and* CAPPAGH, *in the County of Galway.*

For the year 1853. Dated January 18 and 19, 1854.

KILLIMOR *District.*

The following is a statement of the principal works executed during the year, from the 1st July, to the 31st December.

[*Note.*—The works on this district were suspended in July, 1852, and resumed again in July, 1853.]

Newbridge Division, No. 1.

A sluice gate, and fish passage were constructed in the weir at Ballyshrule. The former consists of three gates, each 4 feet wide, and 5 feet deep, raised by the ordinary rack and pinion.

The fish passage is 50 feet in length, having a slope or inclination of 1 in 8. These works have been substantially executed, and severely tested by the winter floods.

The height of the embankment on the western side of the river, between Ballyshrule and Newbridge, was increased 18 inches, for a distance of 432 perches—the observations taken during floods having shown the necessity of the work. The back drains in connexion with this embankment were sunk and scoured for 496 perches.

The outfalls of the Reask, Lisanard, Lismihil, and Moate streams were completed, and the unwatering course filled for 581 perches in length.

Lisduff Division, No. 2.

The excavation of the main channel on this division was resumed on the opening of the work, and 108 perches of the river course below Ballycahill mill was sunk, and widened where necessary, and the breast walls repaired. The tail-race at Ballycahill mill was also scoured, and the breast walls repaired for 28 perches. A new cut or channel was excavated along the line of the old river at Ballycahill, as an auxiliary to the channel, opened in 1847, the latter being found insufficient to discharge the floods—the length of this cut was 54 perches.

A bridge for foot passengers was erected at the ford in Clonconabeg, so as to prevent stepping stones or other obstructions being placed in the channel.

The main channel above and below the junction of the Lisduff river at Hearnshrook was excavated to the full depth and width for 60 perches, and the outfall of the Lisduff river completed, by deepening the bed for a distance of 80 perches. The Ballycahill minor stream was sunk for 82 perches in length, and 149 perches of the unwatering course closed.

Killimor Division, No. 3.

3,000 cubic yards of deposit were removed out of the lake or ornamental pond at Hearnsbrook, and the main river course from Hearnshrook bridge to Hardy's mill was widened, and the obstructions removed for 176 perches.

336 perches of the unwatering cut were closed along the main river, and 164 perches along the valley of the Killadullisk river, which is a tributary to this division

Claremadden Division, No. 4.

The river course along that portion of the division lying between the skew bridge, and Clonlahan bridge was widened, the breast walls underpinned and repaired, also a protection fence constructed along the edge of the river which is close to the public road, for 52 perches in length. 1,098 perches of the unwatering cuts were filled.

Killoran Division, No. 5.

A new weir (50 feet long), and sluice-gate, were constructed at Clonlahan mill, and an embankment and back drain formed on one side of the mill-pond for the distance of 40 perches. The upper and lower weir basins were also excavated.

A new weir (50 feet long), and sluice gate, were erected in connexion with Ballooly mill, and the necessary back drains have been sunk for 140 perches. The main channel was excavated for 608 perches, and the head and tail race at Ballooly mill scoured for 120 perches. The Burkeville stream has been sunk and scoured throughout its entire length. 364 perches, and the unwatering cuts along the finished portions of the river have been closed for 436 perches.

Printed image digitised by the University of Southampton Library Digitisation Unit

APPENDIX C.

Extract from the Annual Report of Mr. A. O. Lyons, C.E., Engineer in charge.

Addergoole Division, No. 6.

60 perches of the unwatering course along this division have been filled, the remaining portions have been allowed to remain open for some time longer, as one of the proprietors wishes to avail himself of these cuts as sub-mains for thorough drainage.

Kill River Division, No. 7.

The breast walls along a portion of this division were repaired, and 283 perches of the unwatering cut closed.

* * *

CAPPAGH *District.*

The works on this district were suspended in the year 1848, and resumed in the month of October, 1853, the state of the district having been examined and reported on by the Commissioners of Inquiry. During the month of October, the labourers were very scarce, the maximum number on any day during the month being only 35, as the labouring population were busily employed at the harvest work and potato digging.

Previous to the close of 1853, the excavation of the main channel had extended 200 perches above the point (on the up-stream side of Cappagh bridge) to which the works had previously been carried in 1848. For this reason, the channel has been only partially excavated, viz. :—for a depth of 4 feet under the surface of the land, and 26 feet in width, leaving the bottom and a portion of the sides to be excavated in the ensuing spring.

42 perches of an unwatering cut, to connect the portions previously opened, were excavated above Cappagh bridge, so as to be available for diverting the water next season.

The total quantity of excavation, since the resumption of the works in October last, amounts to 7,707 cubic yards of earth, and 96 cubic yards of rock. The total expenditure for the same period being, £167 0*s.* 9*d.*

The limited extent of the works during this year, has prevented any beneficial result being observed, with regard to relieving the lands from flooding. The outfalls from the flat reaches have not yet been opened, so that the district remains almost in the same state as when examined by the Commissioners of Inquiry.

If a sufficient number of men can be obtained during the spring and summer months I am of opinion that the works as at present proposed, can be completed during the year 1854.

Extract from the Annual Report of Mr. Robert Manning, C.E., District Engineer.

EXTRACT from the ANNUAL REPORT of Mr. ROBERT MANNING, C.E., District Engineer.

District of GLYDE, *Counties of Louth, Meath, Monaghan, and Cavan.*

For the year 1853. Dated January 28, 1854.

The works executed during the year are as follows :—2½ miles main river channel; 3·15 miles tidal embankment; 7 tidal sluices ; 2 regulating weirs ; 1 wooden accommodation bridge in Castlebellingham Demense ; 284 square yards of stone pitching to river banks at entrance into Dundalk Bay. Some works of maintenance at Bragganstown weir, and the removal of a rock shoal at Mansfieldstown bridge. Cleaning out deposit brought down by great floods of 1852. Sundry works of maintenance in lower reaches of river.

All the masonry of the district is completed, with the exception of a few perches of rubble wall, and the works now remaining to be executed are—the sloping of the river course, the removal of shoals, and the formation of embankments below Castlebellingham, on the Glyde, and Drumcar, on the Dee. The removal of dams and other obstructions in the mill-races of Annagassen mills, and the improvement of some leading drains in the upper part of the district.

These works are nearly all composed of earth-work of a simple character, but their execution has been delayed by the inconsiderable number of men which it has been possible to procure, and from which circumstance they are also more subject than otherwise to casualties from high tides and floods.

During the past year, I have used every exertion to push the works to completion, both by increasing the rate of wages, and reserving for the winter, such works as could be executed, independent of floods.

* * *

Extract from the Annual Report of Mr. T. J. Mulvany, C.E., District Engineer.

EXTRACT from the ANNUAL REPORT of Mr. T. J. MULVANY, C.E., District Engineer.

For the year 1853. Dated March 25, 1854.

Districts of	
1. *Ballinamore and Ballyconnell,*	*Counties of Cavan, Fermanagh, and Leitrim.*
2. *Lough Oughter & Gowna & River Erne,*	*Counties of Leitrim, Longford and Cavan.*
3. *Longford,*	*County of Longford.*
4. *Rinn and Black River,*	*Counties of Leitrim and Longford.*
5. *Lough Gara and Mantua,*	*Counties of Roscommon, Sligo, and Mayo.*
6. *Strokestown,*	*County of Roscommon,*
7. *Hind River,*	*County of Roscommon.*
8. *Keenagh,*	*County of Longford.*
9. *Kill,*	*County of Cavan.*
10. *Derrylin,*	*County of Fermanagh.*
11. *Leesborough,*	*County of Monaghan.*

Printed image digitised by the University of Southampton Library Digitisation Unit

Extract from the Annual Report of Mr. T. J. Mulvany, C.E., District Engineer.

General Observations.

The works in the first three districts enumerated above have been in progress during the the whole of the past year. The districts numbered 4 and 5 were under the consideration of the Commissioners of Inquiry, in the early part of the year, and it was late in the month of September when orders were issued to resume the works, which have consequently been in progress for only about three months in the year. In the other districts, numbered 6 to 11, no works of any consequence have been executed since the date of the last Annual Report.

The weather during the year 1853 was, on the whole, favourable for working. The quantity of rain which fell was much less than during the preceding year, and about the same as in the year 1851; while the manner of its distribution over the various months was less calculated to interfere with the progress of the works. The month of January was wet, and the floods in the large districts (as, for instance, Lough Erne, which is the recipient of the flood waters of both the Ballinamore and Ballyconnell, and the Lough Oughter, and Gowna Districts), were then at their greatest height, after the continued wet weather at the close of 1852. February was, however, a dry month, and before its close the floods had fallen very much. Rather more rain than ordinary fell in March and April, and during those months the height of flood was variable; but during the six months from the latter end of April to the latter end of October the season was very favourable, and the waters in all the large lakes and rivers remained unusually low. During the early part of November the floods rose, but not to their usual height, and fell again, so that at the end of the year they were unusually low.

The difficulty of procuring a large force of labourers at any period of the year, and the great scarcity at those seasons when there is any pressure of agricultural work, has been becoming more perceptible every year, for the last four years, and is still increasing. The emigration of that class of young men from which the best workmen were obtained in former years, appears to have gone on without check; and the demand for able labourers caused by the opening of railway works in the counties of Cavan and Longford, has, of course, contributed to thin the numbers on the drainage works, and to raise the value of labour very considerably. The number of men which it has been found practicable to procure at any one time during the past year is considerably smaller than in 1852, and the number in that year was less than in former years. In the District of Ballinamore and Ballyconnell, for instance, the following statement will show the comparative force of men employed during the regular working seasons, for the last five years.

In 1849, the greatest number of men employed in one day, was			4,000.
„ 1850,	do.	do.	2,657.
„ 1851,	do.	do.	2,374.
„ 1852,	do.	do.	1,946.
„ 1853,	do.	do.	1,003.

In the Lough Oughter and Gowna District, the numbers stand as follows:—

In 1851, the greatest number of men employed in one day, was			1,489.
„ 1852,	do.	do.	1,252.
„ 1853,	do.	do.	965.

and a similar falling off is to be observed in almost every other district.

It is almost superfluous to observe, that the circumstances here alluded to must tend to retard the execution, and increase the cost of *any* works, more particularly of those subject to the contingencies of floods and unwatering, where it is frequently a matter of great importance to concentrate a large force of men on one work, and to finish it as quickly as possible.

The following tabular statements show, in the usual manner, the amount expended, the employment afforded, and the quantities of work executed in each district during the year:—

EXPENDITURE AND EMPLOYMENT IN 1853.

Name of District.	Amount expended in the year 1853.			Greatest number of men employed in one day.	Average number per diem for the whole year.	Equivalent of men's labour in days' work of one man.
	£	s.	d.			
Ballinamore and Ballyconnell,	15,384	11	8	1,003	514	145,619
Lough Oughter and Gowna,	9,843	10	7	965	445	127,725
Longford, ...	3,637	6	7½	459	170	48,411
Rinn and Black River, .	685	18	2	258	29	8,696
Lough Gara and Mantua, .	806	1	5	157	20	7,029
Total, . . .	30,357	8	5½	2,842	1,178	337,480

The two Districts last at work only three months, average taken from a whole year.

Printed image digitised by the University of Southampton Library Digitisation Unit

APPENDIX C.

Extract from the Annual Report of Mr. T. J. Mulvany, C.E., District Engineer.

WORK EXECUTED IN 1853.

Districts.	Excavation.		Masonry.	Stone quarried and dressed.
	Rock-work	Earth-work.		
	Cubic Yards.	Cubic Yards.	Cubic Yards.	Cubic Feet.
Ballinamore and Ballyconnell,	8,330	147,981	3,310	29,601
Lough Oughter and Gowna,	10,102	163,967	1,740	3,980
Longford, ...	5,125	71,972	778	6,822
Rinn and Black River, .	268	22,234	—	—
Lough Gara and Mantua, .	310	3,988	—	—
Total, . .	24,135	410,142	5,828	40,403

In the workshops at Belturbet, besides the occasional works of repairs to machinery belonging to the various districts, a quantity of iron work has been prepared for the lock-gates. The steam-dredger which was built in 1852, has been completed and fitted with all necessary machinery—two large scows or tenders, and an anchor boat. A new set of iron buckets and links has been partly made for the dredger. An iron lattice-bridge has been made and fitted up over the Annagh bog-cut in the Ballinamore and Ballyconnell District. 25 feet span, and 18 feet width of roadway; and eight accommodation bridges of wood and iron, of various spans and widths, have been prepared for the Lough Oughter and the Longford Districts.

Ballinamore and Ballyconnell District, and Junction Navigation between the Shannon and Lough Erne.

Commencing at the Lough Erne end, and proceeding towards the Shannon, the works executed during the year, may be stated as follows:—

The channel required for navigation purposes through the shoals at Mullynacough and Killynick, between Lough Erne and Aghalane Bridge, was excavated in the months of July and August, and the steam-dredger which had been built and fitted with machinery at Belturbet, commenced working in the latter month, cleared away the dams and the soft portions of the two shoals above mentioned, and proceeded to Aghalane shoal, where she was employed until the close of the year dredging away longitudinal and cross dams below and above the bridge, and a portion of the hard shoal which had been left unfinished.

The regulating weir at Caroul, the building of which was interrupted by the floods in October, 1852, was proceeded with in April, and has been completed, with a large sluice and fish passage; stone was also quarried and prepared for building the large sluice and fish passage at Ballyconnell weir; and the hand-dredger was employed during the greater portion of the year, removing cross dams, slips, and deposits from the main channel at Derragore, Carrickaleese, and Ballyconnell.

The excavation of the channel through the upper part of Skalen shoal was resumed after the winter floods in February, and completed into Coologue lake before the close of April, and the spoon-and-bag dredger was employed during the year, removing dams and deposits from the main channel at Coologue and Skalen.

At the site of Skalen lock and weir, the excavation for lock-pit and weir basin was completed before the close of 1852, and a large proportion of the materials for building the lock and weir is prepared on the ground.

The excavation of the channel at Shrnagh shoal was proceeded with immediately after the completion of Skalen shoal, and all the work that can be executed by means of excavation within dams, was finished early in June; and the shoals at Woodford Demesne and Ballinacor bridge were then successively proceeded with; and the latter, which consisted almost entirely of open rock, which was very difficult and expensive to unwater, was very nearly finished at the close of the year. This shoal is the last to be excavated below Garadice Lake; but there is a considerable quantity of soft dredging to be done in the lakes and narrow waters between Skalen and Garadice, in order to form a sufficiently deep channel for navigation.

The old bridge at Ballinacor has been removed, and a temporary wooden bridge substituted, to answer the purposes of the road traffic until the new bridge shall have been built by the county.

In the central division of the district between Garadice Lake and Lough Scur, two locks have been built during the year. One, of 10 feet lift, at Ballyduff, was commenced in May, and was just completed at the close of the year: the upper gates were hung, and the lower gates framed ready for hanging. The other Lock, at Castlefore, is of 13½ feet lift; it was commenced in August, and was not quite finished at the close of the year—the Contractor commenced building the gates in the month of December. The new bridge at Aghoo was completed in May, and the old bridge immediately afterwards removed. The abutments of the bridge over the hog cut for the Aghacushlawn river were altered to suit the new iron superstructure; and the latter was fixed up in the month of December: and a new public road bridge of 6 feet span was built over the stream connecting Lough Scur and Carrickaport Lough at Drumcong. In all about 2,828 cubic yards of masonry were built, and 23,400 cubic feet of cut stone prepared.

The excavation of the main channel was carried on in the reaches between Garadice Lake and Aghoo, at Creevy and Ballyduff, at Derrymacoffin shoal, in St. John's Lough, and at

Pnnted image digitised by the University of Southampton Library Digitisation Unit

Drumany and Castlefore reaches, between St. John's Lough, and Castlefore Lock. The quantity of excavation removed from the main channel at those places was about 104,700 cubic yards of earthwork, and 2,000 cubic yards of rock. The spoil has been carefully levelled and soiled along about 2½ miles in length of the main channel, and about 1½ miles in length of the old tap drains have been filled in between Agboo and Lock 5, between Ballinamore and Creevy, and between Castlefore Bridge and Lough Marrave; and most of the land so restored to the owners was under crops last season—chiefly potatoes.

On the tributary streams and drains, about 7,000 cubic yards of excavation were removed. The lower portions of Edentinny drain, and of Castleroggy stream were opened to the full dimensions. Drumkeen drain, running into the north-west bay of St. John's Lough, has been opened up as far as the flooded lands extend, and the Annvale drain has been opened for a length of a mile and a half, being for nearly the whole distance a new cut, instead of following the very crooked course of the old stream. Two additional accommodation bridges have been erected over the Kiltubrid cut.

In the western division, from Lough Scur to the Shannon, the lock gates have been framed and hung at all the locks—eight in number. The Contractor was furnished with the timber, &c., in the month of April, when he commenced work, and had the gates of the eight locks hung in October, and completed, with the exception of hand rails and lifting gear for sluices, which are now being prepared.

A spoon and bag dredger was working between Leitrim Bridge and lock until April, where it was moved up to the reach between Killarcan, and Newbrook Locks, where it has been constantly at work since, and has removed 3,000 cubic yards of earth-work out of the main channel. A watering slip has been constructed near Letterfine accommodation bridge, for the convenience of the inhabitants; and an accommodation roadway has been made into the portion of the Townland of Lough Scur, which was severed by the canal.

Detailed surveys and valuations were made in the early part of the year, of all lands required to be purchased for the purposes of the navigation, or for which compensation was to be paid on account of temporary damage. Meetings were held by the Commissioners to inquire into all claims; and offers of compensation were subsequently made to the parties, and were accepted by all, except two or three, who have required their cases to be left to arbitration, under the provisions of the late Amended Act.

District of Lough Oughter and Gowna, and River Erne.

In the first division of this district, extending from Belturbet to Lough Oughter, and including that lake, the works executed during the past year, consisted of the finishing of the excavation of Stroane shoal, which work had been interrupted by the floods of November, 1852. The excavation of a channel, 30 feet wide, and 7 feet below summer water, through the shoals at Corrofin and Carrowtraw; the underpinning of the abutments and piers of three arches of Carrowtraw bridge; and the formation of dams, and excavation of a portion of the channel at Gortnanoule shoal, which latter work was commenced in August, and continued with some interruption from floods, till the end of the year.

In the second division, comprising the Annalee and Cavan rivers—the chief work of excavation was at Tinker's Island shoal, where operations were resumed in the month of February, and carried on until the latter end of October, when they were stopped by flood: a portion of the shoal at the upper end still remains to be excavated. The tail dam, as well as the dam at Deredis shoal, the next below Tinker's Island, has been dredged by a spoon and bag dredger. The taps have been filled in, and the spoil levelled and soiled where practicable.

At Butler's Bridge, the masonry of the weir has been finished, and one of the piers of the bridge, which was undercut by the flood in the early part of the year, was repaired; and the bottom of the two eastern arches of the bridge was secured by a strong rough pavement.

On the Cavan River, about 250 yards in length of the channel between Coolpit Lough and Tullylough swamp, which had been partially opened in 1847, has been completed to the full dimensions required for navigation. Above Cavan, nothing has been done except the levelling and soiling of some spoil.

The Killygowan stream, from Lough Inchine upwards, a length of about a mile and a half, was opened up in the early part of the summer, and two small bridges at Killygowna road, and at Farnham back gate, have been underset.

In the third division, comprising the upper Erne and Lough Gowna, the cross dams at Bellahillan and Cloonloskan have been removed by the spoon and bag dredger. The tap drains and puddle pits near Ballahillan Bridge filled in and levelled. The reach of the Crossdoney River, from its junction with the Erne up to Crossdoney village, has been opened up to its full dimensions, and the Corrafean Lough stream has also been opened up with the exception of a short portion at the upper end. At Cloggy, the excavation of the deep channel has been carried up to a point about 80 yards above the old bridge, which has been removed, and a temporary bridge erected, and the abutments of a new bridge of one arch, 30 feet span, have been built up to springing level.

At Lackan, the excavation of the shoal from Scarry Bridge, up to Lackan Mills, was in hands from the month of August to close of October, when the work was stopped by the floods. Nearly three-fourths of the excavation of this shoal was then done. The tap drains have been filled in and spoil levelled, where the work in the main channel is finished.

The works on that portion of Kilsauran River, extending from Lough Gowna to Gromehall Bridge, and those on the Toome and Dundavan drains, which were commenced in the latter

Printed image digitised by the University of Southampton Library Digitisation Unit

APPENDIX C.

Extract from the Annual Report of Mr. T. J. Mulvany, C.E., District Engineer.

part of 1852, were completed last year, the tap drains filled in, and the spoil levelled and soiled, and sown with grass seeds. The old bridge of Kilsauran has been removed, and a temporary bridge erected, and one of the piers of Gromehall Bridge, which was undermined by the flood in November, has been repaired.

Working sections have been prepared of the Derrig Lough stream, and the Cutway and Ballinvary streams, the most important tributaries of Longh Gowna now remaining to be done; but no work has been yet commenced on those streams.

In the fourth or western division, the portion of the Milltown River above the immediate influence of Lough Oughter floods, with the branches to Killycar and Drumgesh, and also the upper parts of the Uragh Lough stream, which were all partially opened in 1846–7, were opened to the full intended dimensions, in the month of June and July last. The Clodrum River from Burnt-bog Lough up to the Carrigallen road, was opened up, and completed during the spring; and a new public road bridge was built over the lower portion of the same stream at Hackwood, which was finished early in March.

At Kilbracken shoal, the channel from the bridge up to Rockfield Lough, which had been formerly sunk only within 3 feet of bottom level, was completed to the full depth and section during the early months of the summer. The unfinished portion of Cruckabeagh shoal between Rockfield Lough and Drumhurt Lough, was then put in hands, and completed with the exception of some soft lots which could not be excavated, and the lower portion of Cullies River, from Drumhurt Lough, up to the first accommodation bridge, which had been left unfinished in 1850, owing to the height of water in the lakes, was next proceeded with, and was finished by the middle of September.

The public road bridges at Kilbracken and Ballygad, for the building of which, contracts were made in the latter part of 1852, were commenced as soon as the season became fit for building operations, and were completed and opened for traffic, the former in the month of July, and the latter in December. The approaches to Ballygad bridge were not quite finished at the end of the year.

Five accommodation bridges, varying from 16 to 20 feet span, and from 5 to 8 feet in width, consisting of stone abutments, and wooden superstructures, have been erected at the places where passes formerly existed in the Cullies River, and at Cornaferst shoal in Gulladoo Lough.

On the main line above Gulladoo Lough, the channel has been completed between Tully Lough and Gortermone Lough, and about two-thirds of the channel between Gortermone and Doogarry Loughs was completed at the close of the year. The branch streams from Tully Lough to Ballydaffy and Farmullagh, from Beaghmore Lough through Beaghmore townland, and from Gulladoo Lough to Aghawillan, have also been opened up. A new gullet was built on the Beaghmore drain, and the culvert on the by-road crossing the Aghawillan stream was underset.

The old public road bridge at Gortermore, on the boundary between the Counties of Leitrim and Longford was removed, and a new bridge of 8 feet span built by contract, and completed in September.

On the Arvagh River, the works between Gulladoo Lough, and Arvagh Lake was completed early in April. The stream between Arvagh Lake and Grinikin Lough was next deepened, and the Culvert on the public road underset. The Garty Lough stream was subsequently opened up as far as the flooded lands extend along it, and the stream above Grinikin Lough was deepened in the month of August, up to and above the public road, and the old road culvert, which was in a very dilapidated state was then removed, and a temporary bridge erected.

Longford District.

The principal works in progress have been the rock excavation between Longford Bridge and Mills; the works of masonry for regulating weir and sluices, and for the alteration and improvement of the water-power of the mills at Longford, the enlargement to full dimensions of the channel in part of Cloonanny Ford, and the whole of Carrickglass divisions; and in Kilshruly division from the end of the finished work at Kilshruly Demesne, up to the soft bottom at mouth of Cloonfin Lough; the formation of a channel, from 4 to 5 feet deep, between Ballinlough and Killeen Lakes, and for three quarters of a mile in length of the Ballymore division above Killeen Lake. Some work was also done on the upper part of the Ballyminnion River, and on some other of the main drains Two new county bridges have been built at Soran and Ballinalee, and three others at Kilnacarrow, Rhine, and Agarr, have been in the hands of the contractors, but little progress was made with them. The iron superstructure of Mullagh bridge was fitted up, but the works of the approaches and roadway over the bridge were not completed at the close of the year; and an accommodation bridge consisting of timber and iron superstructure, resting on abutments of masonry, has been erected at Fabeybeg, on the Kilshruley division.

The rock cutting below Longford Mills was not resumed for the season (owing to the scarcity and high price of labour) until the beginning of May. The person who had undertaken it continued working with a small force of men until the end of September, by which time the bulk of the work allotted to him was completed; but some widening and sloping, and in some parts additional deepening remained to be done. As there appeared to be no probability of his completing this work expeditiously, and as his further operations at that season would have interfered injuriously with the works in progress at the mills, arrangements were made to take the finishing of the work off his hands.

The proprietors of both the distillery and the manor mill at Longford having applied for

Printed image digitised by the University of Southampton Library Digitisation Unit

APPENDIX C.

Extract from the Annual Report of Mr. T. J. Mulvany, C.E., District Engineer.

the improvement of their water-power, and having arranged with the Commissioners as to the terms upon which these works of improvement were to be effected, detailed plans and specifications for the necessary works were prepared, and lodged at Longford, in the latter end of July; and tenders were called for from parties willing to contract for their execution. Two tenders were received, but were both considered to be too high; and on the 22nd August, orders were given by the Board to have the works executed by their own officers. The operations were immediately commenced, and carried on to the close of the year, under the zealous and vigilant superintendence of the Resident Engineer, Mr. S. Harding, who has had many difficulties to contend against, in carrying out this work, arising from the interruptions and injuries to the works caused by floods, scarcity of workmen, combinations, and other causes. The masonry of distillery wheel-case was sufficiently far advanced at the latter end of October to admit of the plumber-blocks being set, and the construction of the water-wheel being proceeded with, if the owners, who are to execute these works themselves were prepared to do so; but as they had undertaken extensive alterations and additions to their premises, they were not prepared even at the end of the year to proceed with the erection of any of their machinery. The wheel-case of the manor mill was in a similar stage of forwardness on the 12th November, but the millwright employed by the owners of the mill did not arrive until the 21st of that month; and at the end of the year very little progress had been made in his work, and the greater portion of the machinery required had not been received from Dublin. About four-fifths of the masonry works connected with the mills, weir, and sluices, had been built at the close of December, and the greater portion of the rock excavation had been removed.

The following extracts from the Report of the Resident Engineer will serve to show the disadvantage at which the works have been frequently carried on, owing to the scarcity of men, and the high price of labour. Speaking of the Longford mill works he says—"On the "3rd September, the labourers turned out for an advance of wages, in consequence of the "hurry and high wages given for the harvest work. I gave the quarry men an addition; but "on the following Monday there was a general turn out again. I had to agree to give 14*d.* "per day to all, and they returned to work in the course of the day. Farmers were paying "up to 1*s.* 6*d.* and feeding their men in some instances; one man had to mow his oats for "want of hands, and, I believe, similar cases happened afterwards. I received requisitions "from some of the gentry for men, but was unable to send any, being barely able to keep from "30 to 40, on promise of continuing their present rate of pay for some time." And, again, "on the 7th November, the men turned out for 16*d.* per day, but returned the following day, "as I would make no advance." And the following extracts are taken from the account of the progress made in the works of the Carrickglass division—"On the 17th March, I sent "word to some of the men on the Inny and Dungolman Districts, that work was to be had "here; and having had opportunities of seeing men on the latter as well as the Rath District, "about the 25th March I found many were willing to come as soon as their own business was "finished for the spring; but still wishing to have them the moment opportunity offered, "and ease their minds as to the benefit they might derive from coming, I promised the "following advantages: 1st. Prices to be raised, to enable 1*s.* 6*d.* per diem to be earned; "1*s.* 4*d.* earning, and 2*d.* per night for lodging money; 2nd. Gangleaders having over 10 "men in their gangs, to be paid 3*d.* in place of 2*d.* per day; 3rd. Weekly payments "if necessary to be given for the first few weeks; 4th. In the event of temporary stoppage "from floods, the allowance of 2*d.* per night to be continued till work could be resumed."

* * * * *

"On the 9th April, I endeavoured to get the men from the upper part of the district, but "they refused, in consequence of getting good wages from farmers in the place. None of the "Westmeath men had come, and only 30 to 40 men were employed, and a heavy expense of "unwatering going on. On the 12th I called on the Chief Justice, then come to the country, "regarding the want of hands; he ordered nearly 20 to be put off his own work, but only "12 came to the Camlin. However, a few days after, the men from Westmeath and Strokes-"town came in, numbering near 100."

On the night of the 18th October, the head dam above Carrickglass works was maliciously cut, and the watchman driven off the works by some men who were disguised. The works at Carrickglass and at Longford were flooded, and suffered much injury as well as delay, owing to this occurrence. A reward was offered by the police authorities for the conviction of the parties who committed the outrage, but without success. Mr. Harding took the necessary steps for claiming compensation from the county, for the actual cost of repairing the damage done to the dams, &c., which amounted to £9 15*s.* 8*d.*; and this claim was admitted at the Baronial Sessions, and subsequently by the Grand Jury at the Spring Assizes of this year.

District of Rinn and Black River.

This district was examined by the "Commissioners of Inquiry" in the early part of the year, and they subsequently reported in favour of completing the works in accordance with the original plans. Arrangements were made in the month of September to provide a staff for carrying on the works, and orders were then issued by the Board to resume operations. Very few men could be obtained until about the middle of November; the tools belonging to the district were, however, got into order, and such new tools provided as were required. All the men that could be procured were put to work at main drains, in various parts of the district, and to prepare the tap drains for the more extensive works on the Black

Printed image digitised by the University of Southampton Library Digitisation Unit

APPENDIX C.

Extract from the Annual Report of Mr. T. J. Mulvany, C.E., District Engineer.

River, and on the Cloone River, so as to be prepared to proceed with the work in the main channel of those rivers whenever the weather should be suitable, and a sufficient force available.

The works executed up to the close of the year were the opening up of the county boundary drains at Annaghcooleen, and above Johnston's Bridge, to about two-thirds of the full extent intended in each case. The preparation of about 828 perches of tap drain for the Black River work, between Kesh bridge and Ballantra; the removal of 2,747 cubic yards of material from the main channel of that division; and the opening of three quarters of a mile of tributary stream from Cloonenmber, which falls into the Black River above Kesh bridge. The improvement of the Mohill stream was taken up at the point where it had been left off in 1851, and was extended about 260 perches, up nearly to the town of Mohill. The Keeldra main drain was opened up to the mill of Keeldra, and the Annaghmaconway drain, above the lake of that name, and also the drain between that lake and Cloone Lough have both been completed as proposed. On the Cloone Division, the only work executed has been the opening of 290 perches in length of tap drain, and the preparation of a head dam, so as to have the reach ready for work whenever desirable. The work on Sumaghmore stream was commenced at the close of December, and about 500 perches of small tap drain opened for it; but the severe fall of snow at the close of the year prevented any progress being made in the deepening of the stream itself.

Lough Gara and Mantua District.

This district, like that last mentioned, was examined by the "Commissioners of Inquiry" in the early part of the year, and similar arrangements were made for resuming the works in the month of September. The stock of tools formerly belonging to the Strokestown District were transferred to these works, and carpenters and smiths were at once employed to put them into working order.

On the 15th of October, the work of widening the channel at Tinnacarra was commenced; one-half of the proposed extra width being first taken out to serve as a tap drain, and a longitudinal dam formed on the remaining half, next to the main cut, to serve for the work of deepening the latter. On the 6th December the tap was completed, and the head dam closed. The weather having been dry and frosty for some days, the water in Lough Gara did not rise as had been expected, and the supply of water sent down through the tap was so small that the mills at Boyle were unable to work. It was then found necessary to open the head dam again, in order to allow a supply of water to run to the mills, and to increase the width and depth of the excavation for a tap drain before attempting to close the dam again.

At Bella shoal, on the Breedogue River, the tap drain, about 360 perches in length, was cleared out and enlarged, and the dams put in at head and tail of the shoal, and a screw pump fitted up with horse-gin to unwater the cut, in order to proceed with the completion of the excavation and the building of the new bridge. Great difficulty was experienced in getting horses to work the pump at that season, or a sufficient number of men to finish the excavation in a reasonable time; and as it was then determined that the bridge was not to be built by the Board but by the County Surveyors, and could not be commenced until after the following Spring Assizes, it was decided to postpone the unwatering of the shoal until next season, and to employ the men in the mean time at the excavation of the new cut at Breedogue shoal.

At Mantua bog-cut the operations were commenced early in October, and carried on satisfactorily to the close of the year. The whole length of the cut was first dragged and scoured, to clear it of weeds and deposit, and dams were then put in to keep the water back in the Turloughs; a tail dam was put in at the commencement of the hard cutting, about 32 perches above Cloonkeeran bridge, and by the end of the year, about 100 perches of the cut above that dam had been finished to the full depth and cross section.

With regard to the prospects as to the supply of labour in this district, and also with respect to the use to which the reclaimed bog has been turned, the following extract is given from the Report of the Resident Engineer, Mr. John O'Flaherty.

"The experience afforded since the works were resumed on this district shows, that in the "good season for carrying on operations, a sufficient force of men will not be attainable from "the immediate neighbourhood; and it will therefore be necessary to try and induce labourers "from other parts of the county to come to work here; and there can be little doubt but "that a good number of trained workmen from Strokestown will be glad to get employment "here, who have heretofore been engaged in the work carried out in that district."

Strokestown District.

No work was executed in this district during the past year, with the exception of some trifling repairs of embankments, &c. The County works included in the Commissioners' Declaration sent to the Summer Assizes of 1853, have been presented for. Steps are now being taken to ascertain and value the amount of damages in the district, for which compensation will have to be paid, and when that matter shall have been settled, and a few trifling works of repair and maintenance done, the district will be ready for the final award.

Hind River District.

No work has been executed in this district since the date of the last Annual Report. The Report which I was directed to make with reference to the project of diverting the flood waters of the Upper Suck through the valley of the Hind to the Shannon at Lough Ree, has been furnished to the parties upon whose memorial the investigation was undertaken.

Printed image digitised by the University of Southampton Library Digitisation Unit

Extract from the Annual Report of Mr. T. J. Mulvany, C.E., District Engineer.

Keenagh District.

There has been no work executed in this district, nor any expenditure incurred except for the care of tools, &c. A detailed Report, with plans and estimates for the completion of the works, have been submitted by me to the Commissioners.

Kill District.

This was one of the districts referred to the "Commissioners of Inquiry." They recommended that nothing further should be done than to expend a sum of about £100 in preparing the district for award. A valuation has been ordered by the Board to be made, preparatory to taking steps for expending the £100, and making the award.

Derrylin and Leesborough Districts.

No works have been executed in either of these districts since the date of last Annual Report. The making of the awards then stood postponed until the settlement of the questions raised as to repayments for county works, and these questions were still unsettled at the end of the year 1853.

Extract from the Annual Report of Mr. C. S. Ottley, C.E., District Engineer.

EXTRACT from the ANNUAL REPORT of Mr. C. S. OTTLEY, C.E., District Engineer, For the year 1853. Dated February, 1854.

District of LOUGH NEAGH, *Counties of Armagh, Antrim, Down, Derry, and Tyrone.*

The works upon the district generally have been steadily advanced during the season that has passed; and it is satisfactory to be able to report, that no injurious consequences of any importance have arisen to the works previously executed, either of excavation or masonry, by reason of the extraordinary floods which made the close of 1852 so remarkable in the annals of arterial drainage.

The early part of 1853 having also added a full proportion of rain-fall to keep up, for a considerable time, the supply which had accumulated from the previous year, the season was more than usually advanced before any operations in the river bed could properly be resumed.

In describing what has been done in 1853, I adopt the same divisional arrangement as before, beginning with the

First, or Coleraine Division.

In the early part of the year the work on this division was confined to the completion of sundry improvements in the Glenstall stream and mill-race, including a new culvert under the public road, and a considerable length of walled-in channel, of which the expenses will become chargeable on the proprietor of the mills.

Dredging by manual power was also applied to removal of dams, which remained above the shoals excavated last year; and, by the end of May, the river had sufficiently recovered its ordinary level to enable us to enclose a piece of rock shoal which was found to exist about half a-mile above the Cutts, and this was excavated and removed by the beginning of August. Farther advantage was taken of a very low state of the water to take off the crest of a shoal at east side of Longbans Island, which had not been at first intended, as the western channel was expected to give sufficient waterway. However, the experience of 1852 made it desirable to give increased discharge, where easily practicable, and the work alluded to has had its useful effect.

The new steam-dredger referred to in my last report for 1852, as being in progress of construction, has now been completed, and has been at work upon this division of the district since the beginning of July; so that we are much better prepared, as regards waterway, than was the case in November, 1852.

* * * * *

The dredging and excavation performed on first division for the season of 1853 was 21,430 cubic yards, of which 2,674 cubic yards was whinstone rock.

Second, or Movanagher Division.

A considerable amount of work has been done on this division in the season of 1853.

The heavy excavation for new channel through the "Carnroe" shoal has been extended and bottomed for nearly its whole length, and several of the cross dams taken out.

The weir basin has been excavated throughout; and five acres of spoil bank have been formed and soiled, of which three acres were done sufficiently early to become advantageously tenanted for the season.

The "Carnroe" weir, of which 100 feet lineal were built in 1852, has been completed (600 feet in length), coped and puddled; and the dams above and below it, to a great extent, removed.

The water has now free discharge over the whole length of this weir, which is also provided with a fish passage, on the principle approved by the Board.

The "Vow" shoal, above "Carnroe," has also been excavated to completion, leaving only the dams to come out.

The locks at "Movanagher" and "Carnroe" being finished, the only masonry now to be executed on the second division is the weir at Movanagher, and the preparation of stone for this work has been actively proceeded with, so that a supply will be ready for the masons immediately the season admits of their beginning to build.

Printed image digitised by the University of Southampton Library Digitisation Unit

APPENDIX C.

Extract from the Annual Report of Mr. C. S. Ottley, C.E., District Engineer.

The bed of the river in the site of this weir being rock, its erection will be less troublesome than that built at Carnroe, which stands on a gravel bottom, and required to be secured with piles and wale pieces throughout its entire length.

The quarry at Tamlaght, which we have worked without interruption, continues to produce good stone, of large scantling, though, from its hardness, it is difficult and expensive to dress.

The excavation performed on this division was almost all done by barrow work, and unwatered, with small exception, by steam power. Carts were employed to some extent; but the bottom being for the most part clay, it was unsuited to that mode of transport.

The following works was executed in 1853 on the second division:—

Excavation, including dams, . . .	56,728 cubic yards.
Masonry built, ...	1,346 ,,
Stone quarried and dressed, . . .	20,579 cubic feet

Third, or Portna Division, from Kilrea to Portglenone.

At Kilrea bridge the new wharf wall was coped, and the masonry for the swivel bridge abutment raised considerably in the early part of the season.

Subsequently a temporary wooden bridge was erected here, and the eastern arch of stone bridge taken down. The masonry has since been carried up nearly to the level, to receive the iron work of swivel bridge, which has been delivered by the contractors, and is ready for erection.

The double lock at Portna has been entirely completed, and the third pair of gates hung. The walls have been properly backed, and the sluice machinery fixed, so that we have been able to pass several boats through the lock belonging to the works.

This is the fourth lock of the Lower Bann series, beginning with the tidal lock at Coleraine, all of which are now complete, and in working order.

The "Portna" weir has yet to be erected; which, with the finishing of Kilrea Swivel bridge, comprises all the masonry to be done in the third division. The only other work consists in the removal of some dams at Portna and Gortreaghy.

The eel-weirs of Portna and Movanagher were let this year to a new tenant, the former lessee under the Board having become insolvent.

664 cubic yards of masonry have been built in finishing Portna lock, and raising pier and abutment of Kilrea swivel bridge.

Fourth Division, Portglenone to Lough Neagh.

The new bridge over the Bann at Portglenone, including the iron swivel arch, was completed and thrown open to the public on the *14th September;* immediately after which the removal of the wooden temporary bridge was commenced, and it was soon cleared away. The various piles and timbers for support of gangtree and service roads have also been removed; and the whole structure presents a handsome and most substantial appearance, forming a most convenient public thoroughfare, in lieu of the former bridge, which was in every respect objectionable and unsafe.

The large beech piles which supported the centring have been cut off at bottom level, through an ingenious contrivance of our foreman carpenter, who formed means of applying a circular saw to work effectually at a depth of ten feet under water.

A considerable amount of excavation, both by steam-dredging and otherwise, has been accomplished in the river bed at Portglenone; by which means, coupled with the removal of the obstructions *at* the bridge, the waterway has been very much improved.

A good deal, however, has yet to be taken out at this place.

In Lough Beg, which lies between Portglenone and Toome, a vast quantity of useful work has been done this year by the steam-dredger, in cutting through an extensive bar or shoal which seriously obstructed the water in its passage down the river from that Lough.

And, by the scour that must arise from the increased current, I anticipate that the soft material forming the *general bottom of Lough Beg* will be gradually disturbed and carried away.

The next point where works have been in progress is at Toome, the head of the Lower Bann, or point whence it makes its exit from Lough Neagh.

A very large proportion of the works of the district are necessarily concentrated at Toome; and an immense quantity of excavation has been removed from the river bed there.

The whole breadth of the weir basin (900 feet) has been excavated to bottom, through an average depth of six to seven feet, this season; and one-half in width of the river bed, thence down to bridge site, has been sunk almost to a sufficient depth, leaving the other half to be done next season.

The drift wood, referred to in my last report, as being found imbedded in large quantities in the sand and gravel bottom, has been equally troublesome during this season's work; and dredging, under such circumstances, would have been altogether impracticable.

It is, therefore, fortunate that we were able to excavate by men and horses, and that our steam-engines were sufficient to keep the water down.

The wood referred to is valueless, except as a fuel, and to that use it has been applied, in diminution of the consumption of coal by the dredging and pumping engines.

Probably from 50 to 100 tons of it now remains in store.

While excavating the weir basin at Toome, as above explained, the construction of the weir itself was rapidly proceeded with; and the whole of the piles, struts, and braces for

Printed image digitised by the University of Southampton Library Digitisation Unit

900 feet of weir, previously unfinished, were fixed complete, and the weir hearted throughout with stone.

The pavement forming the toe and face of the weir was far advanced, and would have been finished also if the wet weather had held back for another fortnight longer.

However, what has yet to be done can easily be approached next summer, without any expense of unwatering.

The new bridge and approaches at Toome have been completed, except the pilasters, and was formally opened to the public on the 12th of October by Viscount O'Neill, the lord of the soil.

There was much difficulty in getting a foundation for the Derry abutment, owing to the porous nature of the bottom, but it was attained, and made secure at last.

The superstructure is of iron, and the roadway is carried by four horizontal trellis girders over two openings of 100 feet span each.

The swivel bridge is the same as Portglenone, and its breadth of waterway is 20 feet.

The parapets, spandrils, &c., of the old bridge have been cleared away, and three of the arches taken down; but the superstructure of the new bridge was not completed by the contractors in sufficient time to allow of any improvement in the waterway being effected, by removal of the old bridge piers, or the piles of rubble stone on which they stand.

That must now be deferred till the coming summer.

There is much good sandstone in the quoins of the old arches, and these have been redressed for completing the pilasters of the new bridge.

A new bucket dredger, to be worked by manual power, has been constructed, with two barges to attend her, and has just been set to work in Toome Canal.

The working of Toome quarry has been discontinued, as the rubble from the old bridge is calculated to supply all that may yet be required at the lock and weir, and for pitching slopes, &c.

The eel-fisheries at Toome were transferred to a new tenant for the season, and the produce is reported to have been very considerable.

The total amount of excavation taken from the river bed, in a length of 500 yards above Toome bridge, may be inferred from the fact, that the spoil banks produced thereby cover an area of 12 *acres;* and new ground has thus been made to that extent for the benefit of the district, as the site occupied was formerly the bed of Lough Neagh.

The lock has been raised to within a course of coping level; and the gates, which are framed and partly sheeted, will very soon be ready for hanging.

The work done on the 4th division in 1853 was as follows:—

Excavation in river bed, ...	135,425 cubic yards.
Masonry built, ...	2,540 ,,
Stone dressed, ...	8,490 cubic feet.

Pier at Ballyronan.

The work begun at this pier in 1852 was resumed and completed in 1853.

TRIBUTARIES.

Upper Bann Division.

The improvement of the Armagh River, which is an important tributary to the Upper Bann, and joins it a little above Portadown, was commenced in May, and a new course made for it upwards of two miles and a-half in length; in addition to which a mile of main drains has been made, communicating with it in the lowest ground.

The benefit arising from this work has been very remarkable, and can be considerably extended as soon as arrangements are made for the purchasing of a mill-race, which at present intercepts its progress.

Another tributary stream has been opened up, a mile and a-half in length, through the Brackagh and Ballyworken flats, and discharging into the Cusher, a little above its junction with the Bann; and a commencement has been made to form a new channel for the Ballybay River, which joins the Bann immediately below Portadown, and is productive of much injury in its present state.

The Newry Canal has been further deepened, by dredging, from their last lock to the Bann; and the new gates are in progress which are intended for that lock, when the lower sill and chamber shall be sunk to conform to the reduced summer level of Lough Neagh.

The locks adjoining the lake, on both the *Coal Island* and *Lagan Canals*, have been lowered in the past season, and a new pair of deep gates has been supplied to each, in connexion with the Lough Neagh Works.

The improvement of the Closet River, which discharges into the lake about three miles from Lurgan, has been resumed and completed, together with sundry main drains, including the Pound stream and that from Annaloist, in all two miles and a-half in length.

Blackwater Division.

On the Blackwater River itself nothing was done, but some dredging early in the year.

The "Tall and Callan" deviation cut, through the high bog to Verner's bridge, has been very successfully pressed forward; and there is now a tap drain through it, within eight feet of intended bottom in the deepest part of the bog, where the section originally showed 35 feet.

From the system of draining that has been adhered to, the bog has not cracked or slipped, but subsided gradually, so that I apprehend no difficulty now in getting out the bottom.

Printed image digitised by the University of Southampton Library Digitisation Unit

APPENDIX G.

Extract from the Annual Report of Mr. C. S. Ottley, C.E., District Engineer.

In the meantime the cut is sufficiently deep, even in its present state, to draw off much of the flood waters from the Tall Valley.

During the season three bridges, each 27 feet span, have been built over this new course. The public road passes over these at "Clonmore" and "Tullyroan," and the third is an occupation bridge, for the accommodation of Sir William Verner's tenantry.

The two former consist of single arches, segmental form, built of Coal Island brick, with sandstone quoins, parapets, and abutments.

The superstructure of the latter is of timber.

The water from the Tall Valley was first passed through the new cut on the 22d of October, and much of the soft bog in the line of channel has since been carried away by the action of the stream. I have no doubt another season's work will complete this valuable outlet for the water of the Tall and Callan.

In the Blackwater the steam-dredger was at work for the first two months of the year, but was then sent down to the Lower Bann.

The diversion of the *Tall and Callan* will relieve the Blackwater of so large a supply between *Moy and Verner's bridge*, that the further deepening of that length of river may, in a great measure, be dispensed with.

There have been numerous small streams and main drains opened up on the south end of the district, besides what I have more particularly described; and the work of this kind which was done in previous seasons has required but little expenditure on it in the way of maintenance.

The following is an abstract of the season's work on the Upper Bann and Blackwater divisions, viz:—

Excavation,	113,031 cubic yards.
Masonry,	1,000 "
Stone dressed,	8,237 cubic feet.
Main drains sunk,	3,108 perches.

The total work done on the whole district, so far as it was measureable, and executed by task, is set forth in the subjoined table.

GENERAL ABSTRACT, from the commencement to end of 1853.

Description of Work.	Quantities of Work done.		
	Prior to 1853	1853.	Total.
Rock Excavation,	253,874	2,674	256,548 cubic yards.
Clay do.	1,419,799	325,425	1,736,224 "
Embankments,	26,581	—	26,581 lineal yards.
Masonry,	22,242	5,550	27,792 cubic yards.
Stone dressed,	242,405	37,306	279,711 cubic feet.

* * * * *

The difficulty of getting labourers during the last season has been even greater than I anticipated, more especially at Toome, and in the *county of Armagh*. The travelling excavators, or "navvies," find the drainage works too uncertain in their duration, and too liable to interruption by floods, &c., to supply the continuous employment required by such men for their support. They have, consequently, never joined us, and we have been dependent on the *resident workmen* and *small farmers* of the *neighbourhood* for the execution of our work.

In addition to pre-existing causes of deficiency in this respect, we shall have, next season, to contend against the inducements that will be offered by three lines of railway, one of which is already in progress of execution, and two are to be commenced in spring; all being in the immediate vicinity of our operations on the Lower Bann, where more than two-thirds of our unfinished work is to be done.

* * * * *

Extract from the Annual Report of Mr. Samuel U. Roberts, C.E., District Engineer.

EXTRACT from the ANNUAL REPORT of Mr. SAMUEL U. ROBERTS, C.E., District Engineer.

Districts of LOUGH CORRIB, *Counties of Galway and Mayo;*
" TURLOUGHMORE, }
" LAVALLY, } *County of Galway.*
" DUNKELLIN, }

For the year 1853. Dated March 2, 1854.

LOUGH CORRIB DISTRICT.

Preliminary Observations.

The works have been carried on during the past year in the following divisions of this district:

Galway Division.—Including all works between the sea at Galway and Lough Corrib.

Printed image digitised by the University of Southampton Library Digitisation Unit

Extract from the Annual Report of Mr. Samuel U. Roberts, C.E., District Engineer.

Lough Corrib Division.—Including all works in the lake.
Cong Division.—Including all works between Lough Corrib and Lough Mask.
Eastern Division.—Including the improvement of the tributaries on the east side of the lake.
Western Division.—Including the improvement of the tributary rivers on the western side of the lake.

In my former reports I have described fully the nature, extent, and objects of the works in this district. I will, therefore, on this occasion, confine my observations to a brief statement of the progress which has been made with their execution during the past year, the result which has been experienced on the discharge of floods, the drainage of the lowlands, and general improvement of the navigation and mill-power of the district.

* * * * *

Galway Division.

The works in this division have been brought to an advanced state of completion. The drainage improvements have been in full operation since the winter of 1852–3, and have been attended with the most satisfactory results, though not yet completed to the full extent determined upon. The navigation from the sea up to Lough Corrib is in working order, and has been open to the public, though no arrangements have yet been made for the collection of tolls. The general improvement of the mill-power is also in a forward state, and several of the improvements in the application of the increased power have been executed, and continue to work most satisfactorily.

* * * * *

Drainage Works.—The deepening and improvement of the river channel, extending from the deep water in the river above the Regulating Weir to the tideway below West Bridge, was, as stated in my last report, completed to the extent then contemplated, with the exception of the removal of some dams and shoals.

The result of the floods of December, 1852, and January, 1853, was such as to create considerable alarm and apprehension of serious damage, not only to the works themselves, but also to private property adjoining the river and canal, in consequence of the insufficiency of the river channel to discharge the greatly increased floods resulting from the extensive drainage of the country, forming the catchment basin of Loughs Corrib and Mask; and the Commissioners, after a careful consideration of the circumstances, authorized the execution of additional works in the river channel, consisting principally in increasing its width and depth.

A portion of this work has been executed, and though there has not been any very high flood to test the sufficiency of what has been done, I have every reason to expect it will be found successful.

The erection of the falling boards on the regulating weir has been completed, and the greater portion of the dams at the back removed; this weir has been acting with its full power of discharge during the winter months, controlling and regulating the level of the water most successfully. Two gravel shoals formed in the river channel, one above the salmon weir, and the other below the Claddagh bridge, have been removed.

During the floods of January, 1852, much injury was done to the masonry of the Claddagh bridge, which being erected merely for a temporary purpose, was not calculated to resist the extraordinary and long-continued trial to which it was subjected. The western abutment was nearly carried away, and both piers much undercut and injured; it became necessary to support the platform of the bridge by uprights, which were with much difficulty secured during the floods.

The injury which was done to the bridge on that occasion has, however, been since repaired in a secure and satisfactory manner.

The repairs of the breaches in Terryland embankment (which was constructed by the "Lough Corrib Improvement Company") were completed on the 1st February; and this bank has since that time continued in a secure condition, preserving from flooding the large tract of land lying within it.

The greater portion of the dams at Menlo shoal have been removed by the dredger. This work having been completed to a sufficient extent for the purposes of drainage, and for the present navigation, the dredger was removed at an early period of the year to other and more backward works.

In my last report I stated that a narrow channel had been dredged through the entire of the Friar's Cut, in the expectation that the winter floods would scour out a channel of sufficient dimensions through the soft marl of which the bottom was composed. The result anticipated has not, however, been realized, and it became necessary to dredge the channel to the full dimensions required; this work has been in progress since last autumn, and is now nearly complete.

Navigation Works.—The swivel bridge and causeway referred to in my last report as in progress of construction from the wooden bridge at the fish-market to Claddagh, has been completed, with the exception of the parapet on the south side of the causeway, and the erection of the iron works, which was postponed in anticipation of a decline in the price of iron. The contract, plans, and specifications are now, however, in course of preparation; and the bridge will, I expect, be erected early in the approaching season.

The tidal basin regulating weir, and the excavation in the canal, connecting it with Folan's Lane lock, have been completed.

The lock-keeper's house, adjoining Ball's-bridge, was completed early in April, and is now occupied by the lock-keeper, who is in charge of the locks and bridges in Galway.

* * * * *

Printed image digitised by the University of Southampton Library Digitisation Unit

APPENDIX C.

Extract from the Annual Report of Mr. Samuel U. Roberts, C.E., District Engineer.

Mill-Power Works.—The works executed for the improvement of the mill-power may be classed under two heads—one, the general improvement, comprising the head and tail conduits, and the regulation and conservancy of the supply; the other, the improvement in the application of the increased power, by the erection of prime movers, of approved construction.

Considerable difficulties have always presented themselves in the execution of the mill-works, owing to the impossibility of adopting any bold or comprehensive mode of proceeding with the works, by the stoppage of the mills, and complete diversion of the waters. It has been deemed advisable and necessary to execute the works in detached portions, and it was found that by making special arrangements in every case, with the concurrence of the mill owners, all contests with them and claims for compensation have been avoided; and though this has been upon the whole by far the cheapest and most satisfactory arrangement that could have been effected, it has in many cases increased considerably the cost of the work, beyond what it would have been if no difficulties of such a nature had existed.

Waterworks of such a heavy nature, executed in the midst of buildings in many cases in a ruinous condition, at periods unfavourable for working, frequently by relays of men and night work, are invariably attended with contingent expenses, and unforeseen difficulties, which no other class of work is subject to.

The progress in the work of general improvement is as follows:—

The tailrace of the Nun's Island mills has been carried up from the main channel, below the wool factory, to the mills, which are situated on the gaol branch of the western river, which has been deepened so as to bring home the full head of water to the mills.

The works of the tailrace of Hughes's and Mitchell's mills and the Madeira brewery, on the western river, have been completed up to Raxton's bridge. The supply conduit to the Madeira brewery has also been completed with the exception of some trifling finishing works, and this mill has now the improved fall contemplated.

The eastern mills conduit and tailrace, which are two of the heaviest works that have been undertaken in the district, are in a very forward state. These improvements include very heavy works of masonry and puddle-staunching, the side walls of the conduit having to sustain in some places a pressure of 17 feet of water. The improvement of the eastern mills tailrace was commenced on the 5th July, and was (in connexion with the eastern conduit), brought to a sufficient state of completion to admit of the mills being supplied on the 8th October. The branch extending from the tannery upwards to the Newtown Smith mills, together with a portion of the works of the puddle-staunching and masonry, remain to be completed.

The progress made in the works for the improvement of the mills, in the application of the increased power, is as follows:—

The new wheel at the bleach mill, in progress of erection in 1852, has been completed. This is an iron breast wheel, 18 feet in diameter, and 12 feet wide, and is applied to a fall of 9 feet.

The improvement in the paper mill consisted in the lowering of the old wheels, the construction of a new sluice, and the works of masonry and staunching consequent upon the raising of the level of the head water, and the lowering of the tailrace.

The improvement of Mr. E. C. Burke's distillery mill, and the three adjoining mills (also his property), which are situated at the extreme end of the eastern conduit, has been limited to the construction of a staunch wall and four sluices, regulating the supply to his mills to the extent proposed.

The level of the head water at these mills has been raised five feet, and the proprietor can now apply this increased power in such a manner as he considers advisable.

The Bowling Green mills, the property of Mr. Gunning, are two of those for the improvement of which the eastern mills tailrace and conduit have been constructed, and they are two of those mills for which the Board have, on the application of the proprietor, authorized the erection of wheels of approved construction, applicable to the increased fall; each of these new wheels is to be 18 feet in diameter, and 6 feet wide, applied to a fall of 12½ feet. The masonry for the wheel-cases has been completed, and considerable progress made in the preparation of the iron works.

Lough Corrib Division.

Navigation.—The operations necessary for the improvement of the navigation of Lough Corrib, have been carried on with the greatest vigour during the past season. Channels have been dredged through the shoals of Annadown, Illannaneel, Galcharrick, and Clydagh, to breadths varying from 80 to 100 feet, and to a depth of 5 feet below summer water level. Large numbers of sunken isolated rocks have been removed, massive stone beacons built, and iron buoys, laid down, defining the navigable channel through the lake, on the route to Maam, Oughterard, and Cong.

* * * * *

Cong Division.

Drainage and Navigation.—The navigation channel through the Cong river has been completed from the deep water of the lake to the entrance to the first or Strandhill lock, with the exception of the removal of the seats of the dams, and the point of the island opposite Kinlough house.

The spoil taken from the excavation of the channel has been formed into a bank on the east side, 40 feet in breadth of which has been reserved for a trackway and landing place for boats. On the west side of the channel a guard wall has been built for the purpose of diverting the current of the river in a direction favourable for the navigation of boats entering the lock.

Printed image digitised by the University of Southampton Library Digitisation Unit

The masonry of Strandhill lock has been finished, and the gates and sluices have been prepared, but are not yet hung.

The lining walls of the canal for a length of 500 feet above the lock have been completed, the trackway walls on the outside have also been built and surmounted by a parapet or boundary wall, 4 feet in height, and the space between the lining walls and trackway filled.

The masonry of No. 2, or Cong lock, was commenced early in the season, but owing to the discharge of water through the caverns in the bottom and sides of the lock-pit, caused by the high level of Lough Mask, it was considered advisable to postpone the building of this lock, till next summer, when it is contemplated to make arrangements for stopping off the water from the inner lake, and completing this lock, and the reach of the canal lying immediately below it. The intermediate or middle level of the canal (that between Cong and Cregaree lock), has been completed, with the exception of a gap now occupied by the waggon road.

Considerable progress has been made in the townland of Cregaree, with the puddling of the bottom and sides of the canal, and building and coping of the lining walls, as shown on the accompanying plan. The tap drain or overflow course has been cleared up, and the shoals and deposits of former floods entirely removed.

The entrance of the swallow holes below Mr. Malley's mill has also been opened up and enlarged, a channel 40 feet in width has been made through the shoal in the Cong river at Killeenbrack, and some deposits in the river opposite Mr. Lambert's lodge removed, with the view of preserving the mills from the injurious effects of backwater during floods.

The bridge at Drumsheel, across the canal, together with its approaches, and the road diverted along the east side of the canal, have been completed; and a mortar wall with a lining of puddle behind it, built and coped for a length of 1,650 feet above the bridge on the east side of the canal; a large quantity of the hill on this side has been removed for the purpose of puddling the bottom and sides of the canal. On the west side, the site for the overflow has been cleared, and preparations made for commencing the masonry; for a considerable distance above the overflow the foundations for the canal walls have been prepared and a small portion of them built.

The bottom of the canal at this place has been cleared of the loose rock which overlay the staunch bed on which the side walls have been built, and the puddle laid, it having been considered advisable to sink to this bed (although lying considerably under the bottom level of the canal), in preference to laying the puddle and concrete on the loose rock.

Advantage was taken of the low level of Lough Mask, during the past summer, to complete the excavation of the canal at its entrance to the inner lake. The spoil has been shifted by means of waggons, to form the embankment across the inner lake on the west side.

It having been ascertained that a very considerable leakage took place on the south side of the Cong mill ponds, through the mass of loose stones on which Mr. Moran's mill and yard stand, and that it was in a great measure owing to this leakage that the Cong mills were short of water in dry seasons, a staunch dam has been made to prevent this waste, which arrangement it is anticipated will have a very beneficial effect upon the mills, and remove at least in some degree the apprehensions of the mill owners that they will suffer injury from the works in progress, for the regulation of the waters of Lough Mask.

Eastern Division

Drainage.—Claregalway River.—Three of the shoals in the lower division of this river (that between Lough Corrib and Claregalway bridge) have been removed during the past year, and the channel widened and improved throughout great portions of its length. The excavation of the other shoals on this reach of the river must be executed by the dredger, as they are under the influence of the lake, and could not be unwatered without much difficulty and expense.

Annaghdown Tributary.—This drain has been opened up to the full extent proposed, and a new gullet built on the public road which crosses it.

Black River.—The deepening and improvement of this river has been completed up to the weir of Corrinredera mill. The old bridge of Gortbrack has been removed, and an accommodation bridge erected for the passage of the traffic in compliance with the provisions of the recent Drainage Act. Arrangements are in progress for the purchase and removal of the water-power of Corrinredera mill, which with some inconsiderable works of excavation is all that remains to complete the improvement of this tributary.

Western Division.

Drainage.—Moycullen Tributary.—This channel has been opened for the purpose of draining the low lands around the lakes lying between Ross House and Moycullen, and has been formed for the greater portion of its length through deep bog. The only work executed during the past year has been the excavation of the channel between Lough Down and Deerfield lake. The portions of this measure which remain to be executed, consist of the opening of the channel from Deerfield lake into Ross lake, and the deepening of the channel throughout a portion of its length to such an extent as may be deemed advisable for the purposes of the local navigation. These are works which it is probable the Board may not deem prudent to carry out to the full extent originally proposed, the particulars of which I will take an early opportunity of submitting to them.

Gortmore Tributary.—The improvement of this tributary has been carried up to the extent shown on the accompanying section, and a temporary bridge erected for the carriage of the traffic, where the old bridge or gullet on the Knock Ferry road has been removed.

Printed image digitised by the University of Southampton Library Digitisation Unit

APPENDIX C.

Extract from the Annual Report of Mr. Samuel U. Roberts, C.E., District Engineer.

TURLOUGHMORE DISTRICT—*County of Galway.*

Drainage.—Preliminary Observations.

As stated in my last report, the works in this district were suspended in October, 1852, in consequence of the amount provided for their completion in the estimate of 1851 having been expended; and the Board having then come to the decision of postponing the completion of the works in the district, until the circumstances connected with it had been considered by the Commissioners of Special Inquiry.

In consequence of this arrangement, no work has been executed during the past year except such as was essentially necessary for the preservation of what had been done, or to prevent injury arising to any interests in the district from the unfinished state of the works.

Cregmore Division.

In this division a large gravel shoal which was formed during the floods of December, 1852, and January, 1853, has been removed, and the embankment necessary for the protection of the lands of Coolarn and Lackaghbeg has been strengthened and improved, to prevent a recurrence of the injury which took place during the floods of January, 1853.

Lackagh Division.

Some slips which took place in the Lackagh cutting have been removed, and the top weight taken off the side walls in some parts to prevent further slips taking place. A parapet or protection wall has been built on the west side of the Lackagh cutting.

Claretuam Division.

The Claretuam main drain which divides the properties of two extensive proprietors in the district, has, upon their application, been opened up and deepened for a length of 800 perches.

Ballygaddy Division.

In this division the excavations of some shoals have been continued for the purpose of facilitating the completion of the works at Weir bridge, a work which had been presented for by the county some time previous, but which was retarded by the floods, which set in early last autumn.

LAVALLY DISTRICT.—*County of Galway.*

This is one of the districts which has been reported upon by the Commissioners of Special Inquiry.

A small portion of work at the outfall of the Willmount Turlough was executed by contract previous to the setting in of winter floods, since which period all work in the district has been suspended.

Detailed plans, sections, and specifications, have been prepared for the completion of all the works in this district by contract, and are now under the consideration of the Board.

A small quantity of land has been relieved by the work above referred to, which was executed last autumn, but in no other respect has a change taken place in this district, since my last report.

From the outfall of the river (into the sea at Clarenbridge) up to the part to which the works have been completed, the lands have been relieved from flood, and a portion of them has been under cultivation.

DUNKELLEN DISTRICT—*County of Galway.*

The Commissioners of Special Inquiry have also reported on this district, but no works have, as yet been executed. Detailed plans, sections, and specifications have, however, been prepared for the completion of all the works in the district, the general arrangement and estimates for which are now under the consideration of the Board.

Extract from the Annual Report of Mr. T. Smith, C.E., District Engineer.

EXTRACT from the ANNUAL REPORT of Mr. T. SMITH, C.E., District Engineer.

For the year 1853. Dated January 18, and April 1, 1854.

BALLYTEIGE DISTRICT, *County Wexford.*

The floods and storms of the latter part of the year 1852 left this district in a damaged state. The old sea defences and canal banks were so far injured as to render a heavy repair and some additional works necessary.

Some difficulties and consequent delay have arisen in carrying out those repairs. The only works, therefore, which have been executed in the district during the past year, were some repairs to weak and broken parts of Ballyteige barrow, and the formation of a short piece of new earthen bank, connecting the north end of the large embankment at Cull with the adjacent high grounds.

The works still remaining to be done to complete the district for award consist in the completion of the necessary repairs to such an extent as the Board may be pleased to direct, together with scouring up the main drains through the reclaimed and improved lands; and if these operations be not carried to a great extent, it is probable they may be got through during the ensuing spring months.

There have been no remarkable rain-falls in this district during the past year, nor has any damage to property resulted from inland floods; but the old sea defences around Blackstone

Printed image digitised by the University of Southampton Library Digitisation Unit